

Rpt-ID: RCPCSUM1**User:****Tennessee****Department of Transportation****Estimate Summary to Contractor****Date:** 05/02/2012**Vendor ID:** 0000009403**Vendor Name:** ROGERS GROUP, INC.**Contract ID:** CNK073**Estimate Number:** 0009**Pay Period:** 02/14/2012**to:** 04/16/2012**Contract Location:**

THE RESURFACING ON SR 174 FROM US 31W (US 41, SR 11) IN

Time Allowed:

212.0 days

Time Charged:

201.0 days

Elapsed Calendar Days:

201.0 days

Percent Time:

94.81 %

Contractor:

ROGERS GROUP, INC.

PO Box 25250

Nashville, TN 37202

Phone:

Date Let:

02/11/2011

Date Awarded:

02/22/2011

Date Contract Executed:

03/18/2011

Date Notice to Proceed:

04/08/2011

Date Work Began:

05/11/2011

Date to be Completed:

11/05/2011

Date Time Stopped:

10/25/2011

Date Accepted:

01/23/2012

Estimate Paid: NO**Counties:**

DAVIDSON

SUMNER

=

Project Number	PCT	Fed State Project Number	Description 1
19049-3215-94	6.23	STP/HSIP-174(18)	From SR-11 (L.M. 0.00) To Sumner County Line (LM 0.92)
19049-8215-14	14.93	STP/HSIP-174(18)	From SR-11 (L.M. 0.00) To Sumner County Line (LM 0.92)
83017-3245-94	14.30	STP/HSIP-174(17)	From The Davidson County Line (LM 0.00) To Buccaneer
83017-8245-14	64.53	STP/HSIP-174(17)	From The Davidson County Line (LM 0.00) To Buccaneer
Current Contract Amount	\$	1,670,575.70	
Original Contract Amount	\$	1,634,325.70	
Percent Complete (\$)		109.08 %	

	Total to Date	Prev to Date	This Estimate
Participating	\$ 1,822,309.81	\$ 1,822,309.81	\$ 0.00
Total Earnings	\$ 1,822,309.81	\$ 1,822,309.81	\$ 0.00

Stockpiled Materials	\$	0.00	\$	0.00	\$	0.00
Other Line Item Adjustments	\$	0.00	\$	0.00	\$	0.00
Amount Due	\$	1,822,309.81	\$	1,822,309.81	\$	0.00
Test Report Payment Adjustment	\$	0.00	\$	0.00	\$	0.00
Total Adjusted Earnings	\$	1,822,309.81	\$	1,822,309.81	\$	0.00
Retainage	\$	0.00	\$	0.00	\$	0.00
Payment Due	\$	1,822,309.81	\$	1,822,309.81	\$	0.00

Project Number	Category Number	Line Item Number	Item Code	Description	Units	Bid Qty	Qty This Est	Amount Paid	Total Qty	Total Amt
				Supplemental Description			Unit Price			
19049-3215-94	0100	9035	108-07	LIQUIDATED DAMAGES	DAY	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$470.000				
19049-8215-14	0100	9036	108-07	LIQUIDATED DAMAGES	DAY	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$470.000				
83017-3245-94	0100	9037	108-07	LIQUIDATED DAMAGES	DAY	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$470.000				
83017-8245-14	0100	9038	108-07	LIQUIDATED DAMAGES	DAY	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$470.000				
19049-3215-94	0100	9031	108-08.04	LIQUIDATED DAMAGES	HOURL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$500.000				
19049-8215-14	0100	9032	108-08.04	LIQUIDATED DAMAGES	HOURL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$500.000				
83017-3245-94	0100	9033	108-08.04	LIQUIDATED DAMAGES	HOURL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$500.000				
83017-8245-14	0100	9034	108-08.04	LIQUIDATED DAMAGES	HOURL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$500.000				
19049-3215-94	0100	9023	109-01.01	PAY ADJUSTMENT FOR FUEL	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1.000				

19049-8215-14	0100	9024	109-01.01	PAY ADJUSTMENT FOR FUEL	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$1.000						
	0100	9024	ADJUSTMENT	FUEL ADJUSTMENT	DOLL	\$1.000	0.000	\$	0.00	4,171.750	\$	4,171.75
83017-3245-94	0100	9025	109-01.01	PAY ADJUSTMENT FOR FUEL	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$1.000						
83017-8245-14	0100	9026	109-01.01	PAY ADJUSTMENT FOR FUEL	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$1.000						
	0100	9026	ADJUSTMENT	FUEL ADJUSTMENT	DOLL	\$1.000	0.000	\$	0.00	20,367.800	\$	20,367.80
19049-3215-94	0100	9027	109-01.02	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$1.000						
19049-8215-14	0100	9028	109-01.02	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$1.000						
	0100	9028	ADJUSTMENT	BITUMINOUS ADJUSTMENT	DOLL	\$1.000	0.000	\$	0.00	19,549.180	\$	19,549.18
83017-3245-94	0100	9029	109-01.02	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$1.000						
83017-8245-14	0100	9030	109-01.02	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$1.000						
	0100	9030	ADJUSTMENT	BITUMINOUS ADJUSTMENT	DOLL	\$1.000	0.000	\$	0.00	94,083.830	\$	94,083.83
19049-3215-94	0100	0010	303-01	MINERAL AGGREGATE, TYPE A BASE, GRADING D	TON	100.000	0.000	\$	0.00	0.000	\$	0.00
						\$25.000						
83017-3245-94	0100	0010	303-01	MINERAL AGGREGATE, TYPE A BASE, GRADING D	TON	2,200.000	0.000	\$	0.00	459.740	\$	11,493.50
						\$25.000						
83017-8245-14	0100	0010	303-01	MINERAL AGGREGATE, TYPE A BASE, GRADING D	TON	900.000	0.000	\$	0.00	0.000	\$	0.00
						\$25.000						
19049-8215-14	0100	0010	307-01.08	ASPHALT CONCRETE MIX (PG64-22) (BPMB-HM) GRADING B-M2	TON	200.000	0.000	\$	0.00	0.000	\$	0.00

						\$60.000					
83017-8245-14	0100	0020	307-01.08	ASPHALT CONCRETE MIX (PG64-22) (BPMB-HM) GRADING B-M2	TON	500.000	0.000	\$	0.00	0.000	\$ 0.00
						\$60.000					
19049-8215-14	0100	9015	307-03.20	PRICE ADJUSTMENT FOR AC CONTENT	DOLL	0.000	0.000	\$	0.00	0.000	\$ 0.00
						\$1.000					
83017-8245-14	0100	9012	307-03.20	PRICE ADJUSTMENT FOR AC CONTENT	DOLL	0.000	0.000	\$	0.00	0.000	\$ 0.00
						\$1.000					
19049-8215-14	0100	9016	307-05.40	LIQUID ANTI-STRIP AGENT PAYMENT	DOLL	0.000	0.000	\$	0.00	0.000	\$ 0.00
						\$1.000					
83017-8245-14	0100	9013	307-05.40	LIQUID ANTI-STRIP AGENT PAYMENT	DOLL	0.000	0.000	\$	0.00	0.000	\$ 0.00
						\$1.000					
19049-8215-14	0100	9017	307-05.41	HYDRATE LIME ANTI-STRIP AGENT PAYMENT	DOLL	0.000	0.000	\$	0.00	0.000	\$ 0.00
						\$1.000					
83017-8245-14	0100	9014	307-05.41	HYDRATE LIME ANTI-STRIP AGENT PAYMENT	DOLL	0.000	0.000	\$	0.00	0.000	\$ 0.00
						\$1.000					
19049-8215-14	0100	0020	403-01	BITUMINOUS MATERIAL FOR TACK COAT (TC)	TON	12.000	0.000	\$	0.00	2.940	\$ 1,690.50
						\$575.000					
83017-8245-14	0100	0030	403-01	BITUMINOUS MATERIAL FOR TACK COAT (TC)	TON	62.000	0.000	\$	0.00	14.300	\$ 8,222.50
						\$575.000					
19049-8215-14	0100	9010	407-07	DENSITY DEDUCTION	DOLL	0.000	0.000	\$	0.00	0.000	\$ 0.00
						\$1.000					
83017-8245-14	0100	9004	407-07	DENSITY DEDUCTION	DOLL	0.000	0.000	\$	0.00	0.000	\$ 0.00
						\$1.000					
19049-8215-14	0100	9011	407-09	ASPHALT CEMENT CONTENT & GRADATION DEDUCTION	DOLL	0.000	0.000	\$	0.00	0.000	\$ 0.00
						\$1.000					
83017-8245-14	0100	9005	407-09	ASPHALT CEMENT CONTENT & GRADATION DEDUCTION	DOLL	0.000	0.000	\$	0.00	0.000	\$ 0.00
						\$1.000					

19049-8215-14	0100	0030	411-02.10	ACS MIX(PG70-22) GRADING D	TON	2,156.000 \$69.000	0.000	\$	0.00	2,719.490	\$ 187,644.81
83017-8245-14	0100	0040	411-02.10	ACS MIX(PG70-22) GRADING D	TON	11,869.000 \$69.000	0.000	\$	0.00	12,536.550	\$ 865,021.95
19049-8215-14	0100	9006	411-03.20	PRICE ADJUSTMENT FOR ASPHALT CEMENT CONTENT	DOLL	0.000 \$1.000	0.000	\$	0.00	0.000	\$ 0.00
	0100	9006	ADJUSTMENT	411 AC CONTENT ADJUSTMENT	DOLL	\$1.000	0.000	\$	0.00	-7,485.190	\$ -7,485.19
83017-8245-14	0100	9000	411-03.20	PRICE ADJUSTMENT FOR ASPHALT CEMENT CONTENT	DOLL	0.000 \$1.000	0.000	\$	0.00	0.000	\$ 0.00
	0100	9000	ADJUSTMENT	411 AC CONTENT ADJUSTMENT	DOLL	\$1.000	0.000	\$	0.00	-34,726.250	\$ -34,726.25
19049-3215-94	0100	9019	411-03.30	RIDEABILITY DEDUCTION	DOLL	0.000 \$1.000	0.000	\$	0.00	0.000	\$ 0.00
19049-8215-14	0100	9020	411-03.30	RIDEABILITY DEDUCTION	DOLL	0.000 \$1.000	0.000	\$	0.00	0.000	\$ 0.00
83017-3245-94	0100	9021	411-03.30	RIDEABILITY DEDUCTION	DOLL	0.000 \$1.000	0.000	\$	0.00	0.000	\$ 0.00
83017-8245-14	0100	9022	411-03.30	RIDEABILITY DEDUCTION	DOLL	0.000 \$1.000	0.000	\$	0.00	-5,239.160	\$ -5,239.16
19049-8215-14	0100	9007	411-03.40	MATERIAL VARIATION DEDUCTION	DOLL	0.000 \$1.000	0.000	\$	0.00	0.000	\$ 0.00
83017-8245-14	0100	9001	411-03.40	MATERIAL VARIATION DEDUCTION	DOLL	0.000 \$1.000	0.000	\$	0.00	0.000	\$ 0.00
19049-8215-14	0100	9008	411-05.40	LIQUID ANTI-STRIP AGENT PAYMENT	DOLL	0.000 \$1.000	0.000	\$	0.00	0.000	\$ 0.00
83017-8245-14	0100	9002	411-05.40	LIQUID ANTI-STRIP AGENT PAYMENT	DOLL	0.000 \$1.000	0.000	\$	0.00	0.000	\$ 0.00
19049-8215-14	0100	9009	411-05.41	HYDRATED LIME ANTI-STRIP AGENT	DOLL	0.000	0.000	\$	0.00	0.000	\$ 0.00

				PAYMENT		\$1.000						
83017-8245-14	0100	9003	411-05.41	HYDRATED LIME ANTI-STRIP AGENT PAYMENT	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$1.000						
83017-3245-94	0100	0020	411-12.02	SCORING SHOULDERS (NON-CONTINUOUS) (16IN WIDTH)	L.M.	5.270	0.000	\$	0.00	5.270	\$	5,533.50
						\$1,050.000						
83017-3245-94	0100	0030	411-12.03	SCORING FOR RUMBLE STRIPE (NON- CONTINUOUS) (8IN WIDTH)	L.M.	1.390	0.000	\$	0.00	1.390	\$	1,501.20
						\$1,080.000						
19049-8215-14	0100	0040	415-01.01	COLD PLANING BITUMINOUS PAVEMENT	TON	2,511.000	0.000	\$	0.00	3,422.880	\$	37,651.68
						\$11.000						
83017-8245-14	0100	0050	415-01.01	COLD PLANING BITUMINOUS PAVEMENT	TON	4,842.000	0.000	\$	0.00	4,289.590	\$	47,185.49
						\$11.000						
19049-3215-94	0100	0020	611-09.02	REWORK CATCHBASIN	EACH	29.000	0.000	\$	0.00	29.000	\$	30,827.00
						\$1,063.000						
83017-3245-94	0100	0040	611-09.02	REWORK CATCHBASIN	EACH	2.000	0.000	\$	0.00	1.000	\$	1,063.00
						\$1,063.000						
19049-3215-94	0100	0025	701-02.01	CONCRETE HANDICAP RAMP (RETROFIT)	S.F.	2,160.000	0.000	\$	0.00	3,560.000	\$	60,520.00
						\$17.000						
83017-3245-94	0100	9500	705-01.04	METAL BEAM GUARD FENCE	L.F.	0.000	0.000	\$	0.00	500.000	\$	36,250.00
						\$72.500						
83017-3245-94	0100	9039	705-01.13	ROCK DRILLING FOR GUARDRAIL POST	EACH	0.000	0.000	\$	0.00	3.000	\$	108.00
						\$36.000						
83017-3245-94	0100	0050	705-02.02	SINGLE GUARDRAIL (TYPE 2)	L.F.	428.000	0.000	\$	0.00	4,787.000	\$	86,166.00
						\$18.000						
83017-3245-94	0100	9018	705-02.50	SHOP CURVED GUARDRAIL	L.F.	0.000	0.000	\$	0.00	125.000	\$	3,375.00
						\$27.000						
83017-3245-94	0100	0060	705-04.05	GUARDRAIL TERMINAL (TYPE-IN-LINE)	EACH	4.000	0.000	\$	0.00	5.000	\$	3,185.00

						\$637.000						
19049-3215-94	0100	0030	705-04.07	TAN ENERGY ABSORBING TERM (NCHRP 350, TL3)	EACH	2.000	0.000	\$	0.00	2.000	\$	4,200.00
						\$2,100.000						
83017-3245-94	0100	0070	705-04.07	TAN ENERGY ABSORBING TERM (NCHRP 350, TL3)	EACH	44.000	0.000	\$	0.00	44.000	\$	92,400.00
						\$2,100.000						
19049-3215-94	0100	0040	706-01	GUARDRAIL REMOVED	L.F.	100.000	0.000	\$	0.00	512.500	\$	512.50
						\$1.000						
83017-3245-94	0100	0080	706-01	GUARDRAIL REMOVED	L.F.	6,475.000	0.000	\$	0.00	6,775.250	\$	6,775.25
						\$1.000						
19049-8215-14	0100	0050	712-01	TRAFFIC CONTROL	LS	1.000	0.000	\$	0.00	1.000	\$	5,133.75
						\$5,133.750						
83017-8245-14	0100	0060	712-01	TRAFFIC CONTROL	LS	1.000	0.000	\$	0.00	1.000	\$	15,401.25
						\$15,401.250						
19049-8215-14	0100	0060	712-04.01	FLEXIBLE DRUMS (CHANNELIZING)	EACH	15.000	0.000	\$	0.00	0.000	\$	0.00
						\$27.000						
83017-8245-14	0100	0070	712-04.01	FLEXIBLE DRUMS (CHANNELIZING)	EACH	10.000	0.000	\$	0.00	0.000	\$	0.00
						\$27.000						
19049-8215-14	0100	0070	712-05.01	WARNING LIGHTS (TYPE A)	EACH	2.000	0.000	\$	0.00	0.000	\$	0.00
						\$6.000						
83017-8245-14	0100	0080	712-05.01	WARNING LIGHTS (TYPE A)	EACH	2.000	0.000	\$	0.00	0.000	\$	0.00
						\$6.000						
19049-8215-14	0100	0080	712-06	SIGNS (CONSTRUCTION)	S.F.	390.000	0.000	\$	0.00	488.000	\$	2,928.00
						\$6.000						
83017-8245-14	0100	0090	712-06	SIGNS (CONSTRUCTION)	S.F.	470.000	0.000	\$	0.00	146.000	\$	876.00
						\$6.000						
19049-8215-14	0100	0090	712-08.03	ARROW BOARD (TYPE C)	EACH	2.000	0.000	\$	0.00	2.000	\$	1,060.00
						\$530.000						

19049-3215-94	0100	0050	713-11.01	"U" SECTION STEEL POSTS	LB.	665.000 \$2.800	0.000	\$	0.00	664.000	\$	1,859.20
83017-3245-94	0100	0090	713-11.01	"U" SECTION STEEL POSTS	LB.	360.000 \$2.800	0.000	\$	0.00	0.000	\$	0.00
19049-3215-94	0100	0060	713-16.20	SIGNS (DESCRIPTION) (R3-17 BIKE LANE)	EACH	7.000 \$60.000	0.000	\$	0.00	8.000	\$	480.00
83017-3245-94	0100	0100	713-16.20	SIGNS (DESCRIPTION) (R3-17 BIKE LANE)	EACH	4.000 \$60.000	0.000	\$	0.00	0.000	\$	0.00
19049-3215-94	0100	0070	713-16.21	SIGNS (DESCRIPTION) (R3-17A AHEAD)	EACH	4.000 \$28.000	0.000	\$	0.00	4.000	\$	112.00
83017-3245-94	0100	0110	713-16.21	SIGNS (DESCRIPTION) (R3-17A AHEAD)	EACH	2.000 \$28.000	0.000	\$	0.00	0.000	\$	0.00
19049-3215-94	0100	0080	713-16.22	SIGNS (DESCRIPTION) (R3-17B ENDS)	EACH	4.000 \$28.000	0.000	\$	0.00	4.000	\$	112.00
83017-3245-94	0100	0120	713-16.22	SIGNS (DESCRIPTION) (R3-17B ENDS)	EACH	2.000 \$28.000	0.000	\$	0.00	0.000	\$	0.00
19049-3215-94	0100	0090	713-16.23	SIGNS (DESCRIPTION) (W11-1 BIKE)	EACH	4.000 \$76.000	0.000	\$	0.00	4.000	\$	304.00
83017-3245-94	0100	0130	713-16.23	SIGNS (DESCRIPTION) (W11-1 BIKE)	EACH	2.000 \$76.000	0.000	\$	0.00	0.000	\$	0.00
19049-3215-94	0100	0100	713-16.25	SIGNS (DESCRIPTION) (W16-1SHARE THE ROAD)	EACH	3.000 \$60.000	0.000	\$	0.00	3.000	\$	180.00
83017-3245-94	0100	0140	713-16.25	SIGNS (DESCRIPTION) (W16-1SHARE THE ROAD)	EACH	2.000 \$60.000	0.000	\$	0.00	0.000	\$	0.00
19049-3215-94	0100	0110	713-16.26	SIGNS (DESCRIPTION) (D11-1 BIKE ROUTE)	EACH	5.000 \$65.000	0.000	\$	0.00	5.000	\$	325.00
83017-3245-94	0100	0150	713-16.26	SIGNS (DESCRIPTION) (D11-1 BIKE ROUTE)	EACH	3.000 \$65.000	0.000	\$	0.00	0.000	\$	0.00

19049-3215-94	0100	0120	713-16.27	SIGNS (DESCRIPTION) (M4-11 BEGIN)	EACH	1.000 \$33.000	0.000	\$	0.00	1.000	\$	33.00
83017-3245-94	0100	0160	713-16.27	SIGNS (DESCRIPTION) (M4-11 BEGIN)	EACH	1.000 \$33.000	0.000	\$	0.00	0.000	\$	0.00
19049-3215-94	0100	0130	713-16.29	SIGNS (DESCRIPTION) (M7-5 ARROW)	EACH	4.000 \$27.000	0.000	\$	0.00	4.000	\$	108.00
83017-3245-94	0100	0170	713-16.29	SIGNS (DESCRIPTION) (M7-5 ARROW)	EACH	2.000 \$27.000	0.000	\$	0.00	0.000	\$	0.00
19049-3215-94	0100	0140	716-01.21	Snowplwble Pvmt Mrkrs (Bi-Dir)(1 Color)	EACH	119.000 \$27.000	0.000	\$	0.00	64.000	\$	1,728.00
83017-3245-94	0100	0180	716-01.21	Snowplwble Pvmt Mrkrs (Bi-Dir)(1 Color)	EACH	267.000 \$27.000	0.000	\$	0.00	212.000	\$	5,724.00
19049-3215-94	0100	0150	716-01.22	Snowplwble Pvmt Mrkrs (Mono-Dir)(1 Color)	EACH	119.000 \$27.000	0.000	\$	0.00	211.000	\$	5,697.00
83017-3245-94	0100	0190	716-01.22	Snowplwble Pvmt Mrkrs (Mono-Dir)(1 Color)	EACH	238.000 \$27.000	0.000	\$	0.00	237.000	\$	6,399.00
19049-8215-14	0100	0100	716-02.03	PLASTIC PAVEMENT MARKING (CROSS-WALK) L.F.		260.000 \$5.500	0.000	\$	0.00	460.000	\$	2,530.00
19049-8215-14	0100	0110	716-02.04	PLASTIC PAVEMENT MARKING (CHANNELIZATION STRIPING)	S.Y.	75.000 \$25.400	0.000	\$	0.00	466.000	\$	11,836.40
83017-8245-14	0100	0100	716-02.04	PLASTIC PAVEMENT MARKING (CHANNELIZATION STRIPING)	S.Y.	35.000 \$25.400	0.000	\$	0.00	24.000	\$	609.60
19049-8215-14	0100	0120	716-02.05	PLASTIC PAVEMENT MARKING (STOP LINE)	L.F.	216.000 \$6.500	0.000	\$	0.00	519.000	\$	3,373.50
83017-8245-14	0100	0110	716-02.05	PLASTIC PAVEMENT MARKING (STOP LINE)	L.F.	144.000 \$6.500	0.000	\$	0.00	137.000	\$	890.50

19049-8215-14	0100	0130	716-02.06	PLASTIC PAVEMENT MARKING (TURN LANE ARROW)	EACH	29.000	0.000	\$	0.00	39.000	\$	4,680.00
						\$120.000						
83017-8245-14	0100	0120	716-02.06	PLASTIC PAVEMENT MARKING (TURN LANE ARROW)	EACH	21.000	0.000	\$	0.00	21.000	\$	2,520.00
						\$120.000						
19049-3215-94	0100	0160	716-03.09	PLASTIC WORD PAVEMENT MARKING () (SHARROWS)	EACH	9.000	0.000	\$	0.00	13.000	\$	5,655.00
						\$435.000						
83017-3245-94	0100	0200	716-03.09	PLASTIC WORD PAVEMENT MARKING () (SHARROWS)	EACH	5.000	0.000	\$	0.00	0.000	\$	0.00
						\$435.000						
19049-8215-14	0100	0140	716-04.02	PLASTIC PAVEMENT MARKING(DOUBLE TURNING ARROW)	EACH	2.000	0.000	\$	0.00	2.000	\$	500.00
						\$250.000						
19049-8215-14	0100	0150	716-04.05	PLASTIC PAVEMENT MARKING (STRAIGHT ARROW)	EACH	6.000	0.000	\$	0.00	0.000	\$	0.00
						\$130.000						
19049-3215-94	0100	0170	716-04.15	PLASTIC PAVEMENT MARKING-BIKE SYMBOL/ARROW	EACH	18.000	0.000	\$	0.00	17.000	\$	7,395.00
						\$435.000						
83017-3245-94	0100	0210	716-04.15	PLASTIC PAVEMENT MARKING-BIKE SYMBOL/ARROW	EACH	10.000	0.000	\$	0.00	0.000	\$	0.00
						\$435.000						
19049-8215-14	0100	0160	716-05.01	PAINTED PAVEMENT MARKING (4" LINE)	L.M.	4.520	0.000	\$	0.00	21.251	\$	13,813.15
						\$650.000						
83017-8245-14	0100	0130	716-05.01	PAINTED PAVEMENT MARKING (4" LINE)	L.M.	2.500	0.000	\$	0.00	3.808	\$	2,475.20
						\$650.000						
19049-8215-14	0100	0170	716-12.01	ENHANCED FLATLINE THERMO PVMT MRKNG (4IN LINE)	L.M.	2.680	0.000	\$	0.00	8.513	\$	21,282.50
						\$2,500.000						
83017-8245-14	0100	0140	716-12.01	ENHANCED FLATLINE THERMO PVMT MRKNG (4IN LINE)	L.M.	22.030	0.000	\$	0.00	18.297	\$	45,742.50
						\$2,500.000						

19049-3215-94	0100	0190	716-12.02	ENHANCED FLATLINE THERMO PVM T MRKNG (6IN LINE)	L.M.	1.840	0.000	\$	0.00	1.096	\$	4,164.80
												\$3,800.000
83017-3245-94	0100	0220	716-12.02	ENHANCED FLATLINE THERMO PVM T MRKNG (6IN LINE)	L.M.	1.000	0.000	\$	0.00	0.000	\$	0.00
												\$3,800.000
19049-8215-14	0100	0180	716-12.03	ENHANCED FLATLINE THERMO PVM T MRKNG (8IN BARRIER LINE)	L.F.	400.000	0.000	\$	0.00	456.000	\$	501.60
												\$1.100
19049-3215-94	0100	0200	716-12.05	ENHANCED FLATLINE THERMO PVM T MRKNG (6IN DOTTED LINE)	L.F.	1,100.000	0.000	\$	0.00	0.000	\$	0.00
												\$1.000
19049-8215-14	0100	0190	716-12.05	ENHANCED FLATLINE THERMO PVM T MRKNG (6IN DOTTED LINE)	L.F.	500.000	0.000	\$	0.00	991.000	\$	991.00
												\$1.000
83017-3245-94	0100	0230	716-12.05	ENHANCED FLATLINE THERMO PVM T MRKNG (6IN DOTTED LINE)	L.F.	594.000	0.000	\$	0.00	468.000	\$	468.00
												\$1.000
83017-8245-14	0100	0150	716-12.05	ENHANCED FLATLINE THERMO PVM T MRKNG (6IN DOTTED LINE)	L.F.	400.000	0.000	\$	0.00	145.000	\$	145.00
												\$1.000
83017-3245-94	0100	0240	716-13.02	SPRAY THERMO PVM T MRKNG (60 mil) (6IN LINE)	L.M.	1.380	0.000	\$	0.00	0.000	\$	0.00
												\$2,150.000
19049-8215-14	0100	0200	717-01	MOBILIZATION	LS	1.000	0.000	\$	0.00	1.000	\$	9,040.00
												\$9,040.000
83017-8245-14	0100	0160	717-01	MOBILIZATION	LS	1.000	0.000	\$	0.00	1.000	\$	27,120.00
												\$27,120.000
19049-8215-14	0100	0210	730-03.21	INSTALL PULL BOX (TYPE B)	EACH	2.000	0.000	\$	0.00	3.000	\$	1,260.00
												\$420.000
83017-8245-14	0100	0170	730-03.21	INSTALL PULL BOX (TYPE B)	EACH	1.000	0.000	\$	0.00	0.000	\$	0.00
												\$420.000

19049-8215-14	0100	0220	730-12.02	CONDUIT 2" DIAMETER (PVC)	L.F.	40.000 \$13.000	0.000	\$	0.00	0.000	\$	0.00
83017-8245-14	0100	0180	730-12.02	CONDUIT 2" DIAMETER (PVC)	L.F.	12.000 \$13.000	0.000	\$	0.00	0.000	\$	0.00
19049-8215-14	0100	0230	730-14.02	SAW SLOT	L.F.	6,410.000 \$1.500	0.000	\$	0.00	10,770.000	\$	16,155.00
83017-8245-14	0100	0190	730-14.02	SAW SLOT	L.F.	4,360.000 \$1.500	0.000	\$	0.00	0.000	\$	0.00
19049-8215-14	0100	0240	730-14.03	LOOP WIRE	L.F.	14,770.000 \$0.350	0.000	\$	0.00	24,720.000	\$	8,652.00
83017-8245-14	0100	0200	730-14.03	LOOP WIRE	L.F.	9,950.000 \$0.350	0.000	\$	0.00	0.000	\$	0.00