

Rpt-ID: RCPCSUM1

User:

Tennessee

Department of Transportation

Estimate Summary to Contractor

Date: 09/05/2012

Vendor ID: 0000006019

Vendor Name: SUMMERS-TAYLOR, INC.

Contract ID: CNK093

Estimate Number: 0005

Pay Period: 10/21/2011

to: 10/21/2011

Contract Location:

THE REHABILITATION OF THE BRIDGE ON SR-400 (W. UNAKA AVENUE)

Time Allowed:

154.0 days

Time Charged:

144.0 days

Elapsed Calendar Days:

144.0 days

Percent Time:

93.51 %

Percent Complete (\$)

86.05 %

Percent Behind:

7.46 %

Contractor:

SUMMERS-TAYLOR, INC.

300 West Elk Avenue

Elizabethton, TN 37643

Phone:

Date Let:

04/01/2011

Date Awarded:

04/26/2011

Date Contract Executed:

05/10/2011

Date Notice to Proceed:

05/31/2011

Date Work Began:

07/07/2011

Date to be Completed:

10/31/2011

Date Time Stopped:

11/18/2011

Date Accepted:

00/00/0000

Estimate Paid: NO

Counties:

WASHINGTON

Project Number	BID PCT	Fed State Project Number	Description 1
90016-3215-94	100.00	BH-STP-400(25)	SR 400 (W. UNAKA AVE.) OVER BRANCH
Current Contract Amount	\$	176,725.23	
Original Contract Amount	\$	174,675.23	

	Total to Date	Prev to Date	This Estimate
Participating	\$ 151,490.83	\$ 147,540.83	\$ 3,950.00
Total Earnings	\$ 151,490.83	\$ 147,540.83	\$ 3,950.00
Stockpiled Materials	\$ 0.00	\$ 0.00	\$ 0.00
Other Line Item Adjustments	\$ 0.00	\$ 0.00	\$ 0.00
Amount Due	\$ 151,490.83	\$ 147,540.83	\$ 3,950.00
Test Report Payment Adjustment	\$ 0.00	\$ -770.88	\$ 770.88

Total Adjusted Earnings	\$	151,490.83	\$	146,769.95	\$	4,720.88
Retainage	\$	0.00	\$	0.00	\$	0.00
Payment Due	\$	151,490.83	\$	146,769.95	\$	4,720.88

Project Number	Category Number	Line Item Number	Item Code	Description	Units	Bid Qty	Qty This Est	Amount Paid	Total Qty	Total Amt
				Supplemental Description			Unit Price			
90016-3215-94	0500	9003	108-07	LIQUIDATED DAMAGES	DAY	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$250.000				
90016-3215-94	0500	0010	202-04.01	REMOVAL OF STRUCTURES (DESCRIPTION, STA.)	LS	1.000	0.000	\$ 0.00	1.000	\$ 15,000.00
				(BR. NO. 90-SR400-01.46)			\$15,000.000			
90016-3215-94	0500	0020	204-11	BRIDGE EXCAVATION (UNCLASSIFIED)	C.Y.	60.000	0.000	\$ 0.00	60.780	\$ 10,028.70
						\$165.000				
90016-3215-94	0500	0030	209-08.02	TEMPORARY SILT FENCE (WITH BACKING)	L.F.	440.000	0.000	\$ 0.00	300.000	\$ 1,110.00
						\$3.700				
90016-3215-94	0500	0040	209-09.01	SANDBAGS	BAG	2,700.000	0.000	\$ 0.00	285.000	\$ 498.75
						\$1.750				
90016-3215-94	0500	0050	209-09.03	SEDIMENT FILTER BAG (15' X 15')	EACH	1.000	0.000	\$ 0.00	1.000	\$ 750.00
						\$750.000				
90016-3215-94	0500	0060	303-10.01	MINERAL AGGREGATE (SIZE 57)	TON	6.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$49.000				
90016-3215-94	0500	9000	604-01.06	CLASS A CONCRETE ADJUSTMENT (INCREASE)	C.Y.	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$2,282.750				
90016-3215-94	0500	9001	604-01.07	CLASS A CONCRETE ADJUSTMENT (DECREASE)	C.Y.	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1,726.950				

90016-3215-94	0500	0070	604-02.01	CLASS A CONCRETE (BOX BRIDGES)	C.Y.	20.000 \$1,985.000	0.000	\$	0.00	13.980	\$	27,750.30
90016-3215-94	0500	0080	604-02.02	STEEL BAR REINFORCEMENT (BOX BRIDGES)	LB.	2,315.000 \$2.950	0.000	\$	0.00	1,508.100	\$	4,448.90
90016-3215-94	0500	0090	604-04.02	APPLIED TEXTURE FINISH (EXISTING STRUCTURES)	S.Y.	220.000 \$12.000	0.000	\$	0.00	220.000	\$	2,640.00
90016-3215-94	0500	0100	604-10.05	CONCRETE	S.F.	19.000 \$165.000	0.000	\$	0.00	0.000	\$	0.00
90016-3215-94	0500	0110	604-10.54	CONCRETE REPAIRS	S.F.	29.000 \$155.000	0.000	\$	0.00	25.660	\$	3,977.30
90016-3215-94	0500	0120	604-10.58	EPOXY INJECTION (INJECTION)	GAL.	2.000 \$100.000	0.000	\$	0.00	1.500	\$	150.00
90016-3215-94	0500	0130	604-10.62	EPOXY INJECTION REPAIR (COMPLETE AND IN PLACE)	L.F.	34.000 \$165.000	0.000	\$	0.00	36.000	\$	5,940.00
90016-3215-94	0500	0140	621-05.02	TEMPORARY SHORING	LS	1.000 \$25,000.000	0.000	\$	0.00	1.000	\$	25,000.00
90016-3215-94	0500	0150	705-02.02	SINGLE GUARDRAIL (TYPE 2)	L.F.	250.000 \$17.000	0.000	\$	0.00	250.000	\$	4,250.00
90016-3215-94	0500	9002	705-02.50	SHOP CURVED GUARDRAIL	L.F.	0.000 \$25.500	0.000	\$	0.00	0.000	\$	0.00
90016-3215-94	0500	0160	705-04.03	GUARDRAIL TERMINAL (TYPE 13)	EACH	1.000 \$650.000	0.000	\$	0.00	2.000	\$	1,300.00
	0500	0160	ADJUSTMENT	TEST REPORT PAYMENT ADJUSTMENT	EACH	\$ 650.000	1.000	\$	650.00	0.000	\$	0.00
90016-3215-94	0500	0170	705-04.07	TAN ENERGY ABSORBING TERM (NCHRP 350, TL3)	EACH	2.000 \$2,100.000	0.000	\$	0.00	2.000	\$	4,200.00
90016-3215-94	0500	0180	705-04.09	EARTH PAD FOR TYPE 38 GR END TREATMENT	EACH	2.000 \$1,200.000	0.000	\$	0.00	0.000	\$	0.00

90016-3215-94	0500	0190	705-08.51	PORTABLE IMPACT ATTENUATOR NCHRP350 TL-3	EACH	1.000	0.000	\$	0.00	1.000	\$	4,100.00
						\$4,100.000						
90016-3215-94	0500	0200	706-10.24	FLARED END ELEMENT	EACH	2.000	0.000	\$	0.00	0.000	\$	0.00
						\$79.490						
90016-3215-94	0500	9500	707-06.03	REMOVAL AND RESET FENCE (DESCRIPTION) Remove and reset fence to facilitate headwall/guardrail cons	L.F.	0.000	100.000	\$	2,050.00	100.000	\$	2,050.00
						\$20.500						
90016-3215-94	0500	0210	712-01	TRAFFIC CONTROL	LS	1.000	0.200	\$	1,900.00	1.000	\$	9,500.00
						\$9,500.000						
90016-3215-94	0500	0220	712-02.02	INTERCONNECTED PORTABLE BARRIER RAIL	L.F.	240.000	0.000	\$	0.00	240.000	\$	13,200.00
						\$55.000						
90016-3215-94	0500	0230	712-04.01	FLEXIBLE DRUMS (CHANNELIZING)	EACH	32.000	0.000	\$	0.00	32.000	\$	1,760.00
						\$55.000						
90016-3215-94	0500	0240	712-04.50	PORTABLE BARRIER RAIL DELINEATOR	EACH	14.000	0.000	\$	0.00	16.000	\$	400.00
						\$25.000						
90016-3215-94	0500	0250	712-06	SIGNS (CONSTRUCTION)	S.F.	171.000	0.000	\$	0.00	171.000	\$	2,052.00
						\$12.000						
90016-3215-94	0500	0260	712-08.03	ARROW BOARD (TYPE C)	EACH	1.000	0.000	\$	0.00	1.000	\$	1,000.00
						\$1,000.000						
90016-3215-94	0500	0270	712-09.01	REMOVABLE PAVEMENT MARKING LINE	L.F.	1,120.000	0.000	\$	0.00	840.000	\$	1,764.00
						\$2.100						
90016-3215-94	0500	0275	717-01	MOBILIZATION	LS	1.000	0.000	\$	0.00	1.000	\$	8,500.00
						\$8,500.000						
90016-3215-94	0500	0280	740-10.03	GEOTEXTILE (TYPE III)(EROSION CONTROL)	S.Y.	74.000	0.000	\$	0.00	30.220	\$	120.88
						\$4.000						
	0500	0280	ADJUSTMENT	TEST REPORT PAYMENT ADJUSTMENT	S.Y.	\$ 4.000	30.220	\$	120.88	0.000	\$	0.00
Project Number:		90016-3215-94		Project Current Amount		\$		4,720.88				
				Contract Current Amount		\$		4,720.88				