

Rpt-ID: RCPCSUM1

User:

Tennessee

Department of Transportation

Estimate Summary to Contractor

Date: 11/28/2012

Vendor ID: 0000009403

Vendor Name: ROGERS GROUP, INC.

Contract ID: CNK120

Estimate Number: 0003

Pay Period: 07/22/2011

to: 10/22/2012

Contract Location:

THE RESURFACING ON SR 32 BEGINNING AT Y ROAD (LM 5.27)

Time Allowed:

127.0 days

Time Charged:

75.0 days

Elapsed Calendar Days:

75.0 days

Percent Time:

59.06 %

Percent Complete (\$)

98.28 %

Percent Behind:

- %

Contractor:

ROGERS GROUP, INC.

PO Box 25250

Nashville, TN 37202

Phone:

Date Let:

04/01/2011

Date Awarded:

04/13/2011

Date Contract Executed:

05/06/2011

Date Notice to Proceed:

05/27/2011

Date Work Began:

07/01/2011

Date to be Completed:

09/30/2011

Date Time Stopped:

08/09/2011

Date Accepted:

00/00/0000

Estimate Paid: NO

Counties:

CLAIBORNE

Project Number	BID PCT	Fed State Project Number	Description 1
13002-4256-04	100.00	N/A	From: L.M. 5.27 To: L.M.7.47
Current Contract Amount	\$	351,681.15	
Original Contract Amount	\$	351,681.15	

	Total to Date	Prev to Date	This Estimate
Participating	\$ 339,796.22	\$ 338,750.42	\$ 1,045.80
Total Earnings	\$ 339,796.22	\$ 338,750.42	\$ 1,045.80
Stockpiled Materials	\$ 0.00	\$ 0.00	\$ 0.00
Other Line Item Adjustments	\$ 0.00	\$ 0.00	\$ 0.00
Amount Due	\$ 339,796.22	\$ 338,750.42	\$ 1,045.80
Test Report Payment Adjustment	\$ 0.00	\$ 0.00	\$ 0.00

Total Adjusted Earnings	\$	339,796.22	\$	338,750.42	\$	1,045.80
Retainage	\$	0.00	\$	0.00	\$	0.00
Payment Due	\$	339,796.22	\$	338,750.42	\$	1,045.80

Project Number	Category Number	Line Item Number	Item Code	Description	Units	Bid Qty	Qty This Est	Amount Paid	Total Qty	Total Amt
				Supplemental Description			Unit Price			
13002-4256-04	0100	9010	108-07	LIQUIDATED DAMAGES	DAY	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$250.000				
13002-4256-04	0100	0010	208-01	SHOULDERS AND DITCHES	L.M.	4.400	0.000	\$ 0.00	4.400	\$ 4,070.00
						\$925.000				
13002-4256-04	0100	0020	303-01	MINERAL AGGREGATE, TYPE A BASE, GRADING D	TON	728.000	0.000	\$ 0.00	785.950	\$ 19,570.16
						\$24.900				
13002-4256-04	0100	0030	307-01.15	ASC MIX (PG64-22) (BPMLC-HM) GRADING CS	TON	653.000	0.000	\$ 0.00	605.130	\$ 50,679.64
						\$83.750				
13002-4256-04	0100	9006	307-03.20	PRICE ADJUSTMENT FOR AC CONTENT	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1.000				
	0100	9006	ADJUSTMENT	307 AC CONTENT ADJUSTMENT	DOLL	\$1.000	0.000	\$ 0.00	-2,485.720	\$ -2,485.72
13002-4256-04	0100	9007	307-05.40	LIQUID ANTI-STRIP AGENT PAYMENT	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1.000				
	0100	9007	ADJUSTMENT	307 ANTI-STRIP ADJUSTMENT	DOLL	\$1.000	0.000	\$ 0.00	495.600	\$ 495.60
13002-4256-04	0100	9008	307-05.41	HYDRATE LIME ANTI-STRIP AGENT PAYMENT	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1.000				
13002-4256-04	0100	0040	403-01	BITUMINOUS MATERIAL FOR TACK COAT (TC)	TON	6.000	0.000	\$ 0.00	5.850	\$ 2,808.00
						\$480.000				
13002-4256-04	0100	9004	407-07	DENSITY DEDUCTION	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00

						\$1.000						
13002-4256-04	0100	9005	407-09	ASPHALT CEMENT CONTENT & GRADATION DEDUCTION	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$1.000						
13002-4256-04	0100	0050	411-01.07	ACS MIX (PG64-22) GRADING E SHOULDER	TON	220.000	0.000	\$	0.00	202.840	\$	18,661.28
						\$92.000						
13002-4256-04	0100	0060	411-01.10	ACS MIX(PG64-22) GRADING D	TON	2,374.000	0.000	\$	0.00	2,408.940	\$	216,322.81
						\$89.800						
13002-4256-04	0100	9000	411-03.20	PRICE ADJUSTMENT FOR ASPHALT CEMENT CONTENT	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$1.000						
	0100	9000	ADJUSTMENT	411 AC CONTENT ADJUSTMENT	DOLL	\$1.000	0.000	\$	0.00	-6,011.550	\$	-6,011.55
13002-4256-04	0100	9009	411-03.30	RIDEABILITY DEDUCTION	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$1.000						
13002-4256-04	0100	9001	411-03.40	MATERIAL VARIATION DEDUCTION	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$1.000						
13002-4256-04	0100	9002	411-05.40	LIQUID ANTI-STRIP AGENT PAYMENT	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$1.000						
	0100	9002	ADJUSTMENT	411 ANTI-STRIP ADJUSTMENT	DOLL	\$1.000	1,045.800	\$	1,045.80	2,023.000	\$	2,023.00
13002-4256-04	0100	9003	411-05.41	HYDRATED LIME ANTI-STRIP AGENT PAYMENT	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$1.000						
13002-4256-04	0100	0070	712-01	TRAFFIC CONTROL	LS	1.000	0.000	\$	0.00	1.000	\$	6,350.00
						\$6,350.000						
13002-4256-04	0100	0080	712-06	SIGNS (CONSTRUCTION)	S.F.	470.000	0.000	\$	0.00	279.000	\$	1,116.00
						\$4.000						
13002-4256-04	0100	0090	716-02.05	PLASTIC PAVEMENT MARKING (STOP LINE)	L.F.	140.000	0.000	\$	0.00	35.000	\$	350.00
						\$10.000						
13002-4256-04	0100	0100	716-05.01	PAINTED PAVEMENT MARKING (4" LINE)	L.M.	13.000	0.000	\$	0.00	8.700	\$	3,915.00
						\$450.000						

13002-4256-04	0100	0110	716-13.06	SPRAY THERMO PVMT MRKNG (40 mil) (4IN LINE)	L.M.	9.000	0.000	\$	0.00	8.300	\$	12,782.00
						\$1,540.000						
13002-4256-04	0100	0120	717-01	MOBILIZATION	LS	1.000	0.000	\$	0.00	1.000	\$	9,150.00
						\$9,150.000						

Project Number:	13002-4256-04	Project Current Amount	\$	1,045.80
		Contract Current Amount	\$	1,045.80