

Rpt-ID: RCPCSUM1

User:

Tennessee

Department of Transportation

Estimate Summary to Contractor

Date: 03/01/2013

Vendor ID: 0000009403

Vendor Name: ROGERS GROUP, INC.

Contract ID: CNK133

Estimate Number: 0004

Pay Period: 10/28/2011

to: 10/28/2011

Contract Location:

THE RESURFACING ON SR 72 FROM THE MONROE/LOUDON COUNTY

Time Allowed:

137.0 days

Time Charged:

133.0 days

Elapsed Calendar Days:

133.0 days

Percent Time:

97.08 %

Percent Complete (\$)

100.88 %

Percent Behind:

- %

Contractor:

ROGERS GROUP, INC.

PO Box 25250

Nashville, TN 37202

Phone:

Date Let:

05/06/2011

Date Awarded:

05/12/2011

Date Contract Executed:

05/27/2011

Date Notice to Proceed:

06/17/2011

Date Work Began:

08/12/2011

Date to be Completed:

10/31/2011

Date Time Stopped:

10/26/2011

Date Accepted:

00/00/0000

Estimate Paid: NO

Counties:

LOUDON

MONROE

Project Number	BID PCT	Fed State Project Number	Description 1
53079-3219-94	8.18	STP/HSIP-72(10)	From: L.M. 0.00(CO.SEQ.1) To: L.M.6.11(CO.SEQ.2)
53079-8219-14	91.82	STP/HSIP-72(10)	From: L.M. 0.00(CO.SEQ.1) To: L.M.6.11(CO.SEQ.2)
Current Contract Amount	\$	1,215,431.10	
Original Contract Amount	\$	1,215,431.10	

	Total to Date	Prev to Date	This Estimate
Participating	\$ 1,247,817.14	\$ 1,247,296.34	\$ 520.80
Total Earnings	\$ 1,247,817.14	\$ 1,247,296.34	\$ 520.80
Stockpiled Materials	\$ 0.00	\$ 0.00	\$ 0.00
Other Line Item Adjustments	\$ 0.00	\$ 0.00	\$ 0.00

Amount Due	\$	1,247,817.14	\$	1,247,296.34	\$	520.80
Test Report Payment Adjustment	\$	0.00	\$	0.00	\$	0.00
Total Adjusted Earnings	\$	1,247,817.14	\$	1,247,296.34	\$	520.80
Retainage	\$	0.00	\$	0.00	\$	0.00
Payment Due	\$	1,247,817.14	\$	1,247,296.34	\$	520.80

Project Number	Category Number	Line Item Number	Item Code	Description	Units	Bid Qty	Qty This Est	Amount Paid	Total Qty	Total Amt
				Supplemental Description			Unit Price			
53079-3219-94	0100	9015	108-07	LIQUIDATED DAMAGES	DAY	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$470.000				
53079-8219-14	0100	9016	108-07	LIQUIDATED DAMAGES	DAY	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$470.000				
53079-3219-94	0100	9009	109-01.01	PAY ADJUSTMENT FOR FUEL	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1.000				
53079-8219-14	0100	9010	109-01.01	PAY ADJUSTMENT FOR FUEL	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1.000				
	0100	9010	ADJUSTMENT	FUEL ADJUSTMENT	DOLL	\$1.000	0.000	\$ 0.00	-9,348.780	\$ -9,348.78
53079-3219-94	0100	9011	109-01.02	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1.000				
53079-8219-14	0100	9012	109-01.02	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1.000				
	0100	9012	ADJUSTMENT	BITUMINOUS ADJUSTMENT	DOLL	\$1.000	0.000	\$ 0.00	35,706.180	\$ 35,706.18
53079-8219-14	0100	0010	208-01	SHOULDERS AND DITCHES	L.M.	13.500	0.000	\$ 0.00	13.500	\$ 5,098.82
						\$377.690				
53079-8219-14	0100	0020	303-01	MINERAL AGGREGATE, TYPE A BASE, GRADING D	TON	3,159.000	0.000	\$ 0.00	4,428.580	\$ 69,174.42
						\$15.620				

53079-8219-14	0100	0030	307-01.15	ASC MIX (PG64-22) (BPMLC-HM) GRADING CS	TON	1,970.000 \$72.590	0.000	\$	0.00	1,932.910	\$ 140,309.94
53079-8219-14	0100	9006	307-03.20	PRICE ADJUSTMENT FOR AC CONTENT	DOLL	0.000 \$1.000	0.000	\$	0.00	0.000	\$ 0.00
	0100	9006	ADJUSTMENT	307 AC CONTENT ADJUSTMENT	DOLL	\$1.000	0.000	\$	0.00	-5,535.180	\$ -5,535.18
53079-8219-14	0100	9007	307-05.40	LIQUID ANTI-STRIP AGENT PAYMENT	DOLL	0.000 \$1.000	0.000	\$	0.00	0.000	\$ 0.00
	0100	9007	ADJUSTMENT	307 ANTI-STRIP ADJUSTMENT	DOLL	\$1.000	0.000	\$	0.00	1,712.200	\$ 1,712.20
53079-8219-14	0100	9008	307-05.41	HYDRATE LIME ANTI-STRIP AGENT PAYMENT	DOLL	0.000 \$1.000	0.000	\$	0.00	0.000	\$ 0.00
53079-8219-14	0100	0040	403-01	BITUMINOUS MATERIAL FOR TACK COAT (TC)	TON	23.000 \$482.280	0.000	\$	0.00	24.610	\$ 11,868.91
53079-8219-14	0100	9004	407-07	DENSITY DEDUCTION	DOLL	0.000 \$1.000	0.000	\$	0.00	0.000	\$ 0.00
53079-8219-14	0100	9005	407-09	ASPHALT CEMENT CONTENT & GRADATION DEDUCTION	DOLL	0.000 \$1.000	0.000	\$	0.00	0.000	\$ 0.00
53079-8219-14	0100	0050	411-01.07	ACS MIX (PG64-22) GRADING E SHOULDER	TON	5,021.000 \$69.500	0.000	\$	0.00	4,869.290	\$ 338,415.66
53079-8219-14	0100	0060	411-01.10	ACS MIX(PG64-22) GRADING D	TON	6,535.000 \$72.700	0.000	\$	0.00	6,673.490	\$ 485,162.72
53079-8219-14	0100	9000	411-03.20	PRICE ADJUSTMENT FOR ASPHALT CEMENT CONTENT	DOLL	0.000 \$1.000	0.000	\$	0.00	0.000	\$ 0.00
	0100	9000	ADJUSTMENT	411 AC CONTENT ADJUSTMENT	DOLL	\$1.000	0.000	\$	0.00	-10,308.040	\$ -10,308.04
53079-3219-94	0100	9013	411-03.30	RIDEABILITY DEDUCTION	DOLL	0.000 \$1.000	0.000	\$	0.00	0.000	\$ 0.00
53079-8219-14	0100	9014	411-03.30	RIDEABILITY DEDUCTION	DOLL	0.000 \$1.000	0.000	\$	0.00	0.000	\$ 0.00

53079-8219-14	0100	9001	411-03.40	MATERIAL VARIATION DEDUCTION	DOLL	0.000 \$1.000	0.000	\$ 0.00	0.000	\$ 0.00
53079-8219-14	0100	9002	411-05.40	LIQUID ANTI-STRIP AGENT PAYMENT	DOLL	0.000 \$1.000	0.000	\$ 0.00	0.000	\$ 0.00
	0100	9002	ADJUSTMENT	411 ANTI-STRIP ADJUSTMENT	DOLL	\$1.000	520.800	\$ 520.80	9,555.000	\$ 9,555.00
53079-8219-14	0100	9003	411-05.41	HYDRATED LIME ANTI-STRIP AGENT PAYMENT	DOLL	0.000 \$1.000	0.000	\$ 0.00	0.000	\$ 0.00
53079-3219-94	0100	0010	411-12.03	SCORING FOR RUMBLE STRIPE (NON- CONTINUOUS) (8IN WIDTH)	L.M.	10.000 \$250.000	0.000	\$ 0.00	10.000	\$ 2,500.00
53079-3219-94	0100	0020	705-04.07	TAN ENERGY ABSORBING TERM (NCHRP 350, TL3)	EACH	44.000 \$2,000.000	0.000	\$ 0.00	44.000	\$ 88,000.00
53079-3219-94	0100	0030	705-04.09	EARTH PAD FOR TYPE 38 GR END TREATMENT	EACH	26.000 \$212.330	0.000	\$ 0.00	10.000	\$ 2,123.30
53079-8219-14	0100	0070	712-01	TRAFFIC CONTROL	LS	1.000 \$9,000.000	0.000	\$ 0.00	1.000	\$ 9,000.00
53079-8219-14	0100	0080	712-06	SIGNS (CONSTRUCTION)	S.F.	683.000 \$3.500	0.000	\$ 0.00	591.500	\$ 2,070.25
53079-3219-94	0100	0040	713-16.20	SIGNS (DESCRIPTION) (W2-1)	EACH	2.000 \$145.000	0.000	\$ 0.00	2.000	\$ 290.00
53079-3219-94	0100	0050	713-16.21	SIGNS (DESCRIPTION) (W2-2)	EACH	1.000 \$145.000	0.000	\$ 0.00	1.000	\$ 145.00
53079-3219-94	0100	0060	716-01.11	RAISED PVMT MARKERS (BI-DIRECTIONAL) (1 COLOR LENS)	EACH	451.000 \$6.500	0.000	\$ 0.00	501.000	\$ 3,256.50
53079-3219-94	0100	0070	716-01.12	RAISED PVMT MARKERS (MONO- DIRECTIONAL) (1 COLOR LENS)	EACH	7.000 \$6.500	0.000	\$ 0.00	7.000	\$ 45.50

53079-8219-14	0100	0090	716-02.04	PLASTIC PAVEMENT MARKING (CHANNELIZATION STRIPING)	S.Y.	20.000	0.000	\$	0.00	26.444	\$	396.66
						\$15.000						
53079-8219-14	0100	0100	716-02.05	PLASTIC PAVEMENT MARKING (STOP LINE)	L.F.	280.000	0.000	\$	0.00	208.000	\$	1,352.00
						\$6.500						
53079-8219-14	0100	0110	716-02.06	PLASTIC PAVEMENT MARKING (TURN LANE ARROW)	EACH	1.000	0.000	\$	0.00	1.000	\$	100.00
						\$100.000						
53079-8219-14	0100	0120	716-05.01	PAINTED PAVEMENT MARKING (4" LINE)	L.M.	41.000	0.000	\$	0.00	42.971	\$	15,039.85
						\$350.000						
53079-8219-14	0100	0130	716-13.01	SPRAY THERMO PVMT MRKNG (60 mil) (4IN LINE)	L.M.	28.000	0.000	\$	0.00	25.534	\$	38,939.35
						\$1,525.000						
53079-8219-14	0100	0140	717-01	MOBILIZATION	LS	1.000	0.000	\$	0.00	1.000	\$	12,746.88
						\$12,746.880						
Project Number:		53079-8219-14					Project Current Amount		\$	520.80		
							Contract Current Amount		\$	520.80		