

Rpt-ID: RCPCSUM1

User:

Tennessee

Department of Transportation
Estimate Summary to Contractor

Date: 02/15/2013

Vendor ID: 0070011665

Vendor Name: W-L CONSTRUCTION & PAVING, INC.

Contract ID: CNK144

Estimate Number: 0003

Pay Period: 10/20/2011
to: 10/20/2011

Contract Location:

RESURFACING ON MAIN STREET FROM DOVER AVE TO KAYWOOD AVE

Time Allowed:

91.0 days

Time Charged:

63.0 days

Elapsed Calendar Days:

63.0 days

Percent Time:

69.23 %

Percent Complete (\$)

106.38 %

Percent Behind:

- %

Contractor:

W-L CONSTRUCTION & PAVING, INC.
PO Box 927
Chilhowie, VA 24319
Phone:

Date Let:

06/17/2011

Date Awarded:

07/06/2011

Date Contract Executed:

07/27/2011

Date Notice to Proceed:

08/17/2011

Date Work Began:

10/06/2011

Date to be Completed:

11/15/2011

Date Time Stopped:

11/09/2011

Date Accepted:

00/00/0000

Estimate Paid: NO

Counties:

HAWKINS

Project Number	BID PCT	Fed State Project Number	Description 1
37952-3538-54	100.00	STP-M-3950(38)	MAIN STREET IN MOUNT CARMEL RESUURFACING
Current Contract Amount	\$	268,563.96	
Original Contract Amount	\$	268,563.96	

	Total to Date	Prev to Date	This Estimate
Participating	\$ 275,931.29	\$ 277,035.01	\$ -1,103.72
Total Earnings	\$ 275,931.29	\$ 277,035.01	\$ -1,103.72
Stockpiled Materials	\$ 0.00	\$ 0.00	\$ 0.00
Other Line Item Adjustments	\$ 0.00	\$ 0.00	\$ 0.00
Amount Due	\$ 275,931.29	\$ 277,035.01	\$ -1,103.72
Test Report Payment Adjustment	\$ 0.00	\$ -6,706.51	\$ 6,706.51

Total Adjusted Earnings	\$	275,931.29	\$	270,328.50	\$	5,602.79
Retainage	\$	0.00	\$	0.00	\$	0.00
Payment Due	\$	275,931.29	\$	270,328.50	\$	5,602.79

Project Number	Category Number	Line Item Number	Item Code	Description	Units	Bid Qty	Qty This Est	Amount Paid	Total Qty	Total Amt
				Supplemental Description			Unit Price			
37952-3538-54	0700	9008	108-07	LIQUIDATED DAMAGES	DAY	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$250.000				
37952-3538-54	0700	9006	109-01.01	PAY ADJUSTMENT FOR FUEL	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1.000				
	0700	9006	ADJUSTMENT	FUEL ADJUSTMENT	DOLL	\$1.000	-1,103.720	\$ -1,103.72	-1,103.720	\$ -1,103.72
37952-3538-54	0700	9007	109-01.02	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1.000				
37952-3538-54	0700	0010	403-01	BITUMINOUS MATERIAL FOR TACK COAT (TC)	TON	3.000	0.000	\$ 0.00	4.180	\$ 2,594.48
						\$620.690				
37952-3538-54	0700	9004	407-07	DENSITY DEDUCTION	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1.000				
37952-3538-54	0700	9005	407-09	ASPHALT CEMENT CONTENT & GRADATION DEDUCTION	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1.000				
37952-3538-54	0700	0020	411-02.10	ACS MIX(PG70-22) GRADING D	TON	1,930.000	0.000	\$ 0.00	2,128.580	\$ 222,564.32
						\$104.560				
37952-3538-54	0700	9000	411-03.20	PRICE ADJUSTMENT FOR ASPHALT CEMENT CONTENT	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1.000				
	0700	9000	ADJUSTMENT	411 AC CONTENT ADJUSTMENT	DOLL	\$1.000	0.000	\$ 0.00	-8,418.580	\$ -8,418.58
37952-3538-54	0700	9001	411-03.40	MATERIAL VARIATION DEDUCTION	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00

						\$1.000					
37952-3538-54	0700	9002	411-05.40	LIQUID ANTI-STRIP AGENT PAYMENT	DOLL	0.000	0.000	\$	0.00	0.000	\$ 0.00
						\$1.000					
37952-3538-54	0700	9003	411-05.41	HYDRATED LIME ANTI-STRIP AGENT PAYMENT	DOLL	0.000	0.000	\$	0.00	0.000	\$ 0.00
						\$1.000					
37952-3538-54	0700	0030	415-01.02	COLD PLANING BITUMINOUS PAVEMENT	S.Y.	24,700.000	0.000	\$	0.00	24,784.650	\$ 25,280.34
						\$1.020					
37952-3538-54	0700	0040	712-01	TRAFFIC CONTROL	LS	1.000	0.000	\$	0.00	1.000	\$ 6,706.51
						\$6,706.510					
	0700	0040	ADJUSTMENT	TEST REPORT PAYMENT ADJUSTMENT	LS	\$ 6,706.510	1.000	\$	6,706.51	0.000	\$ 0.00
37952-3538-54	0700	0050	716-02.01	PLASTIC PAVEMENT MARKING (4" LINE)	L.M.	6.800	0.000	\$	0.00	5.707	\$ 18,405.08
						\$3,225.000					
37952-3538-54	0700	0060	716-02.03	PLASTIC PAVEMENT MARKING (CROSS-WALK)	L.F.	160.000	0.000	\$	0.00	0.000	\$ 0.00
						\$10.480					
37952-3538-54	0700	0070	716-02.05	PLASTIC PAVEMENT MARKING (STOP LINE)	L.F.	120.000	0.000	\$	0.00	186.000	\$ 1,800.48
						\$9.680					
37952-3538-54	0700	0080	716-05.01	PAINTED PAVEMENT MARKING (4" LINE)	L.M.	6.800	0.000	\$	0.00	6.590	\$ 4,073.48
						\$618.130					
37952-3538-54	0700	0090	717-01	MOBILIZATION	LS	1.000	0.000	\$	0.00	1.000	\$ 4,028.90
						\$4,028.900					
Project Number:		37952-3538-54		Project Current Amount				\$	5,602.79		
				Contract Current Amount				\$	5,602.79		