

Rpt-ID: RCPCSUM1

User:

Tennessee

Department of Transportation

Estimate Summary to Contractor

Date: 11/28/2012

Vendor ID: 0070007732

Vendor Name: OCCI, INC.

Contract ID: CNK153

Estimate Number: 0006

Pay Period: 04/16/2012

to: 10/04/2012

Contract Location:

THE REPAIR OF THE I.C.G. RAILROAD BRIDGE OVER I-55 (LM 7.23)

Time Allowed:

150.0 days

Time Charged:

109.0 days

Elapsed Calendar Days:

109.0 days

Percent Time:

72.67 %

Percent Complete (\$)

98.91 %

Percent Behind:

- %

Contractor:

OCCI, INC.

3200 County Road 257

Fulton, MO 65251

Phone: 573-642-6087

Date Let:

05/06/2011

Date Awarded:

05/25/2011

Date Contract Executed:

06/13/2011

Date Notice to Proceed:

07/04/2011

Date Work Began:

10/07/2011

Date to be Completed:

11/30/2011

Date Time Stopped:

10/20/2011

Date Accepted:

10/21/2011

Estimate Paid: NO

Counties:

SHELBY

Project Number	BID PCT	Fed State Project Number	Description 1
79005-4161-04	100.00	N/A	ICGRR over I-55
Current Contract Amount	\$	524,932.47	
Original Contract Amount	\$	469,763.60	

	Total to Date	Prev to Date	This Estimate
Participating	\$ 519,875.47	\$ 519,875.47	\$ 0.00
Total Earnings	\$ 519,875.47	\$ 519,875.47	\$ 0.00
Stockpiled Materials	\$ 0.00	\$ 0.00	\$ 0.00
Other Line Item Adjustments	\$ 0.00	\$ 0.00	\$ 0.00
Amount Due	\$ 519,875.47	\$ 519,875.47	\$ 0.00
Test Report Payment Adjustment	\$ -44.52	\$ -44.52	\$ 0.00

Total Adjusted Earnings	\$	519,830.95	\$	519,830.95	\$	0.00
Retainage	\$	0.00	\$	0.00	\$	0.00
Payment Due	\$	519,830.95	\$	519,830.95	\$	0.00

Project Number	Category Number	Line Item Number	Item Code	Description	Units	Bid Qty	Qty This Est	Amount Paid	Total Qty	Total Amt
				Supplemental Description			Unit Price			
79005-4161-04	0500	9501	104-03	ADDITIONAL WORK (DESCRIPTION) Structural Steel Modifications	LS	0.000	0.000	\$ 0.00	1.000	\$ 47,242.79
							\$47,242.790			
79005-4161-04	0500	9500	104-04.32	ADDITIONAL WORK () Waterproofing Entire Span	LS	0.000	0.000	\$ 0.00	1.000	\$ 7,926.08
							\$7,926.080			
79005-4161-04	0500	9003	105-02	FLAGGING ADJUSTMENT	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
							\$1.000			
79005-4161-04	0500	9005	108-07	LIQUIDATED DAMAGES	DAY	0.000	0.000	\$ 0.00	0.000	\$ 0.00
							\$250.000			
79005-4161-04	0500	9004	108-08.04	LIQUIDATED DAMAGES (per lane)	HOOR	0.000	0.000	\$ 0.00	0.000	\$ 0.00
							\$1,000.000			
79005-4161-04	0500	9002	109-01.01	PAY ADJUSTMENT FOR FUEL	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
							\$1.000			
79005-4161-04	0500	0010	602-10.06	STRUCTURAL STEEL	LB.	25,091.000	0.000	\$ 0.00	25,091.000	\$ 153,055.10
							\$6.100			
79005-4161-04	0500	0020	603-01	PAINT STEEL STRUCTURE	LS	1.000	0.000	\$ 0.00	1.000	\$ 20,000.00
							\$20,000.000			
79005-4161-04	0500	9000	604-01.08	CLASS A CONCRETE (BRIDGE) (FOUNDATION LEVELING)	C.Y.	0.000	0.000	\$ 0.00	0.000	\$ 0.00
							\$2,400.000			
79005-4161-04	0500	0030	604-03.01	CLASS A CONCRETE (BRIDGES)	C.Y.	18.000	0.000	\$ 0.00	18.040	\$ 108,240.00
							\$6,000.000			

79005-4161-04	0500	0040	604-10.13	CONCRETE SLAB REMOVAL	LS	1.000	0.000	\$	0.00	1.000	\$	50,000.00
						\$50,000.000						
79005-4161-04	0500	0050	604-10.18	REINFORCING STEEL (REPAIRS)	LB.	2,100.000	0.000	\$	0.00	2,100.000	\$	15,582.00
						\$7.420						
	0500	0050	ADJUSTMENT	TEST REPORT PAYMENT ADJUSTMENT	LB.	\$ 7.420	0.000	\$	0.00	-6.000	\$	-44.52
79005-4161-04	0500	0060	604-10.44	EXPANSION JOINT REPAIRS	L.F.	14.000	0.000	\$	0.00	16.000	\$	28,800.00
						\$1,800.000						
79005-4161-04	0500	9001	604-22.50	DEFECTIVE CONCRETE	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$1.000						
79005-4161-04	0500	0070	705-08.51	PORTABLE IMPACT ATTENUATOR NCHRP350 TL-3	EACH	1.000	0.000	\$	0.00	0.000	\$	0.00
						\$2,750.000						
79005-4161-04	0500	0080	712-01	TRAFFIC CONTROL	LS	1.000	0.000	\$	0.00	1.000	\$	5,000.00
						\$5,000.000						
79005-4161-04	0500	0090	712-04.01	FLEXIBLE DRUMS (CHANNELIZING)	EACH	90.000	0.000	\$	0.00	119.000	\$	2,023.00
						\$17.000						
79005-4161-04	0500	0100	712-05.03	WARNING LIGHTS (TYPE C)	EACH	39.000	0.000	\$	0.00	48.000	\$	960.00
						\$20.000						
79005-4161-04	0500	0110	712-06	SIGNS (CONSTRUCTION)	S.F.	426.000	0.000	\$	0.00	362.000	\$	1,900.50
						\$5.250						
79005-4161-04	0500	0120	712-08.03	ARROW BOARD (TYPE C)	EACH	2.000	0.000	\$	0.00	2.000	\$	800.00
						\$400.000						
79005-4161-04	0500	0130	712-08.06	UNIFORMED POLICE OFFICER	HOURL	360.000	0.000	\$	0.00	197.900	\$	7,916.00
						\$40.000						
79005-4161-04	0500	0140	713-16.02	TRUCK MOUNTED IMPACT ATTENUATOR (W/FLASHING ARROW BOARD)	EACH	1.000	0.000	\$	0.00	1.000	\$	3,850.00
						\$3,850.000						
79005-4161-04	0500	0150	713-16.03	CHANGEABLE MESSAGE SIGN	EACH	2.000	0.000	\$	0.00	2.000	\$	3,600.00
						\$1,800.000						

79005-4161-04	0500	0160	717-01	MOBILIZATION	LS	1.000	0.000	\$	0.00	1.000	\$	60,000.00
						\$60,000.000						
79005-4161-04	0500	0170	920-10.05	(DESCRIPTION)	LS	1.000	0.000	\$	0.00	1.000	\$	2,980.00
				(REMOVE AND REINSTALL HANDRAIL)		\$2,980.000						