

Rpt-ID: RCPCSUM1

User:

Tennessee

Department of Transportation

Estimate Summary to Contractor

Date: 03/08/2012

Vendor ID: 0000116835

Vendor Name: DEMENT CONSTRUCTION COMPANY, LLC

Contract ID: CNK155

Estimate Number: 0005

Pay Period: 11/16/2011

to: 11/17/2011

Contract Location:

THE REPAIR OF THE BRIDGE ON SR 54 OVER CAIN CREEK (LM 10.18)

Time Allowed:

150.0 days

Time Charged:

137.0 days

Elapsed Calendar Days:

137.0 days

Percent Time:

91.33 %

Contractor:

DEMENT CONSTRUCTION COMPANY, LLC

P. O. Box 1812

Jackson, TN 38302

Phone:

Date Let:

05/06/2011

Date Awarded:

05/12/2011

Date Contract Executed:

06/13/2011

Date Notice to Proceed:

07/04/2011

Date Work Began:

08/15/2011

Date to be Completed:

11/30/2011

Date Time Stopped:

11/17/2011

Date Accepted:

11/15/2011

Estimate Paid: NO

Counties:

GIBSON

=

Project Number	PCT	Fed State Project Number	Description 1
27005-4230-04	100.00	N/A	SR 54
Current Contract Amount	\$	293,993.00	
Original Contract Amount	\$	293,993.00	
Percent Complete (\$)		141.45 %	

	Total to Date	Prev to Date	This Estimate
Participating	\$ 415,847.81	\$ 415,840.77	\$ 7.04
Total Earnings	\$ 415,847.81	\$ 415,840.77	\$ 7.04
Stockpiled Materials	\$ 0.00	\$ 0.00	\$ 0.00
Other Line Item Adjustments	\$ 0.00	\$ 0.00	\$ 0.00
Amount Due	\$ 415,847.81	\$ 415,840.77	\$ 7.04
Test Report Payment Adjustment	\$ 0.00	\$ -540.00	\$ 540.00

Total Adjusted Earnings	\$	415,847.81	\$	415,300.77	\$	547.04
Retainage	\$	0.00	\$	0.00	\$	0.00
Payment Due	\$	415,847.81	\$	415,300.77	\$	547.04

Project Number	Category Number	Line Item Number	Item Code	Description	Units	Bid Qty	Qty This Est	Amount Paid	Total Qty	Total Amt
				Supplemental Description	Unit Price					
27005-4230-04	0500	9008	108-07	LIQUIDATED DAMAGES	DAY	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$250.000				
27005-4230-04	0500	9006	109-01.01	PAY ADJUSTMENT FOR FUEL	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1.000				
	0500	9006	ADJUSTMENT	FUEL ADJUSTMENT	DOLL	\$1.000	0.000	\$ 0.00	-185.510	\$ -185.51
27005-4230-04	0500	9007	109-01.02	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1.000				
	0500	9007	ADJUSTMENT	BITUMINOUS ADJUSTMENT	DOLL	\$1.000	7.040	\$ 7.04	563.890	\$ 563.89
27005-4230-04	0500	0010	403-01	BITUMINOUS MATERIAL FOR TACK COAT (TC)	TON	0.100	0.000	\$ 0.00	0.270	\$ 540.00
						\$2,000.000				
	0500	0010	ADJUSTMENT	TEST REPORT PAYMENT ADJUSTMENT	TON	\$ 2,000.000	0.270	\$ 540.00	0.000	\$ 0.00
27005-4230-04	0500	9004	407-07	DENSITY DEDUCTION	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1.000				
27005-4230-04	0500	9005	407-09	ASPHALT CEMENT CONTENT & GRADATION DEDUCTION	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1.000				
27005-4230-04	0500	0020	411-01.10	ACS MIX(PG64-22) GRADING D	TON	36.000	0.000	\$ 0.00	267.490	\$ 77,572.10
						\$290.000				
27005-4230-04	0500	9000	411-03.20	PRICE ADJUSTMENT FOR ASPHALT CEMENT CONTENT	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1.000				
	0500	9000	ADJUSTMENT	411 AC CONTENT ADJUSTMENT	DOLL	\$1.000	0.000	\$ 0.00	148.590	\$ 148.59

27005-4230-04	0500	9001	411-03.40	MATERIAL VARIATION DEDUCTION	DOLL	0.000 \$1.000	0.000	\$	0.00	0.000	\$	0.00
27005-4230-04	0500	9002	411-05.40	LIQUID ANTI-STRIP AGENT PAYMENT	DOLL	0.000 \$1.000	0.000	\$	0.00	0.000	\$	0.00
	0500	9002	ADJUSTMENT	411 ANTI-STRIP ADJUSTMENT	DOLL	\$1.000	0.000	\$	0.00	184.280	\$	184.28
27005-4230-04	0500	9003	411-05.41	HYDRATED LIME ANTI-STRIP AGENT PAYMENT	DOLL	0.000 \$1.000	0.000	\$	0.00	0.000	\$	0.00
27005-4230-04	0500	0030	415-01.02	COLD PLANING BITUMINOUS PAVEMENT	S.Y.	467.000 \$12.000	0.000	\$	0.00	714.130	\$	8,569.56
27005-4230-04	0500	0040	604-10.20	HYDRODEMOLITION	S.Y.	698.000 \$65.000	0.000	\$	0.00	924.660	\$	60,102.90
27005-4230-04	0500	0050	604-10.46	EXPANSION JOINT REPAIRS (TYPE G)	L.F.	80.000 \$650.000	0.000	\$	0.00	80.000	\$	52,000.00
27005-4230-04	0500	0060	604-10.54	CONCRETE REPAIRS	S.F.	100.000 \$90.000	0.000	\$	0.00	14.000	\$	1,260.00
27005-4230-04	0500	0070	604-10.62	EPOXY INJECTION REPAIR (COMPLETE AND IN PLACE)	L.F.	100.000 \$90.000	0.000	\$	0.00	174.000	\$	15,660.00
27005-4230-04	0500	0080	604-10.67	CONCRETE REPAIRS (DESCRIPTION) (SEE PLANS DETAILS)	L.F.	344.000 \$5.000	0.000	\$	0.00	344.000	\$	1,720.00
27005-4230-04	0500	0090	606-09.03	PRECAST CONCRETE PILES (SIZE 1)	L.F.	160.000 \$60.000	0.000	\$	0.00	160.000	\$	9,600.00
27005-4230-04	0500	0100	617-02	BRIDGE DECK CRACK SEALING	L.F.	516.000 \$5.000	0.000	\$	0.00	0.000	\$	0.00
27005-4230-04	0500	0110	617-05	SEALANT (DESCRIPTION) (DESCRIPTION)	GAL.	3.000 \$175.000	0.000	\$	0.00	0.000	\$	0.00
27005-4230-04	0500	0120	619-01	BRIDGE DECK OVERLAY (PMC)	S.Y.	698.000 \$90.000	0.000	\$	0.00	992.360	\$	89,312.40

27005-4230-04	0500	0130	705-08.51	PORTABLE IMPACT ATTENUATOR NCHRP350 TL-3	EACH	2.000	0.000	\$	0.00	2.000	\$	9,000.00
												\$4,500.000
27005-4230-04	0500	0140	712-01	TRAFFIC CONTROL	LS	1.000	0.000	\$	0.00	1.000	\$	6,000.00
												\$6,000.000
27005-4230-04	0500	0150	712-02.02	INTERCONNECTED PORTABLE BARRIER RAIL	L.F.	900.000	0.000	\$	0.00	600.000	\$	12,000.00
												\$20.000
27005-4230-04	0500	0160	712-04.01	FLEXIBLE DRUMS (CHANNELIZING)	EACH	23.000	0.000	\$	0.00	23.000	\$	667.00
												\$29.000
27005-4230-04	0500	0170	712-05.03	WARNING LIGHTS (TYPE C)	EACH	12.000	0.000	\$	0.00	0.000	\$	0.00
												\$32.000
27005-4230-04	0500	0180	712-06	SIGNS (CONSTRUCTION)	S.F.	280.000	0.000	\$	0.00	434.000	\$	2,560.60
												\$5.900
27005-4230-04	0500	0190	712-06.01	VERTICAL PANELS	S.F.	48.000	0.000	\$	0.00	80.000	\$	760.00
												\$9.500
27005-4230-04	0500	0200	712-09.01	REMOVABLE PAVEMENT MARKING LINE	L.F.	3,490.000	0.000	\$	0.00	3,318.000	\$	4,977.00
												\$1.500
27005-4230-04	0500	0210	712-09.04	REMOVABLE PAVEMENT MARKING (STOP LINE)	L.F.	24.000	0.000	\$	0.00	21.000	\$	210.00
												\$10.000
27005-4230-04	0500	0220	716-13.01	SPRAY THERMO PVMT MRKNG (60 mil) (4IN LINE)	L.M.	0.100	0.000	\$	0.00	0.865	\$	21,625.00
												\$25,000.000
27005-4230-04	0500	0230	717-01	MOBILIZATION	LS	1.000	0.000	\$	0.00	1.000	\$	15,000.00
												\$15,000.000
27005-4230-04	0500	0240	730-40	TEMPORARY TRAFFIC SIGNAL SYSTEM	EACH	1.000	0.000	\$	0.00	1.000	\$	14,000.00
												\$14,000.000
27005-4230-04	0500	0250	920-10.04	(DESCRIPTION) (BEAM REPAIR)	EACH	6.000	0.000	\$	0.00	6.000	\$	12,000.00
												\$2,000.000

Project Number: 27005-4230-04 **Project Current Amount** \$ 547.04

Contract Current Amount	\$	547.04
--------------------------------	----	--------