

Rpt-ID: RCPCSUM1

Tennessee

Date: 04/27/2012

User:

Department of Transportation
Estimate Summary to Contractor

Vendor ID: 0000058874

Vendor Name: LOJAC ENTERPRISES, INC.

Contract ID: CNK168

Estimate Number: 0003

Pay Period: 10/01/2011
to: 03/27/2012**Contract Location:**

THE RESURFACING ON SR 52 FROM NEAR OLD SR 52 (LM 3.32) TO

Time Allowed: 55.0 days

Time Charged: 49.0 days

Elapsed Calendar Days: 49.0 days

Percent Time: 89.09 %

Contractor:

LOJAC ENTERPRISES, INC.

P.O. Box 998

Lebanon, TN 37088

Phone:

Date Let: 05/06/2011

Date Awarded: 05/12/2011

Date Contract Executed: 06/01/2011

Date Notice to Proceed: 08/13/2011

Date Work Began: 08/13/2011

Date to be Completed: 10/06/2011

Date Time Stopped: 09/30/2011

Date Accepted: 11/29/2011

Estimate Paid: NO

Counties:

MACON

=

Project Number	PCT	Fed State Project Number	Description 1
56003-3259-94	13.66	STP/HSIP-52(63)	From Near Old SR-52 (L.M. 3.32) To Near Old SR-52 (L.M.
56003-8259-14	86.34	STP/HSIP-52(63)	From Near Old SR-52 (L.M. 3.32) To Near Old SR-52 (L.M.
Current Contract Amount	\$	1,427,290.50	
Original Contract Amount	\$	1,427,290.50	
Percent Complete (\$)		92.81 %	

	Total to Date	Prev to Date	This Estimate
Participating	\$ 1,324,706.31	\$ 1,324,777.42	\$ -71.11
Total Earnings	\$ 1,324,706.31	\$ 1,324,777.42	\$ -71.11
Stockpiled Materials	\$ 0.00	\$ 0.00	\$ 0.00
Other Line Item Adjustments	\$ 0.00	\$ 0.00	\$ 0.00
Amount Due	\$ 1,324,706.31	\$ 1,324,777.42	\$ -71.11

Test Report Payment Adjustment	\$	0.00	\$	0.00	\$	0.00
Total Adjusted Earnings	\$	1,324,706.31	\$	1,324,777.42	\$	-71.11
Retainage	\$	0.00	\$	0.00	\$	0.00
Payment Due	\$	1,324,706.31	\$	1,324,777.42	\$	-71.11

Project Number	Category Number	Line Item Number	Item Code	Description	Units	Bid Qty	Qty This Est	Amount Paid	Total Qty	Total Amt
				Supplemental Description			Unit Price			
56003-3259-94	0100	9014	108-07	LIQUIDATED DAMAGES	DAY	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$470.000				
56003-8259-14	0100	9015	108-07	LIQUIDATED DAMAGES	DAY	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$470.000				
56003-3259-94	0100	9010	109-01.01	PAY ADJUSTMENT FOR FUEL	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1.000				
	0100	9010	ADJUSTMENT	FUEL ADJUSTMENT	DOLL	\$1.000	-74.610	\$ -74.61	-74.610	\$ -74.61
56003-8259-14	0100	9011	109-01.01	PAY ADJUSTMENT FOR FUEL	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1.000				
	0100	9011	ADJUSTMENT	FUEL ADJUSTMENT	DOLL	\$1.000	0.000	\$ 0.00	-8,043.970	\$ -8,043.97
56003-3259-94	0100	9012	109-01.02	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1.000				
56003-8259-14	0100	9013	109-01.02	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1.000				
	0100	9013	ADJUSTMENT	BITUMINOUS ADJUSTMENT	DOLL	\$1.000	0.000	\$ 0.00	35,965.060	\$ 35,965.06
56003-3259-94	0100	0010	303-01	MINERAL AGGREGATE, TYPE A BASE, GRADING D	TON	1,400.000	0.000	\$ 0.00	554.670	\$ 9,984.06
						\$18.000				
56003-8259-14	0100	0010	303-01	MINERAL AGGREGATE, TYPE A BASE, GRADING D	TON	1,000.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$18.000				

56003-8259-14	0100	0020	307-01.08	ASPHALT CONCRETE MIX (PG64-22) (BPMB-HM) GRADING B-M2	TON	1,000.000	0.000	\$	0.00	0.000	\$	0.00
						\$67.500						
56003-8259-14	0100	9006	307-03.20	PRICE ADJUSTMENT FOR AC CONTENT	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$1.000						
56003-8259-14	0100	9007	307-05.40	LIQUID ANTI-STRIP AGENT PAYMENT	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$1.000						
56003-8259-14	0100	9008	307-05.41	HYDRATE LIME ANTI-STRIP AGENT PAYMENT	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$1.000						
56003-8259-14	0100	0030	403-01	BITUMINOUS MATERIAL FOR TACK COAT (TC)	TON	55.000	0.000	\$	0.00	23.080	\$	11,540.00
						\$500.000						
56003-8259-14	0100	0040	403-05.01	BITUMINOUS MATERIAL (FOG SEAL) SHOULDER	TON	73.000	0.000	\$	0.00	46.970	\$	24,659.25
						\$525.000						
56003-8259-14	0100	9004	407-07	DENSITY DEDUCTION	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$1.000						
56003-8259-14	0100	9005	407-09	ASPHALT CEMENT CONTENT & GRADATION DEDUCTION	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$1.000						
56003-8259-14	0100	0050	411-01.10	ACS MIX(PG64-22) GRADING D	TON	10,410.000	0.000	\$	0.00	10,513.090	\$	873,112.12
						\$83.050						
56003-8259-14	0100	9000	411-03.20	PRICE ADJUSTMENT FOR ASPHALT CEMENT CONTENT	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$1.000						
	0100	9000	ADJUSTMENT	411 AC CONTENT ADJUSTMENT	DOLL	\$1.000	0.000	\$	0.00	-36,126.970	\$	-36,126.97
56003-8259-14	0100	9001	411-03.40	MATERIAL VARIATION DEDUCTION	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$1.000						
56003-8259-14	0100	9002	411-05.40	LIQUID ANTI-STRIP AGENT PAYMENT	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$1.000						
	0100	9002	ADJUSTMENT	411 ANTI-STRIP ADJUSTMENT	DOLL	\$1.000	0.000	\$	0.00	4,529.000	\$	4,529.00

56003-8259-14	0100	9003	411-05.41	HYDRATED LIME ANTI-STRIP AGENT PAYMENT	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$1.000						
56003-3259-94	0100	0020	411-12.03	SCORING FOR RUMBLE STRIPE (NON- CONTINUOUS) (8IN WIDTH)	L.M.	14.340	0.000	\$	0.00	17.197	\$	4,299.25
						\$250.000						
56003-8259-14	0100	0060	415-01.01	COLD PLANING BITUMINOUS PAVEMENT	TON	10,274.000	0.000	\$	0.00	10,636.000	\$	132,950.00
						\$12.500						
56003-3259-94	0100	9016	705-01.13	ROCK DRILLING FOR GUARDRAIL POST	EACH	0.000	0.000	\$	0.00	19.000	\$	632.70
						\$33.300						
56003-3259-94	0100	0030	705-02.02	SINGLE GUARDRAIL (TYPE 2)	L.F.	600.000	0.000	\$	0.00	612.500	\$	10,198.13
						\$16.650						
56003-3259-94	0100	9009	705-02.50	SHOP CURVED GUARDRAIL	L.F.	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$24.975						
56003-3259-94	0100	0040	705-04.07	TAN ENERGY ABSORBING TERM (NCHRP 350, TL3)	EACH	56.000	0.000	\$	0.00	54.000	\$	105,300.00
						\$1,950.000						
56003-3259-94	0100	0050	706-01	GUARDRAIL REMOVED	L.F.	3,213.000	0.000	\$	0.00	3,287.500	\$	3,287.50
						\$1.000						
56003-8259-14	0100	0070	712-01	TRAFFIC CONTROL	LS	1.000	0.000	\$	0.00	1.000	\$	8,000.00
						\$8,000.000						
56003-8259-14	0100	0080	712-04.01	FLEXIBLE DRUMS (CHANNELIZING)	EACH	25.000	0.000	\$	0.00	0.000	\$	0.00
						\$5.000						
56003-8259-14	0100	0090	712-05.01	WARNING LIGHTS (TYPE A)	EACH	4.000	0.000	\$	0.00	0.000	\$	0.00
						\$5.000						
56003-8259-14	0100	0100	712-06	SIGNS (CONSTRUCTION)	S.F.	1,004.000	0.000	\$	0.00	964.500	\$	8,680.50
						\$9.000						
56003-3259-94	0100	0060	716-01.10	SNOWPLOWABLE REFLECTIVE MARKER	EACH	783.000	0.000	\$	0.00	1,297.000	\$	25,940.00
						\$20.000						

56003-3259-94	0100	0070	716-01.30	REMOVAL OF SNOWPLOWABLE REFLECTIVE MARKER	EACH	183.000	0.000	\$	0.00	0.000	\$	0.00
						\$5.000						
56003-8259-14	0100	0110	716-02.04	PLASTIC PAVEMENT MARKING (CHANNELIZATION STRIPING)	S.Y.	350.000	0.000	\$	0.00	345.111	\$	5,866.89
						\$17.000						
56003-8259-14	0100	0120	716-02.06	PLASTIC PAVEMENT MARKING (TURN LANE ARROW)	EACH	8.000	0.000	\$	0.00	8.000	\$	800.00
						\$100.000						
56003-8259-14	0100	0130	716-05.01	PAINTED PAVEMENT MARKING (4" LINE)	L.M.	31.790	0.007	\$	3.50	36.856	\$	18,428.00
						\$500.000						
56003-3259-94	0100	0080	716-13.01	SPRAY THERMO PVTM MRKNG (60 mil) (4IN LINE)	L.M.	14.340	0.000	\$	0.00	19.362	\$	36,787.80
						\$1,900.000						
56003-8259-14	0100	0140	716-13.01	SPRAY THERMO PVTM MRKNG (60 mil) (4IN LINE)	L.M.	17.450	0.000	\$	0.00	17.364	\$	32,991.60
						\$1,900.000						
56003-8259-14	0100	0150	717-01	MOBILIZATION	LS	1.000	0.000	\$	0.00	1.000	\$	15,000.00
						\$15,000.000						
Project Number:		56003-3259-94		Project Current Amount			\$	-74.61				
Project Number:		56003-8259-14		Project Current Amount			\$	3.50				
				Contract Current Amount			\$	-71.11				