

Rpt-ID: RCPCSUM1	Tennessee	Date: 03/16/2012
User:	Department of Transportation	
Estimate Summary to Contractor		
Vendor ID: 0000029737	Vendor Name: HIGHWAYS, INC.	
Contract ID: CNK241	Estimate Number: 0004	Pay Period: 03/01/2012 to: 03/01/2012

Contract Location: THE RESURFACING WITH A BITUMINOUS SEAL COAT ON SR 276	Time Allowed: Time Charged: Elapsed Calendar Days: Percent Time:	62.0 days 200.0 days 200.0 days 322.58 %
Contractor: HIGHWAYS, INC. PO Box 96 Brentwood, TN 37024 Phone:	Date Let: Date Awarded: Date Contract Executed: Date Notice to Proceed: Date Work Began: Date to be Completed: Date Time Stopped: Date Accepted:	06/17/2011 07/06/2011 07/25/2011 08/15/2011 09/13/2011 10/15/2011 00/00/0000 00/00/0000

Estimate Paid: NO

Counties:
BEDFORD
MACON
=

Project Number	PCT	Fed State Project Number	Description 1
02072-3209-94	17.60	HSIP-276(4)	S.R. 276 FROM SR-130 TO SR-16
02072-4209-04	46.75	N/A	S.R. 276 FROM SR-130 TO SR-16
56012-4207-04	35.65	N/A	S.R. 262 FROM EAST OF MILE MARKER 4 TO SR-56
Current Contract Amount	\$	378,528.25	
Original Contract Amount	\$	349,564.00	
Percent Complete (\$)		96.14 %	

	Total to Date	Prev to Date	This Estimate
Participating	\$ 363,933.36	\$ 356,433.36	\$ 7,500.00
Total Earnings	\$ 363,933.36	\$ 356,433.36	\$ 7,500.00
Stockpiled Materials	\$ 0.00	\$ 0.00	\$ 0.00

Other Line Item Adjustments	\$	0.00	\$	0.00	\$	0.00
Amount Due	\$	363,933.36	\$	356,433.36	\$	7,500.00
Test Report Payment Adjustment	\$	0.00	\$	0.00	\$	0.00
Total Adjusted Earnings	\$	363,933.36	\$	356,433.36	\$	7,500.00
Retainage	\$	0.00	\$	0.00	\$	0.00
Payment Due	\$	363,933.36	\$	356,433.36	\$	7,500.00

Project Number	Category Number	Line Item Number	Item Code	Description	Units	Bid Qty	Qty This Est	Amount Paid	Total Qty	Total Amt
				Supplemental Description			Unit Price			
02072-3209-94	0100	9007	108-07	LIQUIDATED DAMAGES	DAY	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$250.000				
02072-4209-04	0100	9008	108-07	LIQUIDATED DAMAGES	DAY	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$250.000				
56012-4207-04	0100	9009	108-07	LIQUIDATED DAMAGES	DAY	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$250.000				
02072-3209-94	0100	9001	109-01.01	PAY ADJUSTMENT FOR FUEL	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1.000				
	0100	9001	ADJUSTMENT	FUEL ADJUSTMENT	DOLL	\$1.000	0.000	\$ 0.00	-24.160	\$ -24.16
02072-4209-04	0100	9002	109-01.01	PAY ADJUSTMENT FOR FUEL	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1.000				
56012-4207-04	0100	9003	109-01.01	PAY ADJUSTMENT FOR FUEL	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1.000				
02072-3209-94	0100	9004	109-01.02	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1.000				
02072-4209-04	0100	9005	109-01.02	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1.000				
56012-4207-04	0100	9006	109-01.02	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1.000				

02072-3209-94	0100	0010	303-01	MINERAL AGGREGATE, TYPE A BASE, GRADING D	TON	425.000 \$26.000	0.000	\$	0.00	175.790	\$	4,570.54
02072-4209-04	0100	0010	403-05	BITUMINOUS MATERIAL(TC/FOG SEAL)(UNDILUTED)	TON	27.000 \$500.000	0.000	\$	0.00	0.000	\$	0.00
56012-4207-04	0100	0010	403-05	BITUMINOUS MATERIAL(TC/FOG SEAL)(UNDILUTED)	TON	24.000 \$500.000	0.000	\$	0.00	15.010	\$	7,505.00
02072-4209-04	0100	0020	405-01.01	BITUMINOUS MATERIAL (BSC)	TON	67.000 \$900.000	0.000	\$	0.00	0.000	\$	0.00
56012-4207-04	0100	0020	405-01.01	BITUMINOUS MATERIAL (BSC)	TON	58.000 \$900.000	0.000	\$	0.00	38.320	\$	34,488.00
02072-4209-04	0100	0030	405-01.02	MINERAL AGGREGATE (BSC)	TON	663.000 \$42.000	0.000	\$	0.00	0.000	\$	0.00
56012-4207-04	0100	0030	405-01.02	MINERAL AGGREGATE (BSC)	TON	582.000 \$42.000	0.000	\$	0.00	698.500	\$	29,337.00
02072-4209-04	0100	9500	411-03.12	ACS MIX(PG64-22) THIN LIFT D ASPHALT Thin Lift	TON	0.000 \$83.950	0.000	\$	0.00	1,677.290	\$	140,808.50
02072-4209-04	0100	9010	411-03.20	PRICE ADJUSTMENT FOR ASPHALT CEMENT CONTENT	DOLL	0.000 \$1.000	0.000	\$	0.00	0.000	\$	0.00
02072-4209-04	0100	9011	411-05.40	LIQUID ANTI-STRIP AGENT PAYMENT	DOLL	0.000 \$1.000	0.000	\$	0.00	0.000	\$	0.00
	0100	9011	ADJUSTMENT	411 ANTI-STRIP ADJUSTMENT	DOLL	\$1.000	0.000	\$	0.00	817.600	\$	817.60
02072-4209-04	0100	9012	411-05.41	HYDRATED LIME ANTI-STRIP AGENT PAYMENT	DOLL	0.000 \$1.000	0.000	\$	0.00	0.000	\$	0.00
02072-3209-94	0100	0020	705-02.02	SINGLE GUARDRAIL (TYPE 2)	L.F.	25.000 \$18.000	0.000	\$	0.00	87.500	\$	1,575.00
02072-3209-94	0100	9000	705-02.50	SHOP CURVED GUARDRAIL	L.F.	0.000 \$27.000	0.000	\$	0.00	0.000	\$	0.00
02072-3209-94	0100	0030	705-04.04	GUARDRAIL TERMINAL (TYPE 21)	EACH	3.000	0.000	\$	0.00	3.000	\$	5,400.00

						\$1,800.000					
02072-3209-94	0100	0040	705-04.05	GUARDRAIL TERMINAL (TYPE-IN-LINE)	EACH	13.000	0.000	\$	0.00	14.000	\$ 7,000.00
						\$500.000					
02072-3209-94	0100	0050	705-04.07	TAN ENERGY ABSORBING TERM (NCHRP 350, TL3)	EACH	17.000	0.000	\$	0.00	17.000	\$ 35,700.00
						\$2,100.000					
02072-3209-94	0100	0060	706-01	GUARDRAIL REMOVED	L.F.	1,200.000	0.000	\$	0.00	1,412.500	\$ 1,412.50
						\$1.000					
02072-3209-94	0100	0070	706-06.03	RADIUS RAIL	L.F.	287.500	0.000	\$	0.00	287.500	\$ 6,325.00
						\$22.000					
02072-4209-04	0100	0040	712-01	TRAFFIC CONTROL	LS	1.000	0.000	\$	0.00	1.000	\$ 7,500.00
						\$7,500.000					
56012-4207-04	0100	0040	712-01	TRAFFIC CONTROL	LS	1.000	0.000	\$	0.00	1.000	\$ 7,500.00
						\$7,500.000					
02072-4209-04	0100	0050	712-04.01	FLEXIBLE DRUMS (CHANNELIZING)	EACH	25.000	0.000	\$	0.00	0.000	\$ 0.00
						\$5.000					
56012-4207-04	0100	0050	712-04.01	FLEXIBLE DRUMS (CHANNELIZING)	EACH	25.000	0.000	\$	0.00	0.000	\$ 0.00
						\$5.000					
02072-4209-04	0100	0060	712-05.01	WARNING LIGHTS (TYPE A)	EACH	2.000	0.000	\$	0.00	0.000	\$ 0.00
						\$5.000					
56012-4207-04	0100	0060	712-05.01	WARNING LIGHTS (TYPE A)	EACH	2.000	0.000	\$	0.00	0.000	\$ 0.00
						\$5.000					
02072-4209-04	0100	0070	712-06	SIGNS (CONSTRUCTION)	S.F.	285.000	0.000	\$	0.00	584.000	\$ 2,920.00
						\$5.000					
56012-4207-04	0100	0070	712-06	SIGNS (CONSTRUCTION)	S.F.	249.000	0.000	\$	0.00	284.000	\$ 1,420.00
						\$5.000					
56012-4207-04	0100	0080	716-01.11	RAISED PVMT MARKERS (BI-DIRECTIONAL) (1 COLOR LENS)	EACH	209.000	0.000	\$	0.00	161.000	\$ 1,932.00
						\$12.000					
02072-4209-04	0100	0080	716-02.05	PLASTIC PAVEMENT MARKING (STOP LINE)	L.F.	24.000	0.000	\$	0.00	33.000	\$ 825.00

						\$25.000					
56012-4207-04	0100	0090	716-02.05	PLASTIC PAVEMENT MARKING (STOP LINE)	L.F.	30.000	0.000	\$	0.00	18.000	\$ 450.00
						\$25.000					
02072-4209-04	0100	0090	716-03.03	PLASTIC WORD PAVEMENT MARKING (STOP AHEAD)	EACH	2.000	0.000	\$	0.00	1.000	\$ 550.00
						\$550.000					
56012-4207-04	0100	0100	716-03.03	PLASTIC WORD PAVEMENT MARKING (STOP AHEAD)	EACH	1.000	0.000	\$	0.00	0.000	\$ 0.00
						\$550.000					
02072-4209-04	0100	0100	716-05.01	PAINTED PAVEMENT MARKING (4" LINE)	L.M.	12.920	0.000	\$	0.00	0.000	\$ 0.00
						\$575.000					
56012-4207-04	0100	0110	716-05.01	PAINTED PAVEMENT MARKING (4" LINE)	L.M.	12.000	0.000	\$	0.00	26.210	\$ 15,070.75
						\$575.000					
02072-4209-04	0100	0105	716-13.06	SPRAY THERMO PVMT MRKNG (40 mil) (4IN LINE)	L.M.	12.920	0.000	\$	0.00	10.852	\$ 17,363.20
						\$1,600.000					
56012-4207-04	0100	0120	716-13.06	SPRAY THERMO PVMT MRKNG (40 mil) (4IN LINE)	L.M.	12.000	0.000	\$	0.00	11.555	\$ 18,488.00
						\$1,600.000					
02072-4209-04	0100	0120	717-01	MOBILIZATION	LS	1.000	1.000	\$	7,500.00	1.000	\$ 7,500.00
						\$7,500.000					
56012-4207-04	0100	0130	717-01	MOBILIZATION	LS	1.000	0.000	\$	0.00	1.000	\$ 7,500.00
						\$7,500.000					
Project Number:				02072-4209-04		Project Current Amount		\$	7,500.00		
Project Number:				56012-4207-04		Project Current Amount		\$	0.00		
						Contract Current Amount		\$	7,500.00		