

Total Adjusted Earnings	\$	11,810,001.91	\$	11,809,252.62	\$	749.29
Retainage	\$	0.00	\$	0.00	\$	0.00
Payment Due	\$	11,810,001.91	\$	11,809,252.62	\$	749.29

Project Number	Category Number	Line Item Number	Item Code	Description	Units	Bid Qty	Qty This Est	Amount Paid	Total Qty	Total Amt
				Supplemental Description			Unit Price			
82084-3129-64	0100	9509	104-03	ADDITIONAL WORK (DESCRIPTION) Force Account - Furnishing and Spreading Topsoil	LS	0.000	0.000	\$ 0.00	1.000	\$ 98,251.39
						\$98,251.390				
82084-3129-64	0100	9514	104-03	ADDITIONAL WORK (DESCRIPTION) Force Account - Furnishing and Spreading Topsoil	LS	0.000	0.000	\$ 0.00	1.000	\$ 2,943.53
						\$2,943.530				
82084-3129-64	0100	9518	104-03.01	ADDITIONAL WORK (DESCRIPTION) Furnishing and Spreading Topsoil Force Account	LS	0.000	0.000	\$ 0.00	1.000	\$ 4,365.28
						\$4,365.280				
82084-3129-64	0100	9519	104-03.03	ADDITIONAL WORK (DESCRIPTION) Force Account - Ramp B Slope Drainage Correction	LS	0.000	0.000	\$ 0.00	1.000	\$ 6,900.53
						\$6,900.530				
82084-3129-64	0100	9510	104-04.30	ADDITIONAL WORK () Force Account - Pond Springs Drainage	LS	0.000	0.000	\$ 0.00	1.000	\$ 75,479.72
						\$75,479.720				
82084-3129-64	0100	9511	104-04.31	ADDITIONAL WORK () Pond Springs Drainage Control Force Account. Payment # 2,	LS	0.000	0.000	\$ 0.00	1.000	\$ 367,410.47
						\$367,410.470				
82084-3129-64	0100	9512	104-04.32	ADDITIONAL WORK () Pond Springs Drainage Control Force Account Payment # 3	LS	0.000	0.000	\$ 0.00	1.000	\$ 285,302.10
						\$285,302.100				
82084-3129-64	0100	9513	104-04.33	ADDITIONAL WORK () Pond Springs Drainage Control Force Account, Payment # 3	LS	0.000	0.000	\$ 0.00	1.000	\$ 140,996.12
						\$140,996.120				
82084-3129-64	0100	9517	104-04.34	ADDITIONAL WORK () 104-04.34 Pond Springs Drainage Control Force Account	LS	0.000	0.000	\$ 0.00	1.000	\$ 50,359.37
						\$50,359.370				
82084-3129-64	0100	9520	104-04.35	ADDITIONAL WORK () 104-04.35 Pond Springs Drainage Control Force Account	LS	0.000	0.000	\$ 0.00	1.000	\$ 31,019.88
						\$31,019.880				

82084-3129-64	0100	9521	104-04.36	ADDITIONAL WORK () 104-04.36 Pond Springs Drainage Control Force Account	LS	0.000 \$40,562.050	0.000	\$ 0.00	1.000	\$ 40,562.05
82084-3129-64	0100	0010	105-01	CONSTRUCTION STAKES, LINES AND GRADES	LS	1.000 \$84,945.000	0.000	\$ 0.00	1.000	\$ 84,945.00
82084-3129-64	0100	9026	106-09.01	PRECAST CONCRETE DESTRUCTIVE TESTING	DOLL	0.000 \$1.000	0.000	\$ 0.00	1,207.500	\$ 1,207.50
82084-3129-64	0100	9025	108-07	LIQUIDATED DAMAGES	DAY	0.000 \$1,100.000	0.000	\$ 0.00	0.000	\$ 0.00
82084-3129-64	0100	9021	109-01.01	PAY ADJUSTMENT FOR FUEL	DOLL	0.000 \$1.000	0.000	\$ 0.00	0.000	\$ 0.00
	0100	9021	ADJUSTMENT	FUEL ADJUSTMENT	DOLL	\$1.000	0.000	\$ 0.00	-7,006.750	\$ -7,006.75
82084-3129-64	0500	9022	109-01.01	PAY ADJUSTMENT FOR FUEL	DOLL	0.000 \$1.000	0.000	\$ 0.00	0.000	\$ 0.00
82084-3129-64	0100	9023	109-01.02	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	DOLL	0.000 \$1.000	0.000	\$ 0.00	0.000	\$ 0.00
82084-3129-64	0500	9024	109-01.02	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	DOLL	0.000 \$1.000	0.000	\$ 0.00	0.000	\$ 0.00
82084-3129-64	0100	9530	109-04.04	EXTRA WORK Adjustments to paid quantities on Change Order	DOLL	0.000 \$-5,900.410	0.000	\$ 0.00	1.000	\$ -5,900.41
82084-3129-64	0100	9507	109-04.20	FORCE ACCOUNT Water Quality Units and Installation	DOLL	0.000 \$1.000	0.000	\$ 0.00	84,281.870	\$ 84,281.87
82084-3129-64	0100	0020	109-10.01	TRAINEE	HOURL	1,620.000 \$0.800	0.000	\$ 0.00	1,620.000	\$ 1,296.00
82084-3129-64	0100	0030	201-01	CLEARING AND GRUBBING	LS	1.000 \$300,502.340	0.000	\$ 0.00	1.000	\$ 300,502.34
82084-3129-64	0100	0040	202-01	REMOVAL OF STRUCTURES AND OBSTRUCTIONS	LS	1.000 \$13,386.000	0.000	\$ 0.00	0.880	\$ 11,779.68
82084-3129-64	0100	0050	202-03	REMOVAL OF RIGID PAVEMENT, SIDEWALK, ETC.	S.Y.	536.000 \$11.670	0.000	\$ 0.00	693.820	\$ 8,096.88

82084-3129-64	0100	0060	203-01	ROAD & DRAINAGE EXCAVATION (UNCLASSIFIED)	C.Y.	303,743.000 \$3.150	0.000	\$	0.00	408,393.570	\$	1,286,439.75
82084-3129-64	0100	9000	203-01.03	ROAD & DRAINAGE EXCAVATION (ADDITIONAL MATERIAL)	C.Y.	0.000 \$3.780	0.000	\$	0.00	0.000	\$	0.00
82084-3129-64	0100	0070	203-01.85	ROCK BLASTING	C.Y.	49,000.000 \$5.850	0.000	\$	0.00	84,262.080	\$	492,933.17
82084-3129-64	0100	0080	203-02.02	BORROW EXCAVATION (GRADED SOLID ROCK)	C.Y.	8,879.000 \$11.390	0.000	\$	0.00	14,639.090	\$	166,739.24
82084-3129-64	0100	0090	203-04	PLACING AND SPREADING TOPSOIL	C.Y.	7,515.000 \$3.080	0.000	\$	0.00	6,372.475	\$	19,627.22
82084-3129-64	0100	0100	203-04.02	STRIPPING & STOCKPILE TOPSOIL	C.Y.	7,515.000 \$3.740	0.000	\$	0.00	8,255.550	\$	30,875.76
82084-3129-64	0100	9001	203-05	UNDERCUTTING	C.Y.	0.000 \$4.725	0.000	\$	0.00	8,196.860	\$	38,730.16
82084-3129-64	0100	0110	203-06	WATER	M.G.	1,422.000 \$3.720	0.000	\$	0.00	306.600	\$	1,140.55
82084-3129-64	0500	1540	204-02.01	DRY EXCAVATION (BRIDGES)	C.Y.	179.000 \$12.850	0.000	\$	0.00	295.780	\$	3,800.77
82084-3129-64	0500	9019	204-02.02	EXTRA DEPTH DRY EXCAVATION (a)	C.Y.	0.000 \$19.275	0.000	\$	0.00	0.000	\$	0.00
82084-3129-64	0500	9020	204-02.03	EXTRA DEPTH DRY EXCAVATION (b)	C.Y.	0.000 \$23.130	0.000	\$	0.00	0.000	\$	0.00
82084-3129-64	0500	1550	204-04.01	ROCK EXCAVATION (BRIDGES)	C.Y.	137.000 \$97.090	0.000	\$	0.00	109.230	\$	10,605.14
82084-3129-64	0500	9016	204-04.02	EXTRA DEPTH ROCK EXCAVATION (a)	C.Y.	0.000 \$145.635	0.000	\$	0.00	0.000	\$	0.00
82084-3129-64	0500	9017	204-04.03	EXTRA DEPTH ROCK EXCAVATION (b)	C.Y.	0.000 \$174.762	0.000	\$	0.00	0.000	\$	0.00

82084-3129-64	0500	1560	204-05	ROCK DRILLING (BRIDGES)	L.F.	48.000 \$36.060	0.000	\$	0.00	66.000	\$	2,379.96
82084-3129-64	0100	9500	209-01.31	TEMPORARY MULCH FILTER BERM	C.Y.	0.000 \$14.500	0.000	\$	0.00	2,140.030	\$	31,030.44
82084-3129-64	0100	0120	209-02.03	8" TEMPORARY SLOPE DRAIN	L.F.	1,002.000 \$6.090	0.000	\$	0.00	236.000	\$	1,437.24
82084-3129-64	0100	0130	209-02.05	12" TEMPORARY SLOPE DRAIN	L.F.	691.000 \$9.900	0.000	\$	0.00	640.000	\$	6,336.00
82084-3129-64	0100	0140	209-02.06	15" TEMPORARY SLOPE DRAIN	L.F.	44.000 \$13.130	0.000	\$	0.00	20.000	\$	262.60
82084-3129-64	0100	0150	209-03.22	FILTER SOCK (18 INCH)	L.F.	6,890.000 \$4.070	0.000	\$	0.00	10,755.000	\$	43,772.85
82084-3129-64	0100	0160	209-05	SEDIMENT REMOVAL	C.Y.	1,462.000 \$6.270	0.000	\$	0.00	564.170	\$	3,537.35
82084-3129-64	0100	0170	209-08.02	TEMPORARY SILT FENCE (WITH BACKING)	L.F.	8,567.000 \$3.360	0.000	\$	0.00	8,763.000	\$	29,443.68
82084-3129-64	0100	0180	209-08.03	TEMPORARY SILT FENCE (WITHOUT BACKING)	L.F.	10,618.000 \$1.000	0.000	\$	0.00	3,736.000	\$	3,736.00
82084-3129-64	0100	0190	209-08.05	ENHANCED SILT FENCE CHECK (V-DITCH)	EACH	6.000 \$315.000	0.000	\$	0.00	2.000	\$	630.00
82084-3129-64	0100	0200	209-08.07	ROCK CHECK DAM PER	EACH	232.000 \$266.680	0.000	\$	0.00	208.000	\$	55,469.44
82084-3129-64	0100	0210	209-08.08	ENHANCED ROCK CHECK DAM	EACH	34.000 \$580.160	0.000	\$	0.00	24.000	\$	13,923.84
82084-3129-64	0100	0220	209-40.41	CATCH BASIN FILTER ASSEMBLY (TYPE 1)	EACH	12.000 \$367.500	0.000	\$	0.00	12.000	\$	4,410.00
82084-3129-64	0100	0230	209-40.42	CATCH BASIN FILTER ASSEMBLY (TYPE 2)	EACH	5.000 \$336.000	0.000	\$	0.00	6.000	\$	2,016.00

82084-3129-64	0100	0240	209-40.46	CATCH BASIN FILTER ASSEMBLY(TYPE 6)	EACH	1.000 \$378.000	0.000	\$	0.00	0.000	\$	0.00
82084-3129-64	0100	0250	209-40.47	CATCH BASIN FILTER ASSEMBLY(TYPE 7)	EACH	3.000 \$367.500	0.000	\$	0.00	4.000	\$	1,470.00
82084-3129-64	0100	0260	303-01	MINERAL AGGREGATE, TYPE A BASE, GRADING D	TON	34,949.000 \$20.000	0.000	\$	0.00	41,653.550	\$	833,071.00
82084-3129-64	0100	0270	303-01.01	GRANULAR BACKFILL (ROADWAY)	TON	1,065.000 \$32.750	0.000	\$	0.00	895.500	\$	29,327.63
82084-3129-64	0500	1570	303-01.02	GRANULAR BACKFILL (BRIDGES)	TON	36.000 \$32.750	0.000	\$	0.00	0.000	\$	0.00
82084-3129-64	0100	0280	303-10.01	MINERAL AGGREGATE (SIZE 57)	TON	2,919.000 \$30.460	0.000	\$	0.00	3,872.090	\$	117,943.86
82084-3129-64	0100	0290	307-01.01	ASPHALT CONCRETE MIX (PG64-22) (BPMB-HM) GRADING A	TON	790.000 \$81.030	0.000	\$	0.00	713.470	\$	57,812.47
82084-3129-64	0100	0300	307-01.08	ASPHALT CONCRETE MIX (PG64-22) (BPMB-HM) GRADING B-M2	TON	1,354.000 \$91.130	0.000	\$	0.00	1,459.050	\$	132,963.23
82084-3129-64	0100	0310	307-03.01	ASPHALT CONCRETE MIX (PG76-22) (BPMB-HM) GRADING A	TON	1,421.000 \$93.710	0.000	\$	0.00	1,438.150	\$	134,769.04
82084-3129-64	0100	0320	307-03.03	AGGREGATE(BPMB-HM) GRADING AS	TON	926.000 \$91.950	0.000	\$	0.00	847.168	\$	77,897.10
82084-3129-64	0100	0330	307-03.08	ASPHALT CONCRETE MIX (PG76-22) (BPMB-HM) GRADING B-M2	TON	560.000 \$95.950	0.000	\$	0.00	770.800	\$	73,958.26
82084-3129-64	0100	9004	307-03.20	PRICE ADJUSTMENT FOR AC CONTENT	DOLL	0.000 \$1.000	0.000	\$	0.00	315.810	\$	315.81
	0100	9004	ADJUSTMENT	307 AC CONTENT ADJUSTMENT	DOLL	\$1.000	0.000	\$	0.00	5,247.770	\$	5,247.77
82084-3129-64	0100	9005	307-05.40	LIQUID ANTI-STRIP AGENT PAYMENT	DOLL	0.000 \$1.000	0.000	\$	0.00	0.000	\$	0.00
82084-3129-64	0100	9006	307-05.41	HYDRATE LIME ANTI-STRIP AGENT PAYMENT	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00

						\$1.000						
82084-3129-64	0100	0340	313-03	TREATED PERMEABLE BASE	S.Y.	25,074.000 \$14.620	0.000	\$	0.00	25,984.970	\$	379,900.26
82084-3129-64	0100	0350	402-01	BITUMINOUS MATERIAL FOR PRIME COAT (PC)	TON	28.000 \$670.310	0.000	\$	0.00	17.770	\$	11,911.41
82084-3129-64	0100	0360	402-02	AGGREGATE FOR COVER MATERIAL (PC)	TON	108.000 \$59.410	0.000	\$	0.00	174.060	\$	10,340.90
82084-3129-64	0100	0370	403-01	BITUMINOUS MATERIAL FOR TACK COAT (TC)	TON	3.000 \$670.310	0.000	\$	0.00	5.950	\$	3,988.34
82084-3129-64	0100	9007	407-07	DENSITY DEDUCTION	DOLL	0.000 \$1.000	0.000	\$	0.00	0.000	\$	0.00
82084-3129-64	0100	9008	407-09	ASPHALT CEMENT CONTENT & GRADATION DEDUCTION	DOLL	0.000 \$1.000	0.000	\$	0.00	0.000	\$	0.00
82084-3129-64	0100	0380	407-20.05	SAW CUTTING ASPHALT PAVEMENT	L.F.	5,348.000 \$2.100	0.000	\$	0.00	5,363.000	\$	11,262.30
82084-3129-64	0100	0390	411-01.07	ACS MIX (PG64-22) GRADING E SHOULDER	TON	462.000 \$108.830	0.000	\$	0.00	426.010	\$	46,362.67
82084-3129-64	0100	0400	411-01.10	ACS MIX(PG64-22) GRADING D	TON	510.000 \$120.800	0.000	\$	0.00	548.070	\$	66,206.86
82084-3129-64	0100	0410	411-03.10	ACS MIX(PG76-22) GRADING D	TON	327.000 \$126.970	0.000	\$	0.00	497.010	\$	63,105.36
82084-3129-64	0100	9009	411-03.20	PRICE ADJUSTMENT FOR ASPHALT CEMENT CONTENT	DOLL	0.000 \$1.000	1,766.870	\$	1,766.87	1,766.870	\$	1,766.87
	0100	9009	ADJUSTMENT	411 AC CONTENT ADJUSTMENT	DOLL	\$1.000	0.000	\$	0.00	-3,146.530	\$	-3,146.53
82084-3129-64	0100	9010	411-03.40	MATERIAL VARIATION DEDUCTION	DOLL	0.000 \$1.000	0.000	\$	0.00	0.000	\$	0.00
82084-3129-64	0100	9011	411-05.40	LIQUID ANTI-STRIP AGENT PAYMENT	DOLL	0.000 \$1.000	0.000	\$	0.00	0.000	\$	0.00

82084-3129-64	0100	9012	411-05.41	HYDRATED LIME ANTI-STRIP AGENT PAYMENT	DOLL	0.000 \$1.000	0.000	\$ 0.00	0.000	\$ 0.00
82084-3129-64	0100	0420	501-01.03	PORTLAND CEMENT CONCRETE PAVEMENT (PLAIN) 10"	S.Y.	22,880.000 \$51.920	0.000	\$ 0.00	23,370.400	\$ 1,213,391.17
82084-3129-64	0500	9028	501-05.03	PRICE ADJUSTMENT FOR RIDEABILITY (CONC.)	DOLL	0.000 \$1.000	0.000	\$ 0.00	6,959.620	\$ 6,959.62
82084-3129-64	0100	9014	604-01.06	CLASS A CONCRETE ADJUSTMENT (INCREASE)	C.Y.	0.000 \$981.479	0.000	\$ 0.00	0.000	\$ 0.00
82084-3129-64	0100	9015	604-01.07	CLASS A CONCRETE ADJUSTMENT (DECREASE)	C.Y.	0.000 \$742.510	0.000	\$ 0.00	0.000	\$ 0.00
82084-3129-64	0500	9002	604-01.08	CLASS A CONCRETE (BRIDGE) (FOUNDATION LEVELING)	C.Y.	0.000 \$246.028	0.000	\$ 0.00	80.410	\$ 19,783.11
82084-3129-64	0100	0430	604-02.01	CLASS A CONCRETE (BOX BRIDGES)	C.Y.	52.000 \$853.460	0.000	\$ 0.00	52.000	\$ 44,379.92
82084-3129-64	0100	0440	604-02.02	STEEL BAR REINFORCEMENT (BOX BRIDGES)	LB.	7,758.000 \$0.830	-1,226.000	\$ -1,017.58	6,532.000	\$ 5,421.56
82084-3129-64	0500	1580	604-02.03	EPOXY COATED REINFORCING STEEL	LB.	119,916.000 \$0.870	0.000	\$ 0.00	119,914.329	\$ 104,325.47
82084-3129-64	0500	1590	604-03.01	CLASS A CONCRETE (BRIDGES)	C.Y.	280.000 \$615.070	0.000	\$ 0.00	283.040	\$ 174,089.41
82084-3129-64	0500	1600	604-03.02	STEEL BAR REINFORCEMENT (BRIDGES)	LB.	55,308.000 \$0.720	0.000	\$ 0.00	55,863.256	\$ 40,221.54
82084-3129-64	0500	1610	604-03.04	PAVEMENT @ BRIDGE ENDS	S.Y.	232.000 \$192.250	0.000	\$ 0.00	231.100	\$ 44,428.98
82084-3129-64	0500	1620	604-03.09	CLASS D CONCRETE (BRIDGE DECK)	C.Y.	332.000 \$464.720	0.000	\$ 0.00	328.143	\$ 152,494.61
82084-3129-64	0500	1630	604-04.01	APPLIED TEXTURE FINISH (NEW STRUCTURES)	S.Y.	3,328.000 \$6.960	0.000	\$ 0.00	3,328.000	\$ 23,162.88

82084-3129-64	0500	1640	604-05.31	BRIDGE DECK GROOVING (MECHANICAL)	S.Y.	1,391.000 \$2.630	0.000	\$	0.00	1,372.000	\$	3,608.36
82084-3129-64	0500	1650	604-07.01	RETAINING WALL (DESCRIPTION) (WALL NO. 1)	S.F.	18,272.000 \$74.600	0.000	\$	0.00	18,274.680	\$	1,363,291.13
82084-3129-64	0500	9003	604-22.50	DEFECTIVE CONCRETE	DOLL	0.000 \$1.000	0.000	\$	0.00	-341.380	\$	-341.38
82084-3129-64	0500	1660	606-02.03	STEEL PILES (10 INCH)	L.F.	359.000 \$41.420	0.000	\$	0.00	393.050	\$	16,280.13
82084-3129-64	0500	9027	606-02.04	STEEL PILES (10 INCH)(CUT-OFFS)	L.F.	0.000 \$20.750	0.000	\$	0.00	23.580	\$	489.29
82084-3129-64	0500	1670	606-02.06	PILE TIPS (STEEL PILES, 10 INCH)	EACH	15.000 \$133.020	0.000	\$	0.00	15.000	\$	1,995.30
82084-3129-64	0100	0460	607-02.02	15" CONCRETE PIPE CULVERT(CLASS III)	L.F.	144.000 \$65.020	0.000	\$	0.00	153.000	\$	9,948.06
82084-3129-64	0100	0470	607-03.02	18" CONCRETE PIPE CULVERT (CLASS III)	L.F.	2,209.000 \$44.480	0.000	\$	0.00	2,112.000	\$	93,941.76
82084-3129-64	0100	9504	607-03.02	18" CONCRETE PIPE CULVERT (CLASS III) Changed from Class III to Class IV	L.F.	0.000 \$44.480	0.000	\$	0.00	0.000	\$	0.00
82084-3129-64	0100	9501	607-03.03	18" CONCRETE PIPE CULVERT (CLASS IV) Changing from Class III to Class IV	L.F.	0.000 \$56.530	0.000	\$	0.00	144.000	\$	8,140.32
82084-3129-64	0100	0480	607-05.02	24" CONCRETE PIPE CULVERT (CLASS III)	L.F.	326.000 \$69.550	0.000	\$	0.00	136.000	\$	9,458.80
82084-3129-64	0100	9505	607-05.02	24" CONCRETE PIPE CULVERT (CLASS III) Changed from Class III to Class V	L.F.	0.000 \$69.550	0.000	\$	0.00	0.000	\$	0.00
82084-3129-64	0100	9502	607-05.04	24" CONCRETE PIPE CULVERT (CLASS V) Changing from Class III to Class V	L.F.	0.000 \$92.470	0.000	\$	0.00	184.000	\$	17,014.48
82084-3129-64	0100	0490	607-07.02	36" CONCRETE PIPE CULVERT (CLASS III)	L.F.	333.000 \$83.400	0.000	\$	0.00	0.000	\$	0.00

82084-3129-64	0100	9506	607-07.02	36" CONCRETE PIPE CULVERT (CLASS III) Changed from Class III to Class V	L.F.	0.000 \$83.400	0.000	\$ 0.00	0.000	\$ 0.00
82084-3129-64	0100	9503	607-07.04	36" CONCRETE PIPE CULVERT (CLASS V) Changing from Class III to Class V	L.F.	0.000 \$135.270	0.000	\$ 0.00	336.000	\$ 45,450.72
82084-3129-64	0100	0500	607-09.02	48" CONCRETE PIPE CULVERT (CLASS III)	L.F.	6.000 \$139.970	0.000	\$ 0.00	8.000	\$ 1,119.76
82084-3129-64	0100	0510	611-07.01	CLASS A CONCRETE (PIPE ENDWALLS)	C.Y.	38.000 \$1,127.990	0.000	\$ 0.00	39.850	\$ 44,950.40
82084-3129-64	0100	0520	611-07.02	STEEL BAR REINFORCEMENT (PIPE ENDWALLS)	LB.	2,088.000 \$0.570	0.000	\$ 0.00	2,128.000	\$ 1,212.96
82084-3129-64	0100	0530	611-12.02	CATCH BASINS, TYPE 12, > 4' - 8' DEPTH	EACH	1.000 \$1,440.720	0.000	\$ 0.00	1.000	\$ 1,440.72
82084-3129-64	0100	0540	611-38.01	CATCH BASINS, TYPE 38, 0' - 4' DEPTH	EACH	4.000 \$1,850.910	0.000	\$ 0.00	4.000	\$ 7,403.64
82084-3129-64	0100	0550	611-38.02	CATCH BASINS, TYPE 38, > 4' - 8' DEPTH	EACH	5.000 \$2,478.180	0.000	\$ 0.00	5.000	\$ 12,390.90
82084-3129-64	0100	0560	611-42.01	CATCH BASINS, TYPE 42, 0' - 4' DEPTH	EACH	1.000 \$1,741.100	0.000	\$ 0.00	1.000	\$ 1,741.10
82084-3129-64	0100	0570	611-42.02	CATCH BASINS, TYPE 42, > 4' - 8' DEPTH	EACH	6.000 \$2,696.530	0.000	\$ 0.00	7.000	\$ 18,875.71
82084-3129-64	0100	0580	611-42.03	CATCH BASINS, TYPE 42, > 8' - 12' DEPTH	EACH	1.000 \$3,258.180	0.000	\$ 0.00	1.000	\$ 3,258.18
82084-3129-64	0500	1680	615-01.12	PRESTRESSED CONCRETE BULB TEE BEAM (6" WEB)(BT-72)	L.F.	1,228.000 \$208.660	0.000	\$ 0.00	1,228.000	\$ 256,234.48
82084-3129-64	0500	1690	620-03.11	CONCRETE PARAPET (DESCRIPTION) (TEXAS CLASSIC, T411)	L.F.	575.000 \$161.980	0.000	\$ 0.00	575.000	\$ 93,138.50
82084-3129-64	0500	1700	620-05.01	CONC PARAPET SINGLE SLOPE (STD-1-1SS)	L.F.	675.000 \$34.620	0.000	\$ 0.00	675.000	\$ 23,368.50

82084-3129-64	0100	0590	621-03.02	18" TEMPORARY DRAINAGE PIPE	L.F.	70.000 \$23.600	0.000	\$	0.00	160.000	\$	3,776.00
82084-3129-64	0100	0600	702-03	CONCRETE COMBINED CURB & GUTTER	C.Y.	15.000 \$261.650	0.000	\$	0.00	15.380	\$	4,024.18
82084-3129-64	0100	0610	703-01	CEMENT CONCRETE DITCH PAVING	C.Y.	61.000 \$308.970	0.000	\$	0.00	31.407	\$	9,703.82
82084-3129-64	0100	0620	705-02.02	SINGLE GUARDRAIL (TYPE 2)	L.F.	3,075.000 \$17.060	0.000	\$	0.00	3,745.500	\$	63,898.23
82084-3129-64	0100	9013	705-02.50	SHOP CURVED GUARDRAIL	L.F.	0.000 \$25.590	0.000	\$	0.00	0.000	\$	0.00
82084-3129-64	0100	0630	705-04.03	GUARDRAIL TERMINAL (TYPE 13)	EACH	16.000 \$630.000	0.000	\$	0.00	19.000	\$	11,970.00
82084-3129-64	0100	0640	705-04.07	TAN ENERGY ABSORBING TERM (NCHRP 350, TL3)	EACH	17.000 \$2,310.000	0.000	\$	0.00	20.000	\$	46,200.00
82084-3129-64	0100	0650	705-04.09	EARTH PAD FOR TYPE 38 GR END TREATMENT	EACH	3.000 \$1,402.360	0.000	\$	0.00	3.000	\$	4,207.08
82084-3129-64	0100	0660	705-08.51	PORTABLE IMPACT ATTENUATOR NCHRP350 TL-3	EACH	4.000 \$5,145.000	0.000	\$	0.00	6.000	\$	30,870.00
82084-3129-64	0100	0670	705-11.01	GUARDRAIL AT BRIDGE ENDS (POWDER COATED)	L.F.	108.000 \$99.750	0.000	\$	0.00	134.000	\$	13,366.50
82084-3129-64	0100	0680	705-11.03	SINGLE GUARDRAIL (TYPE 2) (POWDER COATED)	L.F.	1,500.000 \$32.550	0.000	\$	0.00	1,666.630	\$	54,248.81
82084-3129-64	0100	0690	705-11.08	GUARDRAIL TERMINAL (TYPE 13) (POWDER COATED)	EACH	2.000 \$1,260.000	0.000	\$	0.00	2.000	\$	2,520.00
82084-3129-64	0100	0700	705-11.11	TAN ENERGY ABSORB TERMINAL (NCHRP 350, TL 3)(POWDER COATED)	EACH	5.000 \$4,200.000	0.000	\$	0.00	6.000	\$	25,200.00
82084-3129-64	0100	0710	705-80.03	LONGITUDINAL CABLE BARRIER (END TERMINAL) TL-3	EACH	20.000 \$3,360.000	0.000	\$	0.00	21.000	\$	70,560.00

82084-3129-64	0100	0720	706-01	GUARDRAIL REMOVED	L.F.	2,549.000 \$1.050	0.000	\$	0.00	2,793.000	\$	2,932.65
82084-3129-64	0100	0730	707-03.01	STOCK FENCE	L.F.	6,461.000 \$4.100	0.000	\$	0.00	6,915.200	\$	28,352.32
82084-3129-64	0100	0740	707-03.02	END, BRACED LINE, CORNER POST ASSEMBLY(STOCK FENCE)	EACH	60.000 \$130.100	0.000	\$	0.00	63.000	\$	8,196.30
82084-3129-64	0100	0750	708-02.01	MARKERS (CONCRETE R.O.W. POSTS)	EACH	41.000 \$120.000	0.000	\$	0.00	42.000	\$	5,040.00
82084-3129-64	0100	0760	709-05.05	MACHINED RIP-RAP (CLASS A-3)	TON	590.000 \$29.810	0.000	\$	0.00	1,383.350	\$	41,237.66
82084-3129-64	0100	0770	709-05.06	MACHINED RIP-RAP (CLASS A-1)	TON	1,433.000 \$29.810	0.000	\$	0.00	3,119.280	\$	92,985.74
82084-3129-64	0100	0780	710-02	AGGREGATE UNDERDRAINS (WITH PIPE)	L.F.	7,850.000 \$2.990	0.000	\$	0.00	9,568.000	\$	28,608.32
82084-3129-64	0100	0790	710-05	LATERAL UNDERDRAIN	L.F.	898.000 \$1.940	0.000	\$	0.00	1,053.000	\$	2,042.82
82084-3129-64	0100	0800	710-06.11	LATERAL UNDERDRAIN ENDWALL (2:1)	EACH	9.000 \$315.000	0.000	\$	0.00	15.000	\$	4,725.00
82084-3129-64	0100	0810	710-06.12	LATERAL UNDERDRAIN ENDWALL (3:1)	EACH	6.000 \$315.000	0.000	\$	0.00	12.000	\$	3,780.00
82084-3129-64	0100	0820	710-06.13	LATERAL UNDERDRAIN ENDWALL (4:1)	EACH	5.000 \$315.000	0.000	\$	0.00	6.000	\$	1,890.00
82084-3129-64	0100	0830	710-06.15	LATERAL UNDERDRAIN ENDWALL (6:1)	EACH	20.000 \$315.000	0.000	\$	0.00	7.000	\$	2,205.00
82084-3129-64	0500	1710	710-09.01	6" PERFORATED PIPE WITH VERTICAL DRAIN SYSTEM	L.F.	148.000 \$15.000	0.000	\$	0.00	83.660	\$	1,254.90
82084-3129-64	0500	1720	710-09.02	6" PIPE UNDERDRAIN	L.F.	38.000 \$10.000	0.000	\$	0.00	0.000	\$	0.00

82084-3129-64	0100	0840	712-01	TRAFFIC CONTROL	LS	1.000 \$36,171.940	0.000	\$ 0.00	1.000	\$ 36,171.94
82084-3129-64	0100	0850	712-02.02	INTERCONNECTED PORTABLE BARRIER RAIL	L.F.	9,680.000 \$18.000	0.000	\$ 0.00	7,180.000	\$ 129,240.00
82084-3129-64	0100	0860	712-04.01	FLEXIBLE DRUMS (CHANNELIZING)	EACH	150.000 \$33.080	0.000	\$ 0.00	238.000	\$ 7,873.04
82084-3129-64	0100	0870	712-05.03	WARNING LIGHTS (TYPE C)	EACH	135.000 \$34.650	0.000	\$ 0.00	115.000	\$ 3,984.75
82084-3129-64	0100	0880	712-06	SIGNS (CONSTRUCTION)	S.F.	613.000 \$7.350	0.000	\$ 0.00	972.800	\$ 7,150.08
82084-3129-64	0100	0890	712-06.01	VERTICAL PANELS	S.F.	192.000 \$12.600	0.000	\$ 0.00	738.000	\$ 9,298.80
82084-3129-64	0100	9508	712-06.20	OVERHEAD SIGN COVERING Covering for the signs related to the Welcome Center	S.F.	0.000 \$42.370	0.000	\$ 0.00	801.000	\$ 33,938.37
82084-3129-64	0100	0900	712-08.03	ARROW BOARD (TYPE C)	EACH	4.000 \$1,785.000	0.000	\$ 0.00	4.000	\$ 7,140.00
82084-3129-64	0100	0910	712-08.06	UNIFORMED POLICE OFFICER	HOURL	400.000 \$36.750	0.000	\$ 0.00	324.000	\$ 11,907.00
82084-3129-64	0100	0920	712-09.01	REMOVABLE PAVEMENT MARKING LINE	L.F.	17,175.000 \$1.700	0.000	\$ 0.00	16,884.000	\$ 28,702.80
82084-3129-64	0100	0930	712-99.92	TRAFFIC CONTROL (DESCRIPTION) (DIRECTIONAL SIGNAGE)	LS	1.000 \$4,000.000	0.000	\$ 0.00	0.000	\$ 0.00
82084-3129-64	0100	0940	712-99.93	TRAFFIC CONTROL (DESCRIPTION) (EMERGENCY REFERENCE MARKERS)	LS	1.000 \$750.000	0.000	\$ 0.00	0.000	\$ 0.00
82084-3129-64	0100	0950	712-99.94	TRAFFIC CONTROL (DESCRIPTION) (LOGO SIGNS)	LS	1.000 \$3,700.000	0.000	\$ 0.00	1.000	\$ 3,700.00
82084-3129-64	0100	0960	713-01.01	CLASS A CONCRETE (FOUNDATION FOR SIGN SUPPORTS)	C.Y.	10.000 \$525.000	0.000	\$ 0.00	8.900	\$ 4,672.50

82084-3129-64	0100	0970	713-01.02	STEEL BAR REINFORCEMENT(FOUNDATION FOR SIGN SUPPORTS)	LB.	2,800.000 \$2.890	0.000	\$	0.00	2,281.500	\$	6,593.54
82084-3129-64	0100	0980	713-02.14	FLEXIBLE DELINEATOR (WHITE)	EACH	72.000 \$31.500	0.000	\$	0.00	72.000	\$	2,268.00
82084-3129-64	0100	0990	713-02.15	FLEXIBLE DELINEATOR (YELLOW)	EACH	21.000 \$31.500	0.000	\$	0.00	21.000	\$	661.50
82084-3129-64	0100	1000	713-05	STEEL HOLLOW SQUARE POST (BREAKAWAY) SIGN SUPPORTS	LB.	1,157.000 \$3.150	0.000	\$	0.00	850.400	\$	2,678.76
82084-3129-64	0100	1010	713-06	STEEL I-BEAMS & WF-BEAMS(BREAKAWAY) SIGN SUPPORT	LB.	7,094.000 \$3.200	0.000	\$	0.00	7,640.900	\$	24,450.88
	0100	1010	ADJUSTMENT	TEST REPORT PAYMENT ADJUSTMENT	LB.	\$ 3.200	0.000	\$	0.00	-1.000	\$	-3.20
82084-3129-64	0100	1020	713-09.01	STEEL OVERHEAD SIGN STRUCTURE (SPAN____) (SPAN 64'-0")	EACH	1.000 \$43,470.000	0.000	\$	0.00	1.000	\$	43,470.00
82084-3129-64	0100	1030	713-09.02	STEEL OVERHEAD SIGN STRUCTURE (SPAN____) (SPAN 68'-0")	EACH	1.000 \$43,732.500	0.000	\$	0.00	1.000	\$	43,732.50
82084-3129-64	0100	1040	713-09.03	STEEL OVERHEAD SIGN STRUCTURE (SPAN____) (SPAN 68'-0")	EACH	1.000 \$43,995.000	0.000	\$	0.00	1.000	\$	43,995.00
82084-3129-64	0100	1050	713-09.04	STEEL OVERHEAD SIGN STRUCTURE (SPAN____) (SPAN 68'-0")	EACH	1.000 \$42,945.000	0.000	\$	0.00	1.000	\$	42,945.00
82084-3129-64	0100	1060	713-09.05	STEEL OVERHEAD SIGN STRUCTURE (SPAN____) (SPAN 68'-0")	EACH	1.000 \$42,420.000	0.000	\$	0.00	1.000	\$	42,420.00
82084-3129-64	0100	1070	713-09.06	STEEL OVERHEAD SIGN STRUCTURE (SPAN____) (SPAN 68'-0")	EACH	1.000 \$48,037.500	0.000	\$	0.00	1.000	\$	48,037.50
82084-3129-64	0100	1080	713-09.07	STEEL OVERHEAD SIGN STRUCTURE (SPAN____) (SPAN 74'-0")	EACH	1.000 \$53,865.000	0.000	\$	0.00	1.000	\$	53,865.00
82084-3129-64	0100	1090	713-11.01	"U" SECTION STEEL POSTS	LB.	219.000 \$2.630	0.000	\$	0.00	218.800	\$	575.44
82084-3129-64	0100	1100	713-11.02	PERFORATED/KNOCKOUT SQUARE TUBE POST	LB.	135.000 \$3.410	0.000	\$	0.00	272.200	\$	928.20

82084-3129-64	0100	1110	713-11.03	2 1/2" DIA ROUND STEEL TUBE SIGN POST	LB.	226.000 \$3.680	0.000	\$	0.00	202.675	\$	745.84
82084-3129-64	0100	1120	713-13.02	FLAT SHEET ALUMINUM SIGNS (0.080" THICK)	S.F.	198.000 \$11.550	0.000	\$	0.00	178.538	\$	2,062.11
82084-3129-64	0100	1130	713-13.03	FLAT SHEET ALUMINUM SIGNS (0.100" THICK)	S.F.	254.000 \$12.080	0.000	\$	0.00	263.380	\$	3,181.63
82084-3129-64	0100	1140	713-14	EXTRUDED ALUMINUM PANEL SIGNS	S.F.	2,366.000 \$23.100	0.000	\$	0.00	2,392.000	\$	55,255.20
82084-3129-64	0100	1150	713-15	REMOVAL OF SIGNS, POSTS AND FOOTINGS	LS	1.000 \$4,200.000	0.000	\$	0.00	1.000	\$	4,200.00
82084-3129-64	0100	1160	713-16.03	CHANGEABLE MESSAGE SIGN	EACH	4.000 \$6,825.000	0.000	\$	0.00	4.000	\$	27,300.00
82084-3129-64	0100	1170	713-17.02	INSTALL AUXILIARY SUPPORT FOR EXIT NUMBER PANEL	EACH	6.000 \$131.250	0.000	\$	0.00	14.000	\$	1,837.50
82084-3129-64	0500	1730	714-01.01	STRUCTURAL LIGHTING (BRIDGE NO.) (BRIDGE NO. 1)	LS	1.000 \$4,816.350	0.000	\$	0.00	1.000	\$	4,816.35
82084-3129-64	0100	1180	714-03.01	DIRECT BURIAL CONDUIT (2" PVC, SCHEDULE 40)	L.F.	4,642.000 \$7.040	0.000	\$	0.00	4,642.000	\$	32,679.68
82084-3129-64	0100	1190	714-03.03	DIRECT BURIAL CONDUIT (DESCRIPTION) (6" PVC, SCHEDULE 40)	L.F.	344.000 \$21.000	0.000	\$	0.00	344.000	\$	7,224.00
82084-3129-64	0100	1200	714-03.04	DIRECT BURIAL CONDUIT (DESCRIPTION) (16" STEEL)	L.F.	404.000 \$151.200	0.000	\$	0.00	404.000	\$	61,084.80
82084-3129-64	0100	1210	714-05.03	PULL BOXES (TYPE B)	EACH	48.000 \$330.750	0.000	\$	0.00	48.000	\$	15,876.00
82084-3129-64	0100	1220	714-08.05	LIGHT STANDARDS (ALUMINUM)	EACH	43.000 \$2,147.250	0.000	\$	0.00	43.000	\$	92,331.75
82084-3129-64	0100	1230	714-09.09	LUMINAIRES (DESCRIPTION) (LED, TYPE 2 DISTRIBUTION)	EACH	31.000 \$2,052.750	0.000	\$	0.00	31.000	\$	63,635.25

82084-3129-64	0100	1240	714-09.10	LUMINAIRES (DESCRIPTION) (LED, TYPE 4 DISTRIBUTION)	EACH	24.000 \$2,104.200	0.000	\$ 0.00	24.000	\$ 50,500.80
82084-3129-64	0100	1250	716-01.06	TEMPORARY RAISED PAVEMENT MARKER,WHITE	EACH	420.000 \$7.090	0.000	\$ 0.00	0.000	\$ 0.00
82084-3129-64	0100	1260	716-01.07	TEMPORARY RAISED PAVEMENT MARKER,YELLOW	EACH	420.000 \$7.090	0.000	\$ 0.00	0.000	\$ 0.00
82084-3129-64	0100	1270	716-01.22	Snwplwble Pvmt Mrkrs (Mono-Dir)(1 Color)	EACH	157.000 \$40.430	0.000	\$ 0.00	157.000	\$ 6,347.51
82084-3129-64	0100	1280	716-02.04	PLASTIC PAVEMENT MARKING(CHANNELIZATION STRIPING)	S.Y.	135.000 \$22.840	0.000	\$ 0.00	173.989	\$ 3,973.91
82084-3129-64	0100	1290	716-02.05	PLASTIC PAVEMENT MARKING (STOP LINE)	L.F.	47.000 \$12.080	0.000	\$ 0.00	39.000	\$ 471.12
82084-3129-64	0100	1300	716-02.06	PLASTIC PAVEMENT MARKING (TURN LANE ARROW)	EACH	3.000 \$120.750	0.000	\$ 0.00	3.000	\$ 362.25
82084-3129-64	0100	1310	716-02.09	PLASTIC PAVEMENT MARKING (LONGITUDINAL CROSS-WALK)	L.F.	76.000 \$24.680	0.000	\$ 0.00	546.000	\$ 13,475.28
82084-3129-64	0100	9515	716-03.09	PLASTIC WORD PAVEMENT MARKING () "Bus Only" Parking Designation placed in 2 locations	EACH	0.000 \$341.250	0.000	\$ 0.00	2.000	\$ 682.50
82084-3129-64	0100	1320	716-04.05	PLASTIC PAVEMENT MARKING (STRAIGHT ARROW)	EACH	8.000 \$131.250	0.000	\$ 0.00	8.000	\$ 1,050.00
82084-3129-64	0100	1330	716-04.06	PLASTIC PAVEMENT MARKING (WRONG WAY ARROW)	EACH	2.000 \$157.500	0.000	\$ 0.00	2.000	\$ 315.00
82084-3129-64	0100	1340	716-04.07	PLASTIC PAVEMENT MARKING (EXIT ONLY ARROW)	EACH	3.000 \$131.250	0.000	\$ 0.00	0.000	\$ 0.00
82084-3129-64	0100	1350	716-04.10	PLASTIC PAVEMENT MARKING (HANDICAP SYMBOL)	EACH	8.000 \$152.250	0.000	\$ 0.00	12.000	\$ 1,827.00
82084-3129-64	0100	1360	716-04.12	PLASTIC PAVEMENT MARKING (YIELD LINE)	S.F.	42.000 \$7.880	0.000	\$ 0.00	54.000	\$ 425.52

82084-3129-64	0100	9522	716-08.31	HYDROBLAST REMOVAL OF PAVEMENT MARKING (DESCRIPTION) Removal of 6" Thermo markings	L.M.	0.000 \$3,517.500	0.000	\$ 0.00	2.908	\$ 10,228.89
82084-3129-64	0100	9523	716-08.34	HYDROBLAST REMOVAL OF PAVEMENT MARKING (DESCRIPTION) Removal of Pvmt. Marking	S.Y.	0.000 \$20.480	0.000	\$ 0.00	220.070	\$ 4,507.03
82084-3129-64	0100	9524	716-10.02	PREFORMED PLASTIC PAVEMENT MARKING (8" BARRIER LINE) 8" Barrier Line	L.F.	0.000 \$13.920	0.000	\$ 0.00	0.000	\$ 0.00
82084-3129-64	0100	9527	716-10.04	PREFORMED PLASTIC PAVEMENT MARKING (CHNLZTN STRIPING) Gore Area Markings	S.Y.	0.000 \$70.880	0.000	\$ 0.00	77.340	\$ 5,481.86
82084-3129-64	0100	9526	716-10.10	PREFORMED PLASTIC PAVEMENT MARKING (EXIT ONLY ARROW) Exit Only Arrow	EACH	0.000 \$257.250	0.000	\$ 0.00	0.000	\$ 0.00
82084-3129-64	0100	9528	716-10.12	PREFORMED PLASTIC PAVEMENT MARKING (WRONG WAY ARROW) Wrong Way Arrow	EACH	0.000 \$257.250	0.000	\$ 0.00	2.000	\$ 514.50
82084-3129-64	0100	9525	716-10.15	PREFORMED PLASTIC PAVEMENT MARKING (6" LINE) 6" Pavement Marking Line	L.M.	0.000 \$17,613.750	0.000	\$ 0.00	2.612	\$ 46,007.12
82084-3129-64	0100	9529	716-10.19	PREFORMED PLASTIC PAVEMENT MARKING (STRAIGHT TURN ARROW) Straight Arrow Marking	EACH	0.000 \$173.250	0.000	\$ 0.00	5.000	\$ 866.25
82084-3129-64	0100	9516	716-12.01	ENHANCED FLATLINE THERMO PVMT MRKNG (4IN LINE) Double 4" yellow line	L.M.	0.000 \$4,068.750	0.000	\$ 0.00	0.000	\$ 0.00
82084-3129-64	0100	1370	716-12.02	ENHANCED FLATLINE THERMO PVMT MRKNG (6IN LINE)	L.M.	5.000 \$3,622.500	0.000	\$ 0.00	4.739	\$ 17,167.03
82084-3129-64	0100	1380	716-12.03	ENHANCED FLATLINE THERMO PVMT MRKNG (8IN BARRIER LINE)	L.F.	2,150.000 \$1.580	0.000	\$ 0.00	5,293.000	\$ 8,362.94
82084-3129-64	0100	1390	716-12.05	ENHANCED FLATLINE THERMO PVMT MRKNG (6IN DOTTED LINE)	L.F.	1,585.000 \$1.840	0.000	\$ 0.00	604.000	\$ 1,111.36
82084-3129-64	0100	1400	716-12.07	ENHANCED FLAT LINE THERMO (8IN BROKEN LN)	L.F.	2,190.000 \$1.940	0.000	\$ 0.00	516.000	\$ 1,001.04
82084-3129-64	0100	1410	717-01	MOBILIZATION	LS	1.000 \$100,000.000	0.000	\$ 0.00	1.000	\$ 100,000.00

82084-3129-64	0100	1420	740-06.01	GEOMEMBRANE	S.Y.	9,419.000 \$10.650	0.000	\$	0.00	6,367.324	\$	67,812.00
82084-3129-64	0100	1430	740-10.03	GEOTEXTILE (TYPE III)(EROSION CONTROL)	S.Y.	1,630.000 \$2.170	0.000	\$	0.00	2,041.870	\$	4,430.86
82084-3129-64	0100	1440	740-10.04	GEOTEXTILE (TYPE IV)(STABILIZATION)	S.Y.	11,328.000 \$1.290	0.000	\$	0.00	15,274.920	\$	19,704.65
82084-3129-64	0100	1450	801-01	SEEDING (WITH MULCH)	UNIT	207.000 \$22.050	0.000	\$	0.00	391.315	\$	8,628.50
82084-3129-64	0100	1460	801-01.07	TEMPORARY SEEDING (WITH MULCH)	UNIT	906.000 \$16.280	0.000	\$	0.00	728.790	\$	11,864.70
82084-3129-64	0100	1470	801-02	SEEDING (WITHOUT MULCH)	UNIT	925.000 \$13.650	0.000	\$	0.00	800.730	\$	10,929.96
82084-3129-64	0100	1480	801-03	WATER (SEEDING & SODDING)	M.G.	363.000 \$5.250	0.000	\$	0.00	57.000	\$	299.25
82084-3129-64	0100	9018	801-06	MULCH	UNIT	0.000 \$13.230	0.000	\$	0.00	0.000	\$	0.00
82084-3129-64	0100	1490	801-07	SEED (SUPPLEMENTAL APPLICATION)	LB.	47.000 \$2.100	0.000	\$	0.00	220.000	\$	462.00
82084-3129-64	0100	1500	801-08	FERTILIZER (SUPPLEMENTAL APPLICATION)	TON	1.000 \$210.000	0.000	\$	0.00	0.240	\$	50.40
82084-3129-64	0100	1510	803-01	SODDING (NEW SOD)	S.Y.	5,827.000 \$2.630	0.000	\$	0.00	3,822.950	\$	10,054.36
82084-3129-64	0100	1520	805-12.01	EROSION CONTROL BLANKET (TYPE I)	S.Y.	41,222.000 \$0.820	0.000	\$	0.00	0.000	\$	0.00
82084-3129-64	0100	1530	805-12.02	EROSION CONTROL BLANKET (TYPE II)	S.Y.	41,019.000 \$0.820	0.000	\$	0.00	89,084.220	\$	73,049.06

Project Number:	82084-3129-64	Project Current Amount	\$	749.29
		Contract Current Amount	\$	749.29

