

Rpt-ID: RCPCSUM1**User:****Tennessee****Department of Transportation****Estimate Summary to Contractor****Date:** 05/09/2012**Vendor ID:** 0000083814**Vendor Name:** HMA CONTRACTORS, LLC**Contract ID:** CNK249**Estimate Number:** 0007**Pay Period:** 03/01/2012**to:** 04/02/2012**Contract Location:**

RESURFACING ON SR 13, SR 48 AND SR 112

Time Allowed:

153.0 days

Time Charged:

162.0 days

Elapsed Calendar Days:

162.0 days

Percent Time:

105.88 %

Contractor:

HMA CONTRACTORS, LLC

PO Box 1001

Mt Juliet, TN 37121

Phone:

Date Let:

06/17/2011

Date Awarded:

07/06/2011

Date Contract Executed:

07/20/2011

Date Notice to Proceed:

08/10/2011

Date Work Began:

09/27/2011

Date to be Completed:

01/09/2012

Date Time Stopped:

01/18/2012

Date Accepted:

01/24/2012

Estimate Paid: NO**Counties:**

MONTGOMERY

=

Project Number	PCT	Fed State Project Number	Description 1
63011-3243-94	4.52	STP/HSIP-13(42)	S.R. 13 FROM S.R. 12 (U.S. 41A) L.M. 19.62 TO S.R. 48 L.M.
63011-8243-14	24.52	STP/HSIP-13(42)	S.R. 13 FROM S.R. 12 (U.S. 41A) L.M. 19.62 TO S.R. 48 L.M.
63013-3206-94	7.54	STP/HSIP-48(41)	S.R. 48 FROM SR-12(US-41A) L.M. 5.18 TO SR-13 L.M. 7.00
63013-8206-14	37.23	STP/HSIP-48(41)	S.R. 48 FROM SR-12(US-41A) L.M. 5.18 TO SR-13 L.M. 7.00
63021-3220-94	8.09	STP/HSIP-112(28)	FROM SR-48 (L.M. 14.23) TO SR-13 (L.M. 15.00)
63021-8220-14	18.10	STP/HSIP-112(28)	FROM SR-48 (L.M. 14.23) TO SR-13 (L.M. 15.00)
Current Contract Amount	\$	1,307,084.70	
Original Contract Amount	\$	1,279,077.20	
Percent Complete (\$)		117.25 %	

	Total to Date	Prev to Date	This Estimate
Participating	\$ 1,532,529.63	\$ 1,533,244.63	\$ -715.00

Total Earnings	\$	1,532,529.63	\$	1,533,244.63	\$	-715.00
Stockpiled Materials	\$	0.00	\$	0.00	\$	0.00
Other Line Item Adjustments	\$	0.00	\$	0.00	\$	0.00
Amount Due	\$	1,532,529.63	\$	1,533,244.63	\$	-715.00
Test Report Payment Adjustment	\$	0.00	\$	0.00	\$	0.00
Total Adjusted Earnings	\$	1,532,529.63	\$	1,533,244.63	\$	-715.00
Retainage	\$	0.00	\$	0.00	\$	0.00
Payment Due	\$	1,532,529.63	\$	1,533,244.63	\$	-715.00

Project Number	Category Number	Line Item Number	Item Code	Description	Units	Bid Qty	Qty This Est	Amount Paid	Total Qty	Total Amt
				Supplemental Description	Unit Price					
63011-3243-94	0100	9055	108-07	LIQUIDATED DAMAGES	DAY	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$470.000				
63011-8243-14	0100	9054	108-07	LIQUIDATED DAMAGES	DAY	0.000	0.000	\$ 0.00	-2.000	\$ -940.00
						\$470.000				
63013-3206-94	0100	9053	108-07	LIQUIDATED DAMAGES	DAY	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$470.000				
63013-8206-14	0100	9052	108-07	LIQUIDATED DAMAGES	DAY	0.000	0.000	\$ 0.00	-3.000	\$ -1,410.00
						\$470.000				
63021-3220-94	0100	9051	108-07	LIQUIDATED DAMAGES	DAY	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$470.000				
63021-8220-14	0100	9050	108-07	LIQUIDATED DAMAGES	DAY	0.000	0.000	\$ 0.00	-2.000	\$ -940.00
						\$470.000				
63011-3243-94	0100	9049	108-08.04	LIQUIDATED DAMAGES	HOURL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$500.000				
63011-8243-14	0100	9048	108-08.04	LIQUIDATED DAMAGES	HOURL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$500.000				
63013-3206-94	0100	9047	108-08.04	LIQUIDATED DAMAGES	HOURL	0.000	0.000	\$ 0.00	0.000	\$ 0.00

						\$500.000						
63013-8206-14	0100	9046	108-08.04	LIQUIDATED DAMAGES	HOUR	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$500.000						
63021-3220-94	0100	9045	108-08.04	LIQUIDATED DAMAGES	HOUR	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$500.000						
63021-8220-14	0100	9044	108-08.04	LIQUIDATED DAMAGES	HOUR	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$500.000						
63011-3243-94	0100	9043	109-01.01	PAY ADJUSTMENT FOR FUEL	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$1.000						
63011-8243-14	0100	9042	109-01.01	PAY ADJUSTMENT FOR FUEL	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$1.000						
	0100	9042	ADJUSTMENT	FUEL ADJUSTMENT	DOLL	\$1.000	0.000	\$	0.00	-2,033.040	\$	-2,033.04
63013-3206-94	0100	9041	109-01.01	PAY ADJUSTMENT FOR FUEL	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$1.000						
63013-8206-14	0100	9040	109-01.01	PAY ADJUSTMENT FOR FUEL	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$1.000						
	0100	9040	ADJUSTMENT	FUEL ADJUSTMENT	DOLL	\$1.000	0.000	\$	0.00	-17.140	\$	-17.14
63021-3220-94	0100	9039	109-01.01	PAY ADJUSTMENT FOR FUEL	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$1.000						
63021-8220-14	0100	9038	109-01.01	PAY ADJUSTMENT FOR FUEL	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$1.000						
	0100	9038	ADJUSTMENT	FUEL ADJUSTMENT	DOLL	\$1.000	0.000	\$	0.00	-989.680	\$	-989.68
63011-3243-94	0100	9037	109-01.02	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$1.000						
63011-8243-14	0100	9036	109-01.02	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$1.000						
63013-3206-94	0100	9035	109-01.02	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$1.000						

63013-8206-14	0100	9034	109-01.02	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$1.000						
63021-3220-94	0100	9033	109-01.02	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$1.000						
63021-8220-14	0100	9032	109-01.02	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$1.000						
63011-3243-94	0100	0010	303-01	MINERAL AGGREGATE, TYPE A BASE, GRADING D	TON	125.000	0.000	\$	0.00	0.000	\$	0.00
						\$12.000						
63011-8243-14	0100	0010	303-01	MINERAL AGGREGATE, TYPE A BASE, GRADING D	TON	200.000	0.000	\$	0.00	35.510	\$	426.12
						\$12.000						
63013-8206-14	0100	0010	303-01	MINERAL AGGREGATE, TYPE A BASE, GRADING D	TON	200.000	0.000	\$	0.00	133.020	\$	1,596.24
						\$12.000						
63021-8220-14	0100	0010	303-01	MINERAL AGGREGATE, TYPE A BASE, GRADING D	TON	200.000	0.000	\$	0.00	207.910	\$	2,494.92
						\$12.000						
63021-8220-14	0100	0020	307-01.07	ASPHALT CONCRETE MIX (PG64-22) (BPMB-HM) GRADING B-M	TON	200.000	0.000	\$	0.00	0.000	\$	0.00
						\$48.000						
63013-8206-14	0100	0020	307-02.08	ASPHALT CONCRETE MIX (PG70-22) (BPMB-HM) GRADING B-M2	TON	500.000	0.000	\$	0.00	905.020	\$	52,491.16
						\$58.000						
63011-8243-14	0100	0020	307-03.07	ASPHALT CONCRETE MIX (PG76-22) (BPMB-HM) GRADING B-M	TON	2,500.000	0.000	\$	0.00	1,453.420	\$	77,031.26
						\$53.000						
63011-8243-14	0100	9006	307-03.20	PRICE ADJUSTMENT FOR AC CONTENT	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$1.000						
	0100	9006	ADJUSTMENT	307 AC CONTENT ADJUSTMENT	DOLL	\$1.000	0.000	\$	0.00	-8,240.890	\$	-8,240.89

63013-8206-14	0100	9018	307-03.20	PRICE ADJUSTMENT FOR AC CONTENT	DOLL	0.000 \$1.000	0.000	\$	0.00	0.000	\$	0.00
	0100	9018	ADJUSTMENT	307 AC CONTENT ADJUSTMENT	DOLL	\$1.000	0.000	\$	0.00	-4,811.170	\$	-4,811.17
63021-8220-14	0100	9021	307-03.20	PRICE ADJUSTMENT FOR AC CONTENT	DOLL	0.000 \$1.000	0.000	\$	0.00	0.000	\$	0.00
63011-8243-14	0100	9007	307-05.40	LIQUID ANTI-STRIP AGENT PAYMENT	DOLL	0.000 \$1.000	0.000	\$	0.00	0.000	\$	0.00
	0100	9007	ADJUSTMENT	307 ANTI-STRIP ADJUSTMENT	DOLL	\$1.000	0.000	\$	0.00	427.700	\$	427.70
63013-8206-14	0100	9019	307-05.40	LIQUID ANTI-STRIP AGENT PAYMENT	DOLL	0.000 \$1.000	0.000	\$	0.00	0.000	\$	0.00
	0100	9019	ADJUSTMENT	307 ANTI-STRIP ADJUSTMENT	DOLL	\$1.000	0.000	\$	0.00	266.500	\$	266.50
63021-8220-14	0100	9022	307-05.40	LIQUID ANTI-STRIP AGENT PAYMENT	DOLL	0.000 \$1.000	0.000	\$	0.00	0.000	\$	0.00
63011-8243-14	0100	9008	307-05.41	HYDRATE LIME ANTI-STRIP AGENT PAYMENT	DOLL	0.000 \$1.000	0.000	\$	0.00	0.000	\$	0.00
63013-8206-14	0100	9020	307-05.41	HYDRATE LIME ANTI-STRIP AGENT PAYMENT	DOLL	0.000 \$1.000	0.000	\$	0.00	0.000	\$	0.00
63021-8220-14	0100	9023	307-05.41	HYDRATE LIME ANTI-STRIP AGENT PAYMENT	DOLL	0.000 \$1.000	0.000	\$	0.00	0.000	\$	0.00
63011-8243-14	0100	0030	403-01	BITUMINOUS MATERIAL FOR TACK COAT (TC)	TON	5.000 \$495.000	0.000	\$	0.00	13.190	\$	6,529.05
63013-8206-14	0100	0030	403-01	BITUMINOUS MATERIAL FOR TACK COAT (TC)	TON	21.000 \$495.000	0.000	\$	0.00	12.950	\$	6,410.25
63021-8220-14	0100	0030	403-01	BITUMINOUS MATERIAL FOR TACK COAT (TC)	TON	10.000 \$495.000	0.000	\$	0.00	0.000	\$	0.00
63011-8243-14	0100	9009	407-07	DENSITY DEDUCTION	DOLL	0.000 \$1.000	0.000	\$	0.00	0.000	\$	0.00
63013-8206-14	0100	9004	407-07	DENSITY DEDUCTION	DOLL	0.000 \$1.000	0.000	\$	0.00	0.000	\$	0.00

63021-8220-14	0100	9015	407-07	DENSITY DEDUCTION	DOLL	0.000 \$1.000	0.000	\$	0.00	0.000	\$	0.00
63011-8243-14	0100	9010	407-09	ASPHALT CEMENT CONTENT & GRADATION DEDUCTION	DOLL	0.000 \$1.000	0.000	\$	0.00	0.000	\$	0.00
63013-8206-14	0100	9005	407-09	ASPHALT CEMENT CONTENT & GRADATION DEDUCTION	DOLL	0.000 \$1.000	0.000	\$	0.00	0.000	\$	0.00
63021-8220-14	0100	9016	407-09	ASPHALT CEMENT CONTENT & GRADATION DEDUCTION	DOLL	0.000 \$1.000	0.000	\$	0.00	0.000	\$	0.00
63013-8206-14	0100	0040	411-02.10	ACS MIX(PG70-22) GRADING D	TON	4,190.000 \$66.000	0.000	\$	0.00	4,607.500	\$	304,095.00
63021-8220-14	0100	0040	411-02.10	ACS MIX(PG70-22) GRADING D	TON	1,927.000 \$66.000	0.000	\$	0.00	1,878.650	\$	123,990.90
63011-8243-14	0100	0040	411-03.13	ACS MIX(PG70-22) THIN LIFT D ASPHALT (PG70-22)	TON	1,689.000 \$72.000	0.000	\$	0.00	2,560.840	\$	184,380.48
63011-8243-14	0100	9017	411-03.20	PRICE ADJUSTMENT FOR ASPHALT CEMENT CONTENT	DOLL	0.000 \$1.000	0.000	\$	0.00	0.000	\$	0.00
	0100	9017	ADJUSTMENT	411 AC CONTENT ADJUSTMENT	DOLL	\$1.000	0.000	\$	0.00	-10,128.180	\$	-10,128.18
63013-8206-14	0100	9000	411-03.20	PRICE ADJUSTMENT FOR ASPHALT CEMENT CONTENT	DOLL	0.000 \$1.000	0.000	\$	0.00	0.000	\$	0.00
	0100	9000	ADJUSTMENT	411 AC CONTENT ADJUSTMENT	DOLL	\$1.000	0.000	\$	0.00	-18,660.380	\$	-18,660.38
63021-8220-14	0100	9011	411-03.20	PRICE ADJUSTMENT FOR ASPHALT CEMENT CONTENT	DOLL	0.000 \$1.000	0.000	\$	0.00	0.000	\$	0.00
	0100	9011	ADJUSTMENT	411 AC CONTENT ADJUSTMENT	DOLL	\$1.000	0.000	\$	0.00	-7,430.100	\$	-7,430.10
63011-3243-94	0100	9031	411-03.30	RIDEABILITY DEDUCTION	DOLL	0.000 \$1.000	0.000	\$	0.00	0.000	\$	0.00

63011-8243-14	0100	9030	411-03.30	RIDEABILITY DEDUCTION	DOLL	0.000 \$1.000	0.000	\$	0.00	0.000	\$	0.00
63013-3206-94	0100	9029	411-03.30	RIDEABILITY DEDUCTION	DOLL	0.000 \$1.000	0.000	\$	0.00	0.000	\$	0.00
63013-8206-14	0100	9028	411-03.30	RIDEABILITY DEDUCTION	DOLL	0.000 \$1.000	0.000	\$	0.00	0.000	\$	0.00
63021-3220-94	0100	9027	411-03.30	RIDEABILITY DEDUCTION	DOLL	0.000 \$1.000	0.000	\$	0.00	0.000	\$	0.00
63021-8220-14	0100	9026	411-03.30	RIDEABILITY DEDUCTION	DOLL	0.000 \$1.000	0.000	\$	0.00	0.000	\$	0.00
63013-8206-14	0100	9001	411-03.40	MATERIAL VARIATION DEDUCTION	DOLL	0.000 \$1.000	0.000	\$	0.00	0.000	\$	0.00
63021-8220-14	0100	9012	411-03.40	MATERIAL VARIATION DEDUCTION	DOLL	0.000 \$1.000	0.000	\$	0.00	0.000	\$	0.00
63011-8243-14	0100	9056	411-05.40	LIQUID ANTI-STRIP AGENT PAYMENT	DOLL	0.000 \$1.000	0.000	\$	0.00	0.000	\$	0.00
	0100	9056	ADJUSTMENT	411 ANTI-STRIP ADJUSTMENT	DOLL	\$1.000	0.000	\$	0.00	1,189.500	\$	1,189.50
63013-8206-14	0100	9002	411-05.40	LIQUID ANTI-STRIP AGENT PAYMENT	DOLL	0.000 \$1.000	0.000	\$	0.00	0.000	\$	0.00
	0100	9002	ADJUSTMENT	411 ANTI-STRIP ADJUSTMENT	DOLL	\$1.000	0.000	\$	0.00	2,051.400	\$	2,051.40
63021-8220-14	0100	9013	411-05.40	LIQUID ANTI-STRIP AGENT PAYMENT	DOLL	0.000 \$1.000	0.000	\$	0.00	0.000	\$	0.00
	0100	9013	ADJUSTMENT	411 ANTI-STRIP ADJUSTMENT	DOLL	\$1.000	0.000	\$	0.00	835.900	\$	835.90
63013-8206-14	0100	9003	411-05.41	HYDRATED LIME ANTI-STRIP AGENT PAYMENT	DOLL	0.000 \$1.000	0.000	\$	0.00	0.000	\$	0.00
63021-8220-14	0100	9014	411-05.41	HYDRATED LIME ANTI-STRIP AGENT PAYMENT	DOLL	0.000 \$1.000	0.000	\$	0.00	0.000	\$	0.00
63011-8243-14	0100	0050	415-01.01	COLD PLANING BITUMINOUS PAVEMENT	TON	500.000	0.000	\$	0.00	102.460	\$	1,465.18

							\$14.300					
63013-8206-14	0100	0050	415-01.01	COLD PLANING BITUMINOUS PAVEMENT	TON	3,880.000	0.000	\$	0.00	4,521.290	\$	64,654.45
						\$14.300						
63021-8220-14	0100	0050	415-01.01	COLD PLANING BITUMINOUS PAVEMENT	TON	1,839.000	0.000	\$	0.00	1,949.960	\$	27,884.43
						\$14.300						
63013-8206-14	0100	9503	611-01.20	ADJUSTMENT OF EXISTING MANHOLE	EACH	0.000	0.000	\$	0.00	33.500	\$	12,562.50
						\$375.000						
63021-8220-14	0100	9504	611-01.20	ADJUSTMENT OF EXISTING MANHOLE	EACH	0.000	0.000	\$	0.00	10.500	\$	3,937.50
						\$375.000						
63013-8206-14	0100	9505	611-01.23	ADJUSTMENT OF WATER VALVE	EACH	0.000	0.000	\$	0.00	49.000	\$	14,700.00
						\$300.000						
63011-3243-94	0100	0020	611-09.01	ADJUSTMENT OF EXISTING CATCHBASIN	EACH	2.000	0.000	\$	0.00	2.000	\$	1,300.00
						\$650.000						
63013-3206-94	0100	0010	611-09.01	ADJUSTMENT OF EXISTING CATCHBASIN	EACH	31.000	0.000	\$	0.00	42.923	\$	27,899.95
						\$650.000						
63021-3220-94	0100	0010	611-09.01	ADJUSTMENT OF EXISTING CATCHBASIN	EACH	19.000	0.000	\$	0.00	18.000	\$	11,700.00
						\$650.000						
63011-3243-94	0100	0030	701-02.01	CONCRETE HANDICAP RAMP (RETROFIT)	S.F.	784.000	0.000	\$	0.00	2,810.250	\$	35,830.69
						\$12.750						
63013-3206-94	0100	0020	701-02.01	CONCRETE HANDICAP RAMP (RETROFIT)	S.F.	1,780.000	0.000	\$	0.00	4,748.000	\$	60,537.00
						\$12.750						
63021-3220-94	0100	0020	701-02.01	CONCRETE HANDICAP RAMP (RETROFIT)	S.F.	5,220.000	0.000	\$	0.00	13,154.700	\$	167,722.43
						\$12.750						
63011-3243-94	0100	0040	705-01.01	GUARDRAIL AT BRIDGE ENDS	L.F.	54.000	0.000	\$	0.00	54.000	\$	3,510.00
						\$65.000						
63011-3243-94	0100	9024	705-01.50	SHOP CURVED GUARDRAIL AT BRIDGE ENDS	L.F.	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$81.250						
63011-3243-94	0100	0050	705-02.02	SINGLE GUARDRAIL (TYPE 2)	L.F.	122.000	0.000	\$	0.00	134.500	\$	3,362.50

							\$25.000					
63011-3243-94	0100	9025	705-02.50	SHOP CURVED GUARDRAIL	L.F.	0.000	0.000	\$	0.00	25.000	\$	937.50
						\$37.500						
63011-3243-94	0100	0060	705-04.05	GUARDRAIL TERMINAL (TYPE-IN-LINE)	EACH	1.000	0.000	\$	0.00	1.000	\$	675.00
						\$675.000						
63011-3243-94	0100	0070	705-04.07	TAN ENERGY ABSORBING TERM (NCHRP 350, TL3)	EACH	5.000	0.000	\$	0.00	6.000	\$	15,000.00
						\$2,500.000						
63011-3243-94	0100	0080	706-01	GUARDRAIL REMOVED	L.F.	225.000	0.000	\$	0.00	287.500	\$	1,150.00
						\$4.000						
63011-8243-14	0100	0060	712-01	TRAFFIC CONTROL	LS	1.000	0.000	\$	0.00	1.000	\$	9,000.00
						\$9,000.000						
63013-8206-14	0100	0060	712-01	TRAFFIC CONTROL	LS	1.000	0.000	\$	0.00	1.000	\$	9,000.00
						\$9,000.000						
63021-8220-14	0100	0060	712-01	TRAFFIC CONTROL	LS	1.000	0.000	\$	0.00	1.000	\$	9,000.00
						\$9,000.000						
63011-8243-14	0100	0070	712-04.01	FLEXIBLE DRUMS (CHANNELIZING)	EACH	25.000	0.000	\$	0.00	0.000	\$	0.00
						\$5.000						
63013-8206-14	0100	0070	712-04.01	FLEXIBLE DRUMS (CHANNELIZING)	EACH	25.000	0.000	\$	0.00	0.000	\$	0.00
						\$5.000						
63021-8220-14	0100	0070	712-04.01	FLEXIBLE DRUMS (CHANNELIZING)	EACH	25.000	0.000	\$	0.00	0.000	\$	0.00
						\$5.000						
63011-8243-14	0100	0080	712-05.01	WARNING LIGHTS (TYPE A)	EACH	2.000	0.000	\$	0.00	0.000	\$	0.00
						\$15.000						
63013-8206-14	0100	0080	712-05.01	WARNING LIGHTS (TYPE A)	EACH	2.000	0.000	\$	0.00	0.000	\$	0.00
						\$15.000						
63021-8220-14	0100	0080	712-05.01	WARNING LIGHTS (TYPE A)	EACH	4.000	0.000	\$	0.00	0.000	\$	0.00
						\$15.000						

63011-8243-14	0100	0090	712-06	SIGNS (CONSTRUCTION)	S.F.	348.000 \$6.000	0.000	\$ 0.00	304.000	\$ 1,824.00
63013-8206-14	0100	0090	712-06	SIGNS (CONSTRUCTION)	S.F.	447.000 \$6.000	0.000	\$ 0.00	235.000	\$ 1,410.00
63021-8220-14	0100	0090	712-06	SIGNS (CONSTRUCTION)	S.F.	502.000 \$6.000	0.000	\$ 0.00	685.000	\$ 4,110.00
63011-8243-14	0100	0100	712-08.03	ARROW BOARD (TYPE C)	EACH	2.000 \$5.000	0.000	\$ 0.00	2.000	\$ 10.00
63021-8220-14	0100	0100	712-08.03	ARROW BOARD (TYPE C)	EACH	2.000 \$5.000	0.000	\$ 0.00	2.000	\$ 10.00
63011-8243-14	0100	0110	712-08.06	UNIFORMED POLICE OFFICER	HOURL	133.000 \$65.000	0.000	\$ 0.00	78.000	\$ 5,070.00
63013-8206-14	0100	0100	712-08.06	UNIFORMED POLICE OFFICER	HOURL	134.000 \$65.000	0.000	\$ 0.00	654.000	\$ 42,510.00
63021-8220-14	0100	0110	712-08.06	UNIFORMED POLICE OFFICER	HOURL	133.000 \$65.000	-11.000	\$ -715.00	322.000	\$ 20,930.00
63011-3243-94	0100	0090	713-11.01	"U" SECTION STEEL POSTS	LB.	22.000 \$5.000	0.000	\$ 0.00	858.000	\$ 4,290.00
63013-3206-94	0100	0030	713-11.01	"U" SECTION STEEL POSTS	LB.	45.000 \$5.000	0.000	\$ 0.00	1,716.000	\$ 8,580.00
63021-3220-94	0100	0030	713-11.01	"U" SECTION STEEL POSTS	LB.	20.000 \$5.000	0.000	\$ 0.00	507.000	\$ 2,535.00
63011-3243-94	0100	0100	713-16.21	SIGNS (DESCRIPTION) (R3-17A)	EACH	3.000 \$55.000	0.000	\$ 0.00	3.000	\$ 165.00
63013-3206-94	0100	0040	713-16.21	SIGNS (DESCRIPTION) (R3-17A)	EACH	1.000 \$55.000	0.000	\$ 0.00	1.000	\$ 55.00
63021-3220-94	0100	0040	713-16.21	SIGNS (DESCRIPTION) (R3-17A)	EACH	1.000 \$55.000	0.000	\$ 0.00	1.000	\$ 55.00

63011-3243-94	0100	0110	713-16.22	SIGNS (DESCRIPTION) (R3-17B)	EACH	2.000 \$55.000	0.000	\$	0.00	2.000	\$	110.00
63013-3206-94	0100	0050	713-16.22	SIGNS (DESCRIPTION) (R3-17B)	EACH	2.000 \$55.000	0.000	\$	0.00	2.000	\$	110.00
63021-3220-94	0100	0050	713-16.22	SIGNS (DESCRIPTION) (R3-17B)	EACH	1.000 \$55.000	0.000	\$	0.00	1.000	\$	55.00
63011-3243-94	0100	0120	713-16.26	SIGNS (DESCRIPTION) (D11-1)	EACH	22.000 \$65.000	0.000	\$	0.00	23.000	\$	1,495.00
63013-3206-94	0100	0060	713-16.26	SIGNS (DESCRIPTION) (D11-1)	EACH	41.000 \$65.000	0.000	\$	0.00	41.000	\$	2,665.00
63021-3220-94	0100	0060	713-16.26	SIGNS (DESCRIPTION) (D11-1)	EACH	20.000 \$65.000	0.000	\$	0.00	20.000	\$	1,300.00
63011-3243-94	0100	0130	713-16.27	SIGNS (DESCRIPTION) (M4-11)	EACH	2.000 \$40.000	0.000	\$	0.00	2.000	\$	80.00
63013-3206-94	0100	0070	713-16.27	SIGNS (DESCRIPTION) (M4-11)	EACH	2.000 \$40.000	0.000	\$	0.00	2.000	\$	80.00
63021-3220-94	0100	0070	713-16.27	SIGNS (DESCRIPTION) (M4-11)	EACH	1.000 \$40.000	0.000	\$	0.00	1.000	\$	40.00
63011-3243-94	0100	0140	713-16.29	SIGNS (DESCRIPTION) (M7-5)	EACH	9.000 \$35.000	0.000	\$	0.00	9.000	\$	315.00
63013-3206-94	0100	0080	713-16.29	SIGNS (DESCRIPTION) (M7-5)	EACH	17.000 \$35.000	0.000	\$	0.00	17.000	\$	595.00
63021-3220-94	0100	0080	713-16.29	SIGNS (DESCRIPTION) (M7-5)	EACH	12.000 \$35.000	0.000	\$	0.00	12.000	\$	420.00
63013-3206-94	0100	0090	713-16.30	SIGNS (DESCRIPTION) (M7-6 L/R)	EACH	2.000 \$35.000	0.000	\$	0.00	2.000	\$	70.00
63013-3206-94	0100	0100	713-16.31	SIGNS (DESCRIPTION) (M7-1 L)	EACH	12.000 \$35.000	0.000	\$	0.00	2.000	\$	70.00

63021-3220-94	0100	0090	713-16.31	SIGNS (DESCRIPTION) (M7-1 L)	EACH	1.000 \$35.000	0.000	\$	0.00	1.000	\$	35.00
63013-3206-94	0100	0110	713-16.38	SIGNS (DESCRIPTION) (R4-4)	EACH	1.000 \$120.000	0.000	\$	0.00	3.000	\$	360.00
63013-3206-94	0100	0120	713-16.39	SIGNS (DESCRIPTION) (W5-1)	EACH	1.000 \$140.000	0.000	\$	0.00	1.000	\$	140.00
63011-3243-94	0100	0150	716-01.21	Snowplwble Pvmt Mrks (Bi-Dir)(1 Color)	EACH	103.000 \$24.000	0.000	\$	0.00	183.000	\$	4,392.00
63013-3206-94	0100	0130	716-01.21	Snowplwble Pvmt Mrks (Bi-Dir)(1 Color)	EACH	190.000 \$24.000	0.000	\$	0.00	205.000	\$	4,920.00
63021-3220-94	0100	0100	716-01.21	Snowplwble Pvmt Mrks (Bi-Dir)(1 Color)	EACH	102.000 \$24.000	0.000	\$	0.00	78.000	\$	1,872.00
63011-3243-94	0100	0160	716-01.22	Snowplwble Pvmt Mrks (Mono-Dir)(1 Color)	EACH	140.000 \$24.000	0.000	\$	0.00	33.000	\$	792.00
63013-3206-94	0100	0140	716-01.22	Snowplwble Pvmt Mrks (Mono-Dir)(1 Color)	EACH	176.000 \$24.000	0.000	\$	0.00	219.000	\$	5,256.00
63021-3220-94	0100	0110	716-01.22	Snowplwble Pvmt Mrks (Mono-Dir)(1 Color)	EACH	102.000 \$24.000	0.000	\$	0.00	116.000	\$	2,784.00
63011-8243-14	0100	0120	716-02.04	PLASTIC PAVEMENT MARKING (CHANNELIZATION STRIPING)	S.Y.	35.000 \$19.000	0.000	\$	0.00	37.333	\$	709.33
63013-8206-14	0100	0110	716-02.04	PLASTIC PAVEMENT MARKING (CHANNELIZATION STRIPING)	S.Y.	100.000 \$19.000	0.000	\$	0.00	205.000	\$	3,895.00
63011-8243-14	0100	0130	716-02.05	PLASTIC PAVEMENT MARKING (STOP LINE)	L.F.	48.000 \$8.000	0.000	\$	0.00	48.000	\$	384.00
63013-8206-14	0100	0120	716-02.05	PLASTIC PAVEMENT MARKING (STOP LINE)	L.F.	400.000 \$8.000	0.000	\$	0.00	422.000	\$	3,376.00
63021-8220-14	0100	0120	716-02.05	PLASTIC PAVEMENT MARKING (STOP LINE)	L.F.	232.000	0.000	\$	0.00	72.000	\$	576.00

																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																											</
--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	----

5/9/2012

63011-8243-14	0100	0180	716-12.02	(6IN LINE)	L.M.	0.500 \$4,200.000	0.000	\$	0.00	2.975	\$	12,495.00
63013-3206-94	0100	0160	716-12.02	ENHANCED FLATLINE THERMO PVM T MRKNG (6IN LINE)	L.M.	3.600 \$4,200.000	0.000	\$	0.00	0.000	\$	0.00
63021-3220-94	0100	0130	716-12.02	ENHANCED FLATLINE THERMO PVM T MRKNG (6IN LINE)	L.M.	1.540 \$4,200.000	0.000	\$	0.00	0.000	\$	0.00
63011-8243-14	0100	0190	716-12.05	ENHANCED FLATLINE THERMO PVM T MRKNG (6IN DOTTED LINE)	L.F.	100.000 \$0.800	0.000	\$	0.00	0.000	\$	0.00
63013-8206-14	0100	0200	716-12.05	ENHANCED FLATLINE THERMO PVM T MRKNG (6IN DOTTED LINE)	L.F.	250.000 \$0.800	0.000	\$	0.00	142.000	\$	113.60
63021-8220-14	0100	0190	716-12.05	ENHANCED FLATLINE THERMO PVM T MRKNG (6IN DOTTED LINE)	L.F.	25.000 \$0.800	0.000	\$	0.00	0.000	\$	0.00
63011-8243-14	0100	0200	716-12.06	ENHANCED FLAT LINE THERMO (8IN LINE)	L.F.	600.000 \$1.200	0.000	\$	0.00	0.000	\$	0.00
63013-8206-14	0100	0210	716-12.06	ENHANCED FLAT LINE THERMO (8IN LINE)	L.F.	70.000 \$1.200	0.000	\$	0.00	520.000	\$	624.00
63011-8243-14	0100	0210	717-01	MOBILIZATION	LS	1.000 \$9,333.333	0.000	\$	0.00	1.000	\$	9,333.33
63013-8206-14	0100	0220	717-01	MOBILIZATION	LS	1.000 \$9,333.333	0.000	\$	0.00	1.000	\$	9,333.33
63021-8220-14	0100	0200	717-01	MOBILIZATION	LS	1.000 \$9,333.333	0.000	\$	0.00	1.000	\$	9,333.33
63011-8243-14	0100	0220	730-14.02	SAW SLOT	L.F.	2,000.000 \$1.000	0.000	\$	0.00	738.000	\$	738.00
63013-8206-14	0100	0230	730-14.02	SAW SLOT	L.F.	7,800.000 \$1.000	0.000	\$	0.00	1,505.000	\$	1,505.00

63021-8220-14	0100	0210	730-14.02	SAW SLOT	L.F.	4,400.000 \$1.000	0.000	\$	0.00	1,111.000	\$	1,111.00
63011-8243-14	0100	0230	730-14.03	LOOP WIRE	L.F.	4,200.000 \$0.400	0.000	\$	0.00	1,706.000	\$	682.40
63013-8206-14	0100	0240	730-14.03	LOOP WIRE	L.F.	17,400.000 \$0.400	0.000	\$	0.00	3,010.000	\$	1,204.00
63021-8220-14	0100	0220	730-14.03	LOOP WIRE	L.F.	9,600.000 \$0.400	0.000	\$	0.00	2,222.000	\$	888.80
Project Number:		63021-8220-14		Project Current Amount				\$	-715.00			
				Contract Current Amount				\$	-715.00			