

Rpt-ID: RCPCSUM1**User:****Tennessee****Department of Transportation****Estimate Summary to Contractor****Date:** 06/15/2012**Vendor ID:** 0070028098**Vendor Name:** DELTA CONTRACTING COMPANY, LLC**Contract ID:** CNK251**Estimate Number:** 0002**Pay Period:** 10/16/2011**to:** 10/16/2011**Contract Location:**

RESURFACING (THIN MIX OVERLAY) ON SR 22

Time Allowed:

62.0 days

Time Charged:

62.0 days

Elapsed Calendar Days:

62.0 days

Percent Time:

101.61 %

Percent Complete (\$)

103.35 %

Percent Behind:

- %

Contractor:

DELTA CONTRACTING COMPANY, LLC

P O Box 1812

Jackson, TN 38302

Phone: 731-424-6306

Date Let:

06/17/2011

Date Awarded:

07/06/2011

Date Contract Executed:

07/25/2011

Date Notice to Proceed:

08/15/2011

Date Work Began:

09/30/2011

Date to be Completed:

10/15/2011

Date Time Stopped:

10/15/2011

Date Accepted:

10/24/2011

Estimate Paid: NO**Counties:**

HARDIN

Project Number	BID PCT	Fed State Project Number	Description 1
36002-3208-94	13.44	HSIP-22 (64)	FROM: L.M. 0.00 (McNAIRY CO. LINE) TO: L.M. 4.70 (SOUTH OF
36002-4208-04	86.56	N/A	FROM: L.M. 0.00 (McNAIRY CO. LINE) TO: L.M. 4.70 (SOUTH OF
Current Contract Amount	\$	435,014.48	
Original Contract Amount	\$	435,014.48	

	Total to Date	Prev to Date	This Estimate
Participating	\$ 452,595.13	\$ 454,710.77	\$ -2,115.64
Total Earnings	\$ 452,595.13	\$ 454,710.77	\$ -2,115.64
Stockpiled Materials	\$ 0.00	\$ 0.00	\$ 0.00
Other Line Item Adjustments	\$ 0.00	\$ 0.00	\$ 0.00
Amount Due	\$ 452,595.13	\$ 454,710.77	\$ -2,115.64

Test Report Payment Adjustment	\$	0.00	\$	0.00	\$	0.00
Total Adjusted Earnings	\$	452,595.13	\$	454,710.77	\$	-2,115.64
Retainage	\$	0.00	\$	0.00	\$	0.00
Payment Due	\$	452,595.13	\$	454,710.77	\$	-2,115.64

Project Number	Category Number	Line Item Number	Item Code	Description	Units	Bid Qty	Qty This Est	Amount Paid	Total Qty	Total Amt
				Supplemental Description			Unit Price			
36002-3208-94	0100	9015	108-07	LIQUIDATED DAMAGES	DAY	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$250.000				
36002-4208-04	0100	9016	108-07	LIQUIDATED DAMAGES	DAY	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$250.000				
36002-3208-94	0100	9011	109-01.01	PAY ADJUSTMENT FOR FUEL	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1.000				
36002-4208-04	0100	9012	109-01.01	PAY ADJUSTMENT FOR FUEL	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1.000				
	0100	9012	ADJUSTMENT	FUEL ADJUSTMENT	DOLL	\$1.000	-2,115.640	\$ -2,115.64	-2,115.640	\$ -2,115.64
36002-3208-94	0100	9013	109-01.02	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1.000				
36002-4208-04	0100	9014	109-01.02	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1.000				
36002-4208-04	0100	0010	202-03.01	REMOVAL OF ASPHALT PAVEMENT	S.Y.	100.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$22.500				
36002-4208-04	0100	0020	203-06	WATER	M.G.	5.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$5.000				
36002-4208-04	0100	0030	303-02	MINERAL AGGREGATE, TYPE B BASE, GRADING (DESCRIPTION)	TON	665.000	0.000	\$ 0.00	526.790	\$ 11,642.06

				(C OR D)		\$22.100						
36002-4208-04	0100	0040	307-01.01	ASPHALT CONCRETE MIX (PG64-22) (BPMB-HM) GRADING A	TON	46.000	0.000	\$	0.00	0.000	\$	0.00
						\$86.140						
36002-4208-04	0100	9006	307-03.20	PRICE ADJUSTMENT FOR AC CONTENT	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$1.000						
36002-4208-04	0100	9007	307-05.40	LIQUID ANTI-STRIP AGENT PAYMENT	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$1.000						
36002-4208-04	0100	9008	307-05.41	HYDRATE LIME ANTI-STRIP AGENT PAYMENT	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$1.000						
36002-4208-04	0100	0050	403-01	BITUMINOUS MATERIAL FOR TACK COAT (TC)	TON	7.000	0.000	\$	0.00	7.500	\$	5,700.00
						\$760.000						
36002-4208-04	0100	9004	407-07	DENSITY DEDUCTION	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$1.000						
36002-4208-04	0100	9005	407-09	ASPHALT CEMENT CONTENT & GRADATION DEDUCTION	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$1.000						
36002-4208-04	0100	0060	411-02.10	ACS MIX(PG70-22) GRADING D	TON	400.000	0.000	\$	0.00	392.910	\$	34,532.86
						\$87.890						
36002-4208-04	0100	0070	411-03.13	ACS MIX(PG70-22) THIN LIFT D ASPHALT (PG70-22)	TON	3,311.000	0.000	\$	0.00	3,547.570	\$	311,795.93
						\$87.890						
36002-4208-04	0100	9000	411-03.20	PRICE ADJUSTMENT FOR ASPHALT CEMENT CONTENT	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$1.000						
	0100	9000	ADJUSTMENT	411 AC CONTENT ADJUSTMENT	DOLL	\$1.000	0.000	\$	0.00	2,597.440	\$	2,597.44
36002-3208-94	0100	9009	411-03.30	RIDEABILITY DEDUCTION	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$1.000						
36002-4208-04	0100	9010	411-03.30	RIDEABILITY DEDUCTION	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$1.000						

36002-4208-04	0100	9001	411-03.40	MATERIAL VARIATION DEDUCTION	DOLL	0.000 \$1.000	0.000	\$	0.00	0.000	\$	0.00
36002-4208-04	0100	9002	411-05.40	LIQUID ANTI-STRIP AGENT PAYMENT	DOLL	0.000 \$1.000	0.000	\$	0.00	0.000	\$	0.00
	0100	9002	ADJUSTMENT	411 ANTI-STRIP ADJUSTMENT	DOLL	\$1.000	0.000	\$	0.00	2,711.480	\$	2,711.48
36002-4208-04	0100	9003	411-05.41	HYDRATED LIME ANTI-STRIP AGENT PAYMENT	DOLL	0.000 \$1.000	0.000	\$	0.00	0.000	\$	0.00
36002-4208-04	0100	0080	712-01	TRAFFIC CONTROL	LS	1.000 \$11,000.000	0.000	\$	0.00	1.000	\$	11,000.00
36002-4208-04	0100	0090	712-06	SIGNS (CONSTRUCTION)	S.F.	575.000 \$5.150	0.000	\$	0.00	548.000	\$	2,822.20
36002-4208-04	0100	0100	716-01.11	RAISED PVT MARKERS (BI-DIRECTIONAL) (1 COLOR LENS)	EACH	311.000 \$8.000	0.000	\$	0.00	321.000	\$	2,568.00
36002-3208-94	0100	0010	716-02.05	PLASTIC PAVEMENT MARKING (STOP LINE)	L.F.	120.000 \$12.000	0.000	\$	0.00	35.000	\$	420.00
36002-3208-94	0100	0020	716-03.03	PLASTIC WORD PAVEMENT MARKING (STOP AHEAD)	EACH	1.000 \$400.000	0.000	\$	0.00	1.000	\$	400.00
36002-4208-04	0100	0110	716-05.01	PAINTED PAVEMENT MARKING (4" LINE)	L.M.	4.000 \$400.000	0.000	\$	0.00	4.879	\$	1,951.60
36002-3208-94	0100	0030	716-12.01	ENHANCED FLATLINE THERMO PVT MRKNG (4IN LINE)	L.M.	17.155 \$3,300.000	0.000	\$	0.00	18.324	\$	60,469.20
36002-4208-04	0100	0120	717-01	MOBILIZATION	LS	1.000 \$6,100.000	0.000	\$	0.00	1.000	\$	6,100.00
Project Number:		36002-4208-04		Project Current Amount			\$	-2,115.64				
				Contract Current Amount			\$	-2,115.64				