

Rpt-ID: RCPCSUM1**User:****Tennessee****Department of Transportation****Estimate Summary to Contractor****Date:** 05/02/2012**Vendor ID:** 0070028098**Vendor Name:** DELTA CONTRACTING COMPANY, LLC**Contract ID:** CNK253**Estimate Number:** 0005**Pay Period:** 12/14/2011**to:** 12/14/2011**Contract Location:**

THE RESURFACING (THIN MIX OVERLAY) ON SR 22A BEGINNING AT

Time Allowed:

62.0 days

Time Charged:

62.0 days

Elapsed Calendar Days:

62.0 days

Percent Time:

100.00 %

Contractor:

DELTA CONTRACTING COMPANY, LLC

P O Box 1812

Jackson, TN 38302

Phone: 731-424-6306

Date Let:

06/17/2011

Date Awarded:

07/06/2011

Date Contract Executed:

07/25/2011

Date Notice to Proceed:

08/15/2011

Date Work Began:

09/12/2011

Date to be Completed:

10/15/2011

Date Time Stopped:

10/15/2011

Date Accepted:

11/02/2011

Estimate Paid: NO**Counties:**

HENDERSON

=

Project Number	PCT	Fed State Project Number	Description 1
39006-3218-94	11.79	HSIP-22 (65)	FROM: L.M. 0.00 (CHESTER CO. LINE) TO: 10.55 (JCT. S.R. 22)
39006-4218-04	88.21	N/A	FROM: L.M. 0.00 (CHESTER CO. LINE) TO: 10.55 (JCT. S.R. 22)
Current Contract Amount	\$	1,177,544.26	
Original Contract Amount	\$	1,162,499.56	
Percent Complete (\$)		100.71 %	

	Total to Date	Prev to Date	This Estimate
Participating	\$ 1,185,945.47	\$ 1,173,383.32	\$ 12,562.15
Total Earnings	\$ 1,185,945.47	\$ 1,173,383.32	\$ 12,562.15
Stockpiled Materials	\$ 0.00	\$ 0.00	\$ 0.00
Other Line Item Adjustments	\$ 0.00	\$ 0.00	\$ 0.00
Amount Due	\$ 1,185,945.47	\$ 1,173,383.32	\$ 12,562.15

Test Report Payment Adjustment	\$	0.00	\$	0.00	\$	0.00
Total Adjusted Earnings	\$	1,185,945.47	\$	1,173,383.32	\$	12,562.15
Retainage	\$	0.00	\$	0.00	\$	0.00
Payment Due	\$	1,185,945.47	\$	1,173,383.32	\$	12,562.15

Project Number	Category Number	Line Item Number	Item Code	Description	Units	Bid Qty	Qty This Est	Amount Paid	Total Qty	Total Amt
				Supplemental Description		Unit Price				
39006-3218-94	0100	9015	108-07	LIQUIDATED DAMAGES	DAY	0.000 \$470.000	0.000	\$ 0.00	0.000	\$ 0.00
39006-4218-04	0100	9016	108-07	LIQUIDATED DAMAGES	DAY	0.000 \$470.000	0.000	\$ 0.00	0.000	\$ 0.00
39006-3218-94	0100	9011	109-01.01	PAY ADJUSTMENT FOR FUEL	DOLL	0.000 \$1.000	0.000	\$ 0.00	0.000	\$ 0.00
39006-4218-04	0100	9012	109-01.01	PAY ADJUSTMENT FOR FUEL	DOLL	0.000 \$1.000	0.000	\$ 0.00	0.000	\$ 0.00
	0100	9012	ADJUSTMENT	FUEL ADJUSTMENT	DOLL	\$1.000	0.000	\$ 0.00	-3,045.210	\$ -3,045.21
39006-3218-94	0100	9013	109-01.02	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	DOLL	0.000 \$1.000	0.000	\$ 0.00	0.000	\$ 0.00
39006-4218-04	0100	9014	109-01.02	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	DOLL	0.000 \$1.000	0.000	\$ 0.00	0.000	\$ 0.00
39006-4218-04	0100	0010	202-03.01	REMOVAL OF ASPHALT PAVEMENT	S.Y.	300.000 \$20.230	0.000	\$ 0.00	161.330	\$ 3,263.71
39006-4218-04	0100	0020	203-06	WATER	M.G.	12.000 \$5.000	0.000	\$ 0.00	0.000	\$ 0.00
39006-4218-04	0100	0030	303-02	MINERAL AGGREGATE, TYPE B BASE, GRADING (DESCRIPTION)	TON	1,543.000	0.000	\$ 0.00	1,888.950	\$ 37,816.78

			(C OR D)			\$20.020						
39006-4218-04	0100	0040	307-01.01	ASPHALT CONCRETE MIX (PG64-22) (BPMB-HM) GRADING A	TON	138.000	0.000	\$	0.00	97.380	\$	10,911.43
						\$112.050						
39006-4218-04	0100	9006	307-03.20	PRICE ADJUSTMENT FOR AC CONTENT	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
	0100	9006	ADJUSTMENT	307 AC CONTENT ADJUSTMENT	DOLL	\$1.000	0.000	\$	0.00	108.450	\$	108.45
39006-4218-04	0100	9007	307-05.40	LIQUID ANTI-STRIP AGENT PAYMENT	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
	0100	9007	ADJUSTMENT	307 ANTI-STRIP ADJUSTMENT	DOLL	\$1.000	0.000	\$	0.00	47.780	\$	47.78
39006-4218-04	0100	9008	307-05.41	HYDRATE LIME ANTI-STRIP AGENT PAYMENT	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$1.000						
39006-4218-04	0100	0050	403-01	BITUMINOUS MATERIAL FOR TACK COAT (TC)	TON	16.000	0.000	\$	0.00	16.080	\$	12,156.48
						\$756.000						
39006-4218-04	0100	9004	407-07	DENSITY DEDUCTION	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$1.000						
39006-4218-04	0100	9005	407-09	ASPHALT CEMENT CONTENT & GRADATION DEDUCTION	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$1.000						
39006-4218-04	0100	0060	411-02.10	ACS MIX(PG70-22) GRADING D	TON	1,208.000	0.000	\$	0.00	818.720	\$	80,889.54
						\$98.800						
39006-4218-04	0100	0070	411-03.13	ACS MIX(PG70-22) THIN LIFT D ASPHALT (PG70-22)	TON	7,613.000	0.000	\$	0.00	7,864.690	\$	777,031.37
						\$98.800						
39006-4218-04	0100	9000	411-03.20	PRICE ADJUSTMENT FOR ASPHALT CEMENT CONTENT	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
	0100	9000	ADJUSTMENT	411 AC CONTENT ADJUSTMENT	DOLL	\$1.000	0.000	\$	0.00	22,386.710	\$	22,386.71
39006-3218-94	0100	9009	411-03.30	RIDEABILITY DEDUCTION	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$1.000						

39006-4218-04	0100	9010	411-03.30	RIDEABILITY DEDUCTION	DOLL	0.000 \$1.000	0.000	\$	0.00	0.000	\$	0.00
39006-4218-04	0100	9001	411-03.40	MATERIAL VARIATION DEDUCTION	DOLL	0.000 \$1.000	0.000	\$	0.00	0.000	\$	0.00
39006-4218-04	0100	9002	411-05.40	LIQUID ANTI-STRIP AGENT PAYMENT	DOLL	0.000 \$1.000	0.000	\$	0.00	0.000	\$	0.00
	0100	9002	ADJUSTMENT	411 ANTI-STRIP ADJUSTMENT	DOLL	\$1.000	0.000	\$	0.00	6,266.330	\$	6,266.33
39006-4218-04	0100	9003	411-05.41	HYDRATED LIME ANTI-STRIP AGENT PAYMENT	DOLL	0.000 \$1.000	0.000	\$	0.00	0.000	\$	0.00
39006-4218-04	0100	0080	415-01.02	COLD PLANING BITUMINOUS PAVEMENT	S.Y.	8,400.000 \$3.740	3,100.000	\$	11,594.00	8,250.200	\$	30,855.75
39006-4218-04	0100	0090	712-01	TRAFFIC CONTROL	LS	1.000 \$12,000.000	0.000	\$	0.00	1.000	\$	12,000.00
39006-4218-04	0100	0100	712-06	SIGNS (CONSTRUCTION)	S.F.	1,206.000 \$8.000	118.000	\$	944.00	1,188.000	\$	9,504.00
39006-4218-04	0100	0110	716-01.11	RAISED PVMT MARKERS (BI-DIRECTIONAL) (1 COLOR LENS)	EACH	697.000 \$8.000	0.000	\$	0.00	686.000	\$	5,488.00
39006-3218-94	0100	0010	716-02.05	PLASTIC PAVEMENT MARKING (STOP LINE)	L.F.	120.000 \$10.000	0.000	\$	0.00	62.000	\$	620.00
39006-3218-94	0100	0020	716-02.06	PLASTIC PAVEMENT MARKING (TURN LANE ARROW)	EACH	1.000 \$160.000	0.000	\$	0.00	1.000	\$	160.00
39006-3218-94	0100	0030	716-03.03	PLASTIC WORD PAVEMENT MARKING (STOP AHEAD)	EACH	3.000 \$400.000	0.000	\$	0.00	2.000	\$	800.00
39006-4218-04	0100	0120	716-05.01	PAINTED PAVEMENT MARKING (4" LINE)	L.M.	12.000 \$400.000	0.000	\$	0.00	13.499	\$	5,399.60
39006-3218-94	0100	0040	716-12.01	ENHANCED FLATLINE THERMO PVMT MRKNG (4IN LINE)	L.M.	40.090	0.000	\$	0.00	39.516	\$	134,354.40

						\$3,400.000					
39006-4218-04	0100	0130	717-01	MOBILIZATION	LS	1.000	0.000	\$	0.00	1.000	\$ 24,100.00
						\$24,100.000					
39006-4218-04	0100	9500	717-01.75	ADDITIONAL MOBILIZATION	LS	0.000	0.000	\$	0.00	1.000	\$ 630.00
						\$630.000					
39006-4218-04	0100	9501	730-03.21	INSTALL PULL BOX (TYPE B)	EACH	0.000	0.000	\$	0.00	1.000	\$ 420.00
						\$420.000					
39006-4218-04	0100	9502	730-05.01	ELECTRICAL SERVICE CONNECTION	EACH	0.000	0.000	\$	0.00	1.000	\$ 1,575.00
						\$1,575.000					
39006-4218-04	0100	9503	730-12.02	CONDUIT 2" DIAMETER (PVC)	L.F.	0.000	0.000	\$	0.00	30.000	\$ 472.50
						\$15.750					
39006-4218-04	0100	9504	730-14.02	SAW SLOT	L.F.	0.000	0.000	\$	0.00	146.000	\$ 1,149.02
						\$7.870					
39006-4218-04	0100	9505	730-14.03	LOOP WIRE	L.F.	0.000	23.000	\$	24.15	508.000	\$ 533.40
						\$1.050					
39006-4218-04	0100	9506	730-15.09	CABINET (DESCRIPTION)	EACH	0.000	0.000	\$	0.00	1.000	\$ 10,052.70
						Cabinet for traffic counter	\$10,052.700				
Project Number:		39006-4218-04					Project Current Amount		\$	12,562.15	
							Contract Current Amount		\$	12,562.15	