

Rpt-ID: RCPCSUM1

User:

Tennessee

Department of Transportation

Estimate Summary to Contractor

Date: 09/27/2012

Vendor ID: 0000006019

Vendor Name: SUMMERS-TAYLOR, INC.

Contract ID: CNK266

Estimate Number: 0005

Pay Period: 10/25/2011

to: 10/25/2011

Contract Location:

THE RESURFACING ON SR 107 FROM EAST OF THE BRIDGE OVER

Time Allowed:

110.0 days

Time Charged:

88.0 days

Elapsed Calendar Days:

88.0 days

Percent Time:

80.00 %

Percent Complete (\$)

99.23 %

Percent Behind:

- %

Contractor:

SUMMERS-TAYLOR, INC.

300 West Elk Avenue

Elizabethton, TN 37643

Phone:

Date Let:

06/17/2011

Date Awarded:

07/06/2011

Date Contract Executed:

07/08/2011

Date Notice to Proceed:

07/29/2011

Date Work Began:

08/10/2011

Date to be Completed:

11/15/2011

Date Time Stopped:

10/24/2011

Date Accepted:

00/00/0000

Estimate Paid: NO

Counties:

UNICOI

Project Number	BID PCT	Fed State Project Number	Description 1
86006-3232-94	2.17	HSIP-107(18)	From East Of Indian Creek To The North Carolina State Line
86006-4232-04	97.83	N/A	From East Of Indian Creek To The North Carolina State Line
Current Contract Amount		\$	1,278,611.20
Original Contract Amount		\$	1,278,611.20

	Total to Date	Prev to Date	This Estimate
Participating	\$ 1,269,486.27	\$ 1,261,997.14	\$ 7,489.13
Total Earnings	\$ 1,269,486.27	\$ 1,261,997.14	\$ 7,489.13
Stockpiled Materials	\$ 0.00	\$ 0.00	\$ 0.00
Other Line Item Adjustments	\$ 0.00	\$ 0.00	\$ 0.00
Amount Due	\$ 1,269,486.27	\$ 1,261,997.14	\$ 7,489.13

Test Report Payment Adjustment	\$	0.00	\$	0.00	\$	0.00
Total Adjusted Earnings	\$	1,269,486.27	\$	1,261,997.14	\$	7,489.13
Retainage	\$	0.00	\$	0.00	\$	0.00
Payment Due	\$	1,269,486.27	\$	1,261,997.14	\$	7,489.13

Project Number	Category Number	Line Item Number	Item Code	Description	Units	Bid Qty	Qty This Est	Amount Paid	Total Qty	Total Amt
				Supplemental Description			Unit Price			
86006-3232-94	0100	9015	108-07	LIQUIDATED DAMAGES	DAY	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$470.000				
86006-4232-04	0100	9016	108-07	LIQUIDATED DAMAGES	DAY	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$470.000				
86006-3232-94	0100	9011	109-01.01	PAY ADJUSTMENT FOR FUEL	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1.000				
86006-4232-04	0100	9012	109-01.01	PAY ADJUSTMENT FOR FUEL	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1.000				
	0100	9012	ADJUSTMENT	FUEL ADJUSTMENT	DOLL	\$1.000	0.000	\$ 0.00	-876.740	\$ -876.74
86006-3232-94	0100	9013	109-01.02	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1.000				
86006-4232-04	0100	9014	109-01.02	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1.000				
86006-4232-04	0100	0010	208-01	SHOULDERS AND DITCHES	L.M.	13.700	0.000	\$ 0.00	13.700	\$ 14,385.00
						\$1,050.000				
86006-4232-04	0100	0020	303-01	MINERAL AGGREGATE, TYPE A BASE, GRADING D	TON	2,263.000	0.000	\$ 0.00	2,157.340	\$ 60,405.52
						\$28.000				
86006-4232-04	0100	0030	307-01.15	ASC MIX (PG64-22) (BPMLC-HM) GRADING CS	TON	2,532.000	0.000	\$ 0.00	2,378.160	\$ 235,437.84

							\$99.000					
86006-4232-04	0100	9006	307-03.20	PRICE ADJUSTMENT FOR AC CONTENT	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$1.000						
	0100	9006	ADJUSTMENT	307 AC CONTENT ADJUSTMENT	DOLL	\$1.000	0.000	\$	0.00	-9,372.560	\$	-9,372.56
86006-4232-04	0100	9007	307-05.40	LIQUID ANTI-STRIP AGENT PAYMENT	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$1.000						
	0100	9007	ADJUSTMENT	307 ANTI-STRIP ADJUSTMENT	DOLL	\$1.000	1,867.880	\$	1,867.88	1,867.880	\$	1,867.88
86006-4232-04	0100	9008	307-05.41	HYDRATE LIME ANTI-STRIP AGENT PAYMENT	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$1.000						
86006-4232-04	0100	0040	403-01	BITUMINOUS MATERIAL FOR TACK COAT (TC)	TON	18.000	0.000	\$	0.00	8.380	\$	6,285.00
						\$750.000						
86006-4232-04	0100	9004	407-07	DENSITY DEDUCTION	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$1.000						
86006-4232-04	0100	9005	407-09	ASPHALT CEMENT CONTENT & GRADATION DEDUCTION	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$1.000						
86006-4232-04	0100	0050	411-01.07	ACS MIX (PG64-22) GRADING E SHOULDER	TON	548.000	0.000	\$	0.00	536.470	\$	61,694.05
						\$115.000						
86006-4232-04	0100	0060	411-01.10	ACS MIX(PG64-22) GRADING D	TON	6,943.000	0.000	\$	0.00	7,095.060	\$	722,986.61
						\$101.900						
86006-4232-04	0100	9000	411-03.20	PRICE ADJUSTMENT FOR ASPHALT CEMENT CONTENT	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$1.000						
	0100	9000	ADJUSTMENT	411 AC CONTENT ADJUSTMENT	DOLL	\$1.000	0.000	\$	0.00	3,028.910	\$	3,028.91
86006-3232-94	0100	9009	411-03.30	RIDEABILITY DEDUCTION	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$1.000						
86006-4232-04	0100	9010	411-03.30	RIDEABILITY DEDUCTION	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$1.000						
86006-4232-04	0100	9001	411-03.40	MATERIAL VARIATION DEDUCTION	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00

							\$1.000					
86006-4232-04	0100	9002	411-05.40	LIQUID ANTI-STRIP AGENT PAYMENT	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$1.000						
	0100	9002	ADJUSTMENT	411 ANTI-STRIP ADJUSTMENT	DOLL	\$1.000	5,967.000	\$	5,967.00	5,967.000	\$	5,967.00
86006-4232-04	0100	9003	411-05.41	HYDRATED LIME ANTI-STRIP AGENT PAYMENT	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$1.000						
86006-4232-04	0100	0070	712-01	TRAFFIC CONTROL	LS	1.000	0.200	\$	5,800.00	1.000	\$	29,000.00
						\$29,000.000						
86006-4232-04	0100	0080	712-06	SIGNS (CONSTRUCTION)	S.F.	669.000	0.000	\$	0.00	601.500	\$	6,015.00
						\$10.000						
86006-3232-94	0100	0010	713-16.20	SIGNS (DESCRIPTION) (W11-3 DEER CROSSING)	EACH	6.000	0.000	\$	0.00	6.000	\$	1,500.00
						\$250.000						
86006-3232-94	0100	0020	713-16.21	SIGNS (DESCRIPTION) (OM-3 OBJECT MARKERS)	EACH	8.000	0.000	\$	0.00	8.000	\$	1,800.00
						\$225.000						
86006-3232-94	0100	0030	713-16.22	SIGNS (DESCRIPTION) (W1-8 CHEVRONS)	EACH	4.000	0.000	\$	0.00	4.000	\$	1,060.00
						\$265.000						
86006-3232-94	0100	0040	716-01.21	Snowplowable Pavement Markers (Bi-Dir)(1 Color)	EACH	455.000	0.000	\$	0.00	449.000	\$	20,205.00
						\$45.000						
86006-3232-94	0100	0050	716-01.30	REMOVAL OF SNOWPLOWABLE REFLECTIVE MARKER	EACH	455.000	0.000	\$	0.00	440.000	\$	2,860.00
						\$6.500						
86006-4232-04	0100	0090	716-02.05	PLASTIC PAVEMENT MARKING (STOP LINE)	L.F.	240.000	0.000	\$	0.00	133.000	\$	1,662.50
						\$12.500						
86006-4232-04	0100	0100	716-05.01	PAINTED PAVEMENT MARKING (4" LINE)	L.M.	41.000	-9.455	\$	-6,145.75	49.231	\$	32,000.15
						\$650.000						
86006-4232-04	0100	0110	716-13.01	SPRAY THERMO PVMT MRKNG (60 mil) (4IN LINE)	L.M.	27.000	0.000	\$	0.00	26.314	\$	56,575.10
						\$2,150.000						
86006-4232-04	0100	0120	717-01	MOBILIZATION	LS	1.000	0.000	\$	0.00	1.000	\$	15,000.00

\$15,000.000

Project Number: 86006-4232-04

Project Current Amount	\$	7,489.13
Contract Current Amount	\$	7,489.13