

Rpt-ID: RCPCSUM1

User:

Tennessee

Department of Transportation

Estimate Summary to Contractor

Date: 04/29/2013

Vendor ID: 0000078010

Vendor Name: APAC-TENNESSEE, INC.

Contract ID: CNK278

Estimate Number: 0005

Pay Period: 04/16/2012

to: 04/18/2012

Contract Location:

THE RESURFACING ON SR 176 BEGINNING AT SR 175 (LM 1.79)

Time Allowed:

98.0 days

Time Charged:

98.0 days

Elapsed Calendar Days:

98.0 days

Percent Time:

100.00 %

Percent Complete (\$)

128.85 %

Percent Behind:

- %

Contractor:

APAC-TENNESSEE, INC.

PO Box 13427

Memphis, TN 38113-0427

Phone:

Date Let:

06/17/2011

Date Awarded:

07/06/2011

Date Contract Executed:

07/20/2011

Date Notice to Proceed:

08/10/2011

Date Work Began:

09/20/2011

Date to be Completed:

11/15/2011

Date Time Stopped:

11/15/2011

Date Accepted:

11/14/2011

Estimate Paid: NO

Counties:

SHELBY

Project Number	BID PCT	Fed State Project Number	Description 1
79059-3218-94	7.61	HSIP-176(5)	SR-176: From LM 1.79 (SR-175) to LM 6.00 (I-240)
79059-4218-04	92.39	N/A	SR-176: From LM 1.79 (SR-175) to LM 6.00 (I-240)
Current Contract Amount		\$	1,390,906.66
Original Contract Amount		\$	1,390,906.66

	Total to Date	Prev to Date	This Estimate
Participating	\$ 1,748,604.69	\$ 1,731,840.68	\$ 16,764.01
Total Earnings	\$ 1,748,604.69	\$ 1,731,840.68	\$ 16,764.01
Stockpiled Materials	\$ 0.00	\$ 0.00	\$ 0.00
Other Line Item Adjustments	\$ 0.00	\$ 0.00	\$ 0.00
Amount Due	\$ 1,748,604.69	\$ 1,731,840.68	\$ 16,764.01

Test Report Payment Adjustment	\$	0.00	\$	0.00	\$	0.00
Total Adjusted Earnings	\$	1,748,604.69	\$	1,731,840.68	\$	16,764.01
Retainage	\$	0.00	\$	0.00	\$	0.00
Payment Due	\$	1,748,604.69	\$	1,731,840.68	\$	16,764.01

Project Number	Category Number	Line Item Number	Item Code	Description	Units	Bid Qty	Qty This Est	Amount Paid	Total Qty	Total Amt
				Supplemental Description		Unit Price				
79059-3218-94	0100	9015	108-07	LIQUIDATED DAMAGES	DAY	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$470.000				
79059-4218-04	0100	9016	108-07	LIQUIDATED DAMAGES	DAY	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$470.000				
79059-3218-94	0100	9013	108-08.04	LIQUIDATED DAMAGES	HOURL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1,000.000				
79059-4218-04	0100	9014	108-08.04	LIQUIDATED DAMAGES	HOURL	0.000	0.000	\$ 0.00	-12.500	\$ -12,500.00
						\$1,000.000				
79059-3218-94	0100	9009	109-01.01	PAY ADJUSTMENT FOR FUEL	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1.000				
79059-4218-04	0100	9010	109-01.01	PAY ADJUSTMENT FOR FUEL	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1.000				
	0100	9010	ADJUSTMENT	FUEL ADJUSTMENT	DOLL	\$1.000	0.000	\$ 0.00	-6,669.190	\$ -6,669.19
79059-3218-94	0100	9011	109-01.02	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1.000				
79059-4218-04	0100	9012	109-01.02	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1.000				
79059-4218-04	0100	0010	202-03.01	REMOVAL OF ASPHALT PAVEMENT	S.Y.	80.000	0.000	\$ 0.00	1,178.910	\$ 45,977.49
						\$39.000				

79059-4218-04	0100	0020	203-06	WATER	M.G.	1.000 \$5.000	0.000	\$	0.00	0.000	\$	0.00
79059-4218-04	0100	0030	303-02	MINERAL AGGREGATE, TYPE B BASE, GRADING (DESCRIPTION) (C OR D)	TON	254.000 \$33.000	0.000	\$	0.00	0.000	\$	0.00
79059-4218-04	0100	0040	307-01.01	ASPHALT CONCRETE MIX (PG64-22) (BPMB- HM) GRADING A	TON	200.000 \$79.000	0.000	\$	0.00	491.620	\$	38,837.98
79059-4218-04	0100	9006	307-03.20	PRICE ADJUSTMENT FOR AC CONTENT	DOLL	0.000 \$1.000	0.000	\$	0.00	0.000	\$	0.00
79059-4218-04	0100	9007	307-05.40	LIQUID ANTI-STRIP AGENT PAYMENT	DOLL	0.000 \$1.000	0.000	\$	0.00	0.000	\$	0.00
	0100	9007	ADJUSTMENT	307 ANTI-STRIP ADJUSTMENT	DOLL	\$1.000	21.600	\$	21.60	166.800	\$	166.80
79059-4218-04	0100	9008	307-05.41	HYDRATE LIME ANTI-STRIP AGENT PAYMENT	DOLL	0.000 \$1.000	0.000	\$	0.00	0.000	\$	0.00
79059-4218-04	0100	0050	403-01	BITUMINOUS MATERIAL FOR TACK COAT (TC)	TON	16.000 \$585.000	-2.907	\$	-1,700.60	0.000	\$	0.00
79059-4218-04	0100	9004	407-07	DENSITY DEDUCTION	DOLL	0.000 \$1.000	0.000	\$	0.00	0.000	\$	0.00
79059-4218-04	0100	9005	407-09	ASPHALT CEMENT CONTENT & GRADATION DEDUCTION	DOLL	0.000 \$1.000	0.000	\$	0.00	0.000	\$	0.00
79059-4218-04	0100	0060	411-02.10	ACS MIX(PG70-22) GRADING D	TON	12,038.000 \$83.000	0.000	\$	0.00	15,541.900	\$	1,289,977.70
79059-4218-04	0100	9000	411-03.20	PRICE ADJUSTMENT FOR ASPHALT CEMENT CONTENT	DOLL	0.000 \$1.000	0.000	\$	0.00	0.000	\$	0.00
	0100	9000	ADJUSTMENT	411 AC CONTENT ADJUSTMENT	DOLL	\$1.000	0.000	\$	0.00	-40,979.020	\$	-40,979.02
79059-4218-04	0100	9001	411-03.40	MATERIAL VARIATION DEDUCTION	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00

						\$1.000						
79059-4218-04	0100	9002	411-05.40	LIQUID ANTI-STRIP AGENT PAYMENT	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$1.000						
	0100	9002	ADJUSTMENT	411 ANTI-STRIP ADJUSTMENT	DOLL	\$1.000	8.400	\$	8.40	7,239.600	\$	7,239.60
79059-4218-04	0100	9003	411-05.41	HYDRATED LIME ANTI-STRIP AGENT PAYMENT	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$1.000						
79059-4218-04	0100	0075	415-01.01	COLD PLANING BITUMINOUS PAVEMENT	TON	11,505.000	1,478.280	\$	17,739.36	17,996.720	\$	215,960.64
						\$12.000						
79059-4218-04	0100	0080	712-01	TRAFFIC CONTROL	LS	1.000	0.000	\$	0.00	1.000	\$	21,750.00
						\$21,750.000						
79059-4218-04	0100	0090	712-04.01	FLEXIBLE DRUMS (CHANNELIZING)	EACH	40.000	0.000	\$	0.00	38.000	\$	391.40
						\$10.300						
79059-4218-04	0100	0100	712-05.03	WARNING LIGHTS (TYPE C)	EACH	40.000	0.000	\$	0.00	0.000	\$	0.00
						\$10.300						
79059-4218-04	0100	0110	712-06	SIGNS (CONSTRUCTION)	S.F.	2,201.000	0.000	\$	0.00	904.000	\$	5,876.00
						\$6.500						
79059-4218-04	0100	0120	712-08.03	ARROW BOARD (TYPE C)	EACH	4.000	0.000	\$	0.00	4.000	\$	2,884.00
						\$721.000						
79059-3218-94	0100	0010	716-01.11	RAISED PVMT MARKERS (BI-DIRECTIONAL) (1 COLOR LENS)	EACH	219.000	0.000	\$	0.00	216.000	\$	1,782.00
						\$8.250						
79059-3218-94	0100	0020	716-01.12	RAISED PVMT MARKERS (MONO-DIRECTIONAL) (1 COLOR LENS)	EACH	1,036.000	0.000	\$	0.00	1,196.000	\$	9,867.00
						\$8.250						
79059-4218-04	0100	0130	716-02.03	PLASTIC PAVEMENT MARKING (CROSS-WALK)	L.F.	652.000	0.000	\$	0.00	1,377.000	\$	11,360.25
						\$8.250						
79059-4218-04	0100	0140	716-02.04	PLASTIC PAVEMENT MARKING (CHANNELIZATION STRIPING)	S.Y.	100.000	0.000	\$	0.00	87.000	\$	1,792.20
						\$20.600						

79059-4218-04	0100	0150	716-02.05	PLASTIC PAVEMENT MARKING (STOP LINE)	L.F.	648.000 \$10.300	0.000	\$	0.00	955.000	\$	9,836.50
79059-4218-04	0100	0160	716-02.06	PLASTIC PAVEMENT MARKING (TURN LANE ARROW)	EACH	42.000 \$144.200	0.000	\$	0.00	57.000	\$	8,219.40
79059-4218-04	0100	0170	716-03.01	PLASTIC WORD PAVEMENT MARKING (ONLY)	EACH	10.000 \$154.500	0.000	\$	0.00	11.000	\$	1,699.50
79059-4218-04	0100	0180	716-03.03	PLASTIC WORD PAVEMENT MARKING (STOP AHEAD)	EACH	4.000 \$412.000	0.000	\$	0.00	4.000	\$	1,648.00
79059-4218-04	0100	0190	716-04.01	PLASTIC PAVEMENT MARKING (STRAIGHT- TURN ARROW)	EACH	14.000 \$180.250	0.000	\$	0.00	7.000	\$	1,261.75
79059-4218-04	0100	0200	716-04.05	PLASTIC PAVEMENT MARKING (STRAIGHT ARROW)	EACH	15.000 \$128.750	0.000	\$	0.00	5.000	\$	643.75
79059-4218-04	0100	0210	716-05.01	PAINTED PAVEMENT MARKING (4" LINE)	L.M.	7.500 \$1,030.000	0.675	\$	695.25	13.415	\$	13,817.45
79059-3218-94	0100	0030	716-12.01	ENHANCED FLATLINE THERMO PVMT MRKNG (4IN LINE)	L.M.	29.605 \$3,223.900	0.000	\$	0.00	25.740	\$	82,983.19
79059-4218-04	0100	0220	716-12.05	ENHANCED FLATLINE THERMO PVMT MRKNG (6IN DOTTED LINE)	L.F.	450.000 \$2.050	0.000	\$	0.00	0.000	\$	0.00
79059-4218-04	0100	0230	717-01	MOBILIZATION	LS	1.000 \$11,750.000	0.000	\$	0.00	1.000	\$	11,750.00
79059-4218-04	0100	0240	730-03.21	INSTALL PULL BOX (TYPE B)	EACH	2.000 \$525.300	0.000	\$	0.00	3.000	\$	1,575.90
79059-4218-04	0100	0250	730-12.01	CONDUIT 1" DIAMETER (PVC)	L.F.	25.000 \$12.600	0.000	\$	0.00	0.000	\$	0.00

79059-4218-04 0100	0260	730-12.02	CONDUIT 2" DIAMETER (PVC)	L.F.	80.000 \$18.900	0.000	\$	0.00	0.000	\$	0.00
79059-4218-04 0100	0270	730-14.01	SHIELDED DETECTOR CABLE	L.F.	350.000 \$1.050	0.000	\$	0.00	0.000	\$	0.00
79059-4218-04 0100	0280	730-14.02	SAW SLOT	L.F.	3,348.000 \$4.450	0.000	\$	0.00	3,635.000	\$	16,175.75
79059-4218-04 0100	0290	730-14.03	LOOP WIRE	L.F.	7,854.000 \$0.650	0.000	\$	0.00	8,121.000	\$	5,278.65
Project Number: 79059-4218-04			Project Current Amount			\$	16,764.01				
			Contract Current Amount			\$	16,764.01				