

Rpt-ID: RCPCSUM1

Tennessee

Date: 04/27/2012

User:

Department of Transportation
Estimate Summary to Contractor

Vendor ID: 0000046622

Vendor Name: LINCOLN PAVING, LLC

Contract ID: CNK284

Estimate Number: 0003

Pay Period: 11/01/2011

to: 01/19/2012

Contract Location:

THE RESURFACING ON SR 50 BEGINNING EAST OF MAIN STREET IN

Time Allowed:

93.0 days

Time Charged:

67.0 days

Elapsed Calendar Days:

67.0 days

Percent Time:

72.04 %

Contractor:

LINCOLN PAVING, LLC

PO Box 1034

Fayetteville, TN 37334

Phone:

Date Let:

06/17/2011

Date Awarded:

07/06/2011

Date Contract Executed:

07/25/2011

Date Notice to Proceed:

08/15/2011

Date Work Began:

09/02/2011

Date to be Completed:

11/15/2011

Date Time Stopped:

10/20/2011

Date Accepted:

11/01/2011

Estimate Paid: NO

Counties:

MOORE

=

Project Number	PCT	Fed State Project Number	Description 1
64004-3210-94	7.74	HSIP-50(46)	From East of Main Street in Lynchburg to Franklin Co. Line
64004-4210-04	92.26	NA	From East of Main Street in Lynchburg to Franklin Co. Line
Current Contract Amount	\$	837,645.20	
Original Contract Amount	\$	837,645.20	
Percent Complete (\$)		98.58 %	

	Total to Date	Prev to Date	This Estimate
Participating	\$ 825,754.85	\$ 829,422.52	\$ -3,667.67
Total Earnings	\$ 825,754.85	\$ 829,422.52	\$ -3,667.67
Stockpiled Materials	\$ 0.00	\$ 0.00	\$ 0.00
Other Line Item Adjustments	\$ 0.00	\$ 0.00	\$ 0.00
Amount Due	\$ 825,754.85	\$ 829,422.52	\$ -3,667.67

Test Report Payment Adjustment	\$	0.00	\$	0.00	\$	0.00
Total Adjusted Earnings	\$	825,754.85	\$	829,422.52	\$	-3,667.67
Retainage	\$	0.00	\$	0.00	\$	0.00
Payment Due	\$	825,754.85	\$	829,422.52	\$	-3,667.67

Project Number	Category Number	Line Item Number	Item Code	Description	Units	Bid Qty	Qty This Est	Amount Paid	Total Qty	Total Amt
				Supplemental Description			Unit Price			
64004-3210-94	0100	9013	108-07	LIQUIDATED DAMAGES	DAY	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$390.000				
64004-4210-04	0100	9014	108-07	LIQUIDATED DAMAGES	DAY	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$390.000				
64004-3210-94	0100	9009	109-01.01	PAY ADJUSTMENT FOR FUEL	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1.000				
	0100	9009	ADJUSTMENT	FUEL ADJUSTMENT	DOLL	\$1.000	-25.340	\$ -25.34	-25.340	\$ -25.34
64004-4210-04	0100	9010	109-01.01	PAY ADJUSTMENT FOR FUEL	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1.000				
	0100	9010	ADJUSTMENT	FUEL ADJUSTMENT	DOLL	\$1.000	-3,642.330	\$ -3,642.33	-3,642.330	\$ -3,642.33
64004-3210-94	0100	9011	109-01.02	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1.000				
64004-4210-04	0100	9012	109-01.02	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1.000				
64004-3210-94	0100	0010	303-01	MINERAL AGGREGATE, TYPE A BASE, GRADING D	TON	500.000	0.000	\$ 0.00	184.350	\$ 3,945.09
						\$21.400				
64004-4210-04	0100	0010	403-01	BITUMINOUS MATERIAL FOR TACK COAT (TC)	TON	36.000	0.000	\$ 0.00	21.160	\$ 11,955.40
						\$565.000				

64004-4210-04	0100	0020	405-01.01	BITUMINOUS MATERIAL (BSC)	TON	166.000 \$727.000	0.000	\$	0.00	171.370	\$	124,585.99
64004-4210-04	0100	0030	405-01.02	MINERAL AGGREGATE (BSC)	TON	1,052.000 \$36.500	0.000	\$	0.00	1,363.120	\$	49,753.88
64004-4210-04	0100	9004	407-07	DENSITY DEDUCTION	DOLL	0.000 \$1.000	0.000	\$	0.00	0.000	\$	0.00
64004-4210-04	0100	9005	407-09	ASPHALT CEMENT CONTENT & GRADATION DEDUCTION	DOLL	0.000 \$1.000	0.000	\$	0.00	0.000	\$	0.00
64004-4210-04	0100	0040	411-01.10	ACS MIX(PG64-22) GRADING D	TON	7,003.000 \$73.900	0.000	\$	0.00	7,024.420	\$	519,104.64
64004-4210-04	0100	9000	411-03.20	PRICE ADJUSTMENT FOR ASPHALT CEMENT CONTENT	DOLL	0.000 \$1.000	0.000	\$	0.00	0.000	\$	0.00
	0100	9000	ADJUSTMENT	411 AC CONTENT ADJUSTMENT	DOLL	\$1.000	0.000	\$	0.00	-7,803.430	\$	-7,803.43
64004-3210-94	0100	9007	411-03.30	RIDEABILITY DEDUCTION	DOLL	0.000 \$1.000	0.000	\$	0.00	0.000	\$	0.00
64004-4210-04	0100	9008	411-03.30	RIDEABILITY DEDUCTION	DOLL	0.000 \$1.000	0.000	\$	0.00	0.000	\$	0.00
64004-4210-04	0100	9001	411-03.40	MATERIAL VARIATION DEDUCTION	DOLL	0.000 \$1.000	0.000	\$	0.00	0.000	\$	0.00
64004-4210-04	0100	9002	411-05.40	LIQUID ANTI-STRIP AGENT PAYMENT	DOLL	0.000 \$1.000	0.000	\$	0.00	0.000	\$	0.00
	0100	9002	ADJUSTMENT	411 ANTI-STRIP ADJUSTMENT	DOLL	\$1.000	0.000	\$	0.00	6,294.400	\$	6,294.40
64004-4210-04	0100	9003	411-05.41	HYDRATED LIME ANTI-STRIP AGENT PAYMENT	DOLL	0.000 \$1.000	0.000	\$	0.00	0.000	\$	0.00
64004-3210-94	0100	9015	705-01.13	ROCK DRILLING FOR GUARDRAIL POST	EACH	0.000 \$34.000	0.000	\$	0.00	11.000	\$	374.00
64004-3210-94	0100	0020	705-02.02	SINGLE GUARDRAIL (TYPE 2)	L.F.	337.500	0.000	\$	0.00	200.000	\$	3,400.00

							\$17.000					
64004-3210-94	0100	9006	705-02.50	SHOP CURVED GUARDRAIL	L.F.	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$25.500						
64004-3210-94	0100	0030	705-04.04	GUARDRAIL TERMINAL (TYPE 21)	EACH	2.000	0.000	\$	0.00	0.000	\$	0.00
						\$1,750.000						
64004-3210-94	0100	0040	705-04.05	GUARDRAIL TERMINAL (TYPE-IN-LINE)	EACH	7.000	0.000	\$	0.00	5.000	\$	2,500.00
						\$500.000						
64004-3210-94	0100	0050	705-04.07	TAN ENERGY ABSORBING TERM (NCHRP 350, TL3)	EACH	15.000	0.000	\$	0.00	15.000	\$	29,250.00
						\$1,950.000						
64004-3210-94	0100	0060	706-01	GUARDRAIL REMOVED	L.F.	687.500	0.000	\$	0.00	375.000	\$	375.00
						\$1.000						
64004-3210-94	0100	0070	706-06.03	RADIUS RAIL	L.F.	112.500	0.000	\$	0.00	50.000	\$	1,100.00
						\$22.000						
64004-4210-04	0100	0050	712-01	TRAFFIC CONTROL	LS	1.000	0.000	\$	0.00	1.000	\$	5,700.00
						\$5,700.000						
64004-4210-04	0100	0060	712-04.01	FLEXIBLE DRUMS (CHANNELIZING)	EACH	25.000	0.000	\$	0.00	0.000	\$	0.00
						\$5.000						
64004-4210-04	0100	0070	712-05.01	WARNING LIGHTS (TYPE A)	EACH	2.000	0.000	\$	0.00	0.000	\$	0.00
						\$5.000						
64004-4210-04	0100	0080	712-06	SIGNS (CONSTRUCTION)	S.F.	330.000	0.000	\$	0.00	249.000	\$	1,581.15
						\$6.350						
64004-3210-94	0100	0080	713-16.20	SIGNS (DESCRIPTION) (CHEVRON)	EACH	30.000	0.000	\$	0.00	30.000	\$	5,550.00
						\$185.000						
64004-3210-94	0100	0090	716-01.11	RAISED PVMT MARKERS (BI-DIRECTIONAL) (1 COLOR LENS)	EACH	489.000	0.000	\$	0.00	488.000	\$	3,416.00
						\$7.000						
64004-4210-04	0100	0090	716-02.05	PLASTIC PAVEMENT MARKING (STOP LINE)	L.F.	15.000	0.000	\$	0.00	0.000	\$	0.00
						\$10.000						

64004-4210-04	0100	0100	716-05.01	PAINTED PAVEMENT MARKING (4" LINE)	L.M.	28.000 \$500.000	0.000	\$	0.00	28.791	\$	14,395.50
64004-4210-04	0100	0110	716-13.06	SPRAY THERMO PVMT MRKNG (40 mil) (4IN LINE)	L.M.	28.000 \$1,575.000	0.000	\$	0.00	28.092	\$	44,244.90
64004-4210-04	0100	0120	717-01	MOBILIZATION	LS	1.000 \$9,700.000	0.000	\$	0.00	1.000	\$	9,700.00
Project Number:		64004-3210-94		Project Current Amount		\$		-25.34				
Project Number:		64004-4210-04		Project Current Amount		\$		-3,642.33				
				Contract Current Amount		\$		-3,667.67				