

Rpt-ID: RCPCSUM1

User:

Tennessee

Department of Transportation

Estimate Summary to Contractor

Date: 07/23/2012

Vendor ID: 0000083814

Vendor Name: HMA CONTRACTORS, LLC

Contract ID: CNK286

Estimate Number: 0003

Pay Period: 11/01/2011

to: 05/23/2012

Contract Location:

RESURFACING (THIN MIX OVERLAY) ON SR 99

Time Allowed:

72.0 days

Time Charged:

72.0 days

Elapsed Calendar Days:

72.0 days

Percent Time:

100.00 %

Percent Complete (\$)

96.57 %

Percent Behind:

3.43 %

Contractor:

HMA CONTRACTORS, LLC

PO Box 1001

Mt Juliet, TN 37121

Phone:

Date Let:

06/17/2011

Date Awarded:

07/06/2011

Date Contract Executed:

07/15/2011

Date Notice to Proceed:

08/05/2011

Date Work Began:

08/29/2011

Date to be Completed:

10/15/2011

Date Time Stopped:

10/15/2011

Date Accepted:

02/28/2012

Estimate Paid: NO

Counties:

RUTHERFORD

Project Number	BID PCT	Fed State Project Number	Description 1
75013-3246-94	11.85	HSIP-99(32)	From West of Rockvale Road to East of Clearidge Drive
75013-4246-04	88.15	N/A	From West of Rockvale Road to East of Clearidge Drive
Current Contract Amount	\$	600,251.56	
Original Contract Amount	\$	597,631.00	

	Total to Date	Prev to Date	This Estimate
Participating	\$ 560,810.80	\$ 558,190.24	\$ 2,620.56
Total Earnings	\$ 560,810.80	\$ 558,190.24	\$ 2,620.56
Stockpiled Materials	\$ 0.00	\$ 0.00	\$ 0.00
Other Line Item Adjustments	\$ 0.00	\$ 0.00	\$ 0.00
Amount Due	\$ 560,810.80	\$ 558,190.24	\$ 2,620.56

Test Report Payment Adjustment	\$	0.00	\$	0.00	\$	0.00
Total Adjusted Earnings	\$	560,810.80	\$	558,190.24	\$	2,620.56
Retainage	\$	0.00	\$	0.00	\$	0.00
Payment Due	\$	560,810.80	\$	558,190.24	\$	2,620.56

Project Number	Category Number	Line Item Number	Item Code	Description	Units	Bid Qty	Qty This Est	Amount Paid	Total Qty	Total Amt
				Supplemental Description			Unit Price			
75013-3246-94	0100	9500	104-04.30	ADDITIONAL WORK () Drilling Holes	LS	0.000	1.000	\$ 2,620.56	1.000	\$ 2,620.56
						\$2,620.560				
75013-3246-94	0100	9011	108-07	LIQUIDATED DAMAGES	DAY	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$390.000				
75013-4246-04	0100	9012	108-07	LIQUIDATED DAMAGES	DAY	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$390.000				
75013-3246-94	0100	9007	109-01.01	PAY ADJUSTMENT FOR FUEL	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1.000				
75013-4246-04	0100	9008	109-01.01	PAY ADJUSTMENT FOR FUEL	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1.000				
75013-3246-94	0100	9009	109-01.02	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1.000				
75013-4246-04	0100	9010	109-01.02	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1.000				
75013-4246-04	0100	0010	303-01	MINERAL AGGREGATE, TYPE A BASE, GRADING D	TON	1,000.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$12.000				
75013-4246-04	0100	0020	307-01.15	ASC MIX (PG64-22) (BPMLC-HM) GRADING CS	TON	200.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$69.000				

75013-4246-04	0100	9001	307-03.20	PRICE ADJUSTMENT FOR AC CONTENT	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$1.000						
75013-4246-04	0100	9002	307-05.40	LIQUID ANTI-STRIP AGENT PAYMENT	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$1.000						
75013-4246-04	0100	9003	307-05.41	HYDRATE LIME ANTI-STRIP AGENT PAYMENT	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$1.000						
75013-4246-04	0100	0030	403-01	BITUMINOUS MATERIAL FOR TACK COAT (TC)	TON	41.000	0.000	\$	0.00	15.293	\$	7,570.04
						\$495.000						
75013-4246-04	0100	9004	407-07	DENSITY DEDUCTION	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$1.000						
75013-4246-04	0100	9005	407-09	ASPHALT CEMENT CONTENT & GRADATION DEDUCTION	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$1.000						
75013-4246-04	0100	0040	411-03.12	ACS MIX(PG64-22) THIN LIFT D ASPHALT (PG64-22)	TON	5,581.000	0.000	\$	0.00	5,835.080	\$	428,878.38
						\$73.500						
75013-4246-04	0100	9000	411-03.20	PRICE ADJUSTMENT FOR ASPHALT CEMENT CONTENT	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$1.000						
	0100	9000	ADJUSTMENT	411 AC CONTENT ADJUSTMENT	DOLL	\$1.000	0.000	\$	0.00	-19,494.540	\$	-19,494.54
75013-4246-04	0100	9006	411-05.40	LIQUID ANTI-STRIP AGENT PAYMENT	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$1.000						
	0100	9006	ADJUSTMENT	411 ANTI-STRIP ADJUSTMENT	DOLL	\$1.000	0.000	\$	0.00	2,742.600	\$	2,742.60
75013-3246-94	0100	0010	411-12.03	SCORING FOR RUMBLE STRIPE (NON-CONTINUOUS) (8IN WIDTH)	L.M.	0.500	0.000	\$	0.00	0.501	\$	4,509.00
						\$9,000.000						
75013-3246-94	0100	0020	705-01.04	METAL BEAM GUARD FENCE	L.F.	325.000	0.000	\$	0.00	324.660	\$	19,479.60
						\$60.000						
75013-3246-94	0100	0030	705-04.07	TAN ENERGY ABSORBING TERM (NCHRP 350, TL3)	EACH	20.000	0.000	\$	0.00	20.000	\$	42,000.00
						\$2,100.000						

75013-3246-94	0100	0040	706-01	GUARDRAIL REMOVED	L.F.	1,325.000 \$0.500	0.000	\$	0.00	1,324.660	\$	662.33
75013-4246-04	0100	0050	712-01	TRAFFIC CONTROL	LS	1.000 \$5,000.000	0.000	\$	0.00	1.000	\$	5,000.00
75013-4246-04	0100	0060	712-04.01	FLEXIBLE DRUMS (CHANNELIZING)	EACH	25.000 \$5.000	0.000	\$	0.00	0.000	\$	0.00
75013-4246-04	0100	0070	712-05.01	WARNING LIGHTS (TYPE A)	EACH	4.000 \$10.000	0.000	\$	0.00	0.000	\$	0.00
75013-4246-04	0100	0080	712-06	SIGNS (CONSTRUCTION)	S.F.	312.000 \$5.000	0.000	\$	0.00	335.000	\$	1,675.00
75013-4246-04	0100	0090	712-08.03	ARROW BOARD (TYPE C)	EACH	2.000 \$100.000	0.000	\$	0.00	0.000	\$	0.00
75013-3246-94	0100	0050	716-01.11	RAISED PVMT MARKERS (BI-DIRECTIONAL) (1 COLOR LENS)	EACH	370.000 \$5.000	0.000	\$	0.00	428.000	\$	2,140.00
75013-4246-04	0100	0100	716-02.04	PLASTIC PAVEMENT MARKING (CHANNELIZATION STRIPING)	S.Y.	270.000 \$3.000	0.000	\$	0.00	143.667	\$	431.00
75013-4246-04	0100	0110	716-02.05	PLASTIC PAVEMENT MARKING (STOP LINE)	L.F.	300.000 \$8.000	0.000	\$	0.00	0.000	\$	0.00
75013-4246-04	0100	0120	716-02.06	PLASTIC PAVEMENT MARKING (TURN LANE ARROW)	EACH	24.000 \$100.000	0.000	\$	0.00	22.000	\$	2,200.00
75013-4246-04	0100	0130	716-04.05	PLASTIC PAVEMENT MARKING (STRAIGHT ARROW)	EACH	3.000 \$50.000	0.000	\$	0.00	0.000	\$	0.00
75013-4246-04	0100	0140	716-12.06	ENHANCED FLAT LINE THERMO (8IN LINE)	L.F.	1,550.000 \$0.200	0.000	\$	0.00	0.000	\$	0.00
75013-4246-04	0100	0150	716-13.01	SPRAY THERMO PVMT MRKNG (60 mil) (4IN LINE)	L.M.	21.000 \$2,225.000	0.000	\$	0.00	21.257	\$	47,296.83

75013-4246-04	0100	0160	717-01	MOBILIZATION	LS	1.000	0.000	\$	0.00	1.000	\$	13,100.00
						\$13,100.000						

Project Number:	75013-3246-94	Project Current Amount	\$	2,620.56
Project Number:	75013-4246-04	Project Current Amount	\$	0.00
		Contract Current Amount	\$	2,620.56