

Rpt-ID: RCPCSUM1

User:

Tennessee

Department of Transportation

Estimate Summary to Contractor

Date: 09/05/2012

Vendor ID: 0070010253

Vendor Name: SUPERIOR TRAFFIC CONTROL - MEMPHIS, INC.

Contract ID: CNK288

Estimate Number: 0005

Pay Period: 08/11/2012

to: 08/21/2012

Contract Location:

THE INSTALLATION OF CULTURAL TRAIL SIGNS ON VARIOUS STATE

Time Allowed:

123.0 days

Time Charged:

113.0 days

Elapsed Calendar Days:

113.0 days

Percent Time:

91.87 %

Percent Complete (\$)

96.80 %

Percent Behind:

- %

Contractor:

SUPERIOR TRAFFIC CONTROL - MEMPHIS, INC.

9303 Cordova Park Road

Cordova, TN 38018

Phone: 901-737-9958

Date Let:

06/17/2011

Date Awarded:

07/06/2011

Date Contract Executed:

07/25/2011

Date Notice to Proceed:

08/15/2011

Date Work Began:

11/09/2011

Date to be Completed:

12/15/2011

Date Time Stopped:

12/12/2011

Date Accepted:

00/00/0000

Estimate Paid: NO

Counties:

ANDERSON

CAMPBELL

CLAIBORNE

COCKE

GRAINGER

HAMBLETON

JEFFERSON

KNOX

SEVIER

UNION

Project Number	BID PCT	Fed State Project Number	Description 1
98017-3168-94	33.97	STP-EN-REG1(79)	The installation of signs on various routes in Region 1.
98017-3169-94	66.03	STP-EN-REG1(80)	The installation of signs on various routes in Region 1.
Current Contract Amount		\$ 40,466.44	
Original Contract Amount		\$ 40,466.44	

		Total to Date		Prev to Date		This Estimate
Participating	\$	39,292.46	\$	39,292.46	\$	0.00
Total Earnings	\$	39,292.46	\$	39,292.46	\$	0.00
Stockpiled Materials	\$	0.00	\$	0.00	\$	0.00
Other Line Item Adjustments	\$	0.00	\$	0.00	\$	0.00
Amount Due	\$	39,292.46	\$	39,292.46	\$	0.00
Test Report Payment Adjustment	\$	0.00	\$	0.00	\$	0.00
Total Adjusted Earnings	\$	39,292.46	\$	39,292.46	\$	0.00
Retainage	\$	0.00	\$	0.00	\$	0.00
Payment Due	\$	39,292.46	\$	39,292.46	\$	0.00

Project Number	Category Number	Line Item Number	Item Code	Description	Units	Bid Qty	Qty This Est	Amount Paid	Total Qty	Total Amt
				Supplemental Description		Unit Price				
98017-3168-94	0700	9000	108-07	LIQUIDATED DAMAGES	DAY	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$500.000				
98017-3169-94	0700	9001	108-07	LIQUIDATED DAMAGES	DAY	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$500.000				
98017-3168-94	0700	0010	712-01	TRAFFIC CONTROL	LS	1.000	0.000	\$ 0.00	1.000	\$ 2,100.00
						\$2,100.000				
98017-3169-94	0700	0010	712-01	TRAFFIC CONTROL	LS	1.000	0.000	\$ 0.00	1.000	\$ 2,100.00
						\$2,100.000				
98017-3168-94	0700	0020	713-11.01	"U" SECTION STEEL POSTS	LB.	2,088.000	0.000	\$ 0.00	2,905.700	\$ 5,491.77
						\$1.890				
98017-3169-94	0700	0020	713-11.01	"U" SECTION STEEL POSTS	LB.	4,788.000	0.000	\$ 0.00	3,756.300	\$ 7,099.41
						\$1.890				
98017-3169-94	0700	0030	713-11.02	PERFORATED/KNOCKOUT SQUARE TUBE POST	LB.	360.000	0.000	\$ 0.00	142.800	\$ 464.10
						\$3.250				

98017-3169-94	0700	0045	713-11.04	SURFACE MNT BREAKAWAY BASE FOR SIGN POST	EACH	7.000 \$115.000	0.000	\$	0.00	6.000	\$	690.00
98017-3168-94	0700	0030	713-12.01	TIMBER POSTS(4"X4")FOR SGN SUPPORT	L.F.	10.000 \$10.000	0.000	\$	0.00	13.000	\$	130.00
98017-3169-94	0700	9002	713-12.01	TIMBER POSTS(4"X4")FOR SGN SUPPORT	L.F.	0.000 \$10.000	0.000	\$	0.00	32.000	\$	320.00
98017-3168-94	0700	0040	713-13.03	FLAT SHEET ALUMINUM SIGNS (0.100" THICK)	S.F.	481.000 \$11.850	0.000	\$	0.00	477.320	\$	5,656.24
98017-3169-94	0700	0050	713-13.03	FLAT SHEET ALUMINUM SIGNS (0.100" THICK)	S.F.	987.000 \$11.850	0.000	\$	0.00	965.480	\$	11,440.94
98017-3168-94	0700	0050	717-01	MOBILIZATION	LS	1.000 \$1,900.000	0.000	\$	0.00	1.000	\$	1,900.00
98017-3169-94	0700	0060	717-01	MOBILIZATION	LS	1.000 \$1,900.000	0.000	\$	0.00	1.000	\$	1,900.00