

Rpt-ID: RCPCSUM1

User:

Tennessee

Department of Transportation

Estimate Summary to Contractor

Date: 03/08/2012

Vendor ID: 0000009403

Vendor Name: ROGERS GROUP, INC.

Contract ID: CNK289

Estimate Number: 0002

Pay Period: 11/01/2011

to: 01/26/2012

Contract Location:

THE RESURFACING ON SR 25 FROM EAST OF MAIN STREET IN

Time Allowed:

93.0 days

Time Charged:

80.0 days

Elapsed Calendar Days:

80.0 days

Percent Time:

86.02 %

Contractor:

ROGERS GROUP, INC.

PO Box 25250

Nashville, TN 37202

Phone:

Date Let:

06/17/2011

Date Awarded:

07/06/2011

Date Contract Executed:

07/25/2011

Date Notice to Proceed:

08/15/2011

Date Work Began:

10/13/2011

Date to be Completed:

11/15/2011

Date Time Stopped:

11/02/2011

Date Accepted:

11/10/2011

Estimate Paid: NO

Counties:

SUMNER

=

Project Number	PCT	Fed State Project Number	Description 1
83007-3213-94	3.00	HSIP-25(43)	SR 25 from east of East Main ST in Gallatin LM 15.67 to
83007-4213-04	97.00	N/A	SR 25 from east of East Main ST in Gallatin LM 15.67 to
Current Contract Amount		\$	459,015.75
Original Contract Amount		\$	459,015.75
Percent Complete (\$)			101.88 %

	Total to Date	Prev to Date	This Estimate
Participating	\$ 467,660.96	\$ 433,935.74	\$ 33,725.22
Total Earnings	\$ 467,660.96	\$ 433,935.74	\$ 33,725.22
Stockpiled Materials	\$ 0.00	\$ 0.00	\$ 0.00
Other Line Item Adjustments	\$ 0.00	\$ 0.00	\$ 0.00
Amount Due	\$ 467,660.96	\$ 433,935.74	\$ 33,725.22

Test Report Payment Adjustment	\$	0.00	\$	0.00	\$	0.00
Total Adjusted Earnings	\$	467,660.96	\$	433,935.74	\$	33,725.22
Retainage	\$	0.00	\$	0.00	\$	0.00
Payment Due	\$	467,660.96	\$	433,935.74	\$	33,725.22

Project Number	Category Number	Line Item Number	Item Code	Description	Units	Bid Qty	Qty This Est	Amount Paid	Total Qty	Total Amt
				Supplemental Description		Unit Price				
83007-3213-94	0100	9015	108-07	LIQUIDATED DAMAGES	DAY	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$250.000				
83007-3213-94	0100	9011	109-01.01	PAY ADJUSTMENT FOR FUEL	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1.000				
83007-4213-04	0100	9012	109-01.01	PAY ADJUSTMENT FOR FUEL	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
	0100	9012	ADJUSTMENT	FUEL ADJUSTMENT	DOLL	\$1.000	-2,382.590	\$ -2,382.59	-2,382.590	\$ -2,382.59
83007-3213-94	0100	9013	109-01.02	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1.000				
83007-4213-04	0100	9014	109-01.02	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1.000				
83007-4213-04	0100	0010	303-01	MINERAL AGGREGATE, TYPE A BASE, GRADING D	TON	500.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$14.000				
83007-4213-04	0100	0020	307-01.07	ASPHALT CONCRETE MIX (PG64-22) (BPMB-HM) GRADING B-M	TON	300.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$65.000				
83007-4213-04	0100	9006	307-03.20	PRICE ADJUSTMENT FOR AC CONTENT	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1.000				
83007-4213-04	0100	9007	307-05.40	LIQUID ANTI-STRIP AGENT PAYMENT	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00

						\$1.000						
83007-4213-04	0100	9008	307-05.41	HYDRATE LIME ANTI-STRIP AGENT PAYMENT	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$1.000						
83007-4213-04	0100	0030	403-01	BITUMINOUS MATERIAL FOR TACK COAT (TC)	TON	22.000	0.000	\$	0.00	8.360	\$	5,016.00
						\$600.000						
83007-4213-04	0100	9004	407-07	DENSITY DEDUCTION	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$1.000						
83007-4213-04	0100	9005	407-09	ASPHALT CEMENT CONTENT & GRADATION DEDUCTION	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$1.000						
83007-4213-04	0100	0040	411-02.10	ACS MIX(PG70-22) GRADING D	TON	4,115.000	0.000	\$	0.00	4,594.950	\$	334,282.61
						\$72.750						
83007-4213-04	0100	9000	411-03.20	PRICE ADJUSTMENT FOR ASPHALT CEMENT CONTENT	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$1.000						
	0100	9000	ADJUSTMENT	411 AC CONTENT ADJUSTMENT	DOLL	\$1.000	0.000	\$	0.00	-12,115.410	\$	-12,115.41
83007-3213-94	0100	9009	411-03.30	RIDEABILITY DEDUCTION	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$1.000						
83007-4213-04	0100	9010	411-03.30	RIDEABILITY DEDUCTION	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$1.000						
83007-4213-04	0100	9001	411-03.40	MATERIAL VARIATION DEDUCTION	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$1.000						
83007-4213-04	0100	9002	411-05.40	LIQUID ANTI-STRIP AGENT PAYMENT	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$1.000						
	0100	9002	ADJUSTMENT	411 ANTI-STRIP ADJUSTMENT	DOLL	\$1.000	0.000	\$	0.00	2,297.400	\$	2,297.40
83007-4213-04	0100	9003	411-05.41	HYDRATED LIME ANTI-STRIP AGENT PAYMENT	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$1.000						
83007-4213-04	0100	0050	415-01.01	COLD PLANING BITUMINOUS PAVEMENT	TON	4,074.000	0.000	\$	0.00	5,355.140	\$	68,278.04

							\$12.750					
83007-3213-94	0100	0010	611-09.01	ADJUSTMENT OF EXISTING CATCHBASIN	EACH	16.000	0.000	\$	0.00	18.000	\$	4,680.00
						\$260.000						
83007-4213-04	0100	0060	712-01	TRAFFIC CONTROL	LS	1.000	0.000	\$	0.00	1.000	\$	7,000.00
						\$7,000.000						
83007-4213-04	0100	0070	712-04.01	FLEXIBLE DRUMS (CHANNELIZING)	EACH	25.000	0.000	\$	0.00	0.000	\$	0.00
						\$20.000						
83007-4213-04	0100	0080	712-05.01	WARNING LIGHTS (TYPE A)	EACH	4.000	0.000	\$	0.00	0.000	\$	0.00
						\$20.000						
83007-4213-04	0100	0090	712-06	SIGNS (CONSTRUCTION)	S.F.	486.000	0.000	\$	0.00	432.000	\$	2,160.00
						\$5.000						
83007-3213-94	0100	0020	716-01.21	Snwplwble Pvmt Mrkrs (Bi-Dir)(1 Color)	EACH	243.000	263.000	\$	6,312.00	263.000	\$	6,312.00
						\$24.000						
83007-3213-94	0100	0030	716-01.22	Snwplwble Pvmt Mrkrs (Mono-Dir)(1 Color)	EACH	158.000	155.000	\$	3,720.00	155.000	\$	3,720.00
						\$24.000						
83007-4213-04	0100	0100	716-02.03	PLASTIC PAVEMENT MARKING (CROSS-WALK)	L.F.	60.000	0.000	\$	0.00	65.000	\$	994.50
						\$15.300						
83007-4213-04	0100	0110	716-02.06	PLASTIC PAVEMENT MARKING (TURN LANE ARROW)	EACH	10.000	0.000	\$	0.00	7.000	\$	1,225.00
						\$175.000						
83007-4213-04	0100	0120	716-05.01	PAINTED PAVEMENT MARKING (4" LINE)	L.M.	8.800	3.595	\$	2,876.00	11.242	\$	8,993.60
						\$800.000						
83007-4213-04	0100	0130	716-13.01	SPRAY THERMO PVMT MRKNG (60 mil) (4IN LINE)	L.M.	8.800	9.957	\$	23,199.81	9.957	\$	23,199.81
						\$2,330.000						
83007-4213-04	0100	0140	717-01	MOBILIZATION	LS	1.000	0.000	\$	0.00	1.000	\$	14,000.00
						\$14,000.000						
Project Number:		83007-3213-94		Project Current Amount				\$	10,032.00			
Project Number:		83007-4213-04		Project Current Amount				\$	23,693.22			

Contract Current Amount	\$	33,725.22
--------------------------------	----	-----------