

Rpt-ID: RCPCSUM1

User:

Tennessee

Department of Transportation
Estimate Summary to Contractor

Date: 06/22/2012

Vendor ID: 0000025755

Vendor Name: THOMAS CONSTRUCTION COMPANY, INC

Contract ID: CNK307

Estimate Number: 0001

Pay Period: 10/05/2011
to: 02/17/2012

Contract Location:

THE REPAIR OF THE BRIDGE ON I-26 OVER GARLAND ROAD

Time Allowed: 240.0 days

Time Charged: 127.0 days

Elapsed Calendar Days: 127.0 days

Percent Time: 56.67 %

Percent Complete (\$) 0.48 %

Percent Behind: -56.19 %

Contractor:

THOMAS CONSTRUCTION COMPANY, INC
PO Box 4806
Johnson City, TN 37602
Phone:

Date Let: 08/05/2011

Date Awarded: 08/18/2011

Date Contract Executed: 09/14/2011

Date Notice to Proceed: 10/05/2011

Date Work Began: 10/05/2011

Date to be Completed: 05/31/2012

Date Time Stopped: 02/08/2012

Date Accepted: 00/00/0000

Estimate Paid: YES

Counties:

UNICOI

Project Number	BID PCT	Fed State Project Number	Description 1
86004-4154-04	100.00	N/A	Interstate 26 over NFA A369 (Garland Road) (L.M. 1.25)
Current Contract Amount	\$	460,790.84	
Original Contract Amount	\$	458,659.72	

	Total to Date	Prev to Date	This Estimate
Participating	\$ 2,131.12	\$ 0.00	\$ 2,131.12
Total Earnings	\$ 2,131.12	\$ 0.00	\$ 2,131.12
Stockpiled Materials	\$ 0.00	\$ 0.00	\$ 0.00
Other Line Item Adjustments	\$ 0.00	\$ 0.00	\$ 0.00
Amount Due	\$ 2,131.12	\$ 0.00	\$ 2,131.12
Test Report Payment Adjustment	\$ 0.00	\$ 0.00	\$ 0.00

Total Adjusted Earnings	\$	2,131.12	\$	0.00	\$	2,131.12
Retainage	\$	0.00	\$	0.00	\$	0.00
Payment Due	\$	2,131.12	\$	0.00	\$	2,131.12

Project Number	Category Number	Line Item Number	Item Code	Description	Units	Bid Qty	Qty This Est	Amount Paid	Total Qty	Total Amt
				Supplemental Description			Unit Price			
86004-4154-04	0500	9500	104-04	ADDITIONAL COMPENSATION Reimbursement of Administrative costs due to project	LS	0.000	1.000	\$ 2,131.12	1.000	\$ 2,131.12
						\$2,131.120				
86004-4154-04	0500	9010	108-07	LIQUIDATED DAMAGES	DAY	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$250.000				
86004-4154-04	0500	9008	109-01.01	PAY ADJUSTMENT FOR FUEL	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1.000				
86004-4154-04	0500	9009	109-01.02	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1.000				
86004-4154-04	0500	0010	204-08.01	BACKFILL MATERIAL (FLOWABLE FILL)	C.Y.	168.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$132.340				
86004-4154-04	0500	0020	209-08.03	TEMPORARY SILT FENCE (WITHOUT BACKING)	L.F.	250.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$3.030				
86004-4154-04	0500	0030	402-01	BITUMINOUS MATERIAL FOR PRIME COAT (PC)	TON	0.400	0.000	\$ 0.00	0.000	\$ 0.00
						\$1,061.350				
86004-4154-04	0500	9004	407-07	DENSITY DEDUCTION	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1.000				
86004-4154-04	0500	9005	407-09	ASPHALT CEMENT CONTENT & GRADATION DEDUCTION	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1.000				
86004-4154-04	0500	0040	411-03.10	ACS MIX(PG76-22) GRADING D	TON	248.000	0.000	\$ 0.00	0.000	\$ 0.00

						\$215.910					
86004-4154-04	0500	9000	411-03.20	PRICE ADJUSTMENT FOR ASPHALT CEMENT CONTENT	DOLL	0.000	0.000	\$	0.00	0.000	\$ 0.00
						\$1.000					
86004-4154-04	0500	9001	411-03.40	MATERIAL VARIATION DEDUCTION	DOLL	0.000	0.000	\$	0.00	0.000	\$ 0.00
						\$1.000					
86004-4154-04	0500	9002	411-05.40	LIQUID ANTI-STRIP AGENT PAYMENT	DOLL	0.000	0.000	\$	0.00	0.000	\$ 0.00
						\$1.000					
86004-4154-04	0500	9003	411-05.41	HYDRATED LIME ANTI-STRIP AGENT PAYMENT	DOLL	0.000	0.000	\$	0.00	0.000	\$ 0.00
						\$1.000					
86004-4154-04	0500	0050	411-12.01	SCORING SHOULDERS (CONTINUOUS) (16IN WIDTH)	L.M.	0.300	0.000	\$	0.00	0.000	\$ 0.00
						\$8,733.400					
86004-4154-04	0500	0060	415-01.02	COLD PLANING BITUMINOUS PAVEMENT	S.Y.	3,734.000	0.000	\$	0.00	0.000	\$ 0.00
						\$2.000					
86004-4154-04	0500	9006	604-01.08	CLASS A CONCRETE (BRIDGE) (FOUNDATION LEVELING)	C.Y.	0.000	0.000	\$	0.00	0.000	\$ 0.00
						\$619.748					
86004-4154-04	0500	0070	604-03.01	CLASS A CONCRETE (BRIDGES)	C.Y.	5.000	0.000	\$	0.00	0.000	\$ 0.00
						\$1,549.370					
86004-4154-04	0500	0080	604-03.06	BRIDGE DRAIN APRON	S.Y.	8.000	0.000	\$	0.00	0.000	\$ 0.00
						\$775.190					
86004-4154-04	0500	0090	604-04.02	APPLIED TEXTURE FINISH (EXISTING STRUCTURES)	S.Y.	2,804.000	0.000	\$	0.00	0.000	\$ 0.00
						\$8.490					
86004-4154-04	0500	0100	604-05.31	BRIDGE DECK GROOVING (MECHANICAL)	S.Y.	1,783.000	0.000	\$	0.00	0.000	\$ 0.00
						\$1.920					
86004-4154-04	0500	0110	604-10.05	CONCRETE	S.F.	26.000	0.000	\$	0.00	0.000	\$ 0.00
						\$336.820					
86004-4154-04	0500	0115	604-10.20	HYDRODEMOLITION	S.Y.	1,873.000	0.000	\$	0.00	0.000	\$ 0.00
						\$23.960					

86004-4154-04	0500	0120	604-10.54	CONCRETE REPAIRS	S.F.	26.000 \$336.820	0.000	\$	0.00	0.000	\$	0.00
86004-4154-04	0500	9007	604-22.50	DEFECTIVE CONCRETE	DOLL	0.000 \$1.000	0.000	\$	0.00	0.000	\$	0.00
86004-4154-04	0500	0130	617-02	BRIDGE DECK CRACK SEALING	L.F.	1,240.000 \$6.510	0.000	\$	0.00	0.000	\$	0.00
86004-4154-04	0500	0140	617-05	SEALANT (DESCRIPTION) (HMWM)	GAL.	8.000 \$195.530	0.000	\$	0.00	0.000	\$	0.00
86004-4154-04	0500	0150	619-01	BRIDGE DECK OVERLAY (PMC)	S.Y.	1,873.000 \$69.370	0.000	\$	0.00	0.000	\$	0.00
86004-4154-04	0500	0160	625-02.43	CONCRETE CORING	V.F.	32.000 \$307.030	0.000	\$	0.00	0.000	\$	0.00
86004-4154-04	0500	0170	705-08.51	PORTABLE IMPACT ATTENUATOR NCHRP350 TL-3	EACH	2.000 \$7,520.430	0.000	\$	0.00	0.000	\$	0.00
86004-4154-04	0500	0180	709-05.05	MACHINED RIP-RAP (CLASS A-3)	TON	60.000 \$38.490	0.000	\$	0.00	0.000	\$	0.00
86004-4154-04	0500	0190	712-01	TRAFFIC CONTROL	LS	1.000 \$727.780	0.000	\$	0.00	0.000	\$	0.00
86004-4154-04	0500	0200	712-02.02	INTERCONNECTED PORTABLE BARRIER RAIL	L.F.	1,080.000 \$9.930	0.000	\$	0.00	0.000	\$	0.00
86004-4154-04	0500	0210	712-04.01	FLEXIBLE DRUMS (CHANNELIZING)	EACH	108.000 \$41.240	0.000	\$	0.00	0.000	\$	0.00
86004-4154-04	0500	0220	712-04.50	PORTABLE BARRIER RAIL DELINEATOR	EACH	112.000 \$12.130	0.000	\$	0.00	0.000	\$	0.00
86004-4154-04	0500	0230	712-06	SIGNS (CONSTRUCTION)	S.F.	588.000 \$8.130	0.000	\$	0.00	0.000	\$	0.00
86004-4154-04	0500	0240	712-08.03	ARROW BOARD (TYPE C)	EACH	2.000 \$970.380	0.000	\$	0.00	0.000	\$	0.00

86004-4154-04	0500	0250	712-09.02	REMOVABLE PAVEMENT MARKING (8" BARRIER LINE)	L.F.	13,640.000	0.000	\$	0.00	0.000	\$	0.00
						\$2,370						
86004-4154-04	0500	0275	713-16.01	CHANGEABLE MESSAGE SIGN UNIT	EACH	2.000	0.000	\$	0.00	0.000	\$	0.00
						\$5,337.080						
86004-4154-04	0500	0260	716-01.22	Snwplwble Pvmt Mrkrs (Mono-Dir)(1 Color)	EACH	4.000	0.000	\$	0.00	0.000	\$	0.00
						\$758.110						
86004-4154-04	0500	0270	716-12.02	ENHANCED FLATLINE THERMO PVMT MRKNG (6IN LINE)	L.M.	1.580	0.000	\$	0.00	0.000	\$	0.00
						\$9,097.290						
86004-4154-04	0500	0280	717-01	MOBILIZATION	LS	1.000	0.000	\$	0.00	0.000	\$	0.00
						\$16,906.600						
Project Number:				86004-4154-04		Project Current Amount		\$	2,131.12			
						Contract Current Amount		\$	2,131.12			