

Rpt-ID: RCPCSUM1

User:

Tennessee

Department of Transportation

Estimate Summary to Contractor

Date: 05/17/2013

Vendor ID: 0070004694

Vendor Name: HIGHWAY MARKINGS, INC.

Contract ID: CNK350

Estimate Number: 0003

Pay Period: 04/21/2012

to: 04/22/2013

**Contract Location:**

MISC SAFETY IMPROVEMENTS ON SR 297 AND APPLE VALLEY ROAD

Time Allowed:

168.0 days

Time Charged:

145.0 days

Elapsed Calendar Days:

145.0 days

Percent Time:

86.31 %

Percent Complete (\$)

98.13 %

Percent Behind:

- %

**Contractor:**

HIGHWAY MARKINGS, INC.

PO BOX 70966

Knoxville, TN 37938

Phone:

Date Let:

09/16/2011

Date Awarded:

10/04/2011

Date Contract Executed:

10/25/2011

Date Notice to Proceed:

11/15/2011

Date Work Began:

03/08/2012

Date to be Completed:

04/30/2012

Date Time Stopped:

04/07/2012

Date Accepted:

00/00/0000

Estimate Paid: NO

**Counties:**

CAMPBELL

ROANE

| Project Number           | BID PCT | Fed State Project Number | Description 1                                              |
|--------------------------|---------|--------------------------|------------------------------------------------------------|
| 07026-3209-94            | 19.94   | HRRR-297(3)              | Safety Improvements on State Route 297 from Vine Street to |
| 73946-3403-94            | 80.06   | HRRR-1222(3)             | Safety Improvements on Ables Valley Road from Burke Mill   |
| Current Contract Amount  |         | \$                       | 99,061.45                                                  |
| Original Contract Amount |         | \$                       | 99,061.45                                                  |

|                             | Total to Date | Prev to Date | This Estimate |
|-----------------------------|---------------|--------------|---------------|
| Participating               | \$ 97,377.65  | \$ 99,152.15 | \$ -1,774.50  |
| Total Earnings              | \$ 97,377.65  | \$ 99,152.15 | \$ -1,774.50  |
| Stockpiled Materials        | \$ 0.00       | \$ 0.00      | \$ 0.00       |
| Other Line Item Adjustments | \$ 0.00       | \$ 0.00      | \$ 0.00       |

|                                |    |           |    |           |    |           |
|--------------------------------|----|-----------|----|-----------|----|-----------|
| Amount Due                     | \$ | 97,377.65 | \$ | 99,152.15 | \$ | -1,774.50 |
| Test Report Payment Adjustment | \$ | -1,382.50 | \$ | -2,264.50 | \$ | 882.00    |
| Total Adjusted Earnings        | \$ | 95,995.15 | \$ | 96,887.65 | \$ | -892.50   |
| Retainage                      | \$ | 0.00      | \$ | 0.00      | \$ | 0.00      |
| Payment Due                    | \$ | 95,995.15 | \$ | 96,887.65 | \$ | -892.50   |

| Project Number | Category Number | Line Item Number | Item Code  | Description                            | Units      | Bid Qty     | Qty This Est | Amount Paid | Total Qty | Total Amt |    |           |
|----------------|-----------------|------------------|------------|----------------------------------------|------------|-------------|--------------|-------------|-----------|-----------|----|-----------|
|                |                 |                  |            | Supplemental Description               | Unit Price |             |              |             |           |           |    |           |
| 07026-3209-94  | 0100            | 9000             | 108-07     | LIQUIDATED DAMAGES                     | DAY        | 0.000       | 0.000        | \$          | 0.00      | 0.000     | \$ | 0.00      |
|                |                 |                  |            |                                        |            | \$250.000   |              |             |           |           |    |           |
| 73946-3403-94  | 0100            | 9001             | 108-07     | LIQUIDATED DAMAGES                     | DAY        | 0.000       | 0.000        | \$          | 0.00      | 0.000     | \$ | 0.00      |
|                |                 |                  |            |                                        |            | \$250.000   |              |             |           |           |    |           |
| 73946-3403-94  | 0100            | 0010             | 604-04.20  | PAINTING CONCRETE SURFACES             | S.F.       | 70.000      | 0.000        | \$          | 0.00      | 82.670    | \$ | 620.03    |
|                |                 |                  |            |                                        |            | \$7.500     |              |             |           |           |    |           |
| 73946-3403-94  | 0100            | 0020             | 705-04.04  | GUARDRAIL TERMINAL (TYPE 21)           | EACH       | 2.000       | 0.000        | \$          | 0.00      | 2.000     | \$ | 3,950.00  |
|                |                 |                  |            |                                        |            | \$1,975.000 |              |             |           |           |    |           |
| 73946-3403-94  | 0100            | 0030             | 705-04.10  | EARTH PAD FOR GUARD RAIL END TREATMENT | EACH       | 2.000       | 0.000        | \$          | 0.00      | 2.000     | \$ | 2,300.00  |
|                |                 |                  |            |                                        |            | \$1,150.000 |              |             |           |           |    |           |
| 07026-3209-94  | 0100            | 0010             | 705-04.21  | GUARDRAIL DELINEATION ENHANCEMENT      | L.F.       | 134.000     | 0.000        | \$          | 0.00      | 120.000   | \$ | 1,020.00  |
|                |                 |                  |            |                                        |            | \$8.500     |              |             |           |           |    |           |
| 73946-3403-94  | 0100            | 0040             | 705-04.21  | GUARDRAIL DELINEATION ENHANCEMENT      | L.F.       | 1,300.000   | 0.000        | \$          | 0.00      | 1,251.000 | \$ | 10,633.50 |
|                |                 |                  |            |                                        |            | \$8.500     |              |             |           |           |    |           |
| 73946-3403-94  | 0100            | 0050             | 706-01     | GUARDRAIL REMOVED                      | L.F.       | 125.000     | 0.000        | \$          | 0.00      | 115.000   | \$ | 172.50    |
|                |                 |                  |            |                                        |            | \$1.500     |              |             |           |           |    |           |
|                | 0100            | 0050             | ADJUSTMENT | TEST REPORT PAYMENT ADJUSTMENT         | L.F.       | \$ 1.500    | 0.000        | \$          | 0.00      | -5.000    | \$ | -7.50     |
| 73946-3403-94  | 0100            | 0060             | 706-06.03  | RADIUS RAIL                            | L.F.       | 100.000     | 0.000        | \$          | 0.00      | 87.500    | \$ | 2,406.25  |
|                |                 |                  |            |                                        |            | \$27.500    |              |             |           |           |    |           |
|                | 0100            | 0060             | ADJUSTMENT | TEST REPORT PAYMENT ADJUSTMENT         | L.F.       | \$ 27.500   | 0.000        | \$          | 0.00      | -50.000   | \$ | -1,375.00 |

|               |      |      |           |                                          |      |                      |          |    |         |         |    |          |
|---------------|------|------|-----------|------------------------------------------|------|----------------------|----------|----|---------|---------|----|----------|
| 07026-3209-94 | 0100 | 0020 | 712-01    | TRAFFIC CONTROL                          | LS   | 1.000<br>\$3,375.000 | 0.000    | \$ | 0.00    | 1.000   | \$ | 3,375.00 |
| 73946-3403-94 | 0100 | 0070 | 712-01    | TRAFFIC CONTROL                          | LS   | 1.000<br>\$3,375.000 | 0.000    | \$ | 0.00    | 1.000   | \$ | 3,375.00 |
| 73946-3403-94 | 0100 | 0080 | 713-02.20 | ROADSIDE OBSTACLE DELINEATION            | S.F. | 29.000<br>\$14.000   | 0.000    | \$ | 0.00    | 19.000  | \$ | 266.00   |
| 07026-3209-94 | 0100 | 0030 | 713-02.34 | DELINEATORS (ALL)                        | EACH | 6.000<br>\$45.000    | 0.000    | \$ | 0.00    | 0.000   | \$ | 0.00     |
| 07026-3209-94 | 0100 | 0040 | 713-02.40 | MEDIAN BARRIER MILEPOST                  | EACH | 2.000<br>\$145.000   | 0.000    | \$ | 0.00    | 0.000   | \$ | 0.00     |
| 07026-3209-94 | 0100 | 0050 | 713-11.01 | "U" SECTION STEEL POSTS                  | LB.  | 949.000<br>\$3.250   | 0.000    | \$ | 0.00    | 294.000 | \$ | 955.50   |
| 73946-3403-94 | 0100 | 0090 | 713-11.01 | "U" SECTION STEEL POSTS                  | LB.  | 215.000<br>\$3.250   | 0.000    | \$ | 0.00    | 220.000 | \$ | 715.00   |
| 07026-3209-94 | 0100 | 0060 | 713-11.02 | PERFORATED/KNOCKOUT SQUARE TUBE POST     | LB.  | 366.000<br>\$4.250   | 0.000    | \$ | 0.00    | 504.000 | \$ | 2,142.00 |
| 73946-3403-94 | 0100 | 0100 | 713-11.02 | PERFORATED/KNOCKOUT SQUARE TUBE POST     | LB.  | 647.000<br>\$4.250   | -210.000 | \$ | -892.50 | 714.000 | \$ | 3,034.50 |
| 07026-3209-94 | 0100 | 0070 | 713-13.02 | FLAT SHEET ALUMINUM SIGNS (0.080" THICK) | S.F. | 93.000<br>\$15.750   | 0.000    | \$ | 0.00    | 93.000  | \$ | 1,464.75 |
| 73946-3403-94 | 0100 | 0110 | 713-13.02 | FLAT SHEET ALUMINUM SIGNS (0.080" THICK) | S.F. | 45.000<br>\$15.750   | 0.000    | \$ | 0.00    | 44.250  | \$ | 696.94   |
| 07026-3209-94 | 0100 | 0080 | 713-13.03 | FLAT SHEET ALUMINUM SIGNS (0.100" THICK) | S.F. | 120.000<br>\$17.500  | 0.000    | \$ | 0.00    | 119.250 | \$ | 2,086.88 |
| 73946-3403-94 | 0100 | 0120 | 713-13.03 | FLAT SHEET ALUMINUM SIGNS (0.100" THICK) | S.F. | 174.000<br>\$17.500  | 0.000    | \$ | 0.00    | 174.000 | \$ | 3,045.00 |
| 07026-3209-94 | 0100 | 0090 | 713-15.36 | REMOVE SIGN, SUPPORT & FOOTING           | EACH | 10.000<br>\$59.000   | -3.000   | \$ | -177.00 | 10.000  | \$ | 590.00   |

|                                      |      |      |            |                                                        |      |                                |        |    |         |         |    |           |
|--------------------------------------|------|------|------------|--------------------------------------------------------|------|--------------------------------|--------|----|---------|---------|----|-----------|
|                                      | 0100 | 0090 | ADJUSTMENT | TEST REPORT PAYMENT ADJUSTMENT                         | EACH | \$ 59.000                      | 3.000  | \$ | 177.00  | 0.000   | \$ | 0.00      |
| 73946-3403-94                        | 0100 | 0130 | 713-15.36  | REMOVE SIGN, SUPPORT & FOOTING                         | EACH | 17.000<br>\$59.000             | 0.000  | \$ | 0.00    | 20.000  | \$ | 1,180.00  |
| 73946-3403-94                        | 0100 | 0140 | 716-01.11  | RAISED PVTM MARKERS (BI-DIRECTIONAL) (1<br>COLOR LENS) | EACH | 500.000<br>\$8.250             | 0.000  | \$ | 0.00    | 592.000 | \$ | 4,884.00  |
| 07026-3209-94                        | 0100 | 0100 | 716-02.05  | PLASTIC PAVEMENT MARKING (STOP LINE)                   | L.F. | 120.000<br>\$11.500            | 0.000  | \$ | 0.00    | 117.000 | \$ | 1,345.50  |
| 73946-3403-94                        | 0100 | 0150 | 716-02.05  | PLASTIC PAVEMENT MARKING (STOP LINE)                   | L.F. | 354.000<br>\$11.500            | 0.000  | \$ | 0.00    | 301.000 | \$ | 3,461.50  |
| 73946-3403-94                        | 0100 | 0160 | 716-13.06  | SPRAY THERMO PVTM MRKNG (40 mil) (4IN LINE)            | L.M. | 24.020<br>\$1,410.000          | -0.500 | \$ | -705.00 | 24.580  | \$ | 34,657.80 |
|                                      | 0100 | 0160 | ADJUSTMENT | TEST REPORT PAYMENT ADJUSTMENT                         | L.M. | \$ 1,410.000                   | 0.500  | \$ | 705.00  | 0.000   | \$ | 0.00      |
| 07026-3209-94                        | 0100 | 0110 | 717-01     | MOBILIZATION                                           | LS   | 1.000<br>\$4,500.000           | 0.000  | \$ | 0.00    | 1.000   | \$ | 4,500.00  |
| 73946-3403-94                        | 0100 | 0170 | 717-01     | MOBILIZATION                                           | LS   | 1.000<br>\$4,500.000           | 0.000  | \$ | 0.00    | 1.000   | \$ | 4,500.00  |
| <b>Project Number: 07026-3209-94</b> |      |      |            |                                                        |      | <b>Project Current Amount</b>  | \$     |    | 0.00    |         |    |           |
| <b>Project Number: 73946-3403-94</b> |      |      |            |                                                        |      | <b>Project Current Amount</b>  | \$     |    | -892.50 |         |    |           |
|                                      |      |      |            |                                                        |      | <b>Contract Current Amount</b> | \$     |    | -892.50 |         |    |           |