

Rpt-ID: RCPCSUM1

User:

Tennessee

Department of Transportation

Estimate Summary to Contractor

Date: 07/23/2012

Vendor ID: 0000009403

Vendor Name: ROGERS GROUP, INC.

Contract ID: CNK356

Estimate Number: 0003

Pay Period: 12/20/2011

to: 03/21/2012

Contract Location:

TO APPROXIMATELY 2.1 MILES NORTHWEST OF SMOKY JUNCTION ROAD

Time Allowed:

211.0 days

Time Charged:

20.0 days

Elapsed Calendar Days:

20.0 days

Percent Time:

9.48 %

Percent Complete (\$)

100.76 %

Percent Behind:

- %

Contractor:

ROGERS GROUP, INC.

PO Box 25250

Nashville, TN 37202

Phone:

Date Let:

09/16/2011

Date Awarded:

10/04/2011

Date Contract Executed:

10/13/2011

Date Notice to Proceed:

11/03/2011

Date Work Began:

11/07/2011

Date to be Completed:

05/31/2012

Date Time Stopped:

11/28/2011

Date Accepted:

00/00/0000

Estimate Paid: NO

Counties:

SCOTT

Project Number	BID PCT	Fed State Project Number	Description 1
76008-8320-54	100.00	HPP-1400(24)	NORMA ROAD RESURFACING FROM SMOKY JUNCTION TO MONTGOMERY
Current Contract Amount	\$	598,753.80	
Original Contract Amount	\$	598,753.80	

	Total to Date	Prev to Date	This Estimate
Participating	\$ 596,742.55	\$ 596,742.55	\$ 0.00
Total Earnings	\$ 596,742.55	\$ 596,742.55	\$ 0.00
Stockpiled Materials	\$ 0.00	\$ 0.00	\$ 0.00
Other Line Item Adjustments	\$ 0.00	\$ 0.00	\$ 0.00
Amount Due	\$ 596,742.55	\$ 596,742.55	\$ 0.00
Test Report Payment Adjustment	\$ 0.00	\$ -225.00	\$ 225.00

Total Adjusted Earnings	\$	596,742.55	\$	596,517.55	\$	225.00
Retainage	\$	0.00	\$	0.00	\$	0.00
Payment Due	\$	596,742.55	\$	596,517.55	\$	225.00

Project Number	Category Number	Line Item Number	Item Code	Description	Units	Bid Qty	Qty This Est	Amount Paid	Total Qty	Total Amt
				Supplemental Description			Unit Price			
76008-8320-54	0100	9011	108-07	LIQUIDATED DAMAGES	DAY	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$390.000				
76008-8320-54	0100	9009	109-01.01	PAY ADJUSTMENT FOR FUEL	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1.000				
	0100	9009	ADJUSTMENT	FUEL ADJUSTMENT	DOLL	\$1.000	0.000	\$ 0.00	5,648.200	\$ 5,648.20
76008-8320-54	0100	9010	109-01.02	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1.000				
76008-8320-54	0100	0010	203-06	WATER	M.G.	7.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$89.000				
76008-8320-54	0100	0020	208-01.02	SHOULDER PREPARATION	L.M.	4.200	0.000	\$ 0.00	4.200	\$ 6,972.00
						\$1,660.000				
76008-8320-54	0100	0030	303-01	MINERAL AGGREGATE, TYPE A BASE, GRADING D	TON	1,512.000	0.000	\$ 0.00	322.500	\$ 10,965.00
						\$34.000				
76008-8320-54	0100	0040	307-01.01	ASPHALT CONCRETE MIX (PG64-22) (BPMB-HM) GRADING A	TON	1,217.000	0.000	\$ 0.00	1,698.880	\$ 141,007.04
						\$83.000				
76008-8320-54	0100	0050	307-01.08	ASPHALT CONCRETE MIX (PG64-22) (BPMB-HM) GRADING B-M2	TON	2,780.000	0.000	\$ 0.00	2,799.480	\$ 223,398.50
						\$79.800				
76008-8320-54	0100	9000	307-03.20	PRICE ADJUSTMENT FOR AC CONTENT	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1.000				

	0100	9000	ADJUSTMENT	307 AC CONTENT ADJUSTMENT	DOLL	\$1.000	0.000	\$	0.00	-11,531.900	\$ -11,531.90
76008-8320-54	0100	9001	307-05.40	LIQUID ANTI-STRIP AGENT PAYMENT	DOLL	0.000	0.000	\$	0.00	0.000	\$ 0.00
						\$1.000					
	0100	9001	ADJUSTMENT	307 ANTI-STRIP ADJUSTMENT	DOLL	\$1.000	0.000	\$	0.00	2,223.200	\$ 2,223.20
76008-8320-54	0100	9002	307-05.41	HYDRATE LIME ANTI-STRIP AGENT PAYMENT	DOLL	0.000	0.000	\$	0.00	0.000	\$ 0.00
						\$1.000					
76008-8320-54	0100	0060	402-01	BITUMINOUS MATERIAL FOR PRIME COAT (PC)	TON	5.000	0.000	\$	0.00	5.270	\$ 3,451.85
						\$655.000					
76008-8320-54	0100	0070	402-02	AGGREGATE FOR COVER MATERIAL (PC)	TON	3.000	0.000	\$	0.00	143.670	\$ 7,901.85
						\$55.000					
76008-8320-54	0100	0080	403-01	BITUMINOUS MATERIAL FOR TACK COAT (TC)	TON	4.300	0.000	\$	0.00	8.400	\$ 5,040.00
						\$600.000					
76008-8320-54	0100	9003	407-07	DENSITY DEDUCTION	DOLL	0.000	0.000	\$	0.00	0.000	\$ 0.00
						\$1.000					
76008-8320-54	0100	9004	407-09	ASPHALT CEMENT CONTENT & GRADATION DEDUCTION	DOLL	0.000	0.000	\$	0.00	0.000	\$ 0.00
						\$1.000					
76008-8320-54	0100	0090	411-01.10	ACS MIX(PG64-22) GRADING D	TON	1,956.000	0.000	\$	0.00	1,955.780	\$ 183,843.32
						\$94.000					
76008-8320-54	0100	9005	411-03.20	PRICE ADJUSTMENT FOR ASPHALT CEMENT CONTENT	DOLL	0.000	0.000	\$	0.00	0.000	\$ 0.00
						\$1.000					
	0100	9005	ADJUSTMENT	411 AC CONTENT ADJUSTMENT	DOLL	\$1.000	0.000	\$	0.00	-4,338.310	\$ -4,338.31
76008-8320-54	0100	9006	411-03.40	MATERIAL VARIATION DEDUCTION	DOLL	0.000	0.000	\$	0.00	0.000	\$ 0.00
						\$1.000					
76008-8320-54	0100	9007	411-05.40	LIQUID ANTI-STRIP AGENT PAYMENT	DOLL	0.000	0.000	\$	0.00	0.000	\$ 0.00
						\$1.000					
	0100	9007	ADJUSTMENT	411 ANTI-STRIP ADJUSTMENT	DOLL	\$1.000	0.000	\$	0.00	1,500.800	\$ 1,500.80

HYDRATED LIME ANTI-STRIP AGENT

76008-8320-54	0100	9008	411-05.41	PAYMENT	DOLL	0.000 \$1.000	0.000	\$	0.00	0.000	\$	0.00
76008-8320-54	0100	0100	701-02	CONCRETE DRIVEWAY	S.F.	744.000 \$6.700	0.000	\$	0.00	0.000	\$	0.00
76008-8320-54	0100	0110	712-01	TRAFFIC CONTROL	LS	1.000 \$7,080.000	0.000	\$	0.00	1.000	\$	7,080.00
76008-8320-54	0100	0120	712-06	SIGNS (CONSTRUCTION)	S.F.	279.000 \$5.000	0.000	\$	0.00	45.000	\$	225.00
	0100	0120	ADJUSTMENT	TEST REPORT PAYMENT ADJUSTMENT	S.F.	\$ 5.000	45.000	\$	225.00	0.000	\$	0.00
76008-8320-54	0100	0130	716-05.01	PAINTED PAVEMENT MARKING (4" LINE)	L.M.	8.400 \$490.000	0.000	\$	0.00	8.000	\$	3,920.00
76008-8320-54	0100	0140	717-01	MOBILIZATION	LS	1.000 \$9,100.000	0.000	\$	0.00	1.000	\$	9,100.00
76008-8320-54	0100	0150	719-01.02	ROADWAY SWEEPING	L.M.	2.100 \$160.000	0.000	\$	0.00	2.100	\$	336.00

Project Number: 76008-8320-54

Project Current Amount	\$	225.00
Contract Current Amount	\$	225.00