

Rpt-ID: RCPCSUM1

User:

Tennessee

Department of Transportation

Estimate Summary to Contractor

Date: 08/14/2012

Vendor ID: 0070028098

Vendor Name: DELTA CONTRACTING COMPANY, LLC

Contract ID: CNK371

Estimate Number: 0005

Pay Period: 05/14/2012

to: 05/14/2012

Contract Location:

FLOOD REPAIRS ON US 79 (SR 76)

Time Allowed:

205.0 days

Time Charged:

93.0 days

Elapsed Calendar Days:

93.0 days

Percent Time:

45.37 %

Percent Complete (\$)

96.70 %

Percent Behind:

- %

Contractor:

DELTA CONTRACTING COMPANY, LLC

P O Box 1812

Jackson, TN 38302

Phone: 731-424-6306

Date Let:

12/09/2011

Date Awarded:

12/21/2011

Date Contract Executed:

01/19/2012

Date Notice to Proceed:

02/09/2012

Date Work Began:

03/14/2012

Date to be Completed:

08/31/2012

Date Time Stopped:

05/11/2012

Date Accepted:

05/15/2012

Estimate Paid: NO

Counties:

HENRY

STEWART

Project Number	BID PCT	Fed State Project Number	Description 1
40011-3271-14	51.11	STP-NHE-76(76)	Embankment Flood Repair
81003-3220-14	48.89	STP-NHE-76(76)	Embankment Flood Repair
Current Contract Amount	\$	981,950.80	
Original Contract Amount	\$	981,950.80	

	Total to Date	Prev to Date	This Estimate
Participating	\$ 948,420.89	\$ 948,420.89	\$ 0.00
Total Earnings	\$ 948,420.89	\$ 948,420.89	\$ 0.00
Stockpiled Materials	\$ 0.00	\$ 0.00	\$ 0.00
Other Line Item Adjustments	\$ 0.00	\$ 0.00	\$ 0.00

Amount Due	\$	948,420.89	\$	948,420.89	\$	0.00
Test Report Payment Adjustment	\$	0.00	\$	0.00	\$	0.00
Total Adjusted Earnings	\$	948,420.89	\$	948,420.89	\$	0.00
Retainage	\$	0.00	\$	0.00	\$	0.00
Payment Due	\$	948,420.89	\$	948,420.89	\$	0.00

Project Number	Category Number	Line Item Number	Item Code	Description	Units	Bid Qty	Qty This Est	Amount Paid	Total Qty	Total Amt
				Supplemental Description			Unit Price			
40011-3271-14	0700	9006	108-07	LIQUIDATED DAMAGES	DAY	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$420.000				
81003-3220-14	0700	9007	108-07	LIQUIDATED DAMAGES	DAY	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$420.000				
40011-3271-14	0700	9004	109-01.01	PAY ADJUSTMENT FOR FUEL	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1.000				
81003-3220-14	0700	9005	109-01.01	PAY ADJUSTMENT FOR FUEL	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1.000				
40011-3271-14	0700	0010	203-01	ROAD & DRAINAGE EXCAVATION (UNCLASSIFIED)	C.Y.	1,375.000	0.000	\$ 0.00	1,674.490	\$ 3,348.98
						\$2.000				
81003-3220-14	0700	0010	203-01	ROAD & DRAINAGE EXCAVATION (UNCLASSIFIED)	C.Y.	1,625.000	0.000	\$ 0.00	1,350.970	\$ 2,701.94
						\$2.000				
40011-3271-14	0700	9002	203-01.03	ROAD & DRAINAGE EXCAVATION (ADDITIONAL MATERIAL)	C.Y.	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$2.400				
81003-3220-14	0700	9000	203-01.03	ROAD & DRAINAGE EXCAVATION (ADDITIONAL MATERIAL)	C.Y.	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$2.400				
40011-3271-14	0700	0020	203-02.01	BORROW EXCAVATION (GRADED SOLID ROCK)	TON	8,800.000	0.000	\$ 0.00	13,768.600	\$ 282,256.30

						\$20.500					
81003-3220-14	0700	0020	203-02.01	BORROW EXCAVATION (GRADED SOLID ROCK)	TON	8,400.000	0.000	\$	0.00	8,847.260	\$ 181,368.83
						\$20.500					
40011-3271-14	0700	9003	203-05	UNDERCUTTING	C.Y.	0.000	0.000	\$	0.00	0.000	\$ 0.00
						\$3.000					
81003-3220-14	0700	9001	203-05	UNDERCUTTING	C.Y.	0.000	0.000	\$	0.00	0.000	\$ 0.00
						\$3.000					
40011-3271-14	0700	0040	707-01.50	CHAIN-LINK FENCE (___ FOOT) (_8_ FOOT)	L.F.	40.000	0.000	\$	0.00	40.000	\$ 720.00
						\$18.000					
40011-3271-14	0700	0050	707-01.51	END & CORNER POST ASSEMBLY (CHAIN-LINK FENCE __')	EACH	4.000	0.000	\$	0.00	6.000	\$ 1,050.00
				(CHAIN-LINK FENCE _8'_)		\$175.000					
40011-3271-14	0700	0060	707-01.52	GATE - CHAIN-LINK FENCE (___ FOOT - DESCRIPTION)	EACH	1.000	0.000	\$	0.00	1.000	\$ 600.00
				(_4_ FOOT - DESCRIPTION)		\$600.000					
40011-3271-14	0700	0070	709-05.06	MACHINED RIP-RAP (CLASS A-1)	TON	13,000.000	0.000	\$	0.00	9,446.110	\$ 217,260.53
						\$23.000					
81003-3220-14	0700	0040	709-05.06	MACHINED RIP-RAP (CLASS A-1)	TON	12,400.000	0.000	\$	0.00	9,449.400	\$ 217,336.20
						\$23.000					
40011-3271-14	0700	0080	712-01	TRAFFIC CONTROL	LS	1.000	0.000	\$	0.00	1.000	\$ 1,250.00
						\$1,250.000					
81003-3220-14	0700	0050	712-01	TRAFFIC CONTROL	LS	1.000	0.000	\$	0.00	1.000	\$ 1,250.00
						\$1,250.000					
40011-3271-14	0700	0090	712-04.01	FLEXIBLE DRUMS (CHANNELIZING)	EACH	100.000	0.000	\$	0.00	0.000	\$ 0.00
						\$28.000					
81003-3220-14	0700	0060	712-04.01	FLEXIBLE DRUMS (CHANNELIZING)	EACH	100.000	0.000	\$	0.00	50.000	\$ 1,400.00
						\$28.000					
40011-3271-14	0700	0100	712-06	SIGNS (CONSTRUCTION)	S.F.	164.000	0.000	\$	0.00	43.000	\$ 253.70
						\$5.900					

81003-3220-14	0700	0070	712-06	SIGNS (CONSTRUCTION)	S.F.	148.000 \$5.900	0.000	\$	0.00	16.000	\$	94.40
40011-3271-14	0700	0110	712-08.03	ARROW BOARD (TYPE C)	EACH	1.000 \$900.000	0.000	\$	0.00	0.000	\$	0.00
81003-3220-14	0700	0080	712-08.03	ARROW BOARD (TYPE C)	EACH	1.000 \$900.000	0.000	\$	0.00	0.000	\$	0.00
40011-3271-14	0700	0120	716-13.06	SPRAY THERMO PVMT MRKNG (40 mil) (4IN LINE)	L.M.	0.610 \$4,500.000	0.000	\$	0.00	3.348	\$	15,066.00
81003-3220-14	0700	0090	716-13.06	SPRAY THERMO PVMT MRKNG (40 mil) (4IN LINE)	L.M.	0.610 \$4,500.000	0.000	\$	0.00	2.320	\$	10,440.00
40011-3271-14	0700	0130	717-01	MOBILIZATION	LS	1.000 \$1,250.000	0.000	\$	0.00	1.000	\$	1,250.00
81003-3220-14	0700	0100	717-01	MOBILIZATION	LS	1.000 \$1,250.000	0.000	\$	0.00	1.000	\$	1,250.00
40011-3271-14	0700	0140	740-10.04	GEOTEXTILE (TYPE IV)(STABILIZATION)	S.Y.	5,400.000 \$1.450	0.000	\$	0.00	4,901.620	\$	7,107.35
81003-3220-14	0700	0110	740-10.04	GEOTEXTILE (TYPE IV)(STABILIZATION)	S.Y.	6,600.000 \$1.450	0.000	\$	0.00	1,666.660	\$	2,416.66