

Rpt-ID: RCPCSUM1

User:

Tennessee

Department of Transportation

Estimate Summary to Contractor

Date: 06/21/2012

Vendor ID: 0070004694

Vendor Name: HIGHWAY MARKINGS, INC.

Contract ID: CNK378

Estimate Number: 0003

Pay Period: 01/01/2012

to: 05/29/2012

Contract Location:

MISCELLANEOUS SAFETY IMPROVEMENTS ON SR 141

Time Allowed:

58.0 days

Time Charged:

52.0 days

Elapsed Calendar Days:

52.0 days

Percent Time:

386.21 %

Percent Complete (\$)

104.31 %

Percent Behind:

-281 %

Contractor:

HIGHWAY MARKINGS, INC.

PO BOX 70966

Knoxville, TN 37938

Phone:

Date Let:

09/16/2011

Date Awarded:

09/19/2011

Date Contract Executed:

09/28/2011

Date Notice to Proceed:

10/19/2011

Date Work Began:

11/19/2011

Date to be Completed:

12/15/2011

Date Time Stopped:

12/09/2011

Date Accepted:

01/23/2012

Estimate Paid: NO

Counties:

TROUSDALE

Project Number	BID PCT	Fed State Project Number	Description 1
85007-3220-94	100.00	STP-SIP-141(23)	Safety Improvements along State Route 141 from State Route
Current Contract Amount	\$	104,696.25	
Original Contract Amount	\$	104,696.25	

	Total to Date	Prev to Date	This Estimate
Participating	\$ 108,792.10	\$ 101,286.10	\$ 7,506.00
Total Earnings	\$ 108,792.10	\$ 101,286.10	\$ 7,506.00
Stockpiled Materials	\$ 0.00	\$ 0.00	\$ 0.00
Other Line Item Adjustments	\$ 0.00	\$ 0.00	\$ 0.00
Amount Due	\$ 108,792.10	\$ 101,286.10	\$ 7,506.00
Test Report Payment Adjustment	\$ 0.00	\$ 0.00	\$ 0.00

Total Adjusted Earnings	\$	108,792.10	\$	101,286.10	\$	7,506.00
Retainage	\$	0.00	\$	0.00	\$	0.00
Payment Due	\$	108,792.10	\$	101,286.10	\$	7,506.00

Project Number	Category Number	Line Item Number	Item Code	Description	Units	Bid Qty	Qty This Est	Amount Paid	Total Qty	Total Amt
				Supplemental Description			Unit Price			
85007-3220-94	0100	9001	108-07	LIQUIDATED DAMAGES	DAY	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$250.000				
85007-3220-94	0100	0010	411-12.04	SCORING FOR RUMBLE STRIPE (NON-CONTINUOUS) (4IN WIDTH)	L.M.	7.260	0.000	\$ 0.00	7.510	\$ 8,636.50
						\$1,150.000				
85007-3220-94	0100	0020	705-02.03	SINGLE GUARDRAIL (TYPE 2) LONG POST	L.F.	200.000	0.000	\$ 0.00	325.000	\$ 8,368.75
						\$25.750				
85007-3220-94	0100	9000	705-02.51	SHOP CURVED GUARDRAIL (LONG POST)	L.F.	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$38.625				
85007-3220-94	0100	0030	705-04.07	TAN ENERGY ABSORBING TERM (NCHRP 350, TL3)	EACH	7.000	0.000	\$ 0.00	7.000	\$ 17,325.00
						\$2,475.000				
85007-3220-94	0100	0040	705-04.09	EARTH PAD FOR TYPE 38 GR END TREATMENT	EACH	7.000	0.000	\$ 0.00	6.000	\$ 5,850.00
						\$975.000				
85007-3220-94	0100	0050	705-04.21	GUARDRAIL DELINEATION ENHANCEMENT	L.F.	265.000	0.000	\$ 0.00	285.000	\$ 2,707.50
						\$9.500				
85007-3220-94	0100	0060	706-01	GUARDRAIL REMOVED	L.F.	550.000	0.000	\$ 0.00	475.000	\$ 1,187.50
						\$2.500				
85007-3220-94	0100	0070	712-01	TRAFFIC CONTROL	LS	1.000	0.000	\$ 0.00	1.000	\$ 7,500.00
						\$7,500.000				
85007-3220-94	0100	0080	713-02.21	SIGN POST DELINEATION ENHANCEMENT	L.F.	90.000	0.000	\$ 0.00	90.000	\$ 607.50
						\$6.750				

85007-3220-94	0100	0090	713-11.01	"U" SECTION STEEL POSTS	LB.	702.000 \$3.750	0.000	\$	0.00	702.000	\$	2,632.50
85007-3220-94	0100	0100	713-11.02	PERFORATED/KNOCKOUT SQUARE TUBE POST	LB.	732.000 \$4.750	0.000	\$	0.00	730.600	\$	3,470.35
85007-3220-94	0100	0110	713-13.02	FLAT SHEET ALUMINUM SIGNS (0.080" THICK)	S.F.	93.000 \$16.750	0.000	\$	0.00	93.000	\$	1,557.75
85007-3220-94	0100	0120	713-13.03	FLAT SHEET ALUMINUM SIGNS (0.100" THICK)	S.F.	240.000 \$18.750	0.000	\$	0.00	250.000	\$	4,687.50
85007-3220-94	0100	0130	713-15.36	REMOVE SIGN, SUPPORT & FOOTING	EACH	41.000 \$75.000	0.000	\$	0.00	41.000	\$	3,075.00
85007-3220-94	0100	0140	716-01.11	RAISED PVMT MARKERS (BI-DIRECTIONAL) (1 COLOR LENS)	EACH	555.000 \$9.250	0.000	\$	0.00	597.000	\$	5,522.25
85007-3220-94	0100	0150	716-04.03	PLASTIC PAVEMENT MARKING (4" DOTTED LINE)	L.F.	700.000 \$1.500	246.000	\$	369.00	246.000	\$	369.00
85007-3220-94	0100	0160	716-13.06	SPRAY THERMO PVMT MRKNG (40 mil) (4IN LINE)	L.M.	14.690 \$1,625.000	0.000	\$	0.00	15.720	\$	25,545.00
85007-3220-94	0100	0170	717-01	MOBILIZATION	LS	1.000 \$9,750.000	0.732	\$	7,137.00	1.000	\$	9,750.00

Project Number:	85007-3220-94	Project Current Amount	\$	7,506.00
		Contract Current Amount	\$	7,506.00