

Rpt-ID: RCPCSUM1

User:

Tennessee

Department of Transportation

Estimate Summary to Contractor

Date: 08/14/2012

Vendor ID: 0070028098

Vendor Name: DELTA CONTRACTING COMPANY, LLC

Contract ID: CNK384

Estimate Number: 0002

Pay Period: 12/16/2011

to: 12/16/2011

**Contract Location:**

RESURFACING ON CHURCH ST FROM US 64 (SR 150) TO COLLEGE ST

Time Allowed:

17.0 days

Time Charged:

33.0 days

Elapsed Calendar Days:

33.0 days

Percent Time:

194.12 %

Percent Complete (\$)

116.36 %

Percent Behind:

77.76 %

**Contractor:**

DELTA CONTRACTING COMPANY, LLC

P O Box 1812

Jackson, TN 38302

Phone: 731-424-6306

Date Let:

10/28/2011

Date Awarded:

10/28/2011

Date Contract Executed:

11/08/2011

Date Notice to Proceed:

11/14/2011

Date Work Began:

11/14/2011

Date to be Completed:

11/30/2011

Date Time Stopped:

11/30/2011

Date Accepted:

12/05/2011

Estimate Paid: NO

**Counties:**

HARDIN

| Project Number           | BID PCT | Fed State Project Number | Description 1                                             |
|--------------------------|---------|--------------------------|-----------------------------------------------------------|
| 36951-8539-54            | 100.00  | STP-M-3105 (5)           | FROM: STA. 0+00 (MAIN ST./S.R. 15) TO: STA. 9+95 (COLLEGE |
| Current Contract Amount  | \$      | 77,976.50                |                                                           |
| Original Contract Amount | \$      | 77,976.50                |                                                           |

|                                | Total to Date | Prev to Date | This Estimate |
|--------------------------------|---------------|--------------|---------------|
| Participating                  | \$ 89,913.74  | \$ 80,798.54 | \$ 9,115.20   |
| Total Earnings                 | \$ 89,913.74  | \$ 80,798.54 | \$ 9,115.20   |
| Stockpiled Materials           | \$ 0.00       | \$ 0.00      | \$ 0.00       |
| Other Line Item Adjustments    | \$ 0.00       | \$ 0.00      | \$ 0.00       |
| Amount Due                     | \$ 89,913.74  | \$ 80,798.54 | \$ 9,115.20   |
| Test Report Payment Adjustment | \$ 0.00       | \$ 0.00      | \$ 0.00       |

|                                |    |                  |    |                  |    |                 |
|--------------------------------|----|------------------|----|------------------|----|-----------------|
| <b>Total Adjusted Earnings</b> | \$ | <b>89,913.74</b> | \$ | <b>80,798.54</b> | \$ | <b>9,115.20</b> |
| <b>Retainage</b>               | \$ | <b>0.00</b>      | \$ | <b>0.00</b>      | \$ | <b>0.00</b>     |
| <b>Payment Due</b>             | \$ | <b>89,913.74</b> | \$ | <b>80,798.54</b> | \$ | <b>9,115.20</b> |

| Project Number | Category Number | Line Item Number | Item Code  | Description                                  | Units | Bid Qty              | Qty This Est | Amount Paid | Total Qty | Total Amt    |
|----------------|-----------------|------------------|------------|----------------------------------------------|-------|----------------------|--------------|-------------|-----------|--------------|
|                |                 |                  |            | Supplemental Description                     |       | Unit Price           |              |             |           |              |
| 36951-8539-54  | 0100            | 9009             | 108-07     | LIQUIDATED DAMAGES                           | DAY   | 0.000<br>\$250.000   | 0.000        | \$ 0.00     | 0.000     | \$ 0.00      |
| 36951-8539-54  | 0100            | 9008             | 108-08.04  | LIQUIDATED DAMAGES                           | HOURL | 0.000<br>\$250.000   | 0.000        | \$ 0.00     | 0.000     | \$ 0.00      |
| 36951-8539-54  | 0100            | 9006             | 109-01.01  | PAY ADJUSTMENT FOR FUEL                      | DOLL  | 0.000<br>\$1.000     | 0.000        | \$ 0.00     | 0.000     | \$ 0.00      |
|                | 0100            | 9006             | ADJUSTMENT | FUEL ADJUSTMENT                              | DOLL  | \$1.000              | 0.000        | \$ 0.00     | 203.200   | \$ 203.20    |
| 36951-8539-54  | 0100            | 9007             | 109-01.02  | PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.  | DOLL  | 0.000<br>\$1.000     | 0.000        | \$ 0.00     | 0.000     | \$ 0.00      |
| 36951-8539-54  | 0100            | 0010             | 403-01     | BITUMINOUS MATERIAL FOR TACK COAT (TC)       | TON   | 0.340<br>\$1,200.000 | 2.800        | \$ 3,360.00 | 2.800     | \$ 3,360.00  |
| 36951-8539-54  | 0100            | 9004             | 407-07     | DENSITY DEDUCTION                            | DOLL  | 0.000<br>\$1.000     | 0.000        | \$ 0.00     | 0.000     | \$ 0.00      |
| 36951-8539-54  | 0100            | 9005             | 407-09     | ASPHALT CEMENT CONTENT & GRADATION DEDUCTION | DOLL  | 0.000<br>\$1.000     | 0.000        | \$ 0.00     | 0.000     | \$ 0.00      |
| 36951-8539-54  | 0100            | 0020             | 411-01.10  | ACS MIX(PG64-22) GRADING D                   | TON   | 285.000<br>\$130.000 | 0.000        | \$ 0.00     | 375.050   | \$ 48,756.50 |
| 36951-8539-54  | 0100            | 9000             | 411-03.20  | PRICE ADJUSTMENT FOR ASPHALT CEMENT CONTENT  | DOLL  | 0.000<br>\$1.000     | 0.000        | \$ 0.00     | 0.000     | \$ 0.00      |

|                        |      |                      |            |                                             |      |             |       |          |          |         |    |           |
|------------------------|------|----------------------|------------|---------------------------------------------|------|-------------|-------|----------|----------|---------|----|-----------|
|                        | 0100 | 9000                 | ADJUSTMENT | 411 AC CONTENT ADJUSTMENT                   | DOLL | \$1.000     | 0.000 | \$       | 0.00     | 207.980 | \$ | 207.98    |
| 36951-8539-54          | 0100 | 9001                 | 411-03.40  | MATERIAL VARIATION DEDUCTION                | DOLL | 0.000       | 0.000 | \$       | 0.00     | 0.000   | \$ | 0.00      |
|                        |      |                      |            |                                             |      | \$1.000     |       |          |          |         |    |           |
| 36951-8539-54          | 0100 | 9002                 | 411-05.40  | LIQUID ANTI-STRIP AGENT PAYMENT             | DOLL | 0.000       | 0.000 | \$       | 0.00     | 0.000   | \$ | 0.00      |
|                        |      |                      |            |                                             |      | \$1.000     |       |          |          |         |    |           |
|                        | 0100 | 9002                 | ADJUSTMENT | 411 ANTI-STRIP ADJUSTMENT                   | DOLL | \$1.000     | 0.000 | \$       | 0.00     | 258.380 | \$ | 258.38    |
| 36951-8539-54          | 0100 | 9003                 | 411-05.41  | HYDRATED LIME ANTI-STRIP AGENT PAYMENT      | DOLL | 0.000       | 0.000 | \$       | 0.00     | 0.000   | \$ | 0.00      |
|                        |      |                      |            |                                             |      | \$1.000     |       |          |          |         |    |           |
| 36951-8539-54          | 0100 | 0030                 | 415-01.01  | COLD PLANING BITUMINOUS PAVEMENT            | TON  | 1,027.000   | 0.000 | \$       | 0.00     | 913.920 | \$ | 10,510.08 |
|                        |      |                      |            |                                             |      | \$11.500    |       |          |          |         |    |           |
| 36951-8539-54          | 0100 | 0040                 | 712-01     | TRAFFIC CONTROL                             | LS   | 1.000       | 0.100 | \$       | 550.00   | 1.000   | \$ | 5,500.00  |
|                        |      |                      |            |                                             |      | \$5,500.000 |       |          |          |         |    |           |
| 36951-8539-54          | 0100 | 0050                 | 712-06     | SIGNS (CONSTRUCTION)                        | S.F. | 319.000     | 0.000 | \$       | 0.00     | 164.000 | \$ | 1,312.00  |
|                        |      |                      |            |                                             |      | \$8.000     |       |          |          |         |    |           |
| 36951-8539-54          | 0100 | 0060                 | 716-02.05  | PLASTIC PAVEMENT MARKING (STOP LINE)        | L.F. | 84.000      | 0.000 | \$       | 0.00     | 60.000  | \$ | 1,260.00  |
|                        |      |                      |            |                                             |      | \$21.000    |       |          |          |         |    |           |
| 36951-8539-54          | 0100 | 0070                 | 716-05.01  | PAINTED PAVEMENT MARKING (4" LINE)          | L.M. | 0.720       | 0.000 | \$       | 0.00     | 0.682   | \$ | 4,433.00  |
|                        |      |                      |            |                                             |      | \$6,500.000 |       |          |          |         |    |           |
| 36951-8539-54          | 0100 | 0080                 | 716-13.06  | SPRAY THERMO PVMT MRKNG (40 mil) (4IN LINE) | L.M. | 0.720       | 0.000 | \$       | 0.00     | 0.706   | \$ | 5,012.60  |
|                        |      |                      |            |                                             |      | \$7,100.000 |       |          |          |         |    |           |
| 36951-8539-54          | 0100 | 0090                 | 717-01     | MOBILIZATION                                | LS   | 1.000       | 0.572 | \$       | 5,205.20 | 1.000   | \$ | 9,100.00  |
|                        |      |                      |            |                                             |      | \$9,100.000 |       |          |          |         |    |           |
| <b>Project Number:</b> |      | <b>36951-8539-54</b> |            | <b>Project Current Amount</b>               |      | \$          |       | 9,115.20 |          |         |    |           |
|                        |      |                      |            | <b>Contract Current Amount</b>              |      | \$          |       | 9,115.20 |          |         |    |           |