

Rpt-ID: RCPCSUM1

User:

Tennessee

Department of Transportation

Estimate Summary to Contractor

Date: 08/20/2013

Vendor ID: 0000104179

Vendor Name: LOJAC, INC.

Contract ID: CNK456

Estimate Number: 0004

Pay Period: 03/31/2013

to: 03/31/2013

Contract Location:

AT VARIOUS LOCATIONS ON VARIOUS INTERSTATE AND STATE ROUTES

Time Allowed:

419.0 days

Time Charged:

419.0 days

Elapsed Calendar Days:

419.0 days

Percent Time:

100.00 %

Percent Complete (\$)

96.47 %

Percent Behind:

3.53 %

Contractor:

LOJAC, INC.

P O Box 998

Lebanon, TN 37088

Phone:

Date Let:

12/09/2011

Date Awarded:

12/21/2011

Date Contract Executed:

01/17/2012

Date Notice to Proceed:

02/07/2012

Date Work Began:

02/01/2013

Date to be Completed:

03/31/2013

Date Time Stopped:

03/31/2013

Date Accepted:

03/31/2013

Estimate Paid: NO

Counties:

BENTON

CARROLL

CROCKETT

DECATUR

DYER

FAYETTE

GIBSON

HAYWOOD

HENDERSON

LAUDERDALE

MCNAIRY

MADISON

OBION

SHELBY

WEAKLEY

Project Number

BID PCT

Fed State Project Number

Description 1

98048-4110-04

100.00

N/A

Consisting of the random on-call concrete pavement repair

Current Contract Amount	\$	713,238.50
Original Contract Amount	\$	713,238.50

		Total to Date	Prev to Date	This Estimate
Participating	\$	688,461.45	\$ 688,461.45	\$ 0.00
Total Earnings	\$	688,461.45	\$ 688,461.45	\$ 0.00
Stockpiled Materials	\$	0.00	\$ 0.00	\$ 0.00
Other Line Item Adjustments	\$	0.00	\$ 0.00	\$ 0.00
Amount Due	\$	688,461.45	\$ 688,461.45	\$ 0.00
Test Report Payment Adjustment	\$	0.00	\$ 0.00	\$ 0.00
Total Adjusted Earnings	\$	688,461.45	\$ 688,461.45	\$ 0.00
Retainage	\$	0.00	\$ 0.00	\$ 0.00
Payment Due	\$	688,461.45	\$ 688,461.45	\$ 0.00

Project Number	Category Number	Line Item Number	Item Code	Description	Units	Bid Qty	Qty This Est	Amount Paid	Total Qty	Total Amt
				Supplemental Description		Unit Price				
98048-4110-04	0700	9000	108-07	LIQUIDATED DAMAGES	DAY	0.000 \$2,500.000	0.000	\$ 0.00	0.000	\$ 0.00
98048-4110-04	0700	9001	108-08.04	LIQUIDATED DAMAGES	HOURL	0.000 \$1,500.000	0.000	\$ 0.00	0.000	\$ 0.00
98048-4110-04	0700	0010	501-01	PORTLAND CEMENT CONCRETE PAVEMENT (REPLACEMENT)	S.Y.	4,600.000 \$110.000	0.000	\$ 0.00	4,885.790	\$ 537,436.90
98048-4110-04	0700	0020	502-02	HOLES	EACH	10.000 \$3.000	0.000	\$ 0.00	0.000	\$ 0.00
98048-4110-04	0700	0030	502-04.01	SAWING CONCRETE PAVEMENT (FULL DEPTH)	L.F.	9,200.000 \$8.000	0.000	\$ 0.00	7,477.000	\$ 59,816.00

98048-4110-04	0700	0040	502-04.02	LOAD TRANSFER DOWELS	EACH	2,600.000 \$9.000	0.000	\$	0.00	3,463.000	\$	31,167.00
98048-4110-04	0700	0050	502-04.03	TRANSVERSE TIE-BARS	EACH	2,000.000 \$7.500	0.000	\$	0.00	2,645.000	\$	19,837.50
98048-4110-04	0700	0060	502-07	SPALL REPAIR	S.Y.	94.000 \$50.000	0.000	\$	0.00	0.000	\$	0.00
98048-4110-04	0700	0070	502-08	PRE-ROLLING	S.Y.	20.000 \$4.000	0.000	\$	0.00	0.000	\$	0.00
98048-4110-04	0700	0080	502-08.02	RESEALING JOINTS (SILICONE SEALANT)	L.F.	7,610.000 \$1.750	0.000	\$	0.00	0.000	\$	0.00
98048-4110-04	0700	0090	502-08.03	SEALING SHOULDER JOINTS	L.F.	3,400.000 \$1.000	0.000	\$	0.00	0.000	\$	0.00
98048-4110-04	0700	0100	502-08.07	SEALING RANDOM CRACKS (SILICONE SEALANT)	L.F.	1,600.000 \$2.000	0.000	\$	0.00	0.000	\$	0.00
98048-4110-04	0700	0110	502-10	CEMENT-FLY ASH GROUT	C.F.	140.000 \$5.000	0.000	\$	0.00	0.000	\$	0.00
98048-4110-04	0700	0120	502-25	SAWING CONCRETE JOINTS	L.F.	4,000.000 \$0.250	0.000	\$	0.00	2,658.000	\$	664.50
98048-4110-04	0700	0130	503-01	GRINDING CONCRETE PAVEMENT	S.Y.	3,000.000 \$5.000	0.000	\$	0.00	0.000	\$	0.00
98048-4110-04	0700	0140	503-60	RETROFIT DOWEL BAR	EACH	200.000 \$45.000	0.000	\$	0.00	0.000	\$	0.00
98048-4110-04	0700	0150	712-01	TRAFFIC CONTROL	LS	1.000 \$10,000.000	0.000	\$	0.00	1.000	\$	10,000.00
98048-4110-04	0700	0160	712-04.01	FLEXIBLE DRUMS (CHANNELIZING)	EACH	120.000 \$28.000	0.000	\$	0.00	200.000	\$	5,600.00
98048-4110-04	0700	0170	712-06	SIGNS (CONSTRUCTION)	S.F.	336.000	0.000	\$	0.00	569.800	\$	5,555.55

						\$9.750						
98048-4110-04	0700	0180	712-08.03	ARROW BOARD (TYPE C)	EACH	2.000	0.000	\$	0.00	2.000	\$	1,500.00
						\$750.000						
98048-4110-04	0700	0190	712-09.01	REMOVABLE PAVEMENT MARKING LINE	L.F.	1,000.000	0.000	\$	0.00	0.000	\$	0.00
						\$2.850						
98048-4110-04	0700	0200	716-01.10	SNOWPLOWABLE REFLECTIVE MARKER	EACH	15.000	0.000	\$	0.00	0.000	\$	0.00
						\$100.000						
98048-4110-04	0700	0210	716-01.30	REMOVAL OF SNOWPLOWABLE REFLECTIVE MARKER	EACH	15.000	0.000	\$	0.00	0.000	\$	0.00
						\$15.000						
98048-4110-04	0700	0220	716-12.02	ENHANCED FLATLINE THERMO PVM T MRKNG (6IN LINE)	L.M.	2.000	0.000	\$	0.00	0.955	\$	4,584.00
						\$4,800.000						
98048-4110-04	0700	0230	716-12.03	ENHANCED FLATLINE THERMO PVM T MRKNG (8IN BARRIER LINE)	L.F.	500.000	0.000	\$	0.00	400.000	\$	800.00
						\$2.000						
98048-4110-04	0700	0240	717-01	MOBILIZATION	LS	1.000	0.000	\$	0.00	1.000	\$	11,500.00
						\$11,500.000						