

Rpt-ID: RCPCSUM1		Tennessee	Date: 04/01/2014
User:		Department of Transportation	
Estimate Summary to Contractor			
Vendor ID: 0000104179	Vendor Name: LOJAC, INC.		
Contract ID: CNK494	Estimate Number: 0007	Pay Period: 05/24/2013 to: 05/24/2013	

Contract Location:	Time Allowed:	426.0 days
AT VARIOUS LOCATIONS ON VARIOUS INTERSTATE AND STATE ROUTES	Time Charged:	423.0 days
	Elapsed Calendar Days:	423.0 days
	Percent Time:	99.30 %
	Percent Complete (\$)	73.66 %
	Percent Behind:	25.64 %

Contractor:	Date Let:	12/09/2011
LOJAC, INC.	Date Awarded:	12/21/2011
P O Box 998	Date Contract Executed:	01/10/2012
Lebanon, TN 37088	Date Notice to Proceed:	01/31/2012
Phone:	Date Work Began:	08/06/2012
	Date to be Completed:	03/31/2013
	Date Time Stopped:	03/28/2013
	Date Accepted:	00/00/0000

Estimate Paid: NO	
Counties:	
ANDERSON	
BLOUNT	
CAMPBELL	
CARTER	
COCKE	
HAMBLEN	
JEFFERSON	
KNOX	
LOUDON	
MONROE	
ROANE	
SEVIER	
SULLIVAN	
UNICOI	
WASHINGTON	

Project Number	BID PCT	Fed State Project Number	Description 1
98018-4109-04	100.00	NA	Consisting of the random on-call concrete pavement repair

Current Contract Amount \$ 672,394.72
Original Contract Amount \$ 668,047.75

	Total to Date	Prev to Date	This Estimate
Participating	\$ 497,893.87	\$ 497,893.87	\$ 0.00
Total Earnings	\$ 497,893.87	\$ 497,893.87	\$ 0.00
Stockpiled Materials	\$ 0.00	\$ 0.00	\$ 0.00
Other Line Item Adjustments	\$ 0.00	\$ 0.00	\$ 0.00
Amount Due	\$ 497,893.87	\$ 497,893.87	\$ 0.00
Test Report Payment Adjustment	\$ 0.00	\$ 0.00	\$ 0.00
Total Adjusted Earnings	\$ 497,893.87	\$ 497,893.87	\$ 0.00
Retainage	\$ 0.00	\$ 0.00	\$ 0.00
Payment Due	\$ 497,893.87	\$ 497,893.87	\$ 0.00

Project Number	Category Number	Line Item Number	Item Code	Description	Units	Bid Qty	Qty This Est	Amount Paid	Total Qty	Total Amt
				Supplemental Description			Unit Price			
98018-4109-04	0700	9001	108-07	LIQUIDATED DAMAGES	DAY	0.000 \$2,500.000	0.000	\$ 0.00	0.000	\$ 0.00
98018-4109-04	0700	9000	108-08.04	LIQUIDATED DAMAGES	HOURL	0.000 \$1,500.000	0.000	\$ 0.00	0.000	\$ 0.00
98018-4109-04	0700	0010	501-01	PORTLAND CEMENT CONCRETE PAVEMENT(REPLACEMENT)	S.Y.	4,100.000 \$112.000	0.000	\$ 0.00	3,484.860	\$ 390,304.32
98018-4109-04	0700	0020	502-02	HOLES	EACH	10.000 \$2.000	0.000	\$ 0.00	0.000	\$ 0.00
98018-4109-04	0700	0030	502-04.01	SAWING CONCRETE PAVEMENT (FULL DEPTH)	L.F.	7,360.000 \$9.000	0.000	\$ 0.00	4,113.000	\$ 37,017.00

98018-4109-04	0700	0040	502-04.02	LOAD TRANSFER DOWELS	EACH	2,100.000 \$10.000	0.000	\$	0.00	1,893.000	\$	18,930.00
98018-4109-04	0700	0050	502-04.03	TRANSVERSE TIE-BARS	EACH	1,650.000 \$7.500	0.000	\$	0.00	885.000	\$	6,637.50
98018-4109-04	0700	0060	502-07	SPALL REPAIR	S.Y.	80.000 \$36.000	0.000	\$	0.00	0.000	\$	0.00
98018-4109-04	0700	0070	502-08	PRE-ROLLING	S.Y.	40.000 \$4.000	0.000	\$	0.00	0.000	\$	0.00
98018-4109-04	0700	0080	502-08.02	RESEALING JOINTS (SILICONE SEALANT)	L.F.	8,370.000 \$1.650	0.000	\$	0.00	4,815.000	\$	7,944.75
98018-4109-04	0700	0090	502-08.03	SEALING SHOULDER JOINTS	L.F.	3,700.000 \$0.850	0.000	\$	0.00	0.000	\$	0.00
98018-4109-04	0700	0100	502-08.07	SEALING RANDOM CRACKS (SILICONE SEALANT)	L.F.	2,400.000 \$1.750	0.000	\$	0.00	0.000	\$	0.00
98018-4109-04	0700	0110	502-10	CEMENT-FLY ASH GROUT	C.F.	200.000 \$5.000	0.000	\$	0.00	0.000	\$	0.00
98018-4109-04	0700	0120	502-25	SAWING CONCRETE JOINTS	L.F.	4,400.000 \$0.150	0.000	\$	0.00	4,062.000	\$	609.30
98018-4109-04	0700	0130	503-01	GRINDING CONCRETE PAVEMENT	S.Y.	3,000.000 \$5.000	0.000	\$	0.00	533.340	\$	2,666.70
98018-4109-04	0700	0140	503-60	RETROFIT DOWEL BAR	EACH	280.000 \$40.000	0.000	\$	0.00	0.000	\$	0.00
98018-4109-04	0700	0150	712-01	TRAFFIC CONTROL	LS	1.000 \$5,000.000	0.000	\$	0.00	1.000	\$	5,000.00
98018-4109-04	0700	0160	712-04.01	FLEXIBLE DRUMS (CHANNELIZING)	EACH	120.000 \$28.000	0.000	\$	0.00	120.000	\$	3,360.00
98018-4109-04	0700	0170	712-06	SIGNS (CONSTRUCTION)	S.F.	336.000 \$9.750	0.000	\$	0.00	339.910	\$	3,314.12

98018-4109-04	0700	0180	712-08.03	ARROW BOARD (TYPE C)	EACH	2.000 \$750.000	0.000	\$	0.00	2.000	\$	1,500.00
98018-4109-04	0700	0190	712-09.01	REMOVABLE PAVEMENT MARKING LINE	L.F.	1,000.000 \$5.500	0.000	\$	0.00	0.000	\$	0.00
98018-4109-04	0700	0200	716-01.10	SNOWPLOWABLE REFLECTIVE MARKER	EACH	15.000 \$92.750	0.000	\$	0.00	0.000	\$	0.00
98018-4109-04	0700	0210	716-01.30	REMOVAL OF SNOWPLOWABLE REFLECTIVE MARKER	EACH	15.000 \$10.000	0.000	\$	0.00	0.000	\$	0.00
98018-4109-04	0700	0220	716-12.02	ENHANCED FLATLINE THERMO PVT MRKNG (6IN LINE)	L.M.	2.000 \$12,215.000	0.000	\$	0.00	0.433	\$	5,289.10
98018-4109-04	0700	0230	716-12.03	ENHANCED FLATLINE THERMO PVT MRKNG (8IN BARRIER LINE)	L.F.	500.000 \$5.100	0.000	\$	0.00	191.000	\$	974.10
98018-4109-04	0700	0240	717-01	MOBILIZATION	LS	1.000 \$10,000.000	0.000	\$	0.00	1.000	\$	10,000.00
98018-4109-04	0700	0701	730-14.02	SAW SLOT Saw Slot Installlation	L.F.	0.000 \$4.720	0.000	\$	0.00	706.000	\$	3,332.32
98018-4109-04	0700	0702	730-14.03	LOOP WIRE Loop Wire installation	L.F.	0.000 \$0.650	0.000	\$	0.00	1,561.000	\$	1,014.65