

Rpt-ID: RCPCSUM1

User:

Tennessee

Department of Transportation

Estimate Summary to Contractor

Date: 02/15/2013

Vendor ID: 0070019090

Vendor Name: JAMISON CONSTRUCTION, LLC

Contract ID: CNK912

Estimate Number: 0007

Pay Period: 10/08/2011

to: 10/08/2011

Contract Location:

THE REPAIR OF THE BRIDGE ON I-75 OVER THE TENNESSEE RIVER

Time Allowed:

145.0 days

Time Charged:

134.0 days

Elapsed Calendar Days:

134.0 days

Percent Time:

92.41 %

Percent Complete (\$)

108.54 %

Percent Behind:

- %

Contractor:

JAMISON CONSTRUCTION, LLC

4532 Indian Creek Road

McEwen, TN 37101

Phone: 931-582-3201

Date Let:

04/01/2011

Date Awarded:

04/13/2011

Date Contract Executed:

05/03/2011

Date Notice to Proceed:

05/24/2011

Date Work Began:

07/07/2011

Date to be Completed:

10/15/2011

Date Time Stopped:

10/04/2011

Date Accepted:

00/00/0000

Estimate Paid: NO

Counties:

LOUDON

Project Number	BID PCT	Fed State Project Number	Description 1
53002-4160-04	100.00	N/A	Interstate 75 over Tennessee River
Current Contract Amount	\$	2,009,631.50	
Original Contract Amount	\$	1,994,631.50	

	Total to Date	Prev to Date	This Estimate
Participating	\$ 2,162,113.08	\$ 2,168,320.28	\$ -6,207.20
Total Earnings	\$ 2,162,113.08	\$ 2,168,320.28	\$ -6,207.20
Stockpiled Materials	\$ 0.00	\$ 0.00	\$ 0.00
Other Line Item Adjustments	\$ 0.00	\$ 0.00	\$ 0.00
Amount Due	\$ 2,162,113.08	\$ 2,168,320.28	\$ -6,207.20
Test Report Payment Adjustment	\$ 0.00	\$ 0.00	\$ 0.00

Total Adjusted Earnings	\$	2,162,113.08	\$	2,168,320.28	\$	-6,207.20
Retainage	\$	0.00	\$	0.00	\$	0.00
Payment Due	\$	2,162,113.08	\$	2,168,320.28	\$	-6,207.20

Project Number	Category Number	Line Item Number	Item Code	Description	Units	Bid Qty	Qty This Est	Amount Paid	Total Qty	Total Amt
				Supplemental Description			Unit Price			
53002-4160-04	0500	9009	108-07	LIQUIDATED DAMAGES	DAY	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$470.000				
53002-4160-04	0500	9008	108-08.04	LIQUIDATED DAMAGES (per lane)	HOURL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$150.000				
53002-4160-04	0500	9006	109-01.01	PAY ADJUSTMENT FOR FUEL	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1.000				
53002-4160-04	0500	9007	109-01.02	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1.000				
	0500	9007	ADJUSTMENT	BITUMINOUS ADJUSTMENT	DOLL	\$1.000	0.000	\$ 0.00	365.760	\$ 365.76
53002-4160-04	0500	9004	407-07	DENSITY DEDUCTION	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1.000				
53002-4160-04	0500	9005	407-09	ASPHALT CEMENT CONTENT & GRADATION DEDUCTION	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1.000				
53002-4160-04	0500	0010	411-03.10	ACS MIX(PG76-22) GRADING D	TON	60.000	0.000	\$ 0.00	83.090	\$ 21,603.40
						\$260.000				
53002-4160-04	0500	9000	411-03.20	PRICE ADJUSTMENT FOR ASPHALT CEMENT CONTENT	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1.000				
	0500	9000	ADJUSTMENT	411 AC CONTENT ADJUSTMENT	DOLL	\$1.000	0.000	\$ 0.00	-240.750	\$ -240.75
53002-4160-04	0500	9001	411-03.40	MATERIAL VARIATION DEDUCTION	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00

							\$1.000					
53002-4160-04	0500	9002	411-05.40	LIQUID ANTI-STRIP AGENT PAYMENT	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$1.000						
	0500	9002	ADJUSTMENT	411 ANTI-STRIP ADJUSTMENT	DOLL	\$1.000	72.800	\$	72.80	72.800	\$	72.80
53002-4160-04	0500	9003	411-05.41	HYDRATED LIME ANTI-STRIP AGENT PAYMENT	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$1.000						
53002-4160-04	0500	0020	415-01.02	COLD PLANING BITUMINOUS PAVEMENT	S.Y.	900.000	0.000	\$	0.00	877.778	\$	13,166.67
						\$15.000						
53002-4160-04	0500	0030	503-01	GRINDING CONCRETE PAVEMENT	S.Y.	15,330.000	0.000	\$	0.00	15,330.000	\$	91,980.00
						\$6.000						
53002-4160-04	0500	0040	604-04.02	APPLIED TEXTURE FINISH (EXISTING STRUCTURES)	S.Y.	8,200.000	0.000	\$	0.00	8,200.000	\$	49,200.00
						\$6.000						
53002-4160-04	0500	0050	604-10.05	CONCRETE	S.F.	10.000	0.000	\$	0.00	0.000	\$	0.00
						\$80.000						
53002-4160-04	0500	0060	604-10.30	BRIDGE DECK REPAIRS (FULL DEPTH OF SLAB)	S.Y.	10.000	0.000	\$	0.00	3.111	\$	155.55
						\$50.000						
53002-4160-04	0500	0070	604-10.32	EXPANSION JOINT REPAIRS (TYPE A)	L.F.	85.000	0.000	\$	0.00	85.000	\$	49,725.00
						\$585.000						
53002-4160-04	0500	0080	604-10.50	BRIDGE DECK REPAIRS (PARTIAL DEPTH OF SLAB)	S.Y.	50.000	0.000	\$	0.00	2.245	\$	112.25
						\$50.000						
53002-4160-04	0500	0090	604-10.54	CONCRETE REPAIRS	S.F.	10.000	-78.500	\$	-6,280.00	914.000	\$	73,120.00
						\$80.000						
53002-4160-04	0500	0100	604-10.60	EXPANSION JOINT REPAIRS (MODULAR TYPE)	L.F.	85.000	0.000	\$	0.00	85.000	\$	148,750.00
						\$1,750.000						
53002-4160-04	0500	0110	604-10.61	EXPANSION JOINT REPAIRS (MODULAR TYPE)	L.F.	85.000	0.000	\$	0.00	85.000	\$	154,700.00

													\$1,820.000
53002-4160-04	0500	0120	604-20.10	MODIFY BRIDGE RAIL	L.F.	6,972.000	0.000	\$	0.00	6,931.000	\$	207,930.00	
						\$30.000							
53002-4160-04	0500	0130	617-04.01	TYPE 1 THIN EPOXY OVERLAY (EPOXY-URETHANE)	S.Y.	15,330.000	0.000	\$	0.00	15,330.000	\$	1,067,734.50	
						\$69.650							
53002-4160-04	0500	0140	705-04.50	PORTABLE BARRIER RAIL DELINEATOR	EACH	93.000	0.000	\$	0.00	386.000	\$	3,860.00	
						\$10.000							
53002-4160-04	0500	0150	705-08.51	PORTABLE IMPACT ATTENUATOR NCHRP350 TL-3	EACH	2.000	0.000	\$	0.00	4.000	\$	10,000.00	
						\$2,500.000							
53002-4160-04	0500	0160	712-01	TRAFFIC CONTROL	LS	1.000	0.000	\$	0.00	1.000	\$	25,000.00	
						\$25,000.000							
53002-4160-04	0500	0170	712-02.02	INTERCONNECTED PORTABLE BARRIER RAIL	L.F.	3,950.000	0.000	\$	0.00	3,966.000	\$	79,320.00	
						\$20.000							
53002-4160-04	0500	0180	712-04.01	FLEXIBLE DRUMS (CHANNELIZING)	EACH	50.000	0.000	\$	0.00	360.000	\$	14,400.00	
						\$40.000							
53002-4160-04	0500	0190	712-05.03	WARNING LIGHTS (TYPE C)	EACH	26.000	0.000	\$	0.00	270.000	\$	13,500.00	
						\$50.000							
53002-4160-04	0500	0200	712-06	SIGNS (CONSTRUCTION)	S.F.	496.000	0.000	\$	0.00	1,324.000	\$	11,916.00	
						\$9.000							
53002-4160-04	0500	0210	712-08.03	ARROW BOARD (TYPE C)	EACH	2.000	0.000	\$	0.00	4.000	\$	48.00	
						\$12.000							
53002-4160-04	0500	0220	712-08.06	UNIFORMED POLICE OFFICER	HOURL	112.000	0.000	\$	0.00	819.750	\$	45,086.25	
						\$55.000							
53002-4160-04	0500	9500	713-16.03	CHANGEABLE MESSAGE SIGN	EACH	0.000	0.000	\$	0.00	2.000	\$	15,000.00	
						\$7,500.000							
53002-4160-04	0500	0230	716-01.12	RAISED PVMT MARKERS (MONO-DIRECTIONAL) (1 COLOR LENS)	EACH	48.000	0.000	\$	0.00	46.000	\$	506.00	
						\$11.000							

53002-4160-04	0500	0240	716-05.02	PAINTED PAVEMENT MARKING (8" BARRIER LINE)	L.F.	12,880.000	0.000	\$	0.00	19,207.000	\$	6,722.45
						\$0.350						
53002-4160-04	0500	0250	716-08.02	REMOVAL OF PAVEMENT MARKING (8" BARRIER LINE)	L.F.	12,880.000	0.000	\$	0.00	11,722.000	\$	12,894.20
						\$1.100						
53002-4160-04	0500	0260	716-12.02	ENHANCED FLATLINE THERMO PVMT MRKNG (6IN LINE)	L.M.	2.000	0.000	\$	0.00	1.777	\$	8,885.00
						\$5,000.000						
53002-4160-04	0500	0270	717-01	MOBILIZATION	LS	1.000	0.000	\$	0.00	1.000	\$	36,600.00
						\$36,600.000						
Project Number:		53002-4160-04					Project Current Amount	\$	-6,207.20			
							Contract Current Amount	\$	-6,207.20			