

Rpt-ID: RCPCSUM1

User:

Tennessee

Department of Transportation

Estimate Summary to Contractor

Date: 06/20/2012

Vendor ID: 0000006019

Vendor Name: SUMMERS-TAYLOR, INC.

Contract ID: CNK922

Estimate Number: 0006

Pay Period: 12/21/2011

to: 05/04/2012

Contract Location:

THE RESURFACING (THIN MIX OVERLAY) ON SR 359

Time Allowed:

83.0 days

Time Charged:

83.0 days

Elapsed Calendar Days:

83.0 days

Percent Time:

355.42 %

Percent Complete (\$)

91.65 %

Percent Behind:

-263 %

Contractor:

SUMMERS-TAYLOR, INC.

300 West Elk Avenue

Elizabethton, TN 37643

Phone:

Date Let:

06/17/2011

Date Awarded:

07/06/2011

Date Contract Executed:

07/08/2011

Date Notice to Proceed:

07/15/2011

Date Work Began:

07/15/2011

Date to be Completed:

10/05/2011

Date Time Stopped:

10/05/2011

Date Accepted:

00/00/0000

Estimate Paid: NO

Counties:

CARTER

Project Number	BID PCT	Fed State Project Number	Description 1
10008-3219-94	9.77	HSIP-359(10)	From: L.M. 2.50 To: L.M.4.84
10008-4219-04	90.23	HSIP-359(10)	From: L.M. 2.50 To: L.M.4.84
Current Contract Amount \$		291,651.35	
Original Contract Amount \$		292,122.00	

	Total to Date	Prev to Date	This Estimate
Participating	\$ 269,892.70	\$ 270,780.20	\$ -887.50
Total Earnings	\$ 269,892.70	\$ 270,780.20	\$ -887.50
Stockpiled Materials	\$ 0.00	\$ 0.00	\$ 0.00
Other Line Item Adjustments	\$ 0.00	\$ 0.00	\$ 0.00
Amount Due	\$ 269,892.70	\$ 270,780.20	\$ -887.50

Test Report Payment Adjustment	\$	0.00	\$	-887.50	\$	887.50
Total Adjusted Earnings	\$	269,892.70	\$	269,892.70	\$	0.00
Retainage	\$	0.00	\$	0.00	\$	0.00
Payment Due	\$	269,892.70	\$	269,892.70	\$	0.00

Project Number	Category Number	Line Item Number	Item Code	Description	Units	Bid Qty	Qty This Est	Amount Paid	Total Qty	Total Amt
				Supplemental Description			Unit Price			
10008-3219-94	0100	9012	108-07	LIQUIDATED DAMAGES	DAY	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$250.000				
10008-4219-04	0100	9013	108-07	LIQUIDATED DAMAGES	DAY	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$250.000				
10008-3219-94	0100	9006	109-01.01	PAY ADJUSTMENT FOR FUEL	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1.000				
10008-4219-04	0100	9007	109-01.01	PAY ADJUSTMENT FOR FUEL	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1.000				
10008-3219-94	0100	9008	109-01.02	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1.000				
10008-4219-04	0100	9009	109-01.02	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1.000				
10008-4219-04	0100	0010	403-01	BITUMINOUS MATERIAL FOR TACK COAT (TC)	TON	24.000	0.000	\$ 0.00	4.200	\$ 2,940.00
						\$700.000				
10008-4219-04	0100	9004	407-07	DENSITY DEDUCTION	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1.000				
10008-4219-04	0100	9005	407-09	ASPHALT CEMENT CONTENT & GRADATION DEDUCTION	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1.000				

10008-4219-04	0100	0020	411-01.07	ACS MIX (PG64-22) GRADING E SHOULDER	TON	187.000 \$127.000	0.000	\$	0.00	186.260	\$	23,655.02
10008-4219-04	0100	0030	411-03.12	ACS MIX(PG64-22) THIN LIFT D ASPHALT (PG64-22)	TON	1,566.000 \$105.000	0.000	\$	0.00	1,546.250	\$	162,356.25
10008-4219-04	0100	9000	411-03.20	PRICE ADJUSTMENT FOR ASPHALT CEMENT CONTENT	DOLL	0.000 \$1.000	0.000	\$	0.00	0.000	\$	0.00
	0100	9000	ADJUSTMENT	411 AC CONTENT ADJUSTMENT	DOLL	\$1.000	0.000	\$	0.00	579.470	\$	579.47
10008-3219-94	0100	9010	411-03.30	RIDEABILITY DEDUCTION	DOLL	0.000 \$1.000	0.000	\$	0.00	0.000	\$	0.00
10008-4219-04	0100	9011	411-03.30	RIDEABILITY DEDUCTION	DOLL	0.000 \$1.000	0.000	\$	0.00	0.000	\$	0.00
10008-4219-04	0100	9001	411-03.40	MATERIAL VARIATION DEDUCTION	DOLL	0.000 \$1.000	0.000	\$	0.00	0.000	\$	0.00
10008-4219-04	0100	9002	411-05.40	LIQUID ANTI-STRIP AGENT PAYMENT	DOLL	0.000 \$1.000	0.000	\$	0.00	0.000	\$	0.00
	0100	9002	ADJUSTMENT	411 ANTI-STRIP ADJUSTMENT	DOLL	\$1.000	0.000	\$	0.00	1,383.380	\$	1,383.38
10008-4219-04	0100	9003	411-05.41	HYDRATED LIME ANTI-STRIP AGENT PAYMENT	DOLL	0.000 \$1.000	0.000	\$	0.00	0.000	\$	0.00
10008-3219-94	0100	9500	705-01.04	METAL BEAM GUARD FENCE	L.F.	0.000 \$60.000	0.000	\$	0.00	12.500	\$	750.00
10008-3219-94	0100	9501	705-02.02	SINGLE GUARDRAIL (TYPE 2)	L.F.	0.000 \$23.700	0.000	\$	0.00	39.500	\$	936.15
10008-3219-94	0100	9502	705-02.03	SINGLE GUARDRAIL (TYPE 2) LONG POST	L.F.	0.000 \$30.000	0.000	\$	0.00	12.500	\$	375.00
10008-3219-94	0100	9503	705-04.05	GUARDRAIL TERMINAL (TYPE-IN-LINE)	EACH	0.000 \$585.300	0.000	\$	0.00	2.000	\$	1,170.60
10008-3219-94	0100	0010	705-04.07	TAN ENERGY ABSORBING TERM (NCHRP 350, TL3)	EACH	8.000	0.000	\$	0.00	7.000	\$	16,450.00

						\$2,350.000						
10008-3219-94	0100	0020	705-04.09	EARTH PAD FOR TYPE 38 GR END TREATMENT	EACH	5.000	0.000	\$	0.00	6.000	\$	9,900.00
						\$1,650.000						
10008-3219-94	0100	9504	706-06.03	RADIUS RAIL	L.F.	0.000	-25.000	\$	-887.50	25.000	\$	887.50
						\$35.500						
	0100	9504	ADJUSTMENT	TEST REPORT PAYMENT ADJUSTMENT	L.F.	\$ 35.500	25.000	\$	887.50	0.000	\$	0.00
10008-4219-04	0100	0040	712-01	TRAFFIC CONTROL	LS	1.000	0.000	\$	0.00	1.000	\$	9,250.00
						\$9,250.000						
10008-4219-04	0100	0050	712-06	SIGNS (CONSTRUCTION)	S.F.	614.000	0.000	\$	0.00	506.000	\$	6,072.00
						\$12.000						
10008-3219-94	0100	0030	713-16.20	SIGNS (DESCRIPTION) (OM-3)	EACH	8.000	0.000	\$	0.00	8.000	\$	1,920.00
						\$240.000						
10008-4219-04	0100	0060	716-02.04	PLASTIC PAVEMENT MARKING (CHANNELIZATION STRIPING)	S.Y.	35.000	0.000	\$	0.00	78.000	\$	1,950.00
						\$25.000						
10008-4219-04	0100	0070	716-02.05	PLASTIC PAVEMENT MARKING (STOP LINE)	L.F.	300.000	0.000	\$	0.00	274.000	\$	4,110.00
						\$15.000						
10008-4219-04	0100	0080	716-02.06	PLASTIC PAVEMENT MARKING (TURN LANE ARROW)	EACH	9.000	0.000	\$	0.00	4.000	\$	700.00
						\$175.000						
10008-4219-04	0100	0090	716-03.01	PLASTIC WORD PAVEMENT MARKING (ONLY)	EACH	1.000	0.000	\$	0.00	0.000	\$	0.00
						\$400.000						
10008-4219-04	0100	0100	716-03.04	PLASTIC WORD PAVEMENT MARKING (SCHOOL)	EACH	2.000	0.000	\$	0.00	2.000	\$	1,130.00
						\$565.000						
10008-4219-04	0100	0110	716-05.01	PAINTED PAVEMENT MARKING (4" LINE)	L.M.	5.000	0.000	\$	0.00	7.135	\$	5,672.33
						\$795.000						
10008-4219-04	0100	0120	716-13.01	SPRAY THERMO PVMT MRKNG (60 mil) (4IN LINE)	L.M.	10.000	0.000	\$	0.00	4.700	\$	10,105.00
						\$2,150.000						

10008-4219-04	0100	0130	717-01	MOBILIZATION	LS	1.000	0.000	\$	0.00	1.000	\$	7,600.00
												\$7,600.000

Project Number: 10008-3219-94

Project Current Amount	\$	0.00
Contract Current Amount	\$	0.00