

Rpt-ID: RCPCSUM1

User:

Tennessee

Department of Transportation

Estimate Summary to Contractor

Date: 05/02/2012

Vendor ID: 0000006019

Vendor Name: SUMMERS-TAYLOR, INC.

Contract ID: CNK923

Estimate Number: 0004

Pay Period: 10/03/2011

to: 10/03/2011

Contract Location:

THE RESURFACING ON SR 350 FROM NORTH OF BARTON RIDGE ROAD

Time Allowed:

64.0 days

Time Charged:

65.0 days

Elapsed Calendar Days:

65.0 days

Percent Time:

101.56 %

Contractor:

SUMMERS-TAYLOR, INC.

300 West Elk Avenue

Elizabethton, TN 37643

Phone:

Date Let:

06/17/2011

Date Awarded:

07/06/2011

Date Contract Executed:

07/08/2011

Date Notice to Proceed:

07/29/2011

Date Work Began:

08/17/2011

Date to be Completed:

09/30/2011

Date Time Stopped:

10/01/2011

Date Accepted:

00/00/0000

Estimate Paid: NO

Counties:

GREENE

=

Project Number	PCT	Fed State Project Number	Description 1
30075-8218-14	100.00	STP-350(4)	From: L.M. 5.00 To: L.M.7.04
Current Contract Amount	\$	617,068.70	
Original Contract Amount	\$	608,889.70	
Percent Complete (\$)		97.63 %	

	Total to Date	Prev to Date	This Estimate
Participating	\$ 602,433.99	\$ 602,433.99	\$ 0.00
Total Earnings	\$ 602,433.99	\$ 602,433.99	\$ 0.00
Stockpiled Materials	\$ 0.00	\$ 0.00	\$ 0.00
Other Line Item Adjustments	\$ 0.00	\$ 0.00	\$ 0.00
Amount Due	\$ 602,433.99	\$ 602,433.99	\$ 0.00
Test Report Payment Adjustment	\$ 0.00	\$ 0.00	\$ 0.00

Total Adjusted Earnings	\$	602,433.99	\$	602,433.99	\$	0.00
Retainage	\$	0.00	\$	0.00	\$	0.00
Payment Due	\$	602,433.99	\$	602,433.99	\$	0.00

Project Number	Category Number	Line Item Number	Item Code	Description	Units	Bid Qty	Qty This Est	Amount Paid	Total Qty	Total Amt
				Supplemental Description			Unit Price			
30075-8218-14	0100	9011	108-07	LIQUIDATED DAMAGES	DAY	0.000	0.000	\$ 0.00	-1.000	\$ -390.00
						\$390.000				
30075-8218-14	0100	9009	109-01.01	PAY ADJUSTMENT FOR FUEL	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1.000				
	0100	9009	ADJUSTMENT	FUEL ADJUSTMENT	DOLL	\$1.000	0.000	\$ 0.00	-7.370	\$ -7.37
30075-8218-14	0100	9010	109-01.02	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1.000				
30075-8218-14	0100	0010	208-01	SHOULDERS AND DITCHES	L.M.	2.800	0.000	\$ 0.00	2.800	\$ 3,500.00
						\$1,250.000				
30075-8218-14	0100	0020	303-01	MINERAL AGGREGATE, TYPE A BASE, GRADING D	TON	379.000	0.000	\$ 0.00	185.790	\$ 5,945.28
						\$32.000				
30075-8218-14	0100	0030	307-01.15	ASC MIX (PG64-22) (BPMLC-HM) GRADING CS	TON	1,037.000	0.000	\$ 0.00	1,027.590	\$ 102,604.86
						\$99.850				
30075-8218-14	0100	9006	307-03.20	PRICE ADJUSTMENT FOR AC CONTENT	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1.000				
	0100	9006	ADJUSTMENT	307 AC CONTENT ADJUSTMENT	DOLL	\$1.000	0.000	\$ 0.00	-4,006.650	\$ -4,006.65
30075-8218-14	0100	9007	307-05.40	LIQUID ANTI-STRIP AGENT PAYMENT	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1.000				
	0100	9007	ADJUSTMENT	307 ANTI-STRIP ADJUSTMENT	DOLL	\$1.000	0.000	\$ 0.00	807.080	\$ 807.08
30075-8218-14	0100	9008	307-05.41	HYDRATE LIME ANTI-STRIP AGENT PAYMENT	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00

						\$1.000					
30075-8218-14	0100	0040	403-01	BITUMINOUS MATERIAL FOR TACK COAT (TC)	TON	8.000	0.000	\$	0.00	7.120	\$ 4,984.00
						\$700.000					
30075-8218-14	0100	9004	407-07	DENSITY DEDUCTION	DOLL	0.000	0.000	\$	0.00	0.000	\$ 0.00
						\$1.000					
30075-8218-14	0100	9005	407-09	ASPHALT CEMENT CONTENT & GRADATION DEDUCTION	DOLL	0.000	0.000	\$	0.00	0.000	\$ 0.00
						\$1.000					
30075-8218-14	0100	0050	411-01.07	ACS MIX (PG64-22) GRADING E SHOULDER	TON	531.000	0.000	\$	0.00	589.490	\$ 62,957.53
						\$106.800					
30075-8218-14	0100	0060	411-01.10	ACS MIX(PG64-22) GRADING D	TON	3,241.000	0.000	\$	0.00	3,183.240	\$ 299,861.21
						\$94.200					
30075-8218-14	0100	9000	411-03.20	PRICE ADJUSTMENT FOR ASPHALT CEMENT CONTENT	DOLL	0.000	0.000	\$	0.00	0.000	\$ 0.00
						\$1.000					
	0100	9000	ADJUSTMENT	411 AC CONTENT ADJUSTMENT	DOLL	\$1.000	0.000	\$	0.00	787.770	\$ 787.77
30075-8218-14	0100	9001	411-03.40	MATERIAL VARIATION DEDUCTION	DOLL	0.000	0.000	\$	0.00	0.000	\$ 0.00
						\$1.000					
30075-8218-14	0100	9002	411-05.40	LIQUID ANTI-STRIP AGENT PAYMENT	DOLL	0.000	0.000	\$	0.00	0.000	\$ 0.00
						\$1.000					
	0100	9002	ADJUSTMENT	411 ANTI-STRIP ADJUSTMENT	DOLL	\$1.000	0.000	\$	0.00	2,908.280	\$ 2,908.28
30075-8218-14	0100	9003	411-05.41	HYDRATED LIME ANTI-STRIP AGENT PAYMENT	DOLL	0.000	0.000	\$	0.00	0.000	\$ 0.00
						\$1.000					
30075-8218-14	0100	0070	415-01.02	COLD PLANING BITUMINOUS PAVEMENT	S.Y.	11,715.000	0.000	\$	0.00	14,526.010	\$ 42,851.73
						\$2.950					
30075-8218-14	0100	0080	712-01	TRAFFIC CONTROL	LS	1.000	0.000	\$	0.00	1.000	\$ 15,650.00
						\$15,650.000					
30075-8218-14	0100	0090	712-04.01	FLEXIBLE DRUMS (CHANNELIZING)	EACH	111.000	0.000	\$	0.00	0.000	\$ 0.00
						\$55.000					

30075-8218-14	0100	0100	712-06	SIGNS (CONSTRUCTION)	S.F.	886.000 \$10.000	0.000	\$	0.00	773.500	\$	7,735.00
30075-8218-14	0100	0110	713-16.20	SIGNS (DESCRIPTION) (W2-1)	EACH	1.000 \$250.000	0.000	\$	0.00	1.000	\$	250.00
30075-8218-14	0100	0120	713-16.21	SIGNS (DESCRIPTION) (W2-8)	EACH	2.000 \$250.000	0.000	\$	0.00	2.000	\$	500.00
30075-8218-14	0100	0130	716-02.04	PLASTIC PAVEMENT MARKING (CHANNELIZATION STRIPING)	S.Y.	184.000 \$20.000	0.000	\$	0.00	94.000	\$	1,880.00
30075-8218-14	0100	0140	716-02.05	PLASTIC PAVEMENT MARKING (STOP LINE)	L.F.	240.000 \$16.000	0.000	\$	0.00	384.000	\$	6,144.00
30075-8218-14	0100	0150	716-02.06	PLASTIC PAVEMENT MARKING (TURN LANE ARROW)	EACH	34.000 \$235.000	0.000	\$	0.00	27.000	\$	6,345.00
30075-8218-14	0100	0160	716-05.01	PAINTED PAVEMENT MARKING (4" LINE)	L.M.	12.000 \$695.000	0.000	\$	0.00	16.525	\$	11,484.88
30075-8218-14	0100	0170	716-12.01	ENHANCED FLATLINE THERMO PVMT MRKNG (4IN LINE)	L.M.	2.000 \$3,700.000	0.000	\$	0.00	0.000	\$	0.00
30075-8218-14	0100	0180	716-13.01	SPRAY THERMO PVMT MRKNG (60 mil) (4IN LINE)	L.M.	6.000 \$2,155.000	0.000	\$	0.00	6.462	\$	13,925.61
30075-8218-14	0100	0190	717-01	MOBILIZATION	LS	1.000 \$12,000.000	0.000	\$	0.00	1.000	\$	12,000.00
30075-8218-14	0100	9501	717-01	MOBILIZATION	LS	0.000 \$787.000	0.000	\$	0.00	1.000	\$	787.00
30075-8218-14	0100	9500	730-14.02	SAW SLOT	L.F.	0.000 \$3.830	0.000	\$	0.00	586.000	\$	2,244.38
30075-8218-14	0100	9502	730-14.03	LOOP WIRE	L.F.	0.000 \$0.580	0.000	\$	0.00	1,180.000	\$	684.40

