

Rpt-ID: RCPCSUM1

Tennessee

Date: 06/19/2012

User:

Department of Transportation
Estimate Summary to Contractor

Vendor ID: 0000001290

Vendor Name: CHARLES BLALOCK & SONS, INC.

Contract ID: CNK946

Estimate Number: 0003

Pay Period: 11/20/2011

to: 11/20/2011

Contract Location:

RESURFACING ON SR 32 FROM NC STATE LINE TO CHESTNUT MTN WAY

Time Allowed:

57.0 days

Time Charged:

61.0 days

Elapsed Calendar Days:

61.0 days

Percent Time:

108.77 %

Percent Complete (\$)

101.89 %

Percent Behind:

-6.88 %

Contractor:CHARLES BLALOCK & SONS, INC.
PO Box 4750
Sevierville, TN 37864-4750
Phone:

Date Let:

08/05/2011

Date Awarded:

08/18/2011

Date Contract Executed:

08/30/2011

Date Notice to Proceed:

09/20/2011

Date Work Began:

09/20/2011

Date to be Completed:

11/15/2011

Date Time Stopped:

11/19/2011

Date Accepted:

00/00/0000

Estimate Paid: NO

Counties:

COCKE

Project Number	BID PCT	Fed State Project Number	Description 1
15004-3210-94	2.09	HSIP-32(72)	From North Carolina State Line To East of Trail Hollow Road
15004-4210-04	97.91	N/A	From North Carolina State Line To East of Trail Hollow Road
Current Contract Amount		\$	1,490,972.45
Original Contract Amount		\$	1,499,903.70

	Total to Date	Prev to Date	This Estimate
Participating	\$ 1,498,038.91	\$ 1,503,947.02	\$ -5,908.11
Total Earnings	\$ 1,498,038.91	\$ 1,503,947.02	\$ -5,908.11
Stockpiled Materials	\$ 0.00	\$ 0.00	\$ 0.00
Other Line Item Adjustments	\$ 0.00	\$ 0.00	\$ 0.00
Amount Due	\$ 1,498,038.91	\$ 1,503,947.02	\$ -5,908.11

Test Report Payment Adjustment	\$	0.00	\$	0.00	\$	0.00
Total Adjusted Earnings	\$	1,498,038.91	\$	1,503,947.02	\$	-5,908.11
Retainage	\$	0.00	\$	0.00	\$	0.00
Payment Due	\$	1,498,038.91	\$	1,503,947.02	\$	-5,908.11

Project Number	Category Number	Line Item Number	Item Code	Description	Units	Bid Qty	Qty This Est	Amount Paid	Total Qty	Total Amt
Supplemental Description					Unit Price					
15004-3210-94	0100	9015	108-07	LIQUIDATED DAMAGES	DAY	0.000	0.000	\$ 0.00	-4.000	\$ -1,880.00
						\$470.000				
15004-4210-04	0100	9016	108-07	LIQUIDATED DAMAGES	DAY	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$470.000				
15004-3210-94	0100	9009	109-01.01	PAY ADJUSTMENT FOR FUEL	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1.000				
15004-4210-04	0100	9010	109-01.01	PAY ADJUSTMENT FOR FUEL	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1.000				
15004-3210-94	0100	9011	109-01.02	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1.000				
15004-4210-04	0100	9012	109-01.02	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	DOLL	0.000	12,309.770	\$ 12,309.77	12,309.770	\$ 12,309.77
						\$1.000				
	0100	9012	ADJUSTMENT	BITUMINOUS ADJUSTMENT	DOLL	\$1.000	-12,430.530	\$ -12,430.53	-29,820.640	\$ -29,820.64
15004-4210-04	0100	0010	208-01	SHOULDERS AND DITCHES	L.M.	15.200	0.000	\$ 0.00	15.200	\$ 38,000.00
						\$2,500.000				
15004-4210-04	0100	0020	303-01	MINERAL AGGREGATE, TYPE A BASE, GRADING D	TON	2,011.000	23.520	\$ 705.60	2,032.270	\$ 60,968.10
						\$30.000				
15004-4210-04	0100	0030	307-01.15	ASC MIX (PG64-22) (BPMLC-HM) GRADING CS	TON	2,148.000	0.000	\$ 0.00	2,129.240	\$ 253,166.64

						\$118.900					
15004-4210-04	0100	9006	307-03.20	PRICE ADJUSTMENT FOR AC CONTENT	DOLL	0.000	0.000	\$	0.00	0.000	\$ 0.00
						\$1.000					
	0100	9006	ADJUSTMENT	307 AC CONTENT ADJUSTMENT	DOLL	\$1.000	0.000	\$	0.00	-3,548.060	\$ -3,548.06
15004-4210-04	0100	9007	307-05.40	LIQUID ANTI-STRIP AGENT PAYMENT	DOLL	0.000	0.000	\$	0.00	2,475.000	\$ 2,475.00
						\$1.000					
15004-4210-04	0100	9008	307-05.41	HYDRATE LIME ANTI-STRIP AGENT PAYMENT	DOLL	0.000	0.000	\$	0.00	0.000	\$ 0.00
						\$1.000					
15004-4210-04	0100	0040	403-01	BITUMINOUS MATERIAL FOR TACK COAT (TC)	TON	19.000	5.940	\$	4,455.00	22.800	\$ 17,100.00
						\$750.000					
15004-4210-04	0100	9004	407-07	DENSITY DEDUCTION	DOLL	0.000	0.000	\$	0.00	0.000	\$ 0.00
						\$1.000					
15004-4210-04	0100	9005	407-09	ASPHALT CEMENT CONTENT & GRADATION DEDUCTION	DOLL	0.000	0.000	\$	0.00	0.000	\$ 0.00
						\$1.000					
15004-4210-04	0100	0050	411-01.07	ACS MIX (PG64-22) GRADING E SHOULDER	TON	950.000	0.000	\$	0.00	488.880	\$ 58,127.83
						\$118.900					
15004-4210-04	0100	0060	411-01.10	ACS MIX(PG64-22) GRADING D	TON	7,145.000	-7,690.760	\$	-929,812.88	0.000	\$ 0.00
						\$120.900					
15004-4210-04	0100	9500	411-01.10	ACS MIX(PG64-22) GRADING D (MTD Waiver)	TON	0.000	7,690.760	\$	920,199.43	7,690.760	\$ 920,199.43
						\$119.650					
15004-3210-94	0100	9017	411-03.20	PRICE ADJUSTMENT FOR ASPHALT CEMENT CONTENT	DOLL	0.000	0.000	\$	0.00	0.000	\$ 0.00
						\$1.000					
15004-4210-04	0100	9000	411-03.20	PRICE ADJUSTMENT FOR ASPHALT CEMENT CONTENT	DOLL	0.000	0.000	\$	0.00	0.000	\$ 0.00
						\$1.000					
	0100	9000	ADJUSTMENT	411 AC CONTENT ADJUSTMENT	DOLL	\$1.000	0.000	\$	0.00	3,457.180	\$ 3,457.18
15004-3210-94	0100	9013	411-03.30	RIDEABILITY DEDUCTION	DOLL	0.000	0.000	\$	0.00	0.000	\$ 0.00

							\$1.000					
15004-4210-04	0100	9014	411-03.30	RIDEABILITY DEDUCTION	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$1.000						
15004-4210-04	0100	9001	411-03.40	MATERIAL VARIATION DEDUCTION	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$1.000						
15004-3210-94	0100	9018	411-05.40	LIQUID ANTI-STRIP AGENT PAYMENT	DOLL	0.000	-7,385.500	\$	-7,385.50	0.000	\$	0.00
						\$1.000						
15004-4210-04	0100	9002	411-05.40	LIQUID ANTI-STRIP AGENT PAYMENT	DOLL	0.000	7,720.500	\$	7,720.50	7,720.500	\$	7,720.50
						\$1.000						
15004-3210-94	0100	9019	411-05.41	HYDRATED LIME ANTI-STRIP AGENT PAYMENT	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$1.000						
15004-4210-04	0100	9003	411-05.41	HYDRATED LIME ANTI-STRIP AGENT PAYMENT	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$1.000						
15004-3210-94	0100	0010	705-04.07	TAN ENERGY ABSORBING TERM (NCHRP 350, TL3)	EACH	5.000	0.000	\$	0.00	5.000	\$	17,500.00
						\$3,500.000						
15004-3210-94	0100	0020	705-04.09	EARTH PAD FOR TYPE 38 GR END TREATMENT	EACH	3.000	0.000	\$	0.00	3.000	\$	4,500.00
						\$1,500.000						
15004-4210-04	0100	0070	712-01	TRAFFIC CONTROL	LS	1.000	0.000	\$	0.00	1.000	\$	25,000.00
						\$25,000.000						
15004-4210-04	0100	0080	712-06	SIGNS (CONSTRUCTION)	S.F.	468.000	0.000	\$	0.00	468.000	\$	6,903.00
						\$14.750						
15004-3210-94	0100	0030	713-16.20	SIGNS (DESCRIPTION) (OM-3)	EACH	24.000	0.000	\$	0.00	24.000	\$	3,588.00
						\$149.500						
15004-3210-94	0100	0040	716-01.11	RAISED PVMT MARKERS (BI-DIRECTIONAL) (1 COLOR LENS)	EACH	500.000	0.000	\$	0.00	506.000	\$	5,566.00
						\$11.000						

15004-4210-04	0100	0090	716-05.01	PAINTED PAVEMENT MARKING (4" LINE)	L.M.	45.000 \$420.000	0.000	\$ 0.00	59.823	\$ 25,125.66
15004-4210-04	0100	0100	716-13.06	SPRAY THERMO PVMT MRKNG (40 mil) (4IN LINE)	L.M.	31.000 \$1,750.000	-0.954	\$ -1,669.50	30.046	\$ 52,580.50
15004-4210-04	0100	0110	717-01	MOBILIZATION	LS	1.000 \$19,000.000	0.000	\$ 0.00	1.000	\$ 19,000.00
Project Number:		15004-3210-94		Project Current Amount		\$ -7,385.50				
Project Number:		15004-4210-04		Project Current Amount		\$ 1,477.39				
				Contract Current Amount		\$ -5,908.11				