

Rpt-ID: RCPCSUM1

User:

Tennessee

Department of Transportation  
Estimate Summary to Contractor

Date: 12/09/2013

Vendor ID: 0000029737

Vendor Name: HIGHWAYS, INC.

Contract ID: CNL006

Estimate Number: 0004

Pay Period: 11/14/2012

to: 01/07/2013

**Contract Location:**  
RESURFACING ON SR-17 AND SR 319

**Time Allowed:** 50.0 days  
**Time Charged:** 48.0 days  
**Elapsed Calendar Days:** 48.0 days  
**Percent Time:** 96.00 %  
**Percent Complete (\$):** 90.03 %  
**Percent Behind:** 5.97 %

**Contractor:**  
HIGHWAYS, INC.  
PO Box 96  
Brentwood, TN 37024  
Phone:

**Date Let:** 03/23/2012  
**Date Awarded:** 04/03/2012  
**Date Contract Executed:** 04/26/2012  
**Date Notice to Proceed:** 08/12/2012  
**Date Work Began:** 08/16/2012  
**Date to be Completed:** 09/30/2012  
**Date Time Stopped:** 09/28/2012  
**Date Accepted:** 12/05/2012

Estimate Paid: NO

**Counties:**

HAMILTON

Project Number	BID PCT	Fed State Project Number	Description 1
33026-3227-94	7.39	STP/HSIP-17(15)	Resurf.& Safety
33026-8227-14	45.89	STP/HSIP-17(15)	From End of Glass Street(Begin Campbell Street) To SR-153
33150-3231-94	6.03	STP/HSIP-NHE-319(10)	From Sr-153 To Amnicola Highway
33150-8231-14	40.69	STP/HSIP-NHE-319(10)	From Sr-153 To Amnicola Highway
<b>Current Contract Amount</b>		\$ 1,498,041.88	
<b>Original Contract Amount</b>		\$ 1,474,536.88	

	Total to Date	Prev to Date	This Estimate
<b>Participating</b>	\$ 1,378,167.41	\$ 1,378,167.41	\$ 0.00
<b>Total Earnings</b>	\$ <b>1,378,167.41</b>	\$ <b>1,378,167.41</b>	\$ <b>0.00</b>
<b>Stockpiled Materials</b>	\$ 0.00	\$ 0.00	\$ 0.00

<b>Other Line Item Adjustments</b>	\$	0.00	\$	0.00	\$	0.00
<b>Amount Due</b>	\$	<b>1,378,167.41</b>	\$	<b>1,378,167.41</b>	\$	<b>0.00</b>
<b>Test Report Payment Adjustment</b>	\$	0.00	\$	0.00	\$	0.00
<b>Total Adjusted Earnings</b>	\$	<b>1,378,167.41</b>	\$	<b>1,378,167.41</b>	\$	<b>0.00</b>
<b>Retainage</b>	\$	<b>0.00</b>	\$	<b>0.00</b>	\$	<b>0.00</b>
<b>Payment Due</b>	\$	<b>1,378,167.41</b>	\$	<b>1,378,167.41</b>	\$	<b>0.00</b>

Project Number	Category Number	Line Item Number	Item Code	Description	Units	Bid Qty	Qty This Est	Amount Paid	Total Qty	Total Amt
				Supplemental Description			Unit Price			
33026-3227-94	0100	9025	105-03	RAILROAD FLAGGING (DEDUCT)	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1.000				
33026-8227-14	0100	9026	105-03	RAILROAD FLAGGING (DEDUCT)	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1.000				
33150-3231-94	0100	9027	105-03	RAILROAD FLAGGING (DEDUCT)	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1.000				
33150-8231-14	0100	9028	105-03	RAILROAD FLAGGING (DEDUCT)	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1.000				
33026-3227-94	0100	9029	108-07	LIQUIDATED DAMAGES	DAY	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$740.000				
33026-8227-14	0100	9030	108-07	LIQUIDATED DAMAGES	DAY	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$740.000				
33150-3231-94	0100	9031	108-07	LIQUIDATED DAMAGES	DAY	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$740.000				
33150-8231-14	0100	9032	108-07	LIQUIDATED DAMAGES	DAY	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$740.000				
33026-3227-94	0100	9017	109-01.01	PAY ADJUSTMENT FOR FUEL	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1.000				

33026-8227-14	0100	9018	109-01.01	PAY ADJUSTMENT FOR FUEL	DOLL	0.000 \$1.000	0.000	\$ 0.00	0.000	\$ 0.00
33150-3231-94	0100	9019	109-01.01	PAY ADJUSTMENT FOR FUEL	DOLL	0.000 \$1.000	0.000	\$ 0.00	0.000	\$ 0.00
33150-8231-14	0100	9020	109-01.01	PAY ADJUSTMENT FOR FUEL	DOLL	0.000 \$1.000	0.000	\$ 0.00	0.000	\$ 0.00
33026-3227-94	0100	9021	109-01.02	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	DOLL	0.000 \$1.000	0.000	\$ 0.00	0.000	\$ 0.00
33026-8227-14	0100	9022	109-01.02	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	DOLL	0.000 \$1.000	0.000	\$ 0.00	0.000	\$ 0.00
33150-3231-94	0100	9023	109-01.02	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	DOLL	0.000 \$1.000	0.000	\$ 0.00	0.000	\$ 0.00
33150-8231-14	0100	9024	109-01.02	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	DOLL	0.000 \$1.000	0.000	\$ 0.00	0.000	\$ 0.00
33026-8227-14	0100	0010	303-01	MINERAL AGGREGATE, TYPE A BASE, GRADING D	TON	600.000 \$20.000	0.000	\$ 0.00	360.150	\$ 7,203.00
33150-8231-14	0100	0010	303-01	MINERAL AGGREGATE, TYPE A BASE, GRADING D	TON	600.000 \$20.000	0.000	\$ 0.00	339.260	\$ 6,785.20
33026-8227-14	0100	0020	403-01	BITUMINOUS MATERIAL FOR TACK COAT (TC)	TON	13.000 \$500.000	0.000	\$ 0.00	11.130	\$ 5,565.00
33150-8231-14	0100	0020	403-01	BITUMINOUS MATERIAL FOR TACK COAT (TC)	TON	15.000 \$500.000	0.000	\$ 0.00	8.240	\$ 4,120.00
33150-8231-14	0100	0030	403-05.01	BITUMINOUS MATERIAL (FOG SEAL) SHOULDER	TON	12.000 \$500.000	0.000	\$ 0.00	5.100	\$ 2,550.00
33026-8227-14	0100	9004	407-07	DENSITY DEDUCTION	DOLL	0.000 \$1.000	0.000	\$ 0.00	0.000	\$ 0.00
33150-8231-14	0100	9010	407-07	DENSITY DEDUCTION	DOLL	0.000 \$1.000	0.000	\$ 0.00	0.000	\$ 0.00

33026-8227-14	0100	9005	407-09	ASPHALT CEMENT CONTENT & GRADATION DEDUCTION	DOLL	0.000 \$1.000	0.000	\$	0.00	0.000	\$	0.00
33150-8231-14	0100	9011	407-09	ASPHALT CEMENT CONTENT & GRADATION DEDUCTION	DOLL	0.000 \$1.000	0.000	\$	0.00	0.000	\$	0.00
33026-8227-14	0100	0030	411-02.10	ACS MIX(PG70-22) GRADING D	TON	6,038.000 \$92.840	0.000	\$	0.00	5,638.220	\$	523,452.34
33150-8231-14	0100	0040	411-02.10	ACS MIX(PG70-22) GRADING D	TON	5,209.000 \$92.840	0.000	\$	0.00	5,331.060	\$	494,935.61
33026-8227-14	0100	9000	411-03.20	PRICE ADJUSTMENT FOR ASPHALT CEMENT CONTENT	DOLL	0.000 \$1.000	0.000	\$	0.00	0.000	\$	0.00
	0100	9000	ADJUSTMENT	411 AC CONTENT ADJUSTMENT	DOLL	\$1.000	0.000	\$	0.00	7,527.020	\$	7,527.02
33150-8231-14	0100	9006	411-03.20	PRICE ADJUSTMENT FOR ASPHALT CEMENT CONTENT	DOLL	0.000 \$1.000	0.000	\$	0.00	0.000	\$	0.00
	0100	9006	ADJUSTMENT	411 AC CONTENT ADJUSTMENT	DOLL	\$1.000	0.000	\$	0.00	7,116.970	\$	7,116.97
33026-3227-94	0100	9013	411-03.30	RIDEABILITY DEDUCTION	DOLL	0.000 \$1.000	0.000	\$	0.00	0.000	\$	0.00
33026-8227-14	0100	9014	411-03.30	RIDEABILITY DEDUCTION	DOLL	0.000 \$1.000	0.000	\$	0.00	-19,597.850	\$	-19,597.85
33150-3231-94	0100	9015	411-03.30	RIDEABILITY DEDUCTION	DOLL	0.000 \$1.000	0.000	\$	0.00	0.000	\$	0.00
33150-8231-14	0100	9016	411-03.30	RIDEABILITY DEDUCTION	DOLL	0.000 \$1.000	0.000	\$	0.00	0.000	\$	0.00
33026-8227-14	0100	9001	411-03.40	MATERIAL VARIATION DEDUCTION	DOLL	0.000 \$1.000	0.000	\$	0.00	0.000	\$	0.00
33150-8231-14	0100	9007	411-03.40	MATERIAL VARIATION DEDUCTION	DOLL	0.000 \$1.000	0.000	\$	0.00	0.000	\$	0.00
33026-8227-14	0100	9002	411-05.40	LIQUID ANTI-STRIP AGENT PAYMENT	DOLL	0.000 \$1.000	0.000	\$	0.00	0.000	\$	0.00
	0100	9002	ADJUSTMENT	411 ANTI-STRIP ADJUSTMENT	DOLL	\$1.000	0.000	\$	0.00	5,431.500	\$	5,431.50

33150-8231-14	0100	9008	411-05.40	LIQUID ANTI-STRIP AGENT PAYMENT	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$1.000						
	0100	9008	ADJUSTMENT	411 ANTI-STRIP ADJUSTMENT	DOLL	\$1.000	0.000	\$	0.00	5,134.500	\$	5,134.50
33026-8227-14	0100	9003	411-05.41	HYDRATED LIME ANTI-STRIP AGENT PAYMENT	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$1.000						
33150-8231-14	0100	9009	411-05.41	HYDRATED LIME ANTI-STRIP AGENT PAYMENT	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$1.000						
33026-3227-94	0100	0010	411-12.03	SCORING FOR RUMBLE STRIPE (NON-CONTINUOUS) (8IN WIDTH)	L.M.	6.000	0.000	\$	0.00	0.000	\$	0.00
						\$450.000						
33150-3231-94	0100	9033	411-12.03	SCORING FOR RUMBLE STRIPE (NON-CONTINUOUS) (8IN WIDTH)	L.M.	0.000	0.000	\$	0.00	3.790	\$	1,705.50
						\$450.000						
33026-8227-14	0100	0040	415-01.02	COLD PLANING BITUMINOUS PAVEMENT	S.Y.	86,794.000	0.000	\$	0.00	85,471.730	\$	42,735.87
						\$0.500						
33150-8231-14	0100	0050	415-01.02	COLD PLANING BITUMINOUS PAVEMENT	S.Y.	65,831.000	0.000	\$	0.00	66,644.770	\$	33,322.39
						\$0.500						
33026-8227-14	0100	0050	611-09.01	ADJUSTMENT OF EXISTING CATCHBASIN	EACH	8.000	0.000	\$	0.00	3.000	\$	1,500.00
						\$500.000						
33026-3227-94	0100	0020	705-02.02	SINGLE GUARDRAIL (TYPE 2)	L.F.	1,450.000	0.000	\$	0.00	362.250	\$	5,796.00
						\$16.000						
33026-3227-94	0100	9012	705-02.50	SHOP CURVED GUARDRAIL	L.F.	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$24.000						
33026-3227-94	0100	0030	705-04.07	TAN ENERGY ABSORBING TERM (NCHRP 350, TL3)	EACH	11.000	0.000	\$	0.00	6.000	\$	12,000.00
						\$2,000.000						
33150-3231-94	0100	0010	705-04.07	TAN ENERGY ABSORBING TERM (NCHRP 350, TL3)	EACH	7.000	0.000	\$	0.00	4.000	\$	8,000.00
						\$2,000.000						
33026-3227-94	0100	0040	706-01	GUARDRAIL REMOVED	L.F.	2,000.000	0.000	\$	0.00	250.000	\$	125.00
						\$0.500						
33150-3231-94	0100	0020	706-01	GUARDRAIL REMOVED	L.F.	350.000	0.000	\$	0.00	175.000	\$	87.50
						\$0.500						

33026-8227-14	0100	0060	712-01	TRAFFIC CONTROL	LS	1.000 \$11,200.000	0.000	\$ 0.00	1.000	\$ 11,200.00
33150-8231-14	0100	0060	712-01	TRAFFIC CONTROL	LS	1.000 \$8,800.000	0.000	\$ 0.00	1.000	\$ 8,800.00
33026-3227-94	0100	9500	712-01.01	ADDITIONAL TRAFFIC CONTROL	LS	0.000 \$500.000	0.000	\$ 0.00	1.000	\$ 500.00
33150-3231-94	0100	9501	712-01.01	ADDITIONAL TRAFFIC CONTROL	LS	0.000 \$500.000	0.000	\$ 0.00	1.000	\$ 500.00
33026-8227-14	0100	0070	712-04.01	FLEXIBLE DRUMS (CHANNELIZING)	EACH	150.000 \$22.000	0.000	\$ 0.00	0.000	\$ 0.00
33150-8231-14	0100	0070	712-04.01	FLEXIBLE DRUMS (CHANNELIZING)	EACH	150.000 \$22.000	0.000	\$ 0.00	0.000	\$ 0.00
33026-8227-14	0100	0080	712-05.01	WARNING LIGHTS (TYPE A)	EACH	25.000 \$24.000	0.000	\$ 0.00	0.000	\$ 0.00
33150-3231-94	0100	0030	712-05.01	WARNING LIGHTS (TYPE A)	EACH	7.000 \$24.000	0.000	\$ 0.00	0.000	\$ 0.00
33150-8231-14	0100	0080	712-05.03	WARNING LIGHTS (TYPE C)	EACH	25.000 \$26.000	0.000	\$ 0.00	0.000	\$ 0.00
33026-8227-14	0100	0090	712-06	SIGNS (CONSTRUCTION)	S.F.	1,006.000 \$7.000	0.000	\$ 0.00	1,013.000	\$ 7,091.00
33150-8231-14	0100	0090	712-06	SIGNS (CONSTRUCTION)	S.F.	759.000 \$7.000	0.000	\$ 0.00	561.000	\$ 3,927.00
33026-8227-14	0100	0100	712-08.03	ARROW BOARD (TYPE C)	EACH	2.000 \$750.000	0.000	\$ 0.00	2.000	\$ 1,500.00
33150-8231-14	0100	0100	712-08.03	ARROW BOARD (TYPE C)	EACH	2.000 \$750.000	0.000	\$ 0.00	2.000	\$ 1,500.00
33026-3227-94	0100	0050	713-02.30	FLEXIBLE TUBULAR DELINEATOR	EACH	40.000 \$68.000	0.000	\$ 0.00	40.000	\$ 2,720.00

33150-3231-94	0100	9502	713-16.09	RAILROAD ADVANCE WARNING SIGN AND SUPPORT	EACH	0.000 \$275.000	0.000	\$ 0.00	3.000	\$ 825.00
33026-3227-94	0100	0060	713-16.20	SIGNS (DESCRIPTION) (BICYCLE SYMBOL (W11-1))	EACH	6.000 \$155.000	0.000	\$ 0.00	4.000	\$ 620.00
33026-3227-94	0100	0070	713-16.21	SIGNS (DESCRIPTION) (SHARE THE ROAD (W16-1))	EACH	6.000 \$55.000	0.000	\$ 0.00	4.000	\$ 220.00
33026-3227-94	0100	0080	713-16.22	SIGNS (DESCRIPTION) (BIKE LANE (R3-17))	EACH	14.000 \$160.000	0.000	\$ 0.00	12.000	\$ 1,920.00
33026-3227-94	0100	0090	713-16.23	SIGNS (DESCRIPTION) (BICYCLE CURVE RT WARNING)	EACH	4.000 \$30.000	0.000	\$ 0.00	4.000	\$ 120.00
33026-3227-94	0100	9503	713-16.24	SIGNS (DESCRIPTION) Bike Route (D11-1) Sign, Post and Installation	EACH	0.000 \$175.000	0.000	\$ 0.00	4.000	\$ 700.00
33026-3227-94	0100	9504	713-16.25	SIGNS (DESCRIPTION) (Street Name) (D1-1a)	EACH	0.000 \$175.000	0.000	\$ 0.00	2.000	\$ 350.00
33026-3227-94	0100	9505	713-16.26	SIGNS (DESCRIPTION) Signs ("Ends") (R3-17b)	EACH	0.000 \$150.000	0.000	\$ 0.00	2.000	\$ 300.00
33026-3227-94	0100	0100	716-01.21	Snwplwble Pvmt Mrkrs (Bi-Dir)(1 Color)	EACH	250.000 \$26.000	0.000	\$ 0.00	169.000	\$ 4,394.00
33150-3231-94	0100	0040	716-01.21	Snwplwble Pvmt Mrkrs (Bi-Dir)(1 Color)	EACH	300.000 \$26.000	0.000	\$ 0.00	104.000	\$ 2,704.00
33026-3227-94	0100	9506	716-01.22	Snwplwble Pvmt Mrkrs (Mono-Dir)(1 Color)	EACH	0.000 \$30.000	0.000	\$ 0.00	64.000	\$ 1,920.00
33150-3231-94	0100	9507	716-01.22	Snwplwble Pvmt Mrkrs (Mono-Dir)(1 Color)	EACH	0.000 \$30.000	0.000	\$ 0.00	369.000	\$ 11,070.00
33026-3227-94	0100	0110	716-02.03	PLASTIC PAVEMENT MARKING (CROSS-WALK)	L.F.	350.000 \$7.000	0.000	\$ 0.00	114.000	\$ 798.00
33026-3227-94	0100	0120	716-02.04	PLASTIC PAVEMENT MARKING(CHANNELIZATION STRIPING)	S.Y.	170.000 \$17.000	0.000	\$ 0.00	15.222	\$ 258.77

33150-3231-94	0100	0050	716-02.04	PLASTIC PAVEMENT MARKING(CHANNELIZATION STRIPING)	S.Y.	13.000 \$17.000	0.000	\$ 0.00	30.225	\$ 513.83
33026-3227-94	0100	0130	716-02.05	PLASTIC PAVEMENT MARKING (STOP LINE)	L.F.	550.000 \$9.000	0.000	\$ 0.00	486.000	\$ 4,374.00
33150-3231-94	0100	0060	716-02.05	PLASTIC PAVEMENT MARKING (STOP LINE)	L.F.	270.000 \$9.000	0.000	\$ 0.00	347.000	\$ 3,123.00
33026-3227-94	0100	0140	716-02.06	PLASTIC PAVEMENT MARKING (TURN LANE ARROW)	EACH	12.000 \$150.000	0.000	\$ 0.00	11.000	\$ 1,650.00
33150-3231-94	0100	0070	716-02.06	PLASTIC PAVEMENT MARKING (TURN LANE ARROW)	EACH	20.000 \$150.000	0.000	\$ 0.00	18.000	\$ 2,700.00
33026-3227-94	0100	0150	716-03.01	PLASTIC WORD PAVEMENT MARKING (ONLY)	EACH	2.000 \$200.000	0.000	\$ 0.00	2.000	\$ 400.00
33150-3231-94	0100	0080	716-03.02	PLASTIC WORD PAVEMENT MARKING (RXR)	EACH	4.000 \$325.000	0.000	\$ 0.00	4.000	\$ 1,300.00
33150-3231-94	0100	9508	716-04.01	PLASTIC PAVEMENT MARKING (STRAIGHT-TURN ARROW)	EACH	0.000 \$175.000	0.000	\$ 0.00	5.000	\$ 875.00
33026-3227-94	0100	0160	716-04.02	PLASTIC PAVEMENT MARKING(DOUBLE TURNING ARROW)	EACH	2.000 \$175.000	0.000	\$ 0.00	0.000	\$ 0.00
33150-3231-94	0100	0090	716-04.02	PLASTIC PAVEMENT MARKING(DOUBLE TURNING ARROW)	EACH	6.000 \$175.000	0.000	\$ 0.00	0.000	\$ 0.00
33150-3231-94	0100	0100	716-04.05	PLASTIC PAVEMENT MARKING (STRAIGHT ARROW)	EACH	1.000 \$150.000	0.000	\$ 0.00	0.000	\$ 0.00
33150-3231-94	0100	9509	716-04.07	PLASTIC PAVEMENT MARKING (EXIT ONLY ARROW)	EACH	0.000 \$200.000	0.000	\$ 0.00	2.000	\$ 400.00
33150-3231-94	0100	9510	716-04.08	PLASTIC PAVEMENT MARKING (OPTION LANE ARROW)	EACH	0.000 \$150.000	0.000	\$ 0.00	0.000	\$ 0.00
33026-3227-94	0100	9511	716-04.12	PLASTIC PAVEMENT MARKING (YIELD LINE)	S.F.	0.000 \$18.000	0.000	\$ 0.00	45.000	\$ 810.00



33150-3231-94	0100	9512	716-04.12	PLASTIC PAVEMENT MARKING (YIELD LINE)	S.F.	0.000 \$18.000	0.000	\$ 0.00	18.000	\$ 324.00
33026-3227-94	0100	0170	716-04.13	PLASTIC PAVEMENT MARKING(BIKELANE ARROW	EACH	12.000 \$275.000	0.000	\$ 0.00	10.000	\$ 2,750.00
33150-3231-94	0100	9513	716-04.14	PLASTIC PAVEMENT MARKING (LANE REDUCTION ARROW)	EACH	0.000 \$225.000	0.000	\$ 0.00	3.000	\$ 675.00
33026-3227-94	0100	0180	716-04.15	PLASTIC PAVEMENT MARKING-BIKE SYMBOL//ARROW	EACH	6.000 \$225.000	0.000	\$ 0.00	4.000	\$ 900.00
33026-8227-14	0100	0110	716-05.01	PAINTED PAVEMENT MARKING (4" LINE)	L.M.	13.000 \$495.000	0.000	\$ 0.00	18.419	\$ 9,117.41
33150-8231-14	0100	0110	716-05.01	PAINTED PAVEMENT MARKING (4" LINE)	L.M.	27.000 \$495.000	0.000	\$ 0.00	16.202	\$ 8,019.99
33150-3231-94	0100	0110	716-12.01	ENHANCED FLATLINE THERMO PVMT MRKNG (4IN LINE)	L.M.	13.000 \$2,900.000	0.000	\$ 0.00	10.192	\$ 29,556.80
33026-3227-94	0100	9034	716-12.03	ENHANCED FLATLINE THERMO PVMT MRKNG (8IN BARRIER LINE)	L.F.	0.000 \$1.250	0.000	\$ 0.00	2,251.000	\$ 2,813.75
33150-3231-94	0100	0120	716-12.03	ENHANCED FLATLINE THERMO PVMT MRKNG (8IN BARRIER LINE)	L.F.	2,900.000 \$1.250	0.000	\$ 0.00	2,514.000	\$ 3,142.50
33026-3227-94	0100	9035	716-12.05	ENHANCED FLATLINE THERMO PVMT MRKNG (6IN DOTTED LINE)	L.F.	0.000 \$1.000	0.000	\$ 0.00	106.000	\$ 106.00
33150-3231-94	0100	0130	716-12.05	ENHANCED FLATLINE THERMO PVMT MRKNG (6IN DOTTED LINE)	L.F.	100.000 \$1.000	0.000	\$ 0.00	284.000	\$ 284.00
33026-3227-94	0100	0190	716-13.01	SPRAY THERMO PVMT MRKNG (60 mil) (4IN LINE)	L.M.	13.000 \$1,750.000	0.000	\$ 0.00	12.338	\$ 21,591.50
33026-3227-94	0100	0200	716-13.03	SPRAY THERMO PVMT MRKNG (60 mil) (8IN BARRIER LINE)	L.F.	2,000.000 \$0.750	0.000	\$ 0.00	0.000	\$ 0.00
33026-3227-94	0100	0210	716-13.05	SPRAY THERMO PVMT MRKNG (60 mil) (6IN DOTTED LINE)	L.F.	200.000 \$0.750	0.000	\$ 0.00	0.000	\$ 0.00

33026-8227-14	0100	0120	717-01	MOBILIZATION	LS	1.000 \$23,520.000	0.000	\$ 0.00	1.000	\$ 23,520.00
33150-8231-14	0100	0120	717-01	MOBILIZATION	LS	1.000 \$18,480.000	0.000	\$ 0.00	1.000	\$ 18,480.00
33026-3227-94	0100	9514	717-01.75	ADDITIONAL MOBILIZATION	LS	0.000 \$250.000	0.000	\$ 0.00	1.000	\$ 250.00
33150-3231-94	0100	9515	717-01.75	ADDITIONAL MOBILIZATION	LS	0.000 \$250.000	0.000	\$ 0.00	1.000	\$ 250.00
33150-3231-94	0100	0140	730-03.21	INSTALL PULL BOX (TYPE B)	EACH	1.000 \$500.000	0.000	\$ 0.00	1.000	\$ 500.00
33150-3231-94	0100	0150	730-12.02	CONDUIT 2" DIAMETER (PVC)	L.F.	12.000 \$15.000	0.000	\$ 0.00	12.000	\$ 180.00
33026-8227-14	0100	0130	730-14.02	SAW SLOT	L.F.	1,570.000 \$2.500	0.000	\$ 0.00	949.000	\$ 2,372.50
33150-3231-94	0100	0160	730-14.02	SAW SLOT	L.F.	350.000 \$2.500	0.000	\$ 0.00	352.000	\$ 880.00
33150-8231-14	0100	0130	730-14.02	SAW SLOT	L.F.	3,220.000 \$2.500	0.000	\$ 0.00	2,962.000	\$ 7,405.00
33026-8227-14	0100	0140	730-14.03	LOOP WIRE	L.F.	7,600.000 \$0.450	0.000	\$ 0.00	4,706.000	\$ 2,117.70
33150-3231-94	0100	0170	730-14.03	LOOP WIRE	L.F.	1,410.000 \$0.450	0.000	\$ 0.00	1,616.000	\$ 727.20
33150-8231-14	0100	0140	730-14.03	LOOP WIRE	L.F.	18,032.000 \$0.450	0.000	\$ 0.00	14,722.000	\$ 6,624.90