

Rpt-ID: RCPCSUM1

Tennessee

Date: 03/25/2013

User:

Department of Transportation
Estimate Summary to Contractor

Vendor ID: 0070001264

Vendor Name: BELL & ASSOCIATES CONSTRUCTION, L.P.

Contract ID: CNL064

Estimate Number: 0010

Pay Period: 01/10/2013
to: 02/25/2013

Contract Location:

BRIDGE REHAB & REPAIR ON I-40 OVER TURNBULL AND NAILS CREEK

Time Allowed:	212.0 days
Time Charged:	212.0 days
Elapsed Calendar Days:	212.0 days
Percent Time:	100.00 %
Percent Complete (\$)	93.78 %
Percent Behind:	6.22 %

Contractor:

BELL & ASSOCIATES CONSTRUCTION, L.P.
P O Box 363
Brentwood, TN 37024-0363
Phone:

Date Let:	02/10/2012
Date Awarded:	02/23/2012
Date Contract Executed:	03/14/2012
Date Notice to Proceed:	04/03/2012
Date Work Began:	04/03/2012
Date to be Completed:	10/31/2012
Date Time Stopped:	10/31/2012
Date Accepted:	10/31/2012

Estimate Paid: NO

Counties:

DICKSON

Project Number	BID PCT	Fed State Project Number	Description 1
22001-3186-94	62.03	BH-IE-40-3(154)	I-40 over Turnbull Creek
22001-4185-04	37.97	N/A	Dual Bridges on Interstate 40 over Nails Creek
Current Contract Amount	\$	2,068,871.27	
Original Contract Amount	\$	2,028,521.27	

	Total to Date	Prev to Date	This Estimate
Participating	\$ 1,941,952.57	\$ 1,941,952.57	\$ 0.00
Total Earnings	\$ 1,941,952.57	\$ 1,941,952.57	\$ 0.00
Stockpiled Materials	\$ 0.00	\$ 0.00	\$ 0.00
Other Line Item Adjustments	\$ 0.00	\$ 0.00	\$ 0.00
Amount Due	\$ 1,941,952.57	\$ 1,941,952.57	\$ 0.00

Test Report Payment Adjustment	\$	-16,423.39	\$	-16,423.39	\$	0.00
Total Adjusted Earnings	\$	1,925,529.18	\$	1,925,529.18	\$	0.00
Retainage	\$	0.00	\$	0.00	\$	0.00
Payment Due	\$	1,925,529.18	\$	1,925,529.18	\$	0.00

Project Number	Category Number	Line Item Number	Item Code	Description	Units	Bid Qty	Qty This Est	Amount Paid	Total Qty	Total Amt
				Supplemental Description			Unit Price			
22001-3186-94	0500	9030	108-07	LIQUIDATED DAMAGES	DAY	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1,000.000				
22001-4185-04	0500	9031	108-07	LIQUIDATED DAMAGES	DAY	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1,000.000				
22001-3186-94	0500	9028	108-08.04	LIQUIDATED DAMAGES (PER LANE)	HOUR	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1,000.000				
22001-4185-04	0500	9029	108-08.04	LIQUIDATED DAMAGES (PER LANE)	HOUR	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1,000.000				
22001-3186-94	0500	9024	109-01.01	PAY ADJUSTMENT FOR FUEL	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1.000				
	0500	9024	ADJUSTMENT	FUEL ADJUSTMENT	DOLL	\$1.000	0.000	\$ 0.00	484.500	\$ 484.50
22001-4185-04	0500	9025	109-01.01	PAY ADJUSTMENT FOR FUEL	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1.000				
	0500	9025	ADJUSTMENT	FUEL ADJUSTMENT	DOLL	\$1.000	0.000	\$ 0.00	471.440	\$ 471.44
22001-3186-94	0500	9026	109-01.02	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1.000				
22001-4185-04	0500	9027	109-01.02	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1.000				
22001-3186-94	0500	9500	202-01.04	REMOVAL AND DISPOSAL OF TRASH AND	C.Y.	0.000	0.000	\$ 0.00	850.000	\$ 25,500.00

				DEBRIS			\$30.000				
22001-4185-04	0500	0010	202-04.01	REMOVAL OF STRUCTURES (DESCRIPTION, STA.) (22-I-0040-14.38, EBL & WBL)	LS	1.000	0.000	\$ 0.00	1.000	\$ 39,742.45	
						\$39,742.450					
22001-3186-94	0500	0010	203-01	ROAD & DRAINAGE EXCAVATION (UNCLASSIFIED)	C.Y.	75.000	0.000	\$ 0.00	0.000	\$ 0.00	
						\$5.950					
22001-3186-94	0500	9022	203-01.03	ROAD & DRAINAGE EXCAVATION (ADDITIONAL MATERIAL)	C.Y.	0.000	0.000	\$ 0.00	0.000	\$ 0.00	
						\$7.140					
22001-4185-04	0500	0020	203-02.01	BORROW EXCAVATION (GRADED SOLID ROCK)	TON	2,000.000	0.000	\$ 0.00	623.570	\$ 21,139.02	
						\$33.900					
22001-3186-94	0500	9023	203-05	UNDERCUTTING	C.Y.	0.000	0.000	\$ 0.00	0.000	\$ 0.00	
						\$8.925					
22001-3186-94	0500	0020	203-06	WATER	M.G.	1.000	0.000	\$ 0.00	0.000	\$ 0.00	
						\$126.470					
22001-3186-94	0500	0030	204-05	ROCK DRILLING (BRIDGES)	L.F.	360.000	0.000	\$ 0.00	54.000	\$ 1,606.50	
						\$29.750					
22001-4185-04	0500	0030	204-05	ROCK DRILLING (BRIDGES)	L.F.	96.000	0.000	\$ 0.00	72.000	\$ 2,142.00	
						\$29.750					
22001-3186-94	0500	0040	204-11	BRIDGE EXCAVATION (UNCLASSIFIED)	C.Y.	326.000	0.000	\$ 0.00	1,431.860	\$ 69,817.49	
						\$48.760					
22001-4185-04	0500	0040	204-11	BRIDGE EXCAVATION (UNCLASSIFIED)	C.Y.	84.000	0.000	\$ 0.00	123.580	\$ 6,025.76	
						\$48.760					
22001-3186-94	0500	0050	209-05	SEDIMENT REMOVAL	C.Y.	4.000	0.000	\$ 0.00	0.000	\$ 0.00	
						\$14.880					
22001-3186-94	0500	0060	209-08.02	TEMPORARY SILT FENCE (WITH BACKING)	L.F.	622.000	0.000	\$ 0.00	793.000	\$ 3,489.20	
						\$4.400					

22001-4185-04	0500	0050	209-08.02	TEMPORARY SILT FENCE (WITH BACKING)	L.F.	600.000	0.000	\$	0.00	273.000	\$	1,201.20
						\$4.400						
22001-4185-04	0500	0060	209-08.03	TEMPORARY SILT FENCE (WITHOUT BACKING)	L.F.	150.000	0.000	\$	0.00	0.000	\$	0.00
						\$2.210						
22001-4185-04	0500	0070	209-08.07	ROCK CHECK DAM PER	EACH	2.000	0.000	\$	0.00	0.000	\$	0.00
						\$440.000						
22001-3186-94	0500	0070	209-09.01	SANDBAGS	BAG	1,800.000	0.000	\$	0.00	400.000	\$	2,536.00
						\$6.340						
22001-3186-94	0500	0080	209-09.03	SEDIMENT FILTER BAG (15' X 15')	EACH	2.000	0.000	\$	0.00	0.000	\$	0.00
						\$162.610						
22001-4185-04	0500	0080	209-09.04	SEDIMENT FILTER BAG(15' X 10')	EACH	2.000	0.000	\$	0.00	1.000	\$	162.61
						\$162.610						
22001-3186-94	0500	0090	209-20.03	POLYETHYLENE SHEETING (6 MIL. MINIMUM)	S.Y.	60.000	0.000	\$	0.00	0.000	\$	0.00
						\$2.980						
22001-3186-94	0500	9034	209-65.04	TEMPORARY IN STREAM DIVERSION	L.F.	0.000	0.000	\$	0.00	600.000	\$	25,758.00
						\$42.930						
22001-4185-04	0500	0090	209-65.04	TEMPORARY IN STREAM DIVERSION	L.F.	600.000	0.000	\$	0.00	600.000	\$	25,758.00
						\$42.930						
22001-3186-94	0500	0100	303-10.01	MINERAL AGGREGATE (SIZE 57)	TON	102.000	0.000	\$	0.00	0.000	\$	0.00
						\$32.570						
22001-4185-04	0500	0100	303-10.01	MINERAL AGGREGATE (SIZE 57)	TON	130.000	0.000	\$	0.00	0.000	\$	0.00
						\$32.570						
22001-3186-94	0500	0112	307-03.08	ASPHALT CONCRETE MIX (PG76-22) (BPMB-HM) GRADING B-M2	TON	143.000	0.000	\$	0.00	433.370	\$	58,591.62
						\$135.200						
22001-4185-04	0500	0112	307-03.08	ASPHALT CONCRETE MIX (PG76-22) (BPMB-HM) GRADING B-M2	TON	538.000	0.000	\$	0.00	394.500	\$	53,336.40
						\$135.200						

22001-3186-94	0500	9017	307-03.20	PRICE ADJUSTMENT FOR AC CONTENT	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$1.000						
	0500	9017	ADJUSTMENT	307 AC CONTENT ADJUSTMENT	DOLL	\$1.000	0.000	\$	0.00	-2,500.540	\$	-2,500.54
22001-4185-04	0500	9002	307-03.20	PRICE ADJUSTMENT FOR AC CONTENT	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$1.000						
	0500	9002	ADJUSTMENT	307 AC CONTENT ADJUSTMENT	DOLL	\$1.000	0.000	\$	0.00	-2,276.270	\$	-2,276.27
22001-3186-94	0500	9018	307-05.40	LIQUID ANTI-STRIP AGENT PAYMENT	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$1.000						
22001-4185-04	0500	9003	307-05.40	LIQUID ANTI-STRIP AGENT PAYMENT	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$1.000						
	0500	9003	ADJUSTMENT	307 ANTI-STRIP ADJUSTMENT	DOLL	\$1.000	0.000	\$	0.00	107.900	\$	107.90
22001-3186-94	0500	9019	307-05.41	HYDRATE LIME ANTI-STRIP AGENT PAYMENT	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$1.000						
22001-4185-04	0500	9004	307-05.41	HYDRATE LIME ANTI-STRIP AGENT PAYMENT	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$1.000						
22001-3186-94	0500	0120	403-01	BITUMINOUS MATERIAL FOR TACK COAT (TC)	TON	1.000	0.000	\$	0.00	0.000	\$	0.00
						\$766.200						
22001-4185-04	0500	0120	403-01	BITUMINOUS MATERIAL FOR TACK COAT (TC)	TON	2.000	0.000	\$	0.00	0.000	\$	0.00
						\$766.200						
22001-3186-94	0500	9011	407-07	DENSITY DEDUCTION	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$1.000						
22001-4185-04	0500	9005	407-07	DENSITY DEDUCTION	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$1.000						
22001-3186-94	0500	9012	407-09	ASPHALT CEMENT CONTENT & GRADATION DEDUCTION	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$1.000						
22001-4185-04	0500	9006	407-09	ASPHALT CEMENT CONTENT & GRADATION DEDUCTION	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00

22001-4185-04	0500	0140	411-12.01	SCORING SHOULDERS (CONTINUOUS) (16IN WIDTH)	L.M.	1.000	0.000	\$	0.00	0.350	\$	770.21
						\$2,200.600						
22001-3186-94	0500	0150	415-01.02	COLD PLANING BITUMINOUS PAVEMENT	S.Y.	5,400.000	0.000	\$	0.00	3,150.000	\$	11,938.50
						\$3.790						
22001-4185-04	0500	0150	415-01.02	COLD PLANING BITUMINOUS PAVEMENT	S.Y.	5,906.000	0.000	\$	0.00	2,955.560	\$	11,201.57
						\$3.790						
22001-3186-94	0500	0160	602-10.05	BRACING REPAIRS	LS	1.000	0.000	\$	0.00	1.000	\$	4,937.86
						\$4,937.855						
22001-4185-04	0500	0160	602-10.05	BRACING REPAIRS	LS	1.000	0.000	\$	0.00	1.000	\$	4,937.86
						\$4,937.855						
22001-3186-94	0500	9000	604-01.08	CLASS A CONCRETE (BRIDGE) (FOUNDATION LEVELING)	C.Y.	0.000	0.000	\$	0.00	695.290	\$	110,222.93
						\$158.528						
22001-3186-94	0500	0170	604-03.01	CLASS A CONCRETE (BRIDGES)	C.Y.	654.000	0.000	\$	0.00	773.380	\$	306,505.96
						\$396.320						
22001-4185-04	0500	9032	604-03.01	CLASS A CONCRETE (BRIDGES)	C.Y.	0.000	0.000	\$	0.00	537.810	\$	213,144.86
						\$396.320						
22001-3186-94	0500	0180	604-03.02	STEEL BAR REINFORCEMENT (BRIDGES)	LB.	56,243.000	0.000	\$	0.00	56,462.370	\$	40,088.28
						\$0.710						
22001-4185-04	0500	0170	604-03.07	CLASS A CONCRETE (DESCRIPTION) (HIGH EARLY STRENGTH)	C.Y.	414.000	0.000	\$	0.00	0.000	\$	0.00
						\$452.880						
22001-3186-94	0500	0190	604-04.02	APPLIED TEXTURE FINISH (EXISTING STRUCTURES)	S.Y.	830.000	0.000	\$	0.00	4,274.200	\$	24,320.20
						\$5.690						
	0500	0190	ADJUSTMENT	TEST REPORT PAYMENT ADJUSTMENT	S.Y.	\$ 5.690	0.000	\$	0.00	-34.200	\$	-194.60
22001-4185-04	0500	0180	604-04.02	APPLIED TEXTURE FINISH (EXISTING STRUCTURES)	S.Y.	2,025.000	0.000	\$	0.00	2,511.420	\$	14,289.98
						\$5.690						
	0500	0180	ADJUSTMENT	TEST REPORT PAYMENT ADJUSTMENT	S.Y.	\$ 5.690	0.000	\$	0.00	-2,511.420	\$	-14,289.98

22001-3186-94	0500	0200	604-10.05	CONCRETE	S.F.	1,624.000	0.000	\$	0.00	0.000	\$	0.00
						\$39.560						
22001-4185-04	0500	9033	604-10.05	CONCRETE	S.F.	0.000	0.000	\$	0.00	485.010	\$	19,187.00
						\$39.560						
22001-3186-94	0500	0210	604-10.14	REMOVE EXISTING WEARING SURFACE	LS	1.000	0.000	\$	0.00	1.000	\$	20,247.41
						\$20,247.405						
22001-4185-04	0500	0190	604-10.14	REMOVE EXISTING WEARING SURFACE	LS	1.000	0.000	\$	0.00	1.000	\$	20,247.41
						\$20,247.405						
22001-4185-04	0500	0200	604-10.18	REINFORCING STEEL (REPAIRS)	LB.	47,728.000	0.000	\$	0.00	47,728.000	\$	33,886.88
						\$0.710						
22001-3186-94	0500	0220	604-10.30	BRIDGE DECK REPAIRS (FULL DEPTH OF SLAB)	S.Y.	240.000	0.000	\$	0.00	48.300	\$	11,522.45
						\$238.560						
22001-4185-04	0500	0210	604-10.30	BRIDGE DECK REPAIRS (FULL DEPTH OF SLAB)	S.Y.	10.000	0.000	\$	0.00	0.220	\$	52.48
						\$238.560						
22001-3186-94	0500	0230	604-10.50	BRIDGE DECK REPAIRS (PARTIAL DEPTH OF SLAB)	S.Y.	300.000	0.000	\$	0.00	0.000	\$	0.00
						\$189.460						
22001-4185-04	0500	0220	604-10.50	BRIDGE DECK REPAIRS (PARTIAL DEPTH OF SLAB)	S.Y.	160.000	0.000	\$	0.00	91.120	\$	17,263.60
						\$189.460						
22001-3186-94	0500	0240	604-10.54	CONCRETE REPAIRS	S.F.	5,009.000	0.000	\$	0.00	3,959.100	\$	224,322.61
						\$56.660						
22001-4185-04	0500	0230	604-10.54	CONCRETE REPAIRS	S.F.	30.000	0.000	\$	0.00	0.000	\$	0.00
						\$56.660						
22001-4185-04	0500	9501	604-10.58	EPOXY INJECTION (INJECTION)	GAL.	0.000	0.000	\$	0.00	5.000	\$	1,000.00
						\$200.000						
22001-4185-04	0500	9502	604-10.62	EPOXY INJECTION REPAIR (COMPLETE AND IN PLACE)	L.F.	0.000	0.000	\$	0.00	10.000	\$	1,850.00
						\$185.000						

22001-3186-94	0500	9001	604-22.50	DEFECTIVE CONCRETE	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$1.000						
22001-3186-94	0500	0250	617-01	BRIDGE DECK SEALANT	S.Y.	2,430.000	0.000	\$	0.00	2,430.000	\$	35,648.10
						\$14.670						
22001-4185-04	0500	0240	617-01	BRIDGE DECK SEALANT	S.Y.	1,776.000	0.000	\$	0.00	1,674.000	\$	24,557.58
						\$14.670						
22001-3186-94	0500	0260	621-03.11	72" TEMPORARY DRAINAGE PIPE	L.F.	520.000	0.000	\$	0.00	288.000	\$	44,236.80
						\$153.600						
22001-3186-94	0500	0270	709-05.08	MACHINED RIP-RAP (CLASS B)	TON	2,314.000	0.000	\$	0.00	2,965.480	\$	104,977.99
						\$35.400						
22001-4185-04	0500	0250	709-10.01	GABIONS (DESCRIPTION) (MATTRESS - 1'-0" THICK)	C.Y.	310.000	0.000	\$	0.00	132.650	\$	17,216.64
						\$129.790						
22001-3186-94	0500	0280	712-01	TRAFFIC CONTROL	LS	1.000	0.000	\$	0.00	1.000	\$	3,295.23
						\$3,295.230						
22001-4185-04	0500	0260	712-01	TRAFFIC CONTROL	LS	1.000	0.000	\$	0.00	1.000	\$	3,295.23
						\$3,295.230						
22001-3186-94	0500	9503	712-01.01	ADDITIONAL TRAFFIC CONTROL	LS	0.000	0.000	\$	0.00	1.000	\$	12,000.00
						\$12,000.000						
22001-3186-94	0500	0290	712-04.01	FLEXIBLE DRUMS (CHANNELIZING)	EACH	56.000	0.000	\$	0.00	150.000	\$	5,280.00
						\$35.200						
22001-4185-04	0500	0270	712-04.01	FLEXIBLE DRUMS (CHANNELIZING)	EACH	84.000	0.000	\$	0.00	162.000	\$	5,702.40
						\$35.200						
22001-3186-94	0500	0300	712-05.01	WARNING LIGHTS (TYPE A)	EACH	10.000	0.000	\$	0.00	0.000	\$	0.00
						\$35.100						
22001-4185-04	0500	0280	712-05.01	WARNING LIGHTS (TYPE A)	EACH	84.000	0.000	\$	0.00	0.000	\$	0.00
						\$35.100						
22001-3186-94	0500	0310	712-06	SIGNS (CONSTRUCTION)	S.F.	1,000.000	0.000	\$	0.00	292.000	\$	2,073.20
						\$7.100						

22001-4185-04	0500	0290	712-06	SIGNS (CONSTRUCTION)	S.F.	864.000	0.000	\$	0.00	882.000	\$	6,262.20
						\$7.100						
22001-3186-94	0500	0320	712-08.03	ARROW BOARD (TYPE C)	EACH	2.000	0.000	\$	0.00	0.000	\$	0.00
						\$766.900						
22001-4185-04	0500	0300	712-08.03	ARROW BOARD (TYPE C)	EACH	2.000	0.000	\$	0.00	2.000	\$	1,533.80
						\$766.900						
22001-3186-94	0500	0330	712-09.01	REMOVABLE PAVEMENT MARKING LINE	L.F.	3,720.000	0.000	\$	0.00	0.000	\$	0.00
						\$3.320						
22001-4185-04	0500	0310	712-09.01	REMOVABLE PAVEMENT MARKING LINE	L.F.	6,440.000	0.000	\$	0.00	0.000	\$	0.00
						\$3.320						
22001-3186-94	0500	0340	713-16.01	CHANGEABLE MESSAGE SIGN UNIT	EACH	2.000	0.000	\$	0.00	3.000	\$	20,461.50
						\$6,820.500						
22001-4185-04	0500	0320	713-16.01	CHANGEABLE MESSAGE SIGN UNIT	EACH	2.000	0.000	\$	0.00	3.000	\$	20,461.50
						\$6,820.500						
22001-3186-94	0500	0350	716-01.22	Snwplwble Pvmt Mrkrs (Mono-Dir)(1 Color)	EACH	8.000	0.000	\$	0.00	16.000	\$	2,166.40
						\$135.400						
22001-4185-04	0500	0330	716-01.22	Snwplwble Pvmt Mrkrs (Mono-Dir)(1 Color)	EACH	22.000	0.000	\$	0.00	12.000	\$	1,624.80
						\$135.400						
22001-3186-94	0500	9035	716-12.02	ENHANCED FLATLINE THERMO PVMT MRKNG (6IN LINE)	L.M.	0.000	0.000	\$	0.00	0.548	\$	7,126.47
						\$13,004.500						
22001-4185-04	0500	0340	716-12.02	ENHANCED FLATLINE THERMO PVMT MRKNG (6IN LINE)	L.M.	1.000	0.000	\$	0.00	0.466	\$	6,060.10
						\$13,004.500						
22001-3186-94	0500	0360	717-01	MOBILIZATION	LS	1.000	0.000	\$	0.00	1.000	\$	49,323.36
						\$49,323.360						
22001-4185-04	0500	0350	717-01	MOBILIZATION	LS	1.000	0.000	\$	0.00	1.000	\$	49,323.36
						\$49,323.360						

22001-3186-94	0500	0370	740-10.03	GEOTEXTILE (TYPE III)(EROSION CONTROL)	S.Y.	899.000	0.000	\$	0.00	33.330	\$	93.32
						\$2.800						
22001-4185-04	0500	0360	740-10.03	GEOTEXTILE (TYPE III)(EROSION CONTROL)	S.Y.	160.000	0.000	\$	0.00	207.780	\$	581.78
						\$2.800						
22001-4185-04	0500	0370	740-11.02	TEMPORARY SEDIMENT TUBE 12IN (DESCRIPTION) (DIAMETER)	L.F.	600.000	0.000	\$	0.00	600.000	\$	3,600.00
						\$6.000						
22001-3186-94	0500	0380	801-01	SEEDING (WITH MULCH)	UNIT	41.000	0.000	\$	0.00	59.110	\$	1,938.81
						\$32.800						
	0500	0380	ADJUSTMENT	TEST REPORT PAYMENT ADJUSTMENT	UNIT	\$ 32.800	0.000	\$	0.00	-59.110	\$	-1,938.81
22001-3186-94	0500	0390	801-01.07	TEMPORARY SEEDING (WITH MULCH)	UNIT	63.000	0.000	\$	0.00	0.000	\$	0.00
						\$32.800						
22001-3186-94	0500	9020	801-02	SEEDING (WITHOUT MULCH)	UNIT	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$14.760						
22001-3186-94	0500	0400	801-03	WATER (SEEDING & SODDING)	M.G.	5.000	0.000	\$	0.00	0.000	\$	0.00
						\$55.800						
22001-3186-94	0500	9021	801-06	MULCH	UNIT	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$19.680						