

Rpt-ID: RCPCSUM1

User:

Tennessee

Department of Transportation
Estimate Summary to Contractor

Date: 06/04/2013

Vendor ID: 0000006019

Vendor Name: SUMMERS-TAYLOR, INC.

Contract ID: CNL069

Estimate Number: 0006

Pay Period: 09/13/2012

to: 09/13/2012

Contract Location:

RESURFACING ON SR-67 AND SR-36

Time Allowed:

153.0 days

Time Charged:

135.0 days

Elapsed Calendar Days:

135.0 days

Percent Time:

88.24 %

Percent Complete (\$)

100.49 %

Percent Behind:

- %

Contractor:

SUMMERS-TAYLOR, INC.
300 West Elk Avenue
Elizabethton, TN 37643
Phone:

Date Let:

03/23/2012

Date Awarded:

04/03/2012

Date Contract Executed:

04/23/2012

Date Notice to Proceed:

05/01/2012

Date Work Began:

05/01/2012

Date to be Completed:

09/30/2012

Date Time Stopped:

09/12/2012

Date Accepted:

00/00/0000

Estimate Paid: NO

Counties:

WASHINGTON

Project Number	BID PCT	Fed State Project Number	Description 1
90006-3218-94	0.32	STP/HSIP-NHE-36(51)	SR 36 From: Jct. SB SR 34 (LM 0.00) To: 0.16 mile N. of
90006-8218-14	6.48	STP/HSIP-NHE-36(51)	SR 36 From: Jct. SB SR 34 (LM 0.00) To: 0.16 mile N. of
90027-3213-94	0.99	STP/HSIP-NHE-67(27)	SR 67 From: Jct. Galen Dr. (LM 8.57) To: Jct. SR 381 (LM
90027-8213-14	4.79	STP/HSIP-NHE-67(27)	SR 67 From: Jct. Galen Dr. (LM 8.57) To: Jct. SR 381 (LM
90105-3218-94	6.36	STP/HSIP-NHE-381(12)	SR 381 From: Jct. SR 67 (LM 0.00) To: Beginning of ramps
90105-8218-14	81.07	STP/HSIP-NHE-381(12)	SR 381 From: Jct. SR 67 (LM 0.00) To: Beginning of ramps
Current Contract Amount		\$	4,796,024.90
Original Contract Amount		\$	4,794,783.50

Participating	Total to Date	Prev to Date	This Estimate
	\$ 4,778,099.87	\$ 4,765,244.69	\$ 12,855.18

Total Earnings	\$	4,778,099.87	\$	4,765,244.69	\$	12,855.18
Stockpiled Materials	\$	0.00	\$	0.00	\$	0.00
Other Line Item Adjustments	\$	0.00	\$	0.00	\$	0.00
Amount Due	\$	4,778,099.87	\$	4,765,244.69	\$	12,855.18
Test Report Payment Adjustment	\$	0.00	\$	0.00	\$	0.00
Total Adjusted Earnings	\$	4,778,099.87	\$	4,765,244.69	\$	12,855.18
Retainage	\$	0.00	\$	0.00	\$	0.00
Payment Due	\$	4,778,099.87	\$	4,765,244.69	\$	12,855.18

Project Number	Category Number	Line Item Number	Item Code	Description	Units	Bid Qty	Qty This Est	Amount Paid	Total Qty	Total Amt
				Supplemental Description			Unit Price			
90006-3218-94	0100	9046	108-07	LIQUIDATED DAMAGES	DAY	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1,000.000				
90006-8218-14	0100	9047	108-07	LIQUIDATED DAMAGES	DAY	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1,000.000				
90027-3213-94	0100	9048	108-07	LIQUIDATED DAMAGES	DAY	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1,000.000				
90027-8213-14	0100	9049	108-07	LIQUIDATED DAMAGES	DAY	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1,000.000				
90105-3218-94	0100	9050	108-07	LIQUIDATED DAMAGES	DAY	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1,000.000				
90105-8218-14	0100	9051	108-07	LIQUIDATED DAMAGES	DAY	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1,000.000				
90006-3218-94	0100	9040	108-08.04	LIQUIDATED DAMAGES	HOUR	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1,000.000				
90006-8218-14	0100	9041	108-08.04	LIQUIDATED DAMAGES	HOUR	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1,000.000				
90027-3213-94	0100	9042	108-08.04	LIQUIDATED DAMAGES	HOUR	0.000	0.000	\$ 0.00	0.000	\$ 0.00

						\$1,000.000						
90027-8213-14	0100	9043	108-08.04	LIQUIDATED DAMAGES	HOUR	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$1,000.000						
90105-3218-94	0100	9044	108-08.04	LIQUIDATED DAMAGES	HOUR	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$1,000.000						
90105-8218-14	0100	9045	108-08.04	LIQUIDATED DAMAGES	HOUR	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$1,000.000						
90006-3218-94	0100	9028	109-01.01	PAY ADJUSTMENT FOR FUEL	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$1.000						
90006-8218-14	0100	9029	109-01.01	PAY ADJUSTMENT FOR FUEL	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$1.000						
	0100	9029	ADJUSTMENT	FUEL ADJUSTMENT	DOLL	\$1.000	0.000	\$	0.00	-415.760	\$	-415.76
90027-3213-94	0100	9030	109-01.01	PAY ADJUSTMENT FOR FUEL	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$1.000						
90027-8213-14	0100	9031	109-01.01	PAY ADJUSTMENT FOR FUEL	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$1.000						
	0100	9031	ADJUSTMENT	FUEL ADJUSTMENT	DOLL	\$1.000	0.290	\$	0.29	-1,612.260	\$	-1,612.26
90105-3218-94	0100	9032	109-01.01	PAY ADJUSTMENT FOR FUEL	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$1.000						
90105-8218-14	0100	9033	109-01.01	PAY ADJUSTMENT FOR FUEL	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$1.000						
	0100	9033	ADJUSTMENT	FUEL ADJUSTMENT	DOLL	\$1.000	0.000	\$	0.00	-27,846.400	\$	-27,846.40
90006-3218-94	0100	9034	109-01.02	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$1.000						
90006-8218-14	0100	9035	109-01.02	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$1.000						
90027-3213-94	0100	9036	109-01.02	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$1.000						
90027-8213-14	0100	9037	109-01.02	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00

							\$1.000					
90105-3218-94	0100	9038	109-01.02	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$1.000						
90105-8218-14	0100	9039	109-01.02	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$1.000						
90027-8213-14	0100	0010	208-01	SHOULDERS AND DITCHES	L.M.	1.600	0.000	\$	0.00	1.600	\$	2,000.00
						\$1,250.000						
90105-8218-14	0100	0010	208-01	SHOULDERS AND DITCHES	L.M.	11.200	0.000	\$	0.00	11.200	\$	14,000.00
						\$1,250.000						
90027-8213-14	0100	0020	303-01	MINERAL AGGREGATE, TYPE A BASE, GRADING D	TON	268.000	0.000	\$	0.00	0.000	\$	0.00
						\$29.450						
90105-8218-14	0100	0020	303-01	MINERAL AGGREGATE, TYPE A BASE, GRADING D	TON	1,856.000	0.000	\$	0.00	2,098.750	\$	61,808.19
						\$29.450						
90006-8218-14	0100	0010	307-01.15	ASC MIX (PG64-22) (BPMLC-HM) GRADING CS	TON	541.000	-0.980	\$	-87.96	514.520	\$	46,178.17
						\$89.750						
90027-8213-14	0100	0030	307-01.15	ASC MIX (PG64-22) (BPMLC-HM) GRADING CS	TON	351.000	-0.320	\$	-28.72	386.270	\$	34,667.73
						\$89.750						
90105-8218-14	0100	0030	307-01.15	ASC MIX (PG64-22) (BPMLC-HM) GRADING CS	TON	6,970.000	0.000	\$	0.00	7,024.960	\$	630,490.16
						\$89.750						
90006-8218-14	0100	9021	307-03.20	PRICE ADJUSTMENT FOR AC CONTENT	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$1.000						
	0100	9021	ADJUSTMENT	307 AC CONTENT ADJUSTMENT	DOLL	\$1.000	4.280	\$	4.28	-2,244.460	\$	-2,244.46
90027-8213-14	0100	9024	307-03.20	PRICE ADJUSTMENT FOR AC CONTENT	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$1.000						
	0100	9024	ADJUSTMENT	307 AC CONTENT ADJUSTMENT	DOLL	\$1.000	1.400	\$	1.40	-1,692.390	\$	-1,692.39
90105-8218-14	0100	9006	307-03.20	PRICE ADJUSTMENT FOR AC CONTENT	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$1.000						
	0100	9006	ADJUSTMENT	307 AC CONTENT ADJUSTMENT	DOLL	\$1.000	0.000	\$	0.00	-30,725.060	\$	-30,725.06
90006-8218-14	0100	9022	307-05.40	LIQUID ANTI-STRIP AGENT PAYMENT	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00

	0100	9022	ADJUSTMENT	307 ANTI-STRIP ADJUSTMENT	DOLL	\$1.000	0.000	\$	0.00	405.450	\$	405.45
90027-8213-14	0100	9025	307-05.40	LIQUID ANTI-STRIP AGENT PAYMENT	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
	0100	9025	ADJUSTMENT	307 ANTI-STRIP ADJUSTMENT	DOLL	\$1.000	0.000	\$	0.00	303.450	\$	303.45
90105-8218-14	0100	9007	307-05.40	LIQUID ANTI-STRIP AGENT PAYMENT	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
	0100	9007	ADJUSTMENT	307 ANTI-STRIP ADJUSTMENT	DOLL	\$1.000	0.000	\$	0.00	5,514.380	\$	5,514.38
90006-8218-14	0100	9023	307-05.41	HYDRATE LIME ANTI-STRIP AGENT PAYMENT	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
	0100	9026	307-05.41	HYDRATE LIME ANTI-STRIP AGENT PAYMENT	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
90105-8218-14	0100	9008	307-05.41	HYDRATE LIME ANTI-STRIP AGENT PAYMENT	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
90006-8218-14	0100	0020	403-01	BITUMINOUS MATERIAL FOR TACK COAT (TC)	TON	4.000	0.000	\$	0.00	4.670	\$	3,712.65
	0100	0040	403-01	BITUMINOUS MATERIAL FOR TACK COAT (TC)	TON	3.000	0.000	\$	0.00	3.970	\$	3,156.15
90105-8218-14	0100	0040	403-01	BITUMINOUS MATERIAL FOR TACK COAT (TC)	TON	54.000	0.000	\$	0.00	54.910	\$	43,653.45
90006-8218-14	0100	9013	407-07	DENSITY DEDUCTION	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
90027-8213-14	0100	9019	407-07	DENSITY DEDUCTION	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
90105-8218-14	0100	9004	407-07	DENSITY DEDUCTION	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
90006-8218-14	0100	9014	407-09	ASPHALT CEMENT CONTENT & GRADATION DEDUCTION	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
90027-8213-14	0100	9020	407-09	ASPHALT CEMENT CONTENT & GRADATION DEDUCTION	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00

						\$1.000						
90006-8218-14	0100	9011	411-05.40	LIQUID ANTI-STRIP AGENT PAYMENT	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$1.000						
	0100	9011	ADJUSTMENT	411 ANTI-STRIP ADJUSTMENT	DOLL	\$1.000	0.000	\$	0.00	1,473.900	\$	1,473.90
90027-8213-14	0100	9017	411-05.40	LIQUID ANTI-STRIP AGENT PAYMENT	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$1.000						
	0100	9017	ADJUSTMENT	411 ANTI-STRIP ADJUSTMENT	DOLL	\$1.000	0.000	\$	0.00	1,113.080	\$	1,113.08
90105-8218-14	0100	9002	411-05.40	LIQUID ANTI-STRIP AGENT PAYMENT	DOLL	0.000	0.000	\$	0.00	6.380	\$	6.38
						\$1.000						
	0100	9002	ADJUSTMENT	411 ANTI-STRIP ADJUSTMENT	DOLL	\$1.000	0.000	\$	0.00	19,948.660	\$	19,948.66
90006-8218-14	0100	9012	411-05.41	HYDRATED LIME ANTI-STRIP AGENT PAYMENT	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$1.000						
90027-8213-14	0100	9018	411-05.41	HYDRATED LIME ANTI-STRIP AGENT PAYMENT	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$1.000						
90105-8218-14	0100	9003	411-05.41	HYDRATED LIME ANTI-STRIP AGENT PAYMENT	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$1.000						
90105-3218-94	0100	0010	411-12.01	SCORING SHOULDERS (CONTINUOUS) (16IN WIDTH)	L.M.	6.000	0.000	\$	0.00	5.270	\$	4,479.50
						\$850.000						
90105-3218-94	0100	0020	411-12.02	SCORING SHOULDERS (NON-CONTINUOUS) (16IN WIDTH)	L.M.	5.400	0.000	\$	0.00	4.840	\$	4,114.00
						\$850.000						
90006-8218-14	0100	0050	415-01.01	COLD PLANING BITUMINOUS PAVEMENT	TON	2,378.000	0.000	\$	0.00	2,110.100	\$	28,802.87
						\$13.650						
90105-8218-14	0100	0070	415-01.01	COLD PLANING BITUMINOUS PAVEMENT	TON	13,611.000	-4.460	\$	-60.88	13,580.870	\$	185,378.88
						\$13.650						
90027-8213-14	0100	0070	415-01.02	COLD PLANING BITUMINOUS PAVEMENT	S.Y.	1,383.000	0.000	\$	0.00	5,599.550	\$	32,757.37
						\$5.850						
90105-8218-14	0100	0080	611-09.01	ADJUSTMENT OF EXISTING CATCHBASIN	EACH	1.000	2.000	\$	3,000.00	6.000	\$	9,000.00
						\$1,500.000						
90006-3218-94	0100	0010	701-02.01	CONCRETE HANDICAP RAMP (RETROFIT)	S.F.	200.000	0.000	\$	0.00	121.000	\$	2,389.75

										\$19.750	
90105-3218-94	0100	0030	701-02.01	CONCRETE HANDICAP RAMP (RETROFIT)	S.F.	6,600.000	0.000	\$	0.00	8,407.660	\$ 166,051.29
						\$19.750					
90027-3213-94	0100	0010	705-02.02	SINGLE GUARDRAIL (TYPE 2)	L.F.	300.000	0.000	\$	0.00	287.500	\$ 4,887.50
						\$17.000					
90027-3213-94	0100	9027	705-02.50	SHOP CURVED GUARDRAIL	L.F.	0.000	0.000	\$	0.00	0.000	\$ 0.00
						\$25.500					
90006-3218-94	0100	0020	705-04.07	TAN ENERGY ABSORBING TERM (NCHRP 350, TL3)	EACH	1.000	0.000	\$	0.00	0.000	\$ 0.00
						\$1,950.000					
90027-3213-94	0100	0020	705-04.07	TAN ENERGY ABSORBING TERM (NCHRP 350, TL3)	EACH	10.000	0.000	\$	0.00	8.000	\$ 15,600.00
						\$1,950.000					
90105-3218-94	0100	0040	705-04.07	TAN ENERGY ABSORBING TERM (NCHRP 350, TL3)	EACH	10.000	0.000	\$	0.00	10.000	\$ 19,500.00
						\$1,950.000					
90027-3213-94	0100	0030	705-04.09	EARTH PAD FOR TYPE 38 GR END TREATMENT	EACH	7.000	0.000	\$	0.00	0.000	\$ 0.00
						\$1,450.000					
90105-3218-94	0100	0050	705-04.09	EARTH PAD FOR TYPE 38 GR END TREATMENT	EACH	10.000	0.000	\$	0.00	0.000	\$ 0.00
						\$1,450.000					
90006-8218-14	0100	0060	712-01	TRAFFIC CONTROL	LS	1.000	0.000	\$	0.00	1.000	\$ 9,875.00
						\$9,875.000					
90027-8213-14	0100	0080	712-01	TRAFFIC CONTROL	LS	1.000	0.000	\$	0.00	1.000	\$ 9,875.00
						\$9,875.000					
90105-8218-14	0100	0090	712-01	TRAFFIC CONTROL	LS	1.000	0.000	\$	0.00	1.000	\$ 79,000.00
						\$79,000.000					
90006-8218-14	0100	0070	712-04.01	FLEXIBLE DRUMS (CHANNELIZING)	EACH	130.000	0.000	\$	0.00	130.000	\$ 6,337.50
						\$48.750					
90027-8213-14	0100	0090	712-04.01	FLEXIBLE DRUMS (CHANNELIZING)	EACH	28.000	0.000	\$	0.00	28.000	\$ 1,365.00
						\$48.750					
90105-8218-14	0100	0100	712-04.01	FLEXIBLE DRUMS (CHANNELIZING)	EACH	325.000	0.000	\$	0.00	325.000	\$ 15,843.75

							\$48.750					
90006-8218-14	0100	0080	712-06	SIGNS (CONSTRUCTION)	S.F.	478.000 \$11.500	0.000	\$	0.00	362.000	\$	4,163.00
90027-8213-14	0100	0100	712-06	SIGNS (CONSTRUCTION)	S.F.	528.000 \$11.500	0.000	\$	0.00	288.000	\$	3,312.00
90105-8218-14	0100	0110	712-06	SIGNS (CONSTRUCTION)	S.F.	2,151.000 \$11.500	42.000	\$	483.00	2,358.000	\$	27,117.00
90006-8218-14	0100	0090	712-08.03	ARROW BOARD (TYPE C)	EACH	2.000 \$875.000	0.000	\$	0.00	2.000	\$	1,750.00
90105-8218-14	0100	0120	712-08.03	ARROW BOARD (TYPE C)	EACH	2.000 \$875.000	0.000	\$	0.00	2.000	\$	1,750.00
90105-3218-94	0100	0060	713-16.09	RAILROAD ADVANCE WARNING SIGN AND SUPPORT	EACH	2.000 \$395.000	0.000	\$	0.00	0.000	\$	0.00
90006-3218-94	0100	0030	713-16.20	SIGNS (DESCRIPTION) (OM-3)	EACH	2.000 \$220.000	0.000	\$	0.00	2.000	\$	440.00
90105-3218-94	0100	0070	713-16.20	SIGNS (DESCRIPTION) (OM-3)	EACH	4.000 \$220.000	0.000	\$	0.00	4.000	\$	880.00
90105-3218-94	0100	0080	713-16.21	SIGNS (DESCRIPTION) (R3-17)	EACH	12.000 \$200.000	0.000	\$	0.00	12.000	\$	2,400.00
90105-3218-94	0100	0090	713-16.22	SIGNS (DESCRIPTION) (R3-17aP)	EACH	2.000 \$150.000	0.000	\$	0.00	2.000	\$	300.00
90105-3218-94	0100	0100	713-16.23	SIGNS (DESCRIPTION) (R3-17bP)	EACH	2.000 \$150.000	0.000	\$	0.00	2.000	\$	300.00
90105-3218-94	0100	0110	713-16.24	SIGNS (DESCRIPTION) (R9-3cP)	EACH	2.000 \$150.000	0.000	\$	0.00	2.000	\$	300.00
90105-3218-94	0100	0120	713-16.25	SIGNS (DESCRIPTION) (R5-1b)	EACH	2.000 \$150.000	0.000	\$	0.00	2.000	\$	300.00
90105-3218-94	0100	0130	713-16.26	SIGNS (DESCRIPTION)	EACH	2.000	0.000	\$	0.00	2.000	\$	400.00

				(R9-5)			\$200.000					
90105-3218-94	0100	0140	713-16.27	SIGNS (DESCRIPTION) (W11-1)	EACH	4.000 \$200.000	0.000	\$	0.00	4.000	\$	800.00
90105-3218-94	0100	0150	713-16.28	SIGNS (DESCRIPTION) (W11-2)	EACH	1.000 \$200.000	0.000	\$	0.00	1.000	\$	200.00
90105-3218-94	0100	0160	713-16.29	SIGNS (DESCRIPTION) (W11-15)	EACH	1.000 \$200.000	0.000	\$	0.00	1.000	\$	200.00
90105-3218-94	0100	0170	713-16.30	SIGNS (DESCRIPTION) (W16-7p)	EACH	6.000 \$150.000	0.000	\$	0.00	6.000	\$	900.00
90105-3218-94	0100	0180	713-16.31	SIGNS (DESCRIPTION) (D11-1)	EACH	8.000 \$200.000	0.000	\$	0.00	8.000	\$	1,600.00
90105-3218-94	0100	0190	713-16.32	SIGNS (DESCRIPTION) (M6-1)	EACH	4.000 \$150.000	0.000	\$	0.00	4.000	\$	600.00
90105-3218-94	0100	0200	713-16.33	SIGNS (DESCRIPTION) (M6-4)	EACH	4.000 \$150.000	0.000	\$	0.00	4.000	\$	600.00
90105-3218-94	0100	0210	713-16.34	SIGNS (DESCRIPTION) (TN-21)	EACH	2.000 \$200.000	0.000	\$	0.00	2.000	\$	400.00
90027-3213-94	0100	0040	716-01.21	Snwplwble Pvmt Mrkrs (Bi-Dir)(1 Color)	EACH	142.000 \$45.000	0.000	\$	0.00	128.000	\$	5,760.00
90027-3213-94	0100	0050	716-01.22	Snwplwble Pvmt Mrkrs (Mono-Dir)(1 Color)	EACH	12.000 \$45.000	0.000	\$	0.00	15.000	\$	675.00
90006-3218-94	0100	0040	716-02.04	PLASTIC PAVEMENT MARKING(CHANNELIZATION STRIPING)	S.Y.	84.000 \$18.250	0.000	\$	0.00	126.468	\$	2,308.04
90027-3213-94	0100	0060	716-02.04	PLASTIC PAVEMENT MARKING(CHANNELIZATION STRIPING)	S.Y.	50.000 \$18.250	0.000	\$	0.00	20.444	\$	373.10
90105-3218-94	0100	0220	716-02.04	PLASTIC PAVEMENT MARKING(CHANNELIZATION STRIPING)	S.Y.	281.000 \$18.250	0.000	\$	0.00	912.545	\$	16,653.95
90006-3218-94	0100	0050	716-02.05	PLASTIC PAVEMENT MARKING (STOP LINE)	L.F.	108.000	0.000	\$	0.00	121.000	\$	1,675.85

							\$13.850				
90027-3213-94	0100	0070	716-02.05	PLASTIC PAVEMENT MARKING (STOP LINE)	L.F.	300.000	0.000	\$	0.00	64.000	\$ 886.40
						\$13.850					
90105-3218-94	0100	0230	716-02.05	PLASTIC PAVEMENT MARKING (STOP LINE)	L.F.	1,740.000	0.000	\$	0.00	1,821.000	\$ 25,220.85
						\$13.850					
90006-3218-94	0100	0060	716-02.06	PLASTIC PAVEMENT MARKING (TURN LANE ARROW)	EACH	15.000	0.000	\$	0.00	13.000	\$ 2,015.00
						\$155.000					
90027-3213-94	0100	0080	716-02.06	PLASTIC PAVEMENT MARKING (TURN LANE ARROW)	EACH	6.000	0.000	\$	0.00	5.000	\$ 775.00
						\$155.000					
90105-3218-94	0100	0240	716-02.06	PLASTIC PAVEMENT MARKING (TURN LANE ARROW)	EACH	176.000	0.000	\$	0.00	172.000	\$ 26,660.00
						\$155.000					
90105-3218-94	0100	0250	716-02.08	PLASTIC PAVEMENT MARKING (8" DOTTED LINE)	L.F.	2,620.000	0.000	\$	0.00	584.000	\$ 1,255.60
						\$2.150					
90105-3218-94	0100	0260	716-02.09	PLASTIC PAVEMENT MARKING (LONGITUDINAL CROSS-WALK)	L.F.	1,747.000	0.000	\$	0.00	3,229.000	\$ 60,543.75
						\$18.750					
90006-3218-94	0100	0070	716-03.01	PLASTIC WORD PAVEMENT MARKING (ONLY)	EACH	4.000	0.000	\$	0.00	3.000	\$ 735.00
						\$245.000					
90105-3218-94	0100	0270	716-03.01	PLASTIC WORD PAVEMENT MARKING (ONLY)	EACH	8.000	0.000	\$	0.00	4.000	\$ 980.00
						\$245.000					
90105-3218-94	0100	0280	716-03.02	PLASTIC WORD PAVEMENT MARKING (RXR)	EACH	5.000	0.000	\$	0.00	3.000	\$ 1,485.00
						\$495.000					
90105-3218-94	0100	0290	716-03.09	PLASTIC WORD PAVEMENT MARKING () (YIELD)	EACH	4.000	0.000	\$	0.00	4.000	\$ 1,700.00
						\$425.000					
90006-3218-94	0100	0080	716-04.07	PLASTIC PAVEMENT MARKING (EXIT ONLY ARROW)	EACH	4.000	0.000	\$	0.00	4.000	\$ 1,000.00
						\$250.000					
90105-3218-94	0100	0300	716-04.15	PLASTIC PAVEMENT MARKING-BIKE SYMBOL/ARROW	EACH	8.000	0.000	\$	0.00	8.000	\$ 3,800.00
						\$475.000					
90006-8218-14	0100	0100	716-05.01	PAINTED PAVEMENT MARKING (4" LINE)	L.M.	5.000	0.000	\$	0.00	5.480	\$ 4,356.60

