

Rpt-ID: RCPCSUM1

User:

Tennessee

Department of Transportation
Estimate Summary to Contractor

Date: 09/25/2013

Vendor ID: 000006019

Vendor Name: SUMMERS-TAYLOR, INC.

Contract ID: CNL125

Estimate Number: 0008

Pay Period: 05/21/2013

to: 08/14/2013

Contract Location:
IN BLOUNTVILLE

Time Allowed: 247.0 days
Time Charged: 218.0 days
Elapsed Calendar Days: 218.0 days
Percent Time: 88.26 %
Percent Complete (\$): 96.37 %
Percent Behind: - %

Contractor:
SUMMERS-TAYLOR, INC.
300 West Elk Avenue
Elizabethton, TN 37643
Phone:

Date Let: 08/03/2012
Date Awarded: 08/21/2012
Date Contract Executed: 09/06/2012
Date Notice to Proceed: 09/27/2012
Date Work Began: 09/28/2012
Date to be Completed: 05/31/2013
Date Time Stopped: 05/02/2013
Date Accepted: 00/00/0000

Estimate Paid: NO

Counties:
SULLIVAN

Project Number	BID PCT	Fed State Project Number	Description 1
82001-3179-44	100.00	IM-81-1(111)	Interstate 81 Exit 69 North Bound ramp intersecting S.R. 394
Current Contract Amount	\$	680,058.33	
Original Contract Amount	\$	677,318.55	

	Total to Date	Prev to Date	This Estimate
Participating	\$ 657,083.47	\$ 656,842.97	\$ 240.50
Total Earnings	\$ 657,083.47	\$ 656,842.97	\$ 240.50
Stockpiled Materials	\$ 0.00	\$ 0.00	\$ 0.00
Other Line Item Adjustments	\$ 0.00	\$ 0.00	\$ 0.00
Amount Due	\$ 657,083.47	\$ 656,842.97	\$ 240.50
Test Report Payment Adjustment	\$ 0.00	\$ 0.00	\$ 0.00

Total Adjusted Earnings	\$	657,083.47	\$	656,842.97	\$	240.50
Retainage	\$	0.00	\$	0.00	\$	0.00
Payment Due	\$	657,083.47	\$	656,842.97	\$	240.50

Project Number	Category Number	Line Item Number	Item Code	Description	Units	Bid Qty	Qty This Est	Amount Paid	Total Qty	Total Amt
				Supplemental Description			Unit Price			
82001-3179-44	0100	0010	105-01	CONSTRUCTION STAKES, LINES AND GRADES	LS	1.000	0.000	\$ 0.00	1.000	\$ 5,000.00
								\$5,000.000		
82001-3179-44	0100	9011	108-07	LIQUIDATED DAMAGES	DAY	0.000	0.000	\$ 0.00	0.000	\$ 0.00
								\$420.000		
82001-3179-44	0100	9009	109-01.01	PAY ADJUSTMENT FOR FUEL	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
								\$1.000		
	0100	9009	ADJUSTMENT	FUEL ADJUSTMENT	DOLL	\$1.000	0.000	\$ 0.00	1,171.240	\$ 1,171.24
82001-3179-44	0100	9010	109-01.02	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
								\$1.000		
	0100	9010	ADJUSTMENT	BITUMINOUS ADJUSTMENT	DOLL	\$1.000	0.000	\$ 0.00	-233.620	\$ -233.62
82001-3179-44	0100	0020	201-01	CLEARING AND GRUBBING	LS	1.000	0.000	\$ 0.00	1.000	\$ 23,650.00
								\$23,650.000		
82001-3179-44	0100	0030	203-01	ROAD & DRAINAGE EXCAVATION (UNCLASSIFIED)	C.Y.	1,024.000	0.000	\$ 0.00	850.000	\$ 29,750.00
								\$35.000		
82001-3179-44	0100	9000	203-01.03	ROAD & DRAINAGE EXCAVATION (ADDITIONAL MATERIAL)	C.Y.	0.000	0.000	\$ 0.00	0.000	\$ 0.00
								\$42.000		
82001-3179-44	0100	0040	203-03	BORROW EXCAVATION (UNCLASSIFIED)	C.Y.	1,856.000	0.000	\$ 0.00	1,313.890	\$ 26,080.72
								\$19.850		
82001-3179-44	0100	0050	203-04	PLACING AND SPREADING TOPSOIL	C.Y.	224.000	0.000	\$ 0.00	90.000	\$ 1,800.00
								\$20.000		
82001-3179-44	0100	9001	203-05	UNDERCUTTING	C.Y.	0.000	0.000	\$ 0.00	0.000	\$ 0.00

							\$52.500					
82001-3179-44	0100	0060	203-06	WATER	M.G.	19.000	0.000	\$	0.00	0.000	\$	0.00
						\$2.000						
82001-3179-44	0100	0070	209-05	SEDIMENT REMOVAL	C.Y.	24.000	0.000	\$	0.00	0.000	\$	0.00
						\$10.000						
82001-3179-44	0100	0080	209-08.02	TEMPORARY SILT FENCE (WITH BACKING)	L.F.	1,053.000	0.000	\$	0.00	801.000	\$	2,603.25
						\$3.250						
82001-3179-44	0100	0090	209-08.07	ROCK CHECK DAM PER	EACH	7.000	0.000	\$	0.00	0.000	\$	0.00
						\$210.000						
82001-3179-44	0100	0095	209-08.08	ENHANCED ROCK CHECK DAM	EACH	5.000	0.000	\$	0.00	3.000	\$	1,065.00
						\$355.000						
82001-3179-44	0100	0100	303-01	MINERAL AGGREGATE, TYPE A BASE, GRADING D	TON	1,857.000	0.000	\$	0.00	3,282.990	\$	88,148.28
						\$26.850						
82001-3179-44	0100	0110	313-03	TREATED PERMEABLE BASE	S.Y.	2,425.000	0.000	\$	0.00	1,914.370	\$	42,116.14
						\$22.000						
82001-3179-44	0100	0120	402-01	BITUMINOUS MATERIAL FOR PRIME COAT (PC)	TON	2.000	0.000	\$	0.00	0.000	\$	0.00
						\$900.000						
82001-3179-44	0100	0130	402-02	AGGREGATE FOR COVER MATERIAL (PC)	TON	5.000	0.000	\$	0.00	0.000	\$	0.00
						\$27.000						
82001-3179-44	0100	9006	407-07	DENSITY DEDUCTION	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$1.000						
82001-3179-44	0100	9007	407-09	ASPHALT CEMENT CONTENT & GRADATION DEDUCTION	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$1.000						
82001-3179-44	0100	0140	411-01.07	ACS MIX (PG64-22) GRADING E SHOULDER	TON	58.000	0.000	\$	0.00	80.600	\$	15,717.00
						\$195.000						
82001-3179-44	0100	9002	411-03.20	PRICE ADJUSTMENT FOR ASPHALT CEMENT CONTENT	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$1.000						
	0100	9002	ADJUSTMENT	411 AC CONTENT ADJUSTMENT	DOLL	\$1.000	0.000	\$	0.00	-135.770	\$	-135.77

82001-3179-44	0100	9003	411-03.40	MATERIAL VARIATION DEDUCTION	DOLL	0.000 \$1.000	0.000	\$	0.00	0.000	\$	0.00
82001-3179-44	0100	9004	411-05.40	LIQUID ANTI-STRIP AGENT PAYMENT	DOLL	0.000 \$1.000	0.000	\$	0.00	0.000	\$	0.00
	0100	9004	ADJUSTMENT	411 ANTI-STRIP ADJUSTMENT	DOLL	\$1.000	0.000	\$	0.00	51.000	\$	51.00
82001-3179-44	0100	9005	411-05.41	HYDRATED LIME ANTI-STRIP AGENT PAYMENT	DOLL	0.000 \$1.000	0.000	\$	0.00	0.000	\$	0.00
82001-3179-44	0100	0150	501-01.03	PORTLAND CEMENT CONCRETE PAVEMENT (PLAIN) 10"	S.Y.	1,670.000 \$72.500	0.000	\$	0.00	1,640.210	\$	118,915.23
82001-3179-44	0100	0160	705-02.02	SINGLE GUARDRAIL (TYPE 2)	L.F.	438.000 \$18.000	0.000	\$	0.00	400.000	\$	7,200.00
82001-3179-44	0100	9008	705-02.50	SHOP CURVED GUARDRAIL	L.F.	0.000 \$27.000	0.000	\$	0.00	25.000	\$	675.00
82001-3179-44	0100	0170	705-04.03	GUARDRAIL TERMINAL (TYPE 13)	EACH	1.000 \$700.000	0.000	\$	0.00	1.000	\$	700.00
82001-3179-44	0100	0180	705-04.05	GUARDRAIL TERMINAL (TYPE-IN-LINE)	EACH	1.000 \$700.000	0.000	\$	0.00	1.000	\$	700.00
82001-3179-44	0100	0190	705-04.07	TAN ENERGY ABSORBING TERM (NCHRP 350, TL3)	EACH	1.000 \$2,500.000	0.000	\$	0.00	1.000	\$	2,500.00
82001-3179-44	0100	0200	705-08.51	PORTABLE IMPACT ATTENUATOR NCHRP350 TL-3	EACH	1.000 \$6,700.000	0.000	\$	0.00	1.000	\$	6,700.00
82001-3179-44	0100	0210	707-01.11	CHAIN LINK FENCE (6 FOOT)	L.F.	300.000 \$13.000	0.000	\$	0.00	0.000	\$	0.00
82001-3179-44	0100	0220	707-01.12	END & CORNER POST ASSEMBLY(CHAIN-LINK FENCE 6')	EACH	2.000 \$165.000	0.000	\$	0.00	0.000	\$	0.00
82001-3179-44	0100	0230	707-08.11	HIGH-VISIBILITY CONSTRUCTION FENCE	L.F.	750.000 \$1.150	0.000	\$	0.00	0.000	\$	0.00
82001-3179-44	0100	0240	707-15.56	REMOVAL & SITE PREPARATION (CHAIN LINK FENCE)	L.F.	300.000 \$3.300	0.000	\$	0.00	0.000	\$	0.00

82001-3179-44	0100	0250	709-05.06	MACHINED RIP-RAP (CLASS A-1)	TON	50.000 \$42.000	0.000	\$	0.00	21.240	\$	892.08
82001-3179-44	0100	0255	709-05.08	MACHINED RIP-RAP (CLASS B)	TON	910.000 \$39.000	0.000	\$	0.00	165.330	\$	6,447.87
82001-3179-44	0100	0260	710-02	AGGREGATE UNDERDRAINS (WITH PIPE)	L.F.	750.000 \$9.000	0.000	\$	0.00	750.000	\$	6,750.00
82001-3179-44	0100	0270	710-05	LATERAL UNDERDRAIN	L.F.	97.000 \$16.000	0.000	\$	0.00	90.000	\$	1,440.00
82001-3179-44	0100	0280	710-06.11	LATERAL UNDERDRAIN ENDWALL (2:1)	EACH	2.000 \$500.000	0.000	\$	0.00	2.000	\$	1,000.00
82001-3179-44	0100	0290	710-06.12	LATERAL UNDERDRAIN ENDWALL (3:1)	EACH	2.000 \$600.000	0.000	\$	0.00	2.000	\$	1,200.00
82001-3179-44	0100	0300	712-01	TRAFFIC CONTROL	LS	1.000 \$16,950.000	0.000	\$	0.00	1.000	\$	16,950.00
82001-3179-44	0100	9500	712-01.01	ADDITIONAL TRAFFIC CONTROL	LS	0.000 \$815.000	0.000	\$	0.00	1.000	\$	815.00
82001-3179-44	0100	0310	712-02.02	INTERCONNECTED PORTABLE BARRIER RAIL	L.F.	1,050.000 \$38.000	0.000	\$	0.00	1,050.000	\$	39,900.00
82001-3179-44	0100	0320	712-04.01	FLEXIBLE DRUMS (CHANNELIZING)	EACH	25.000 \$45.000	0.000	\$	0.00	52.000	\$	2,340.00
82001-3179-44	0100	0330	712-04.50	PORTABLE BARRIER RAIL DELINEATOR	EACH	53.000 \$21.000	0.000	\$	0.00	62.000	\$	1,302.00
82001-3179-44	0100	0340	712-05.01	WARNING LIGHTS (TYPE A)	EACH	2.000 \$36.000	0.000	\$	0.00	2.000	\$	72.00
82001-3179-44	0100	0350	712-05.03	WARNING LIGHTS (TYPE C)	EACH	18.000 \$36.000	0.000	\$	0.00	24.000	\$	864.00
82001-3179-44	0100	0360	712-06	SIGNS (CONSTRUCTION)	S.F.	216.000 \$10.000	0.000	\$	0.00	295.250	\$	2,952.50

82001-3179-44	0100	0370	712-08.03	ARROW BOARD (TYPE C)	EACH	1.000 \$725.000	0.000	\$ 0.00	1.000	\$ 725.00
82001-3179-44	0100	0375	712-09.02	REMOVABLE PAVEMENT MARKING (8" BARRIER LINE)	L.F.	1,700.000 \$1.800	0.000	\$ 0.00	290.000	\$ 522.00
82001-3179-44	0100	0380	713-01.01	CLASS A CONCRETE (FOUNDATION FOR SIGN SUPPORTS)	C.Y.	2.000 \$650.000	0.370	\$ 240.50	1.600	\$ 1,040.00
82001-3179-44	0100	0390	713-01.02	STEEL BAR REINFORCEMENT(FOUNDATION FOR SIGN SUPPORTS)	LB.	406.000 \$3.200	0.000	\$ 0.00	558.800	\$ 1,788.16
82001-3179-44	0100	0400	713-02.14	FLEXIBLE DELINEATOR (WHITE)	EACH	8.000 \$65.000	0.000	\$ 0.00	8.000	\$ 520.00
82001-3179-44	0100	0410	713-05	STEEL HOLLOW SQUARE POST (BREAKAWAY) SIGN SUPPORTS	LB.	143.000 \$8.500	0.000	\$ 0.00	205.500	\$ 1,746.75
82001-3179-44	0100	0420	713-06	STEEL I-BEAMS & WF-BEAMS(BREAKAWAY) SIGN SUPPORT	LB.	923.000 \$8.000	0.000	\$ 0.00	1,276.500	\$ 10,212.00
82001-3179-44	0100	0430	713-11.02	PERFORATED/KNOCKOUT SQUARE TUBE POST	LB.	65.000 \$6.000	0.000	\$ 0.00	102.900	\$ 617.40
82001-3179-44	0100	0440	713-11.03	2 1/2" DIA ROUND STEEL TUBE SIGN POST	LB.	45.000 \$5.800	0.000	\$ 0.00	52.500	\$ 304.50
82001-3179-44	0100	0450	713-13.02	FLAT SHEET ALUMINUM SIGNS (0.080" THICK)	S.F.	40.000 \$25.000	0.000	\$ 0.00	39.630	\$ 990.75
82001-3179-44	0100	0460	713-13.03	FLAT SHEET ALUMINUM SIGNS (0.100" THICK)	S.F.	47.000 \$27.000	0.000	\$ 0.00	65.000	\$ 1,755.00
82001-3179-44	0100	0470	713-14	EXTRUDED ALUMINUM PANEL SIGNS	S.F.	78.000 \$49.000	0.000	\$ 0.00	78.000	\$ 3,822.00
82001-3179-44	0100	0480	713-15	REMOVAL OF SIGNS, POSTS AND FOOTINGS	LS	1.000 \$12,750.000	0.000	\$ 0.00	1.000	\$ 12,750.00
82001-3179-44	0100	0490	713-15.07	SUSPENDED FLAT SHEET ALUMINUM SIGN (0.080" THICK)	EACH	3.000 \$225.000	0.000	\$ 0.00	5.000	\$ 1,125.00

82001-3179-44	0100	0500	713-15.08	SUSPENDED FLAT SHEET ALUMINUM SIGN (0.100" THICK)	EACH	1.000 \$320.000	0.000	\$ 0.00	1.000	\$ 320.00
82001-3179-44	0100	0510	713-16.20	SIGNS (DESCRIPTION) (NO PARKING)	EACH	1.000 \$350.000	0.000	\$ 0.00	1.000	\$ 350.00
82001-3179-44	0100	0520	714-03	JACKED OR BORED CONDUIT	L.F.	176.000 \$25.000	0.000	\$ 0.00	225.000	\$ 5,625.00
82001-3179-44	0100	0530	714-03.01	DIRECT BURIAL CONDUIT (2" PVC, SCHEDULE 40)	L.F.	215.000 \$5.500	0.000	\$ 0.00	250.000	\$ 1,375.00
82001-3179-44	0100	0540	714-06.04	CABLE (1/C # 8 AWG)	L.F.	1,368.000 \$0.900	0.000	\$ 0.00	2,565.000	\$ 2,308.50
82001-3179-44	0100	0550	714-09.04	LUMINAIRES (400 WATT)	EACH	3.000 \$670.000	0.000	\$ 0.00	3.000	\$ 2,010.00
82001-3179-44	0100	0560	714-25	ELECTRICAL CONNECTION	EACH	1.000 \$580.000	0.000	\$ 0.00	1.000	\$ 580.00
82001-3179-44	0100	0570	716-01.22	Snowplowable Pavement Markers (Mono-Dir)(1 Color)	EACH	50.000 \$58.000	0.000	\$ 0.00	38.000	\$ 2,204.00
82001-3179-44	0100	0580	716-02.04	PLASTIC PAVEMENT MARKING(CHANNELIZATION STRIPING)	S.Y.	80.000 \$19.950	0.000	\$ 0.00	179.266	\$ 3,576.36
82001-3179-44	0100	0590	716-02.05	PLASTIC PAVEMENT MARKING (STOP LINE)	L.F.	113.000 \$12.000	0.000	\$ 0.00	103.000	\$ 1,236.00
82001-3179-44	0100	0600	716-02.06	PLASTIC PAVEMENT MARKING (TURN LANE ARROW)	EACH	9.000 \$150.000	0.000	\$ 0.00	9.000	\$ 1,350.00
82001-3179-44	0100	0610	716-02.08	PLASTIC PAVEMENT MARKING (8" DOTTED LINE)	L.F.	115.000 \$4.000	0.000	\$ 0.00	66.000	\$ 264.00
82001-3179-44	0100	0620	716-04.01	PLASTIC PAVEMENT MARKING (STRAIGHT-TURN ARROW)	EACH	5.000 \$165.000	0.000	\$ 0.00	5.000	\$ 825.00
82001-3179-44	0100	0630	716-04.05	PLASTIC PAVEMENT MARKING (STRAIGHT ARROW)	EACH	7.000 \$165.000	0.000	\$ 0.00	7.000	\$ 1,155.00

82001-3179-44	0100	9503	716-05.05	PAINTED PAVEMENT MARKING (STOP LINE)	L.F.	0.000 \$7.090	0.000	\$ 0.00	84.000	\$ 595.56
82001-3179-44	0100	9502	716-05.06	PAINTED PAVEMENT MARKING (TURN LANE ARROW)	EACH	0.000 \$105.000	0.000	\$ 0.00	4.000	\$ 420.00
82001-3179-44	0100	9501	716-05.20	PAINTED PAVEMENT MARKING (6" LINE)	L.M.	0.000 \$1,338.750	0.000	\$ 0.00	0.287	\$ 384.22
82001-3179-44	0100	0650	716-08.01	REMOVAL OF PAVEMENT MARKING (LINE)	L.F.	2,250.000 \$1.650	0.000	\$ 0.00	1,038.000	\$ 1,712.70
82001-3179-44	0100	0670	716-12.01	ENHANCED FLATLINE THERMO PVMT MRKNG (4IN LINE)	L.M.	1.000 \$4,500.000	0.000	\$ 0.00	0.888	\$ 3,996.00
82001-3179-44	0100	0680	716-12.02	ENHANCED FLATLINE THERMO PVMT MRKNG (6IN LINE)	L.M.	1.000 \$5,900.000	0.000	\$ 0.00	0.387	\$ 2,283.30
82001-3179-44	0100	0690	717-01	MOBILIZATION	LS	1.000 \$23,250.000	0.000	\$ 0.00	1.000	\$ 23,250.00
82001-3179-44	0100	9504	717-01.75	ADDITIONAL MOBILIZATION	LS	0.000 \$525.000	0.000	\$ 0.00	1.000	\$ 525.00
82001-3179-44	0100	0700	730-02.09	SIGNAL HEAD ASSEMBLY (130 WITH BACKPLATE)	EACH	7.000 \$695.000	0.000	\$ 0.00	7.000	\$ 4,865.00
82001-3179-44	0100	0710	730-02.30	SIGNAL HEAD ASSEMBLY (DESCRIPTION) (130A3 WITH BACKPLATE)	EACH	1.000 \$695.000	0.000	\$ 0.00	1.000	\$ 695.00
82001-3179-44	0100	0720	730-02.31	SIGNAL HEAD ASSEMBLY (DESCRIPTION) (140A1 WITH BACKPLATE)	EACH	1.000 \$885.000	0.000	\$ 0.00	1.000	\$ 885.00
82001-3179-44	0100	0730	730-03.20	INSTALL PULL BOX (TYPE A)	EACH	4.000 \$295.000	0.000	\$ 0.00	5.000	\$ 1,475.00
82001-3179-44	0100	0740	730-03.21	INSTALL PULL BOX (TYPE B)	EACH	9.000 \$550.000	0.000	\$ 0.00	12.000	\$ 6,600.00
82001-3179-44	0100	0750	730-05.01	ELECTRICAL SERVICE CONNECTION	EACH	1.000 \$1,000.000	0.000	\$ 0.00	1.000	\$ 1,000.00

82001-3179-44	0100	0760	730-08.02	SIGNAL CABLE - 5 CONDUCTOR	L.F.	93.000 \$1.150	0.000	\$ 0.00	328.000	\$ 377.20
82001-3179-44	0100	0770	730-08.03	SIGNAL CABLE - 7 CONDUCTOR	L.F.	802.000 \$1.200	0.000	\$ 0.00	1,244.000	\$ 1,492.80
82001-3179-44	0100	0780	730-12.01	CONDUIT 1" DIAMETER (PVC)	L.F.	621.000 \$4.000	0.000	\$ 0.00	625.000	\$ 2,500.00
82001-3179-44	0100	0790	730-12.02	CONDUIT 2" DIAMETER (PVC)	L.F.	514.000 \$6.000	0.000	\$ 0.00	625.000	\$ 3,750.00
82001-3179-44	0100	0800	730-12.03	CONDUIT 3" DIAMETER (PVC)	L.F.	50.000 \$10.000	0.000	\$ 0.00	80.000	\$ 800.00
82001-3179-44	0100	0810	730-12.13	CONDUIT 2" DIAMETER (JACK AND BORE)	L.F.	228.000 \$27.000	0.000	\$ 0.00	313.000	\$ 8,451.00
82001-3179-44	0100	0820	730-13.01	VEHICLE LOOP DETECTOR (SHELF MOUNT)	EACH	8.000 \$160.000	0.000	\$ 0.00	8.000	\$ 1,280.00
82001-3179-44	0100	0830	730-14.01	SHIELDED DETECTOR CABLE	L.F.	1,643.000 \$0.900	0.000	\$ 0.00	2,082.000	\$ 1,873.80
82001-3179-44	0100	0840	730-14.02	SAW SLOT	L.F.	939.000 \$4.800	0.000	\$ 0.00	881.000	\$ 4,228.80
82001-3179-44	0100	0850	730-14.03	LOOP WIRE	L.F.	2,622.000 \$0.750	0.000	\$ 0.00	2,380.000	\$ 1,785.00
82001-3179-44	0100	0860	730-15.32	CABINET (EIGHT PHASE BASE MOUNTED)	EACH	1.000 \$8,400.000	0.000	\$ 0.00	1.000	\$ 8,400.00
82001-3179-44	0100	0870	730-16.02	EIGHT PHASE ACTUATED CONTROLLER	EACH	1.000 \$3,300.000	0.000	\$ 0.00	1.000	\$ 3,300.00
82001-3179-44	0100	0880	730-23.97	CANTILEVER SIGNAL SUPPORT (DESCRIPTION) (1 ARM @ 50')	EACH	1.000 \$15,000.000	0.000	\$ 0.00	1.000	\$ 15,000.00
82001-3179-44	0100	0890	730-23.98	CANTILEVER SIGNAL SUPPORT (DESCRIPTION) (1 ARM @ 60')	EACH	1.000 \$15,000.000	0.000	\$ 0.00	1.000	\$ 15,000.00

