

Print Date: 04/17/2018  
 JJ04221

**STATE OF TENNESSEE  
 DEPARTMENT OF TRANSPORTATION  
 Estimate Summary to Contractor Report**



**Contract:**CNM133    **Estimate Number:** 0004    **Estimate Type:** Final    **Estimate Approved:**No    **Pay Period:** 9/1/2013    **to** 09/02/2013

<p><b>Contractor:</b> Volunteer Highway Supply Co. Inc.  <b>Contractor's Address:</b> 6814 Tice Lane          Knoxville, TN 37918</p> <p><b>Contract Location:</b> MISC SAFETY IMPROVEMENTS ON S.R. 280, S.R. 2, S.R. 156 &amp;</p> <p><b>Counties:</b> COFFEE, MARION</p> <p><b>Project(s)</b> 16024-3214-94, 16945-3472-94, 58002-3234-94, 58016-3241-94</p>	<p><b>Time</b></p> <p><b>Allowed:</b> 90.0 Days  <b>Charged:</b> 90.0 Days  <b>Elapsed Calendar Days:</b> 90.0 Days  <b>Percent Time:</b> 100.00 %  <b>Percent Complete(\$):</b> 84.83 %  <b>Percent Behind:</b> 15.17 %</p> <p><b>Dates</b></p> <p><b>Let:</b> 04/05/2013  <b>Awarded:</b> 04/17/2013  <b>Contract Executed:</b> 05/13/2013  <b>Date Notice to Proceed:</b> 06/03/2013  <b>Work Began:</b> 06/08/2013  <b>To Be Completed:</b> 08/31/2013  <b>Substantial Work Complete:</b> 08/31/2013  <b>Accepted:</b> 08/31/2013</p>	
--	---	--

	Total to Date	Previous to Date	This Estimate		Amounts
<b>Total Earnings:</b>	\$196,169.26	\$196,047.66	\$121.60	<b>Current Contract:</b>	\$230,881.70
Stockpiled Materials:	\$0.00	\$0.00	\$0.00		
<b>Amount Due:</b>	\$196,169.26	\$196,047.66	\$121.60		
Test Report Payment Adjustments:	\$0.00	\$0.00	\$0.00		
Material Discrepancy Adjustments:	\$0.00	\$0.00	\$0.00		
<b>Payment Due:</b>	\$196,169.26	\$196,047.66	121.60		

**STATE OF TENNESSEE**  
**DEPARTMENT OF TRANSPORTATION**  
**Estimate Summary to Contractor Report**



Project Number	Bid %	Federal Project Number	Project Current Amount	Project Description
16024-3214-94	22.63	HRRR/HSIP-280(10)	0.00	Safety Improvements along McBride Branch Road from State
16945-3472-94	43.08	HRRR/HSIP-1115(10)	121.60	Safety Improvements along Fredonia Road from Matts Hollow
58002-3234-94	28.74	HRRR/HSIP-2(218)	0.00	Safety Improvements along Battle Creek Road from Ladds Cove
58016-3241-94	5.55	HRRR/HSIP-156(9)	0.00	Safety Improvements along State Route 156 at the horseshoe

Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
16024-3214-94	0100	9002	108-07	DAY	LIQUIDATED DAMAGES	<b>Bid:</b> 0.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> \$170.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$0.00
16945-3472-94	0100	9003	108-07	DAY	LIQUIDATED DAMAGES	<b>Bid:</b> 0.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> \$170.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$0.00
58002-3234-94	0100	9004	108-07	DAY	LIQUIDATED DAMAGES	<b>Bid:</b> 0.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> \$170.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$0.00
58016-3241-94	0100	9005	108-07	DAY	LIQUIDATED DAMAGES	<b>Bid:</b> 0.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> \$170.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$0.00
16024-3214-94	0100	0010	705-02.02	L.F.	SINGLE GUARDRAIL (TYPE 2)	<b>Bid:</b> 700.000 <b>This Est:</b> 0.000 <b>Total:</b> 800.000	<b>Unit Price:</b> \$15.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$12,000.00
58002-3234-94	0100	0010	705-02.02	L.F.	SINGLE GUARDRAIL (TYPE 2)	<b>Bid:</b> 150.000 <b>This Est:</b> 0.000 <b>Total:</b> 212.500	<b>Unit Price:</b> \$15.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$3,187.50

**STATE OF TENNESSEE**  
**DEPARTMENT OF TRANSPORTATION**  
**Estimate Summary to Contractor Report**



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
16024-3214-94	0100	9000	705-02.50	L.F.	SHOP CURVED GUARDRAIL	<b>Bid:</b> 0.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> \$22.50 <b>This Est:</b> \$0.00 <b>Total:</b> \$0.00
58002-3234-94	0100	9001	705-02.50	L.F.	SHOP CURVED GUARDRAIL	<b>Bid:</b> 0.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> \$22.50 <b>This Est:</b> \$0.00 <b>Total:</b> \$0.00
58002-3234-94	0100	0020	705-04.04	EACH	GUARDRAIL TERMINAL (TYPE 21)	<b>Bid:</b> 2.000 <b>This Est:</b> 0.000 <b>Total:</b> 2.000	<b>Unit Price:</b> \$1,775.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$3,550.00
58002-3234-94	0100	0030	705-04.05	EACH	GUARDRAIL TERMINAL (TYPE-IN-LINE)	<b>Bid:</b> 1.000 <b>This Est:</b> 0.000 <b>Total:</b> 1.000	<b>Unit Price:</b> \$550.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$550.00
16024-3214-94	0100	0020	705-04.07	EACH	TAN ENERGY ABSORBING TERM (NCHRP 350, TL3)	<b>Bid:</b> 4.000 <b>This Est:</b> 0.000 <b>Total:</b> 4.000	<b>Unit Price:</b> \$1,900.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$7,600.00
16024-3214-94	0100	0030	705-04.09	EACH	EARTH PAD FOR TYPE 38 GR END TREATMENT	<b>Bid:</b> 4.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> \$800.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$0.00
58002-3234-94	0100	0040	705-04.10	EACH	EARTH PAD FOR GUARD RAIL END TREATMENT	<b>Bid:</b> 2.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> \$800.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$0.00

Print Date: 04/17/2018  
 JJ04221

**STATE OF TENNESSEE**  
**DEPARTMENT OF TRANSPORTATION**  
**Estimate Summary to Contractor Report**



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
16024-3214-94	0100	0040	705-04.21	L.F.	GUARDRAIL DELINEATION ENHANCEMENT	<b>Bid:</b>	4,235.000	<b>Unit Price:</b>	\$3.00
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	2,016.000	<b>Total:</b>	\$6,048.00
58002-3234-94	0100	0050	705-04.21	L.F.	GUARDRAIL DELINEATION ENHANCEMENT	<b>Bid:</b>	11,830.000	<b>Unit Price:</b>	\$3.00
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	6,360.000	<b>Total:</b>	\$19,080.00
58016-3241-94	0100	0010	705-04.21	L.F.	GUARDRAIL DELINEATION ENHANCEMENT	<b>Bid:</b>	800.000	<b>Unit Price:</b>	\$3.00
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	512.000	<b>Total:</b>	\$1,536.00
58002-3234-94	0100	0060	706-01	L.F.	GUARDRAIL REMOVED	<b>Bid:</b>	25.000	<b>Unit Price:</b>	\$0.50
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	0.000	<b>Total:</b>	\$0.00

**STATE OF TENNESSEE**  
**DEPARTMENT OF TRANSPORTATION**  
**Estimate Summary to Contractor Report**



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
16024-3214-94	0100	0050	712-01	LS	TRAFFIC CONTROL	<b>Bid:</b> 1.000 <b>This Est:</b> 0.000 <b>Total:</b> 1.000	<b>Unit Price:</b> \$1,750.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$1,750.00
16945-3472-94	0100	0010	712-01	LS	TRAFFIC CONTROL	<b>Bid:</b> 1.000 <b>This Est:</b> 0.000 <b>Total:</b> 1.000	<b>Unit Price:</b> \$1,750.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$1,750.00
58002-3234-94	0100	0070	712-01	LS	TRAFFIC CONTROL	<b>Bid:</b> 1.000 <b>This Est:</b> 0.000 <b>Total:</b> 1.000	<b>Unit Price:</b> \$1,750.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$1,750.00
58016-3241-94	0100	0020	712-01	LS	TRAFFIC CONTROL	<b>Bid:</b> 1.000 <b>This Est:</b> 0.000 <b>Total:</b> 1.000	<b>Unit Price:</b> \$1,750.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$1,750.00
16945-3472-94	0100	0020	713-02.14	EACH	FLEXIBLE DELINEATOR (WHITE)	<b>Bid:</b> 14.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> \$28.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$0.00

**STATE OF TENNESSEE**  
**DEPARTMENT OF TRANSPORTATION**  
 Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
16024-3214-94	0100	0060	713-02.21	L.F.	SIGN POST DELINEATION ENHANCEMENT	<b>Bid:</b> 150.000 <b>This Est:</b> 0.000 <b>Total:</b> 144.000	<b>Unit Price:</b> \$5.25 <b>This Est:</b> \$0.00 <b>Total:</b> \$756.00
16945-3472-94	0100	0030	713-02.21	L.F.	SIGN POST DELINEATION ENHANCEMENT	<b>Bid:</b> 384.000 <b>This Est:</b> 0.000 <b>Total:</b> 348.000	<b>Unit Price:</b> \$5.25 <b>This Est:</b> \$0.00 <b>Total:</b> \$1,827.00
58002-3234-94	0100	0080	713-02.21	L.F.	SIGN POST DELINEATION ENHANCEMENT	<b>Bid:</b> 168.000 <b>This Est:</b> 0.000 <b>Total:</b> 168.000	<b>Unit Price:</b> \$5.25 <b>This Est:</b> \$0.00 <b>Total:</b> \$882.00
58016-3241-94	0100	0030	713-02.21	L.F.	SIGN POST DELINEATION ENHANCEMENT	<b>Bid:</b> 168.000 <b>This Est:</b> 0.000 <b>Total:</b> 156.000	<b>Unit Price:</b> \$5.25 <b>This Est:</b> \$0.00 <b>Total:</b> \$819.00
16024-3214-94	0100	0070	713-11.01	LB.	"U" SECTION STEEL POSTS	<b>Bid:</b> 189.000 <b>This Est:</b> 0.000 <b>Total:</b> 176.500	<b>Unit Price:</b> \$2.15 <b>This Est:</b> \$0.00 <b>Total:</b> \$379.48
16945-3472-94	0100	0040	713-11.01	LB.	"U" SECTION STEEL POSTS	<b>Bid:</b> 676.000 <b>This Est:</b> 0.000 <b>Total:</b> 507.600	<b>Unit Price:</b> \$2.15 <b>This Est:</b> \$0.00 <b>Total:</b> \$1,091.34
58002-3234-94	0100	0090	713-11.01	LB.	"U" SECTION STEEL POSTS	<b>Bid:</b> 390.000 <b>This Est:</b> 0.000 <b>Total:</b> 368.200	<b>Unit Price:</b> \$2.15 <b>This Est:</b> \$0.00 <b>Total:</b> \$791.63

**STATE OF TENNESSEE**  
**DEPARTMENT OF TRANSPORTATION**  
**Estimate Summary to Contractor Report**



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
16024-3214-94	0100	0080	713-11.02	LB.	PERFORATED/KNOCKOUT SQUARE TUBE POST	<b>Bid:</b>	506.000	<b>Unit Price:</b>	\$3.80
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	533.600	<b>Total:</b>	\$2,027.68
16945-3472-94	0100	0050	713-11.02	LB.	PERFORATED/KNOCKOUT SQUARE TUBE POST	<b>Bid:</b>	2,351.000	<b>Unit Price:</b>	\$3.80
						<b>This Est:</b>	32.000	<b>This Est:</b>	\$121.60
						<b>Total:</b>	2,073.900	<b>Total:</b>	\$7,880.82
58002-3234-94	0100	0100	713-11.02	LB.	PERFORATED/KNOCKOUT SQUARE TUBE POST	<b>Bid:</b>	632.000	<b>Unit Price:</b>	\$3.80
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	629.000	<b>Total:</b>	\$2,390.20
58016-3241-94	0100	0040	713-11.02	LB.	PERFORATED/KNOCKOUT SQUARE TUBE POST	<b>Bid:</b>	663.000	<b>Unit Price:</b>	\$3.80
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	630.200	<b>Total:</b>	\$2,394.76

**STATE OF TENNESSEE**  
**DEPARTMENT OF TRANSPORTATION**  
**Estimate Summary to Contractor Report**



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
16024-3214-94	0100	0090	713-13.02	S.F.	FLAT SHEET ALUMINUM SIGNS (0.080" THICK)	<b>Bid:</b> 77.000 <b>This Est:</b> 0.000 <b>Total:</b> 77.000	<b>Unit Price:</b> \$10.95 <b>This Est:</b> \$0.00 <b>Total:</b> \$843.15
16945-3472-94	0100	0060	713-13.02	S.F.	FLAT SHEET ALUMINUM SIGNS (0.080" THICK)	<b>Bid:</b> 174.000 <b>This Est:</b> 0.000 <b>Total:</b> 175.750	<b>Unit Price:</b> \$10.95 <b>This Est:</b> \$0.00 <b>Total:</b> \$1,924.46
58002-3234-94	0100	0110	713-13.02	S.F.	FLAT SHEET ALUMINUM SIGNS (0.080" THICK)	<b>Bid:</b> 30.000 <b>This Est:</b> 0.000 <b>Total:</b> 26.250	<b>Unit Price:</b> \$10.95 <b>This Est:</b> \$0.00 <b>Total:</b> \$287.44
58016-3241-94	0100	0050	713-13.02	S.F.	FLAT SHEET ALUMINUM SIGNS (0.080" THICK)	<b>Bid:</b> 156.000 <b>This Est:</b> 0.000 <b>Total:</b> 146.000	<b>Unit Price:</b> \$10.95 <b>This Est:</b> \$0.00 <b>Total:</b> \$1,598.70



**STATE OF TENNESSEE**  
**DEPARTMENT OF TRANSPORTATION**  
**Estimate Summary to Contractor Report**



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
16024-3214-94	0100	0100	713-13.03	S.F.	FLAT SHEET ALUMINUM SIGNS (0.100" THICK)	<b>Bid:</b> 95.000 <b>This Est:</b> 0.000 <b>Total:</b> 95.000	<b>Unit Price:</b> \$13.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$1,235.00
16945-3472-94	0100	0070	713-13.03	S.F.	FLAT SHEET ALUMINUM SIGNS (0.100" THICK)	<b>Bid:</b> 547.000 <b>This Est:</b> 0.000 <b>Total:</b> 485.000	<b>Unit Price:</b> \$13.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$6,305.00
58002-3234-94	0100	0120	713-13.03	S.F.	FLAT SHEET ALUMINUM SIGNS (0.100" THICK)	<b>Bid:</b> 189.000 <b>This Est:</b> 0.000 <b>Total:</b> 189.000	<b>Unit Price:</b> \$13.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$2,457.00
58016-3241-94	0100	0060	713-13.03	S.F.	FLAT SHEET ALUMINUM SIGNS (0.100" THICK)	<b>Bid:</b> 36.000 <b>This Est:</b> 0.000 <b>Total:</b> 36.000	<b>Unit Price:</b> \$13.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$468.00

**STATE OF TENNESSEE**  
**DEPARTMENT OF TRANSPORTATION**  
**Estimate Summary to Contractor Report**



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
16024-3214-94	0100	0110	713-15.36	EACH	REMOVE SIGN, SUPPORT & FOOTING	<b>Bid:</b> 8.000 <b>This Est:</b> 0.000 <b>Total:</b> 11.000	<b>Unit Price:</b> \$10.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$110.00
16945-3472-94	0100	0080	713-15.36	EACH	REMOVE SIGN, SUPPORT & FOOTING	<b>Bid:</b> 43.000 <b>This Est:</b> 0.000 <b>Total:</b> 24.000	<b>Unit Price:</b> \$10.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$240.00
58002-3234-94	0100	0130	713-15.36	EACH	REMOVE SIGN, SUPPORT & FOOTING	<b>Bid:</b> 11.000 <b>This Est:</b> 0.000 <b>Total:</b> 13.000	<b>Unit Price:</b> \$10.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$130.00
58016-3241-94	0100	0070	713-15.36	EACH	REMOVE SIGN, SUPPORT & FOOTING	<b>Bid:</b> 8.000 <b>This Est:</b> 0.000 <b>Total:</b> 8.000	<b>Unit Price:</b> \$10.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$80.00

**STATE OF TENNESSEE**  
**DEPARTMENT OF TRANSPORTATION**  
**Estimate Summary to Contractor Report**



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
16024-3214-94	0100	0120	716-01.21	EACH	Snwplwble Pvmt Mrkrs (Bi-Dir)(1 Color)	<b>Bid:</b> 450.000 <b>This Est:</b> 0.000 <b>Total:</b> 469.000	<b>Unit Price:</b> \$22.50 <b>This Est:</b> \$0.00 <b>Total:</b> \$10,552.50
16945-3472-94	0100	0090	716-01.21	EACH	Snwplwble Pvmt Mrkrs (Bi-Dir)(1 Color)	<b>Bid:</b> 500.000 <b>This Est:</b> 0.000 <b>Total:</b> 484.000	<b>Unit Price:</b> \$22.50 <b>This Est:</b> \$0.00 <b>Total:</b> \$10,890.00
58002-3234-94	0100	0140	716-01.21	EACH	Snwplwble Pvmt Mrkrs (Bi-Dir)(1 Color)	<b>Bid:</b> 542.000 <b>This Est:</b> 0.000 <b>Total:</b> 545.000	<b>Unit Price:</b> \$22.50 <b>This Est:</b> \$0.00 <b>Total:</b> \$12,262.50
58016-3241-94	0100	0080	716-01.21	EACH	Snwplwble Pvmt Mrkrs (Bi-Dir)(1 Color)	<b>Bid:</b> 56.000 <b>This Est:</b> 0.000 <b>Total:</b> 56.000	<b>Unit Price:</b> \$22.50 <b>This Est:</b> \$0.00 <b>Total:</b> \$1,260.00
16024-3214-94	0100	0130	716-02.05	L.F.	PLASTIC PAVEMENT MARKING (STOP LINE)	<b>Bid:</b> 75.000 <b>This Est:</b> 0.000 <b>Total:</b> 75.000	<b>Unit Price:</b> \$8.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$600.00
16945-3472-94	0100	0100	716-02.05	L.F.	PLASTIC PAVEMENT MARKING (STOP LINE)	<b>Bid:</b> 150.000 <b>This Est:</b> 0.000 <b>Total:</b> 139.000	<b>Unit Price:</b> \$8.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$1,112.00
58002-3234-94	0100	0150	716-02.05	L.F.	PLASTIC PAVEMENT MARKING (STOP LINE)	<b>Bid:</b> 140.000 <b>This Est:</b> 0.000 <b>Total:</b> 157.000	<b>Unit Price:</b> \$8.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$1,256.00

Print Date: 04/17/2018  
 JJ04221

**STATE OF TENNESSEE**  
**DEPARTMENT OF TRANSPORTATION**  
**Estimate Summary to Contractor Report**



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
16945-3472-94	0100	0110	716-03.03	EACH	PLASTIC WORD PAVEMENT MARKING (STOP AHEAD)	<b>Bid:</b> 5.000 <b>This Est:</b> 0.000 <b>Total:</b> 5.000	<b>Unit Price:</b> \$350.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$1,750.00
58016-3241-94	0100	0090	716-03.09	EACH	PLASTIC WORD PAVEMENT MARKING ( )/ (CURVE AHEAD)	<b>Bid:</b> 2.000 <b>This Est:</b> 0.000 <b>Total:</b> 2.000	<b>Unit Price:</b> \$285.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$570.00
16945-3472-94	0100	0120	716-04.16	L.F.	PLASTIC PAVEMENT MARKING (NOISE STRIP)	<b>Bid:</b> 144.000 <b>This Est:</b> 0.000 <b>Total:</b> 120.000	<b>Unit Price:</b> \$2.35 <b>This Est:</b> \$0.00 <b>Total:</b> \$282.00
58016-3241-94	0100	0100	716-04.16	L.F.	PLASTIC PAVEMENT MARKING (NOISE STRIP)	<b>Bid:</b> 288.000 <b>This Est:</b> 0.000 <b>Total:</b> 216.000	<b>Unit Price:</b> \$2.35 <b>This Est:</b> \$0.00 <b>Total:</b> \$507.60
16945-3472-94	0100	0130	716-12.01	L.M.	ENHANCED FLATLINE THERMO PVMT MRKNG (4IN LINE)	<b>Bid:</b> 28.000 <b>This Est:</b> 0.000 <b>Total:</b> 25.668	<b>Unit Price:</b> \$2,150.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$55,186.20
58002-3234-94	0100	0160	716-12.01	L.M.	ENHANCED FLATLINE THERMO PVMT MRKNG (4IN LINE)	<b>Bid:</b> 0.150 <b>This Est:</b> 0.000 <b>Total:</b> 0.142	<b>Unit Price:</b> \$2,150.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$305.30

Print Date: 04/17/2018  
 JJ04221

**STATE OF TENNESSEE**  
**DEPARTMENT OF TRANSPORTATION**  
**Estimate Summary to Contractor Report**



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
16945-3472-94	0100	0140	716-12.04	L.F.	ENHANCED FLATLINE THERMO PVMT MRKNG (4IN DOTTED LINE	<b>Bid:</b> 300.000	<b>Unit Price:</b> \$0.75
						<b>This Est:</b> 0.000	<b>This Est:</b> \$0.00
						<b>Total:</b> 158.000	<b>Total:</b> \$118.50
58002-3234-94	0100	9006	716-12.04	L.F.	ENHANCED FLATLINE THERMO PVMT MRKNG (4IN DOTTED LINE	<b>Bid:</b> 0.000	<b>Unit Price:</b> \$0.75
						<b>This Est:</b> 0.000	<b>This Est:</b> \$0.00
						<b>Total:</b> 62.000	<b>Total:</b> \$46.50
16024-3214-94	0100	0140	717-01	LS	MOBILIZATION	<b>Bid:</b> 1.000	<b>Unit Price:</b> \$500.00
						<b>This Est:</b> 0.000	<b>This Est:</b> \$0.00
						<b>Total:</b> 1.000	<b>Total:</b> \$500.00
16945-3472-94	0100	0150	717-01	LS	MOBILIZATION	<b>Bid:</b> 1.000	<b>Unit Price:</b> \$500.00
						<b>This Est:</b> 0.000	<b>This Est:</b> \$0.00
						<b>Total:</b> 1.000	<b>Total:</b> \$500.00
58002-3234-94	0100	0170	717-01	LS	MOBILIZATION	<b>Bid:</b> 1.000	<b>Unit Price:</b> \$500.00
						<b>This Est:</b> 0.000	<b>This Est:</b> \$0.00
						<b>Total:</b> 1.000	<b>Total:</b> \$500.00
58016-3241-94	0100	0110	717-01	LS	MOBILIZATION	<b>Bid:</b> 1.000	<b>Unit Price:</b> \$500.00
						<b>This Est:</b> 0.000	<b>This Est:</b> \$0.00
						<b>Total:</b> 1.000	<b>Total:</b> \$500.00