

**STATE OF TENNESSEE
 DEPARTMENT OF TRANSPORTATION
 Estimate Summary to Contractor Report**



Contract:CNM143 **Estimate Number:** 0032 **Estimate Type:** Final **Estimate Approved:**No **Pay Period:** 1/12/2016 to 01/13/2016

<p>Contractor: Highways, Inc. Contractor's Address: PO Box 96 Brentwood, TN 37024</p> <p>Contract Location: The grading, drainage, and paving on I-24 at the eastbound a</p> <p>Counties: COFFEE</p> <p>Project(s) 16001-3164-44</p>	<p style="text-align: right;">Time</p> <p style="text-align: right;">Allowed: 728.0 Days Charged: 769.0 Days Elapsed Calendar Days: 769.0 Days Percent Time: 105.63 % Percent Complete(\$): 148.74 % Percent Behind: --- %</p> <p style="text-align: right;">Dates</p> <p style="text-align: right;">Let: 08/30/2013 Awarded: 09/20/2013 Contract Executed: 09/27/2013 Date Notice to Proceed: 10/18/2013 Work Began: 10/21/2013 To Be Completed: 10/15/2015 Substantial Work Complete: 11/25/2015 Accepted: 01/07/2016</p>
---	---

	Total to Date	Previous to Date	This Estimate		
Total Earnings:	\$14,103,326.85	\$14,095,980.87	\$7,345.98	Current Contract: \$9,823,406.44 Original Contract: \$9,919,601.50	Amounts
Stockpiled Materials:	\$0.01	\$0.01	\$0.00		
Amount Due:	\$14,103,326.86	\$14,095,980.88	\$7,345.98		
Test Report Payment Adjustments:	\$0.00	\$0.00	\$0.00		
Material Discrepancy Adjustments:	\$0.00	\$0.00	\$0.00		
Payment Due:	\$14,103,326.86	\$14,095,980.88	7,345.98		

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Bid %	Federal Project Number	Project Current Amount	Project Description
16001-3164-44	100.00	IM/NH-24-2(114)	7,345.98	The grading, drainage, and paving on I-24 at the eastbound a

Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
16001-3164-44	0100	9522	104-04.30	LS	ADDITIONAL WORK ()/(SRIS, WIM and SSS)	Bid: 0.000 This Est: 0.000 Total: 1.000	Unit Price: \$1,630,686.75 This Est: \$0.00 Total: \$1,630,686.75
16001-3164-44	0100	9524	104-04.31	LS	ADDITIONAL WORK ()/Scoreboards and Communication Interface Enclosure	Bid: 0.000 This Est: 0.000 Total: 1.000	Unit Price: \$17,160.00 This Est: \$0.00 Total: \$17,160.00
16001-3164-44	0100	9525	104-04.32	LS	ADDITIONAL WORK ()/Primary Electrical Service Connection	Bid: 0.000 This Est: 0.000 Total: 1.000	Unit Price: \$96,995.12 This Est: \$0.00 Total: \$96,995.12
16001-3164-44	0100	0010	105-01	LS	CONSTRUCTION STAKES, LINES AND GRADES	Bid: 1.000 This Est: 0.000 Total: 1.000	Unit Price: \$56,000.00 This Est: \$0.00 Total: \$56,000.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
16001-3164-44	0100	9016	108-07	DAY	LIQUIDATED DAMAGES/ (Westbound Construction 8/31/2014)	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: \$1,500.00 This Est: \$0.00 Total: \$0.00
16001-3164-44	0100	9017	108-07	DAY	LIQUIDATED DAMAGES/ (Eastbound buildings removed 9/30/2014)	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: \$500.00 This Est: \$0.00 Total: \$0.00
16001-3164-44	0100	9019	108-07	DAY	LIQUIDATED DAMAGES	Bid: 0.000 This Est: 0.000 Total: -34.000	Unit Price: \$1,000.00 This Est: \$0.00 Total: \$-34,000.00
16001-3164-44	0100	9022	108-07	DAY	LIQUIDATED DAMAGES/(Feb 28 milestone work)	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: \$500.00 This Est: \$0.00 Total: \$0.00
16001-3164-44	0100	9018	108-08.04	HOUR	LIQUIDATED DAMAGES/(per lane)	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: \$2,500.00 This Est: \$0.00 Total: \$0.00
16001-3164-44	0100	9014	109-01.01	DOLL	PAY ADJUSTMENT FOR FUEL	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: \$1.00 This Est: \$0.00 Total: \$0.00
	0100	9014	ADJUSTMENT		Fuel Adjustment (FUE2)	Adj This Est 0.000 Adj Total: -74,108.760	Adj This Est 0.00 Adj Total: -74,108.76

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
16001-3164-44	0100	9015	109-01.02	DOLL	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	Bid: 0.000	Unit Price: \$1.00
						This Est: 1,892.080	This Est: \$1,892.08
						Total: 1,892.080	Total: \$1,892.08
	0100	9015	ADJUSTMENT	Bituminous Adjustment (BITM)	Adj This Est 0.000	Adj This Est 0.00	
					Adj Total: -40,433.860	Adj Total: -40,433.86	
16001-3164-44	0100	9518	109-04.20	DOLL	FORCE ACCOUNT/Construction of a static scale pit.	Bid: 0.000	Unit Price: \$1.00
						This Est: 0.000	This Est: \$0.00
						Total: 138,472.810	Total: \$138,472.81
16001-3164-44	0100	0020	201-01	LS	CLEARING AND GRUBBING	Bid: 1.000	Unit Price: \$140,000.00
						This Est: 0.000	This Est: \$0.00
						Total: 1.100	Total: \$154,000.00
16001-3164-44	0100	0030	201-07.01	LS	REMOVAL AND DISPOSAL OF BRUSH & TREES	Bid: 1.000	Unit Price: \$8,000.00
						This Est: 0.000	This Est: \$0.00
						Total: 1.000	Total: \$8,000.00
16001-3164-44	0100	0040	202-01	LS	REMOVAL OF STRUCTURES AND OBSTRUCTIONS	Bid: 1.000	Unit Price: \$7,000.00
						This Est: 0.000	This Est: \$0.00
						Total: 1.000	Total: \$7,000.00
16001-3164-44	0100	0050	202-02.21	L.F.	REMOVAL OF PIPE (DESCRIPTION)/(18")	Bid: 554.000	Unit Price: \$5.00
						This Est: 0.000	This Est: \$0.00
						Total: 554.000	Total: \$2,770.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
16001-3164-44	0100	0060	202-03	S.Y.	REMOVAL OF RIGID PAVEMENT, SIDEWALK, ETC.	Bid: 31,475.000 This Est: 0.000 Total: 41,176.160	Unit Price: \$3.65 This Est: \$0.00 Total: \$150,292.98
16001-3164-44	0100	0070	202-06.01	LS	REMOVAL OF BUILDINGS (TRACT NO.)/(R.O.W., 7-BUILDINGS TOTAL)	Bid: 1.000 This Est: 0.000 Total: 1.000	Unit Price: \$28,000.00 This Est: \$0.00 Total: \$28,000.00
16001-3164-44	0100	0080	202-08.10	L.F.	REMOVAL OF CURB (DESCRIPTION)/(8" DETACHED CONC. CURB TYPE A)	Bid: 4,700.000 This Est: 0.000 Total: 2,350.000	Unit Price: \$2.00 This Est: \$0.00 Total: \$4,700.00
16001-3164-44	0100	0090	202-09.11	LS	REMOVAL OF UNDERGROUND TANKS (TRACT NO.)/(R.O.W., SEPTIC SYSTEM AND LATERAL)	Bid: 1.000 This Est: 0.000 Total: 1.000	Unit Price: \$10,000.00 This Est: \$0.00 Total: \$10,000.00
16001-3164-44	0100	0100	202-13	EACH	WATER WELL ABANDONMENT	Bid: 1.000 This Est: 0.000 Total: 0.000	Unit Price: \$4,000.00 This Est: \$0.00 Total: \$0.00
16001-3164-44	0100	0110	203-01	C.Y.	ROAD & DRAINAGE EXCAVATION (UNCLASSIFIED)	Bid: 36,500.000 This Est: 0.000 Total: 48,017.120	Unit Price: \$5.00 This Est: \$0.00 Total: \$240,085.60
16001-3164-44	0100	9000	203-01.03	C.Y.	ROAD & DRAINAGE EXCAVATION (ADDITIONAL MATERIAL)	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: \$7.50 This Est: \$0.00 Total: \$0.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
16001-3164-44	0100	9020	203-02.02	C.Y.	BORROW EXCAVATION (GRADE[SOLID ROCK)	Bid: 0.000 This Est: 0.000 Total: 57,817.230	Unit Price: \$30.75 This Est: \$0.00 Total: \$1,777,879.82
16001-3164-44	0100	0120	203-03	C.Y.	BORROW EXCAVATION (UNCLASSIFIED)	Bid: 17,894.000 This Est: 0.000 Total: 0.000	Unit Price: \$15.00 This Est: \$0.00 Total: \$0.00
16001-3164-44	0100	0130	203-04	C.Y.	PLACING AND SPREADING TOPSOIL	Bid: 3,699.000 This Est: 0.000 Total: 4,508.890	Unit Price: \$4.00 This Est: \$0.00 Total: \$18,035.56
16001-3164-44	0100	9001	203-05	C.Y.	UNDERCUTTING	Bid: 0.000 This Est: 0.000 Total: 31,634.000	Unit Price: \$7.50 This Est: \$0.00 Total: \$237,255.00
16001-3164-44	0100	0140	203-06	M.G.	WATER	Bid: 291.000 This Est: 0.000 Total: 0.000	Unit Price: \$10.00 This Est: \$0.00 Total: \$0.00
16001-3164-44	0100	0150	204-08.01	C.Y.	BACKFILL MATERIAL (FLOWABLE FILL)	Bid: 401.000 This Est: 0.000 Total: 0.000	Unit Price: \$135.00 This Est: \$0.00 Total: \$0.00
16001-3164-44	0100	0160	209-05	C.Y.	SEDIMENT REMOVAL	Bid: 1,590.000 This Est: 0.000 Total: 0.000	Unit Price: \$3.00 This Est: \$0.00 Total: \$0.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
16001-3164-44	0100	0170	209-08.02	L.F.	TEMPORARY SILT FENCE (WITH BACKING)	Bid: 8,900.000 This Est: 0.000 Total: 7,784.000	Unit Price: \$2.75 This Est: \$0.00 Total: \$21,406.00
16001-3164-44	0100	0180	209-08.03	L.F.	TEMPORARY SILT FENCE (WITHOUT BACKING)	Bid: 3,500.000 This Est: 0.000 Total: 3,011.000	Unit Price: \$1.00 This Est: \$0.00 Total: \$3,011.00
16001-3164-44	0100	0190	209-08.07	EACH	ROCK CHECK DAM PER	Bid: 32.000 This Est: 0.000 Total: 25.000	Unit Price: \$100.00 This Est: \$0.00 Total: \$2,500.00
16001-3164-44	0100	0200	209-08.08	EACH	ENHANCED ROCK CHECK DAM	Bid: 25.000 This Est: 0.000 Total: 48.000	Unit Price: \$315.00 This Est: \$0.00 Total: \$15,120.00
16001-3164-44	0100	0210	209-09.43	EACH	CURB INLET PROTECTION (TYPE 4)	Bid: 7.000 This Est: 0.000 Total: 10.000	Unit Price: \$75.00 This Est: \$0.00 Total: \$750.00
16001-3164-44	0100	0220	209-40.30	EACH	CATCH BASIN PROTECTION (TYPE A)	Bid: 1.000 This Est: 0.000 Total: 1.000	Unit Price: \$375.00 This Est: \$0.00 Total: \$375.00
16001-3164-44	0100	0230	209-40.33	EACH	CATCH BASIN PROTECTION (TYPE D)	Bid: 4.000 This Est: 0.000 Total: 0.000	Unit Price: \$100.00 This Est: \$0.00 Total: \$0.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
16001-3164-44	0100	0240	209-40.41	EACH	CATCH BASIN FILTER ASSEMBLY(TYPE 1)	Bid: 4.000 This Est: 0.000 Total: 2.000	Unit Price: \$400.00 This Est: \$0.00 Total: \$800.00
16001-3164-44	0100	0250	209-40.42	EACH	CATCH BASIN FILTER ASSEMBLY(TYPE 2)	Bid: 3.000 This Est: 0.000 Total: 0.000	Unit Price: \$400.00 This Est: \$0.00 Total: \$0.00
16001-3164-44	0100	0260	209-40.43	EACH	CATCH BASIN FILTER ASSEMBLY(TYPE 3)	Bid: 4.000 This Est: 0.000 Total: 2.000	Unit Price: \$500.00 This Est: \$0.00 Total: \$1,000.00
16001-3164-44	0100	0270	209-40.45	EACH	CATCH BASIN FILTER ASSEMBLY(TYPE 5)	Bid: 3.000 This Est: 0.000 Total: 1.000	Unit Price: \$550.00 This Est: \$0.00 Total: \$550.00
16001-3164-44	0100	0280	209-40.48	EACH	CATCH BASIN FILTER ASSEMBLY(TYPE 8)	Bid: 2.000 This Est: 0.000 Total: 2.000	Unit Price: \$400.00 This Est: \$0.00 Total: \$800.00
16001-3164-44	0100	0290	303-01	TON	MINERAL AGGREGATE, TYPE A BASE, GRADING D	Bid: 38,610.000 This Est: 0.000 Total: 48,101.380	Unit Price: \$15.55 This Est: \$0.00 Total: \$747,976.46

Print Date: 04/13/2018
 JJ04221

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
16001-3164-44	0100	0300	303-10.01	TON	MINERAL AGGREGATE (SIZE 57)	Bid: 21.000 This Est: 0.000 Total: 663.250	Unit Price: \$50.00 This Est: \$0.00 Total: \$33,162.50
16001-3164-44	0100	9523	303-10.01	TON	MINERAL AGGREGATE (SIZE 57)	Bid: 0.000 This Est: 0.000 Total: 1,342.340	Unit Price: \$38.00 This Est: \$0.00 Total: \$51,008.92
16001-3164-44	0100	0310	307-01.08	TON	ASPHALT CONCRETE MIX (PG64-22) (BPMB-HM) GRADING B-M2	Bid: 74.000 This Est: 0.000 Total: 0.000	Unit Price: \$110.00 This Est: \$0.00 Total: \$0.00
16001-3164-44	0100	0320	307-03.01	TON	ASPHALT CONCRETE MIX (PG76-22) (BPMB-HM) GRADING /	Bid: 876.000 This Est: 0.000 Total: 3,440.540	Unit Price: \$80.00 This Est: \$0.00 Total: \$275,243.20
16001-3164-44	0100	0330	307-03.08	TON	ASPHALT CONCRETE MIX (PG76-22) (BPMB-HM) GRADING B-M2	Bid: 574.000 This Est: 0.000 Total: 1,867.760	Unit Price: \$125.00 This Est: \$0.00 Total: \$233,470.00
16001-3164-44	0100	9002	307-03.20	DOLL	PRICE ADJUSTMENT FOR AC CONTENT	Bid: 0.000 This Est: 880.820 Total: 880.820	Unit Price: \$1.00 This Est: \$880.82 Total: \$880.82
	0100	9002	ADJUSTMENT		307 AC Content Adjustment	Adj This Est 0.000 Adj Total: -10,066.160	Adj This Est 0.00 Adj Total: -10,066.16

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
16001-3164-44	0100	9003	307-05.40	DOLL	LIQUID ANTI-STRIP AGENT PAYMENT	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: \$1.00 This Est: \$0.00 Total: \$0.00
	0100	9003	ADJUSTMENT		307 Anti-Strip Adjustment	Adj This Est 0.000 Adj Total: 3,129.000	Adj This Est 0.00 Adj Total: 3,129.00
16001-3164-44	0100	9004	307-05.41	DOLL	HYDRATE LIME ANTI-STRIP AGENT PAYMENT	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: \$1.00 This Est: \$0.00 Total: \$0.00
16001-3164-44	0100	0340	313-03	S.Y.	TREATED PERMEABLE BASE	Bid: 42,826.000 This Est: 0.000 Total: 52,331.490	Unit Price: \$14.50 This Est: \$0.00 Total: \$758,806.61
16001-3164-44	0100	0350	402-01	TON	BITUMINOUS MATERIAL FOR PRIME COAT (PC)	Bid: 66.000 This Est: 0.000 Total: 0.000	Unit Price: \$880.00 This Est: \$0.00 Total: \$0.00
16001-3164-44	0100	0360	402-02	TON	AGGREGATE FOR COVER MATERIAL (PC)	Bid: 31.000 This Est: 0.000 Total: 0.000	Unit Price: \$45.00 This Est: \$0.00 Total: \$0.00
16001-3164-44	0100	0370	403-01	TON	BITUMINOUS MATERIAL FOR TACK COAT (TC)	Bid: 13.000 This Est: 0.000 Total: 24.700	Unit Price: \$925.00 This Est: \$0.00 Total: \$22,847.50

Print Date: 04/13/2018
 JJ04221

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
16001-3164-44	0100	9005	407-07	DOLL	DENSITY DEDUCTION	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: \$1.00 This Est: \$0.00 Total: \$0.00
16001-3164-44	0100	9006	407-09	DOLL	ASPHALT CEMENT CONTENT & GRADATION DEDUCTION	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: \$1.00 This Est: \$0.00 Total: \$0.00
16001-3164-44	0100	0380	411-01.10	TON	ACS MIX(PG64-22) GRADING D	Bid: 69.000 This Est: 0.000 Total: 0.000	Unit Price: \$120.00 This Est: \$0.00 Total: \$0.00
16001-3164-44	0100	0390	411-03.10	TON	ACS MIX(PG76-22) GRADING D	Bid: 336.000 This Est: 0.000 Total: 5,829.940	Unit Price: \$135.00 This Est: \$0.00 Total: \$787,041.90
16001-3164-44	0100	9008	411-03.20	DOLL	PRICE ADJUSTMENT FOR ASPHALT CEMENT CONTENT	Bid: 0.000 This Est: 4,747.080 Total: 4,747.080	Unit Price: \$1.00 This Est: \$4,747.08 Total: \$4,747.08
	0100	9008	ADJUSTMENT	411	AC Content Adjustment	Adj This Est 0.000 Adj Total: -6,902.030	Adj This Est 0.00 Adj Total: -6,902.03
16001-3164-44	0100	9009	411-03.40	DOLL	MATERIAL VARIATION DEDUCTION	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: \$1.00 This Est: \$0.00 Total: \$0.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount	
16001-3164-44	0100	9010	411-05.40	DOLL	LIQUID ANTI-STRIP AGENT PAYMENT	Bid: 0.000	Unit Price: \$1.00	
						This Est: 0.000	This Est: \$0.00	
							Total: 0.000	Total: \$0.00
	0100	9010	ADJUSTMENT	411 Anti-Strip Adjustment	Adj This Est 0.000	Adj This Est 0.00		
						Adj Total: 5,184.000	Adj Total: 5,184.00	
16001-3164-44	0100	9011	411-05.41	DOLL	HYDRATED LIME ANTI-STRIP AGENT PAYMENT	Bid: 0.000	Unit Price: \$1.00	
						This Est: 0.000	This Est: \$0.00	
						Total: 0.000	Total: \$0.00	
16001-3164-44	0100	0400	501-01.03	S.Y.	PORTLAND CEMENT CONCRETE PAVEMENT (PLAIN) 10"	Bid: 7,194.000	Unit Price: \$59.00	
						This Est: 0.000	This Est: \$0.00	
							Total: 8,597.770	Total: \$507,268.43
	0100	0400	ADJUSTMENT	Stockpiled Materials Adjustment	Adj This Est 0.000	Adj This Est 0.00		
							Adj Total: 7,046.660	Adj Total: -32,659.43
	0100	0400	ADJUSTMENT	Stockpiled Materials Closure	Adj This Est 0.000	Adj This Est 0.00		
						Adj Total: 0.000	Adj Total: -682.88	
0100	0400	ADJUSTMENT	Stockpiled Materials Initial Payment	Adj This Est 0.000	Adj This Est 0.00			
						Adj Total: 0.000	Adj Total: 33,342.31	

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
16001-3164-44	0100	0410	501-01.04	S.Y.	PORTLAND CEMENT CONCRETE PAVEMENT (PLAIN) 11"	Bid: 9,751.000	Unit Price: \$64.00
						This Est: 0.000	This Est: \$0.00
						Total: 8,623.450	Total: \$551,900.80
						Adj This Est 0.000	Adj This Est 0.00
		0410	ADJUSTMENT	Stockpiled Materials Adjustment	Adj Total: 8,623.450	Adj Total: -39,860.60	
		0410	ADJUSTMENT	Stockpiled Materials Closure	Adj This Est 0.000	Adj This Est 0.00	
		0410	ADJUSTMENT	Stockpiled Materials Initial Payment	Adj Total: 0.000	Adj Total: -5,211.93	
		0410	ADJUSTMENT	Stockpiled Materials Initial Payment	Adj This Est 0.000	Adj This Est 0.00	
		0410	ADJUSTMENT	Stockpiled Materials Initial Payment	Adj Total: 0.000	Adj Total: 45,072.53	
16001-3164-44	0100	0420	501-01.06	S.Y.	PORTLAND CEMENT CONCRETE PAVEMENT (PLAIN) 13"	Bid: 25,881.000	Unit Price: \$67.00
						This Est: 0.000	This Est: \$0.00
						Total: 27,347.720	Total: \$1,832,297.24
						Adj This Est 0.000	Adj This Est 0.00
		0420	ADJUSTMENT	Stockpiled Materials Adjustment	Adj Total: 25,881.000	Adj Total: -132,686.96	
		0420	ADJUSTMENT	Stockpiled Materials Initial Payment	Adj This Est 0.000	Adj This Est 0.00	
		0420	ADJUSTMENT	Stockpiled Materials Initial Payment	Adj Total: 0.000	Adj Total: 132,686.97	
16001-3164-44	0100	0430	501-03.10	L.F.	CONCRETE SHOULDER RUMBLE STRIPS	Bid: 1,517.000	Unit Price: \$3.50
						This Est: 0.000	This Est: \$0.00
						Total: 0.000	Total: \$0.00
16001-3164-44	0100	0440	604-07.01	S.F.	RETAINING WALL (DESCRIPTION (No. 1)	Bid: 1,790.000	Unit Price: \$55.00
						This Est: 0.000	This Est: \$0.00
						Total: 1,789.920	Total: \$98,445.60

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
16001-3164-44	0100	0450	607-03.02	L.F.	18" CONCRETE PIPE CULVERT (CLASS III)	Bid: 970.000 This Est: 0.000 Total: 960.000	Unit Price: \$39.00 This Est: \$0.00 Total: \$37,440.00
16001-3164-44	0100	0460	607-05.02	L.F.	24" CONCRETE PIPE CULVERT (CLASS III)	Bid: 456.000 This Est: 0.000 Total: 465.000	Unit Price: \$52.00 This Est: \$0.00 Total: \$24,180.00
16001-3164-44	0100	0470	607-06.02	L.F.	30" CONCRETE PIPE CULVERT (CLASS III)	Bid: 279.000 This Est: 0.000 Total: 262.000	Unit Price: \$72.00 This Est: \$0.00 Total: \$18,864.00
16001-3164-44	0100	0480	607-16.01	L.F.	23"X 14" HORIZONTAL OVAL CONCRETE PIPE CULVERT	Bid: 224.000 This Est: 0.000 Total: 223.000	Unit Price: \$50.00 This Est: \$0.00 Total: \$11,150.00
16001-3164-44	0100	0490	611-01.01	EACH	MANHOLES, 0' - 4' DEPTH	Bid: 2.000 This Est: 0.000 Total: 3.000	Unit Price: \$2,800.00 This Est: \$0.00 Total: \$8,400.00
16001-3164-44	0100	0500	611-07.01	C.Y.	CLASS A CONCRETE (PIPE ENDWALLS)	Bid: 21.000 This Est: 0.000 Total: 18.900	Unit Price: \$525.00 This Est: \$0.00 Total: \$9,922.50
16001-3164-44	0100	0510	611-07.02	LB.	STEEL BAR REINFORCEMENT (PIPE ENDWALLS)	Bid: 2,153.000 This Est: 0.000 Total: 1,960.000	Unit Price: \$1.10 This Est: \$0.00 Total: \$2,156.00
16001-3164-44	0100	0520	611-07.03	LB.	STRUCTURAL STEEL (PIPE ENDWALLS)	Bid: 1,958.000 This Est: 0.000 Total: 3,107.000	Unit Price: \$3.00 This Est: \$0.00 Total: \$9,321.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
16001-3164-44	0100	0530	611-12.02	EACH	CATCH BASINS, TYPE 12, > 4' - 8' DEPTH	Bid: 5.000 This Est: 0.000 Total: 5.000	Unit Price: \$1,900.00 This Est: \$0.00 Total: \$9,500.00
16001-3164-44	0100	0540	611-14.02	EACH	CATCH BASINS, TYPE 14, > 4' - 8' DEPTH	Bid: 2.000 This Est: 0.000 Total: 2.000	Unit Price: \$3,000.00 This Est: \$0.00 Total: \$6,000.00
16001-3164-44	0100	0550	611-16.02	EACH	CATCH BASINS, TYPE 16, > 4' - 8' DEPTH	Bid: 1.000 This Est: 0.000 Total: 1.000	Unit Price: \$3,000.00 This Est: \$0.00 Total: \$3,000.00
16001-3164-44	0100	0560	611-38.01	EACH	CATCH BASINS, TYPE 38, 0' - 4' DEPTH	Bid: 4.000 This Est: 0.000 Total: 4.000	Unit Price: \$2,300.00 This Est: \$0.00 Total: \$9,200.00
16001-3164-44	0100	0570	611-40.02	EACH	CATCH BASINS, TYPE 40, > 4' - 8' DEPTH	Bid: 2.000 This Est: 0.000 Total: 2.000	Unit Price: \$3,700.00 This Est: \$0.00 Total: \$7,400.00
16001-3164-44	0100	0580	611-42.02	EACH	CATCH BASINS, TYPE 42, > 4' - 8' DEPTH	Bid: 1.000 This Est: 0.000 Total: 1.000	Unit Price: \$2,000.00 This Est: \$0.00 Total: \$2,000.00
16001-3164-44	0100	0590	640-01.01	LS	WEIGH IN MOTION SCALES SYSTEM	Bid: 1.000 This Est: 0.000 Total: 0.000	Unit Price: \$700,000.00 This Est: \$0.00 Total: \$0.00
	0100	0590	ADJUSTMENT		Stockpiled Materials Closure	Adj This Est 0.000 Adj Total: 0.000	Adj This Est 0.00 Adj Total: -542,846.10
	0100	0590	ADJUSTMENT		Stockpiled Materials Initial Payment	Adj This Est 0.000 Adj Total: 0.000	Adj This Est 0.00 Adj Total: 542,846.10

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
16001-3164-44	0100	0600	640-01.02	LS	STATIC SCALE SYSTEM COMPLETE	Bid: 1.000	Unit Price: \$1,300,000.00
						This Est: 0.000	This Est: \$0.00
						Total: 0.000	Total: \$0.00
16001-3164-44	0100	0610	640-01.04	LS	PUMP STATION SYSTEM COMPLETE	Bid: 1.000	Unit Price: \$13,000.00
						This Est: 0.000	This Est: \$0.00
						Total: 1.000	Total: \$13,000.00
	0100	0610	ADJUSTMENT		Stockpiled Materials Adjustment	Adj This Est 0.000	Adj This Est 0.00
						Adj Total: 0.188	Adj Total: -914.06
	0100	0610	ADJUSTMENT		Stockpiled Materials Closure	Adj This Est 0.000	Adj This Est 0.00
						Adj Total: 0.000	Adj Total: -3,960.94
	0100	0610	ADJUSTMENT		Stockpiled Materials Initial Payment	Adj This Est 0.000	Adj This Est 0.00
						Adj Total: 0.000	Adj Total: 4,875.00
16001-3164-44	0100	0620	701-01.02	S.F.	CONCRETE SIDEWALK (6 ")	Bid: 2,086.000	Unit Price: \$4.00
						This Est: 0.000	This Est: \$0.00
						Total: 2,556.000	Total: \$10,224.00
16001-3164-44	0100	0630	701-02.03	S.F.	CONCRETE CURB RAMP	Bid: 21.000	Unit Price: \$25.00
						This Est: 0.000	This Est: \$0.00
						Total: 0.000	Total: \$0.00
16001-3164-44	0100	0640	702-01	C.Y.	CONCRETE CURB	Bid: 44.000	Unit Price: \$150.00
						This Est: 0.000	This Est: \$0.00
						Total: 37.640	Total: \$5,646.00

Print Date: 04/13/2018
 JJ04221

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
16001-3164-44	0100	0650	702-03	C.Y.	CONCRETE COMBINED CURB & GUTTER	Bid: 88.000 This Est: 0.000 Total: 131.650	Unit Price: \$150.00 This Est: \$0.00 Total: \$19,747.50
16001-3164-44	0100	0660	705-02.02	L.F.	SINGLE GUARDRAIL (TYPE 2)	Bid: 3,636.000 This Est: 0.000 Total: 4,800.000	Unit Price: \$15.00 This Est: \$0.00 Total: \$72,000.00
16001-3164-44	0100	9007	705-02.50	L.F.	SHOP CURVED GUARDRAIL	Bid: 0.000 This Est: 0.000 Total: 37.500	Unit Price: \$22.50 This Est: \$0.00 Total: \$843.75
16001-3164-44	0100	0670	705-04.03	EACH	GUARDRAIL TERMINAL (TYPE 13)	Bid: 4.000 This Est: 0.000 Total: 5.000	Unit Price: \$600.00 This Est: \$0.00 Total: \$3,000.00
16001-3164-44	0100	0680	705-04.07	EACH	TAN ENERGY ABSORBING TERM (NCHRP 350, TL3)	Bid: 2.000 This Est: 0.000 Total: 4.000	Unit Price: \$2,000.00 This Est: \$0.00 Total: \$8,000.00
16001-3164-44	0100	0690	705-04.09	EACH	EARTH PAD FOR TYPE 38 GR END TREATMENT	Bid: 2.000 This Est: 0.000 Total: 0.000	Unit Price: \$1,000.00 This Est: \$0.00 Total: \$0.00
16001-3164-44	0100	0700	705-08.51	EACH	PORTABLE IMPACT ATTENUATOI NCHRP350 TL-3	Bid: 1.000 This Est: 0.000 Total: 10.000	Unit Price: \$6,000.00 This Est: \$0.00 Total: \$60,000.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
16001-3164-44	0100	0710	707-01.12	EACH	END & CORNER POST ASSEMBLY(CHAIN-LINK FENCE 6	Bid: 12.000	Unit Price: \$150.00
						This Est: 0.000	This Est: \$0.00
						Total: 0.000	Total: \$0.00
16001-3164-44	0100	0720	707-03.01	L.F.	STOCK FENCE	Bid: 1,610.000	Unit Price: \$4.00
						This Est: 0.000	This Est: \$0.00
						Total: 1,000.000	Total: \$4,000.00
16001-3164-44	0100	0730	707-03.02	EACH	END, BRACED LINE, CORNER POST ASSEMBLY(STOCK FENCE	Bid: 8.000	Unit Price: \$150.00
						This Est: 0.000	This Est: \$0.00
						Total: 4.000	Total: \$600.00
16001-3164-44	0100	0740	707-06.01	L.F.	REMOVAL OF FENCE (DESCRIPTION)/(CONTROL ACCESS)	Bid: 1,610.000	Unit Price: \$2.00
						This Est: 0.000	This Est: \$0.00
						Total: 1,101.000	Total: \$2,202.00
16001-3164-44	0100	0750	707-08.01	L.F.	FENCE (DESCRIPTION)/(6' CHAIN LINK FENCE WITH BARBED WIRE	Bid: 104.000	Unit Price: \$13.00
						This Est: 0.000	This Est: \$0.00
						Total: 0.000	Total: \$0.00
16001-3164-44	0100	0760	707-08.02	EACH	GATE (DESCRIPTION)/(12' DOUBLE WIDE CHAIN LINK)	Bid: 2.000	Unit Price: \$1,000.00
						This Est: 0.000	This Est: \$0.00
						Total: 0.000	Total: \$0.00
16001-3164-44	0100	0770	707-08.11	L.F.	HIGH-VISIBILITY CONSTRUCTION FENCE	Bid: 203.000	Unit Price: \$2.00
						This Est: 0.000	This Est: \$0.00
						Total: 200.000	Total: \$400.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
16001-3164-44	0100	0780	708-02.01	EACH	MARKERS (CONCRETE R.O.W. POSTS)	Bid: 3.000 This Est: 0.000 Total: 0.000	Unit Price: \$150.00 This Est: \$0.00 Total: \$0.00
16001-3164-44	0100	0790	709-05.05	TON	MACHINED RIP-RAP (CLASS A-3)	Bid: 123.000 This Est: 0.000 Total: 0.000	Unit Price: \$28.00 This Est: \$0.00 Total: \$0.00
16001-3164-44	0100	0800	709-05.06	TON	MACHINED RIP-RAP (CLASS A-1)	Bid: 94.000 This Est: 0.000 Total: 220.610	Unit Price: \$28.00 This Est: \$0.00 Total: \$6,177.08
16001-3164-44	0100	0810	709-05.08	TON	MACHINED RIP-RAP (CLASS B)	Bid: 27.000 This Est: 0.000 Total: 1,001.800	Unit Price: \$40.00 This Est: \$0.00 Total: \$40,072.00
16001-3164-44	0100	0820	710-02	L.F.	AGGREGATE UNDERDRAINS (WITH PIPE)	Bid: 12,811.000 This Est: 0.000 Total: 0.000	Unit Price: \$4.50 This Est: \$0.00 Total: \$0.00
16001-3164-44	0100	0830	710-05	L.F.	LATERAL UNDERDRAIN	Bid: 1,291.000 This Est: 0.000 Total: 0.000	Unit Price: \$2.25 This Est: \$0.00 Total: \$0.00
16001-3164-44	0100	0840	710-06.11	EACH	LATERAL UNDERDRAIN ENDWAL (2:1)	Bid: 1.000 This Est: 0.000 Total: 0.000	Unit Price: \$325.00 This Est: \$0.00 Total: \$0.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
16001-3164-44	0100	0850	710-06.13	EACH	LATERAL UNDERDRAIN ENDWAL (4:1)	Bid: 22.000 This Est: 0.000 Total: 0.000	Unit Price: \$325.00 This Est: \$0.00 Total: \$0.00
16001-3164-44	0100	0860	710-06.14	EACH	LATERAL UNDERDRAIN ENDWAL (5:1)	Bid: 1.000 This Est: 0.000 Total: 0.000	Unit Price: \$325.00 This Est: \$0.00 Total: \$0.00
16001-3164-44	0100	0870	710-06.15	EACH	LATERAL UNDERDRAIN ENDWAL (6:1)	Bid: 35.000 This Est: 0.000 Total: 0.000	Unit Price: \$325.00 This Est: \$0.00 Total: \$0.00
16001-3164-44	0100	0880	712-01	LS	TRAFFIC CONTROL	Bid: 1.000 This Est: 0.000 Total: 1.000	Unit Price: \$66,000.00 This Est: \$0.00 Total: \$66,000.00
16001-3164-44	0100	0890	712-02.02	L.F.	INTERCONNECTED PORTABLE BARRIER RAIL	Bid: 6,700.000 This Est: 0.000 Total: 17,535.000	Unit Price: \$25.00 This Est: \$0.00 Total: \$438,375.00
16001-3164-44	0100	0900	712-02.36	L.F.	REMOVE AND RELOCATE PORTABLE BARRIER RAIL	Bid: 4,200.000 This Est: 0.000 Total: 28,090.000	Unit Price: \$13.00 This Est: \$0.00 Total: \$365,170.00
16001-3164-44	0100	0910	712-04.01	EACH	FLEXIBLE DRUMS (CHANNELIZING)	Bid: 55.000 This Est: 0.000 Total: 600.000	Unit Price: \$30.00 This Est: \$0.00 Total: \$18,000.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
16001-3164-44	0100	0920	712-05.03	EACH	WARNING LIGHTS (TYPE C)	Bid: 55.000 This Est: 0.000 Total: 197.000	Unit Price: \$25.00 This Est: \$0.00 Total: \$4,925.00
16001-3164-44	0100	0930	712-06	S.F.	SIGNS (CONSTRUCTION)	Bid: 416.000 This Est: -12.000 Total: 3,101.000	Unit Price: \$6.00 This Est: \$-72.00 Total: \$18,606.00
16001-3164-44	0100	0940	712-06.01	S.F.	VERTICAL PANELS	Bid: 98.000 This Est: 0.000 Total: 1,563.000	Unit Price: \$15.00 This Est: \$0.00 Total: \$23,445.00
16001-3164-44	0100	0950	712-08.03	EACH	ARROW BOARD (TYPE C)	Bid: 2.000 This Est: 0.000 Total: 2.000	Unit Price: \$1,200.00 This Est: \$0.00 Total: \$2,400.00
16001-3164-44	0100	0960	712-09.02	L.F.	REMOVABLE PAVEMENT MARKING (8" BARRIER LINE)	Bid: 40,550.000 This Est: 0.000 Total: 1,130.000	Unit Price: \$2.00 This Est: \$0.00 Total: \$2,260.00
16001-3164-44	0100	0970	712-99.92	LS	TRAFFIC CONTROL (DESCRIPTION)/(DESCRIPTION)	Bid: 1.000 This Est: 0.000 Total: 1.000	Unit Price: \$6,000.00 This Est: \$0.00 Total: \$6,000.00
16001-3164-44	0100	0980	713-01.01	C.Y.	CLASS A CONCRETE (FOUNDATION FOR SIGN SUPPORTS)	Bid: 9.000 This Est: 0.000 Total: 8.740	Unit Price: \$550.00 This Est: \$0.00 Total: \$4,807.00
16001-3164-44	0100	0990	713-01.02	LB.	STEEL BAR REINFORCEMENT(FOUNDATION FOR SIGN SUPPORTS)	Bid: 2,882.000 This Est: 0.000 Total: 2,881.900	Unit Price: \$2.85 This Est: \$0.00 Total: \$8,213.42

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
16001-3164-44	0100	1000	713-02.14	EACH	FLEXIBLE DELINEATOR (WHITE)	Bid: 118.000 This Est: 0.000 Total: 118.000	Unit Price: \$30.00 This Est: \$0.00 Total: \$3,540.00
16001-3164-44	0100	1010	713-02.15	EACH	FLEXIBLE DELINEATOR (YELLOW)	Bid: 548.000 This Est: 0.000 Total: 143.000	Unit Price: \$30.00 This Est: \$0.00 Total: \$4,290.00
16001-3164-44	0100	1020	713-05	LB.	STEEL HOLLOW SQUARE POST (BREAKAWAY) SIGN SUPPORTS	Bid: 859.000 This Est: 0.000 Total: 683.830	Unit Price: \$4.00 This Est: \$0.00 Total: \$2,735.32
16001-3164-44	0100	1030	713-06	LB.	STEEL I-BEAMS & WF-BEAMS(BREAKAWAY) SIGN SUPPORT	Bid: 7,971.000 This Est: 0.000 Total: 8,579.900	Unit Price: \$3.25 This Est: \$0.00 Total: \$27,884.68
16001-3164-44	0100	1040	713-11.01	LB.	"U" SECTION STEEL POSTS	Bid: 540.000 This Est: 0.000 Total: 1,045.625	Unit Price: \$3.25 This Est: \$0.00 Total: \$3,398.28
16001-3164-44	0100	1050	713-13.02	S.F.	FLAT SHEET ALUMINUM SIGNS (0.080" THICK)	Bid: 180.000 This Est: -5.000 Total: 172.000	Unit Price: \$12.00 This Est: \$-60.00 Total: \$2,064.00
16001-3164-44	0100	1060	713-13.03	S.F.	FLAT SHEET ALUMINUM SIGNS (0.100" THICK)	Bid: 291.000 This Est: -3.500 Total: 323.500	Unit Price: \$12.00 This Est: \$-42.00 Total: \$3,882.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
16001-3164-44	0100	1070	713-14	S.F.	EXTRUDED ALUMINUM PANEL SIGNS	Bid: 42.000 This Est: 0.000 Total: 42.000	Unit Price: \$28.00 This Est: \$0.00 Total: \$1,176.00
16001-3164-44	0100	1080	713-15	LS	REMOVAL OF SIGNS, POSTS AND FOOTINGS	Bid: 1.000 This Est: 0.000 Total: 1.000	Unit Price: \$600.00 This Est: \$0.00 Total: \$600.00
16001-3164-44	0100	1090	713-15.36	EACH	REMOVE SIGN, SUPPORT & FOOTING	Bid: 6.000 This Est: 0.000 Total: 6.000	Unit Price: \$165.00 This Est: \$0.00 Total: \$990.00
16001-3164-44	0100	1100	713-16.03	EACH	CHANGEABLE MESSAGE SIGN	Bid: 2.000 This Est: 0.000 Total: 2.000	Unit Price: \$5,000.00 This Est: \$0.00 Total: \$10,000.00
16001-3164-44	0100	1110	713-16.41	LS	RELOCATE SIGN	Bid: 1.000 This Est: 0.000 Total: 1.000	Unit Price: \$2,250.00 This Est: \$0.00 Total: \$2,250.00
16001-3164-44	0100	1120	714-03.01	L.F.	DIRECT BURIAL CONDUIT (2" PVC SCHEDULE 40)	Bid: 15,480.000 This Est: 0.000 Total: 15,978.000	Unit Price: \$4.00 This Est: \$0.00 Total: \$63,912.00
16001-3164-44	0100	1130	714-03.03	L.F.	DIRECT BURIAL CONDUIT (DESCRIPTION)/(1-1/2" PVC, SCHEDULE 80)	Bid: 80.000 This Est: 0.000 Total: 280.000	Unit Price: \$4.00 This Est: \$0.00 Total: \$1,120.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
16001-3164-44	0100	1140	714-03.04	L.F.	DIRECT BURIAL CONDUIT (DESCRIPTION)/(3-1/2" PVC, SCHEDULE 80)	Bid: 80.000 This Est: 0.000 Total: 4,149.000	Unit Price: \$8.00 This Est: \$0.00 Total: \$33,192.00
16001-3164-44	0100	1150	714-05.01	EACH	PULL BOXES (TYPE A, B, OR C)	Bid: 9.000 This Est: 0.000 Total: 9.000	Unit Price: \$400.00 This Est: \$0.00 Total: \$3,600.00
16001-3164-44	0100	1160	714-06.05	L.F.	CABLE (1/C # 6 AWG)	Bid: 16,980.000 This Est: 0.000 Total: 31,918.000	Unit Price: \$1.00 This Est: \$0.00 Total: \$31,918.00
16001-3164-44	0100	1170	714-06.06	L.F.	CABLE (1/C # 4 AWG)	Bid: 44,640.000 This Est: 0.000 Total: 59,890.000	Unit Price: \$1.25 This Est: \$0.00 Total: \$74,862.50
16001-3164-44	0100	1180	714-06.07	L.F.	CABLE (1/C # 2 AWG)	Bid: 125.000 This Est: 0.000 Total: 605.000	Unit Price: \$2.00 This Est: \$0.00 Total: \$1,210.00
16001-3164-44	0100	1190	714-06.08	L.F.	CABLE (DESCRIPTION)/(1/C # 1 AWG)	Bid: 300.000 This Est: 0.000 Total: 1,815.000	Unit Price: \$3.00 This Est: \$0.00 Total: \$5,445.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
16001-3164-44	0100	1200	714-08.05	EACH	LIGHT STANDARDS (ALUMINUM)	Bid: 116.000	Unit Price: \$1,725.00
						This Est: 0.000	This Est: \$0.00
						Total: 116.000	Total: \$200,100.00
						Adj This Est 0.000	Adj This Est 0.00
	0100	1200	ADJUSTMENT		Stockpiled Materials Adjustment	Adj Total: 80.000	Adj Total: -94,225.94
	0100	1200	ADJUSTMENT		Stockpiled Materials Closure	Adj This Est 0.000	Adj This Est 0.00
						Adj Total: 0.000	Adj Total: -42,401.67
	0100	1200	ADJUSTMENT		Stockpiled Materials Initial Payment	Adj This Est 0.000	Adj This Est 0.00
						Adj Total: 0.000	Adj Total: 136,627.61
16001-3164-44	0100	1210	714-08.20	EACH	FOUNDATION (ONLY) FOR LIGHT STANDARD	Bid: 116.000	Unit Price: \$800.00
						This Est: 0.000	This Est: \$0.00
						Total: 116.000	Total: \$92,800.00
16001-3164-44	0100	9500	714-08.29	LS	REMOVE & RELOCATE LIGHT STANDARD	Bid: 0.000	Unit Price: \$8,126.00
						This Est: 0.000	This Est: \$0.00
						Total: 1.000	Total: \$8,126.00
16001-3164-44	0100	1220	714-09.09	EACH	LUMINAIRES (DESCRIPTION)/(LEI TYPE 2 DISTRIBUTION, 2@140W)	Bid: 194.000	Unit Price: \$1,600.00
						This Est: 0.000	This Est: \$0.00
						Total: 194.000	Total: \$310,400.00
						Adj This Est 0.000	Adj This Est 0.00
	0100	1220	ADJUSTMENT		Stockpiled Materials Adjustment	Adj Total: 154.000	Adj Total: -194,314.55
	0100	1220	ADJUSTMENT		Stockpiled Materials Closure	Adj This Est 0.000	Adj This Est 0.00
						Adj Total: 0.000	Adj Total: -50,471.31
	0100	1220	ADJUSTMENT		Stockpiled Materials Initial Payment	Adj This Est 0.000	Adj This Est 0.00
						Adj Total: 0.000	Adj Total: 244,785.86

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
16001-3164-44	0100	1230	714-09.10	EACH	LUMINAIRES (DESCRIPTION)/(LEI TYPE 4 DISTRIBUTION, 2@140W)	Bid: 38.000	Unit Price: \$1,600.00
						This Est: 0.000	This Est: \$0.00
						Total: 38.000	Total: \$60,800.00
						Adj This Est 0.000	Adj This Est 0.00
	0100	1230	ADJUSTMENT		Stockpiled Materials Adjustment	Adj Total: 30.000	Adj Total: -38,021.31
	0100	1230	ADJUSTMENT		Stockpiled Materials Closure	Adj Total: 0.000	Adj Total: -10,139.00
	0100	1230	ADJUSTMENT		Stockpiled Materials Initial Payment	Adj Total: 0.000	Adj Total: 48,160.31
16001-3164-44	0100	1240	714-25.02	LS	ELECTRICAL CONNECTION (DESCRIPTION)/(PANEL, TRANSFORMER, SUPPORTS)	Bid: 1.000 This Est: 0.000 Total: 1.000	Unit Price: \$26,500.00 This Est: \$0.00 Total: \$26,500.00
16001-3164-44	0100	1250	716-01.05	EACH	TEMPORARY RAISED PAVEMENT MARKER	Bid: 371.000 This Est: 0.000 Total: 645.000	Unit Price: \$7.25 This Est: \$0.00 Total: \$4,676.25
16001-3164-44	0100	1260	716-01.23	EACH	Snwplwble Pvmt Mrkrs (Bi-Dir)(2 Color)	Bid: 368.000 This Est: 0.000 Total: 518.000	Unit Price: \$29.00 This Est: \$0.00 Total: \$15,022.00
16001-3164-44	0100	1270	716-01.30	EACH	REMOVAL OF SNOWPLOWABLE REFLECTIVE MARKER	Bid: 170.000 This Est: 0.000 Total: 217.000	Unit Price: \$10.00 This Est: \$0.00 Total: \$2,170.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
16001-3164-44	0100	1280	716-02.07	L.F.	PLASTIC PAVEMENT MARKING (24" BARRIER LINE)	Bid: 462.000 This Est: 0.000 Total: 2,048.900	Unit Price: \$10.50 This Est: \$0.00 Total: \$21,513.45
16001-3164-44	0100	1290	716-04.05	EACH	PLASTIC PAVEMENT MARKING (STRAIGHT ARROW)	Bid: 1.000 This Est: 0.000 Total: 0.000	Unit Price: \$110.00 This Est: \$0.00 Total: \$0.00
16001-3164-44	0100	1300	716-04.10	EACH	PLASTIC PAVEMENT MARKING (HANDICAP SYMBOL)	Bid: 2.000 This Est: 0.000 Total: 2.000	Unit Price: \$150.00 This Est: \$0.00 Total: \$300.00
16001-3164-44	0100	1310	716-04.14	EACH	PLASTIC PAVEMENT MARKING (LANE REDUCTION ARROW)	Bid: 5.000 This Est: 0.000 Total: 0.000	Unit Price: \$165.00 This Est: \$0.00 Total: \$0.00
16001-3164-44	0100	9501	716-05.02	L.F.	PAINTED PAVEMENT MARKING (8" BARRIER LINE)	Bid: 0.000 This Est: 0.000 Total: 461.000	Unit Price: \$0.46 This Est: \$0.00 Total: \$212.06
16001-3164-44	0100	9502	716-05.20	L.M.	PAINTED PAVEMENT MARKING (6" LINE)	Bid: 0.000 This Est: 0.000 Total: 20.459	Unit Price: \$1,900.00 This Est: \$0.00 Total: \$38,872.10
16001-3164-44	0100	1320	716-08.30	L.M.	HYDROBLAST REMOVAL OF PAVEMENT MARKING (LINE)	Bid: 3.200 This Est: 0.000 Total: 16.201	Unit Price: \$3,800.00 This Est: \$0.00 Total: \$61,563.80

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
16001-3164-44	0100	1330	716-12.02	L.M.	ENHANCED FLATLINE THERMO PVMT MRKNG (6IN LINE)	Bid: 3.900 This Est: 0.000 Total: 10.009	Unit Price: \$4,900.00 This Est: \$0.00 Total: \$49,044.10
16001-3164-44	0100	1340	716-12.03	L.F.	ENHANCED FLATLINE THERMO PVMT MRKNG (8IN BARRIER LINE)	Bid: 2,542.000 This Est: 0.000 Total: 6,966.000	Unit Price: \$2.00 This Est: \$0.00 Total: \$13,932.00
16001-3164-44	0100	1350	716-12.05	L.F.	ENHANCED FLATLINE THERMO PVMT MRKNG (6IN DOTTED LINE)	Bid: 5,054.000 This Est: 0.000 Total: 0.000	Unit Price: \$2.00 This Est: \$0.00 Total: \$0.00
16001-3164-44	0100	1360	716-13.06	L.M.	SPRAY THERMO PVMT MRKNG (40 mil) (4IN LINE)	Bid: 0.287 This Est: 0.000 Total: 0.000	Unit Price: \$3,000.00 This Est: \$0.00 Total: \$0.00
16001-3164-44	0100	1370	717-01	LS	MOBILIZATION	Bid: 1.000 This Est: 0.000 Total: 1.000	Unit Price: \$493,555.00 This Est: \$0.00 Total: \$493,555.00
16001-3164-44	0100	9503	730-03.25	EACH	INSTALL PULL BOX (DESCRIPTION)/(29"x21")	Bid: 0.000 This Est: 0.000 Total: 2.000	Unit Price: \$550.00 This Est: \$0.00 Total: \$1,100.00
16001-3164-44	0100	9504	730-05.01	EACH	ELECTRICAL SERVICE CONNECTION	Bid: 0.000 This Est: 0.000 Total: 5.000	Unit Price: \$1,500.00 This Est: \$0.00 Total: \$7,500.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
16001-3164-44	0100	9505	730-12.02	L.F.	CONDUIT 2" DIAMETER (PVC)	Bid: 0.000 This Est: 0.000 Total: 240.000	Unit Price: \$7.50 This Est: \$0.00 Total: \$1,800.00
16001-3164-44	0100	9506	730-12.08	L.F.	CONDUIT 2" DIAMETER (RGS)	Bid: 0.000 This Est: 0.000 Total: 10.000	Unit Price: \$72.50 This Est: \$0.00 Total: \$725.00
16001-3164-44	0100	9507	730-14.01	L.F.	SHIELDED DETECTOR CABLE	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: \$1.25 This Est: \$0.00 Total: \$0.00
16001-3164-44	0100	9508	730-14.02	L.F.	SAW SLOT	Bid: 0.000 This Est: 0.000 Total: 1,320.000	Unit Price: \$5.00 This Est: \$0.00 Total: \$6,600.00
16001-3164-44	0100	9509	730-14.03	L.F.	LOOP WIRE	Bid: 0.000 This Est: 0.000 Total: 3,251.000	Unit Price: \$0.65 This Est: \$0.00 Total: \$2,113.15
16001-3164-44	0100	9510	730-15.07	EACH	CABINET (DESCRIPTION)/ (41"x25"x18")(With AC Outlet)	Bid: 0.000 This Est: 0.000 Total: 1.000	Unit Price: \$8,500.00 This Est: \$0.00 Total: \$8,500.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
16001-3164-44	0100	1380	735-20.01	LS	GRINDER PUMP & CONTROLS	Bid: 1.000	Unit Price: \$6,200.00
						This Est: 0.000	This Est: \$0.00
						Total: 1.000	Total: \$6,200.00
						Adj This Est 0.000	Adj This Est 0.00
	0100	1380	ADJUSTMENT	Stockpiled Materials Adjustment	Adj Total: 0.188	Adj Total: -435.94	
	0100	1380	ADJUSTMENT	Stockpiled Materials Closure	Adj Total: 0.000	Adj Total: -1,889.06	
	0100	1380	ADJUSTMENT	Stockpiled Materials Initial Payment	Adj Total: 0.000	Adj Total: 2,325.00	
16001-3164-44	0100	1390	740-10.03	S.Y.	GEOTEXTILE (TYPE III)(EROSION CONTROL)	Bid: 441.000	Unit Price: \$3.00
						This Est: 0.000	This Est: \$0.00
						Total: 0.000	Total: \$0.00
16001-3164-44	0100	9021	740-10.04	S.Y.	GEOTEXTILE (TYPE IV) (STABILIZATION)	Bid: 0.000	Unit Price: \$4.00
						This Est: 0.000	This Est: \$0.00
						Total: 49,911.280	Total: \$199,645.12
16001-3164-44	0100	9511	775-01.03	EACH	3IN WATER METER VAULT	Bid: 0.000	Unit Price: \$7,780.50
						This Est: 0.000	This Est: \$0.00
						Total: 1.000	Total: \$7,780.50
16001-3164-44	0100	9512	775-01.04	EACH	3IN BACKFLOW PREVENTOR ASSEMBLY	Bid: 0.000	Unit Price: \$9,664.30
						This Est: 0.000	This Est: \$0.00
						Total: 1.000	Total: \$9,664.30

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
16001-3164-44	0100	9513	775-01.05	EACH	3IN WATER MAIN SET	Bid: 0.000 This Est: 0.000 Total: 1.000	Unit Price: \$2,545.75 This Est: \$0.00 Total: \$2,545.75
16001-3164-44	0100	9514	775-01.06	EACH	3IN WATER SERVICE METER ASSEMBLY	Bid: 0.000 This Est: 0.000 Total: 1.000	Unit Price: \$11,379.59 This Est: \$0.00 Total: \$11,379.59
16001-3164-44	0100	9515	775-01.07	L.F.	3IN PVC WATER LINE	Bid: 0.000 This Est: 0.000 Total: 3,178.000	Unit Price: \$14.40 This Est: \$0.00 Total: \$45,763.20
16001-3164-44	0100	1400	775-69.36	EACH	CAP EXISTING WATER LINE SERVICE	Bid: 2.000 This Est: 0.000 Total: 2.000	Unit Price: \$400.00 This Est: \$0.00 Total: \$800.00
16001-3164-44	0100	1410	775-69.37	L.F.	6IN DUCTILE IRON PIPE	Bid: 3,168.000 This Est: 0.000 Total: 3,278.000	Unit Price: \$25.00 This Est: \$0.00 Total: \$81,950.00
16001-3164-44	0100	1420	775-69.38	EACH	6IN DBLE DETECTION CHECK BCKFLW PREVENTE	Bid: 1.000 This Est: 0.000 Total: 1.000	Unit Price: \$9,100.00 This Est: \$0.00 Total: \$9,100.00
16001-3164-44	0100	1430	775-69.39	EACH	6IN AIR RELEASE ASSEMBLY	Bid: 1.000 This Est: 0.000 Total: 1.000	Unit Price: \$550.00 This Est: \$0.00 Total: \$550.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
16001-3164-44	0100	1440	775-69.40	EACH	8IN X 6IN TAPPING SLEEVE	Bid: 1.000 This Est: 0.000 Total: 1.000	Unit Price: \$2,300.00 This Est: \$0.00 Total: \$2,300.00
16001-3164-44	0100	1450	775-69.41	EACH	1 1/2IN WATER METER VAULT	Bid: 1.000 This Est: 0.000 Total: 0.000	Unit Price: \$3,500.00 This Est: \$0.00 Total: \$0.00
16001-3164-44	0100	1460	775-69.42	EACH	1 1/2IN BACKFLOW PREVENTER ASSEMBLY	Bid: 1.000 This Est: 0.000 Total: 0.000	Unit Price: \$1,900.00 This Est: \$0.00 Total: \$0.00
16001-3164-44	0100	1470	775-69.43	EACH	1 1/2IN WATER MAIN SET	Bid: 1.000 This Est: 0.000 Total: 0.000	Unit Price: \$500.00 This Est: \$0.00 Total: \$0.00
16001-3164-44	0100	1480	775-69.44	EACH	1-1/8IN FROST PROOF YARD HYDRANT ASMBLY	Bid: 1.000 This Est: 0.000 Total: 1.000	Unit Price: \$1,700.00 This Est: \$0.00 Total: \$1,700.00
16001-3164-44	0100	1490	775-69.45	LB.	FITTINGS	Bid: 337.500 This Est: 0.000 Total: 470.000	Unit Price: \$6.00 This Est: \$0.00 Total: \$2,820.00
16001-3164-44	0100	1500	775-72.82	EACH	1-1/2IN WATER SERVICE METER ASSEMBLY	Bid: 1.000 This Est: 0.000 Total: 0.000	Unit Price: \$3,200.00 This Est: \$0.00 Total: \$0.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
16001-3164-44	0100	1510	775-72.83	L.F.	1-1/2IN PVC WATER LINE	Bid: 3,817.000 This Est: 0.000 Total: 3,817.000	Unit Price: \$9.00 This Est: \$0.00 Total: \$34,353.00
16001-3164-44	0100	1520	775-72.84	L.F.	BORE/JACK 12IN STEEL CASING PIPE-UNCON	Bid: 240.000 This Est: 0.000 Total: 250.000	Unit Price: \$90.00 This Est: \$0.00 Total: \$22,500.00
16001-3164-44	0100	1530	777-29.91	L.F.	3INSDR17 PVC FORCE MAIN	Bid: 2,910.000 This Est: 0.000 Total: 2,830.000	Unit Price: \$10.00 This Est: \$0.00 Total: \$28,300.00
16001-3164-44	0100	1540	777-29.92	EACH	3IN AIR RELEASE VALVE ASSEMBLY	Bid: 2.000 This Est: 0.000 Total: 2.000	Unit Price: \$420.00 This Est: \$0.00 Total: \$840.00
16001-3164-44	0100	1550	777-29.93	LS	SITE WORK AT STEP PUMP STATION	Bid: 1.000 This Est: 0.000 Total: 1.000	Unit Price: \$2,350.00 This Est: \$0.00 Total: \$2,350.00
16001-3164-44	0100	1560	777-29.94	LS	ELECTRICAL WORK AT STEP PUMP STATION	Bid: 1.000 This Est: 0.000 Total: 1.000	Unit Price: \$3,300.00 This Est: \$0.00 Total: \$3,300.00
16001-3164-44	0100	1570	777-29.95	EACH	CONCRETE PAD W/ FILTER WASH RACK	Bid: 2.000 This Est: 0.000 Total: 0.000	Unit Price: \$5,000.00 This Est: \$0.00 Total: \$0.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
16001-3164-44	0100	1580	777-31.95	L.F.	BORE/JACK 12IN STEEL CASING PIPE-UNCON	Bid: 250.000 This Est: 0.000 Total: 250.000	Unit Price: \$90.00 This Est: \$0.00 Total: \$22,500.00
16001-3164-44	0100	1590	777-31.96	LB.	FITTINGS	Bid: 9.500 This Est: 0.000 Total: 4.160	Unit Price: \$20.00 This Est: \$0.00 Total: \$83.20
16001-3164-44	0100	9516	795-07.08	EACH	10IN X 6IN TAPPING SLEEVE AND VALVE	Bid: 0.000 This Est: 0.000 Total: 1.000	Unit Price: \$3,608.00 This Est: \$0.00 Total: \$3,608.00
16001-3164-44	0100	9517	795-11.02	EACH	FIRE HYDRANT ASSEMBLY	Bid: 0.000 This Est: 0.000 Total: 1.000	Unit Price: \$5,117.93 This Est: \$0.00 Total: \$5,117.93
16001-3164-44	0100	1600	801-01	UNIT	SEEDING (WITH MULCH)	Bid: 432.000 This Est: 0.000 Total: 56.000	Unit Price: \$18.00 This Est: \$0.00 Total: \$1,008.00
16001-3164-44	0100	1610	801-01.07	UNIT	TEMPORARY SEEDING (WITH MULCH)	Bid: 432.000 This Est: 0.000 Total: 628.310	Unit Price: \$15.00 This Est: \$0.00 Total: \$9,424.65
16001-3164-44	0100	9012	801-02	UNIT	SEEDING (WITHOUT MULCH)	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: \$8.10 This Est: \$0.00 Total: \$0.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
16001-3164-44	0100	1620	801-03	M.G.	WATER (SEEDING & SODDING)	Bid: 43.000 This Est: 0.000 Total: 94.000	Unit Price: \$20.00 This Est: \$0.00 Total: \$1,880.00
16001-3164-44	0100	9013	801-06	UNIT	MULCH	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: \$10.80 This Est: \$0.00 Total: \$0.00
16001-3164-44	0100	1630	801-07	LB.	SEED (SUPPLEMENTAL APPLICATION)	Bid: 123.000 This Est: 0.000 Total: 0.000	Unit Price: \$1.00 This Est: \$0.00 Total: \$0.00
16001-3164-44	0100	1640	801-08	TON	FERTILIZER (SUPPLEMENTAL APPLICATION)	Bid: 1.000 This Est: 0.000 Total: 0.000	Unit Price: \$300.00 This Est: \$0.00 Total: \$0.00
16001-3164-44	0100	1650	802-12.21	EACH	NYSSA SYLVATICA (BLCKGUM SEEDLNG B.R.)	Bid: 108.000 This Est: 0.000 Total: 90.000	Unit Price: \$5.00 This Est: \$0.00 Total: \$450.00
16001-3164-44	0100	1660	802-12.26	EACH	PLATANUS OCCIDENTALIS (SYCAMORE SEEDLNG B.R.)	Bid: 108.000 This Est: 0.000 Total: 90.000	Unit Price: \$5.00 This Est: \$0.00 Total: \$450.00
16001-3164-44	0100	1670	802-12.27	EACH	POPULUS DELTOIDES (COTTONWOOD SEEDLNG B.R.)	Bid: 108.000 This Est: 0.000 Total: 90.000	Unit Price: \$5.00 This Est: \$0.00 Total: \$450.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
16001-3164-44	0100	1680	802-12.35	EACH	QUERCUS NIGRA (WATER OAK SEEDLING B.R.)	Bid: 108.000 This Est: 0.000 Total: 90.000	Unit Price: \$5.00 This Est: \$0.00 Total: \$450.00
16001-3164-44	0100	1690	802-12.38	EACH	QUERCUS PHELLOS (WILLOW OAK SEEDLING B.R.)	Bid: 108.000 This Est: 0.000 Total: 90.000	Unit Price: \$5.00 This Est: \$0.00 Total: \$450.00
16001-3164-44	0100	1700	803-01	S.Y.	SODDING (NEW SOD)	Bid: 6,000.000 This Est: 0.000 Total: 48,167.320	Unit Price: \$2.00 This Est: \$0.00 Total: \$96,334.64
16001-3164-44	0100	1710	805-12.01	S.Y.	EROSION CONTROL BLANKET (TYPE I)	Bid: 25,063.000 This Est: 0.000 Total: 0.000	Unit Price: \$0.75 This Est: \$0.00 Total: \$0.00
16001-3164-44	0100	1720	805-12.02	S.Y.	EROSION CONTROL BLANKET (TYPE II)	Bid: 22,861.000 This Est: 0.000 Total: 0.000	Unit Price: \$0.75 This Est: \$0.00 Total: \$0.00
16001-3164-44	0100	1730	806-02.03	CYCL	PROJECT MOWING	Bid: 6.000 This Est: 0.000 Total: 1.000	Unit Price: \$200.00 This Est: \$0.00 Total: \$200.00
16001-3164-44	0100	1740	900-02.02	EACH	OIL/WATER SEPARATOR	Bid: 1.000 This Est: 0.000 Total: 1.000	Unit Price: \$45,000.00 This Est: \$0.00 Total: \$45,000.00