

Rpt-ID: RCPCSUM1

User:

Tennessee

Department of Transportation  
Estimate Summary to Contractor

Date: 05/06/2014

Vendor ID: 0070004694

Vendor Name: HIGHWAY MARKINGS, INC.

Contract ID: CNM284

Estimate Number: 0005

Pay Period: 11/01/2013

to: 11/01/2013

Contract Location:  
OWL HOLE GAP ROAD

Time Allowed: 32.0 days  
Time Charged: 52.0 days  
Elapsed Calendar Days: 52.0 days  
Percent Time: 162.50 %  
Percent Complete (\$): 89.60 %  
Percent Behind: 72.90 %

Contractor:  
HIGHWAY MARKINGS, INC.  
PO BOX 70966  
Knoxville, TN 37938  
Phone:

Date Let: 07/12/2013  
Date Awarded: 07/29/2013  
Date Contract Executed: 08/23/2013  
Date Notice to Proceed: 09/09/2013  
Date Work Began: 09/09/2013  
Date to be Completed: 10/10/2013  
Date Time Stopped: 10/30/2013  
Date Accepted: 00/00/0000

Estimate Paid: NO

Counties:  
GRAINGER

Project Number	BID PCT	Fed State Project Number	Description 1
29945-3466-94	34.07	HRRR/HSIP-1213(10)	Safety Improvements along Owl Hole Gap Road from Indian
29945-3467-94	35.35	HRRR/HSIP-1328(10)	Safety Improvements along Owl Hole Gap Road from near
29945-3468-94	30.58	HRRR/HSIP-1328(11)	Safety Improvements along Owl Hole Gap Road from near
<b>Current Contract Amount</b>		\$ 227,557.30	
<b>Original Contract Amount</b>		\$ 223,037.30	

	Total to Date	Prev to Date	This Estimate
Participating	\$ 200,092.44	\$ 199,929.64	\$ 162.80
<b>Total Earnings</b>	<b>\$ 200,092.44</b>	<b>\$ 199,929.64</b>	<b>\$ 162.80</b>
Stockpiled Materials	\$ 0.00	\$ 0.00	\$ 0.00
Other Line Item Adjustments	\$ 0.00	\$ 0.00	\$ 0.00

<b>Amount Due</b>	\$	<b>200,092.44</b>	\$	<b>199,929.64</b>	\$	<b>162.80</b>
<b>Test Report Payment Adjustment</b>	\$	0.00	\$	0.00	\$	0.00
<b>Total Adjusted Earnings</b>	\$	<b>200,092.44</b>	\$	<b>199,929.64</b>	\$	<b>162.80</b>
<b>Retainage</b>	\$	<b>0.00</b>	\$	<b>0.00</b>	\$	<b>0.00</b>
<b>Payment Due</b>	\$	<b>200,092.44</b>	\$	<b>199,929.64</b>	\$	<b>162.80</b>

Project Number	Category Number	Line Item Number	Item Code	Description	Units	Bid Qty	Qty This Est	Amount Paid	Total Qty	Total Amt
				Supplemental Description			Unit Price			
29945-3466-94	0100	9003	108-07	LIQUIDATED DAMAGES	DAY	0.000	0.000	\$ 0.00	-7.000	\$ -1,190.00
						\$170.000				
29945-3467-94	0100	9004	108-07	LIQUIDATED DAMAGES	DAY	0.000	0.000	\$ 0.00	-7.000	\$ -1,190.00
						\$170.000				
29945-3468-94	0100	9005	108-07	LIQUIDATED DAMAGES	DAY	0.000	0.000	\$ 0.00	-6.000	\$ -1,020.00
						\$170.000				
29945-3466-94	0100	0010	705-02.02	SINGLE GUARDRAIL (TYPE 2)	L.F.	620.000	0.000	\$ 0.00	63.750	\$ 946.69
						\$14.850				
29945-3467-94	0100	0010	705-02.02	SINGLE GUARDRAIL (TYPE 2)	L.F.	800.000	0.000	\$ 0.00	607.500	\$ 9,021.38
						\$14.850				
29945-3468-94	0100	0010	705-02.02	SINGLE GUARDRAIL (TYPE 2)	L.F.	795.000	0.000	\$ 0.00	1,000.000	\$ 14,850.00
						\$14.850				
29945-3467-94	0100	9500	705-02.03	SINGLE GUARDRAIL (TYPE 2) LONG POST	L.F.	0.000	0.000	\$ 0.00	556.250	\$ 11,403.13
						\$20.500				
29945-3466-94	0100	9002	705-02.50	SHOP CURVED GUARDRAIL	L.F.	0.000	0.000	\$ 0.00	12.500	\$ 278.44
						\$22.275				
29945-3467-94	0100	9000	705-02.50	SHOP CURVED GUARDRAIL	L.F.	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$22.275				
29945-3468-94	0100	9001	705-02.50	SHOP CURVED GUARDRAIL	L.F.	0.000	0.000	\$ 0.00	12.500	\$ 278.44







