

**STATE OF TENNESSEE  
 DEPARTMENT OF TRANSPORTATION  
 Estimate Summary to Contractor Report**



**Contract:**CNN219      **Estimate Number:** 0003      **Estimate Type:** Final      **Pay Period:** 12/1/2014 to 01/20/2015

<p><b>Contractor:</b> Tinsley Asphalt, LLC  <b>Contractor's Address:</b> P.O. Box 1955          Tullahoma, TN 37388</p> <p><b>Contract Location:</b> The resurfacing (thin mix overlay) on S.R. 64 and S.R. 99</p> <p><b>Counties:</b> CANNON</p> <p><b>Project(s)</b> 08010-3206-94, 08010-4206-04, 08018-3208-94, 08018-4208-04</p>	<p><b>Allowed:</b> 66.0 Days  <b>Charged:</b> 57.0 Days  <b>Elapsed Calendar Days:</b> 57.0 Days  <b>Percent Time:</b> 86.36 %  <b>Percent Complete(\$):</b> 90.65 %  <b>Percent Behind:</b> --- %</p> <p><b>Dates</b></p> <p><b>Let:</b> 07/11/2014  <b>Awarded:</b> 07/30/2014  <b>Contract Executed:</b> 08/21/2014  <b>Date Notice to Proceed:</b> 09/11/2014  <b>Work Began:</b> 10/07/2014  <b>To Be Completed:</b> 11/15/2014  <b>Substantial Work Complete:</b> 11/06/2014  <b>Accepted:</b> 11/05/2014</p>	
---	---	--

	Total to Date	Previous to Date	This Estimate		Amounts
<b>Total Earnings:</b>	\$456,681.53	\$456,688.81	\$-7.28	<b>Current Contract:</b>	\$503,382.91
Stockpiled Materials:	\$0.00	\$0.00	\$0.00		
<b>Amount Due:</b>	\$456,681.53	\$456,688.81	\$-7.28		
Test Report Payment Adjustments:	\$0.00	\$0.00	\$0.00		
Material Discrepancy Adjustments:	\$0.00	\$0.00	\$0.00		
<b>Payment Due:</b>	\$456,681.53	\$456,688.81	-7.28		

**STATE OF TENNESSEE**  
**DEPARTMENT OF TRANSPORTATION**  
**Estimate Summary to Contractor Report**



Project Number	Bid %	Federal Project Number	Project Current Amount	Project Description
08010-3206-94	26.32	HSIP-64(20)	-7.28	The resurfacing on S.r. 64 from Tolbert Hollow Road (L.M. 2.
08010-4206-04	55.98	N/A		The resurfacing (thin mix overlay) on S.R. 64 from Tolbert H
08018-3208-94	5.47	HSIP-99(45)		The resurfacing on S.R. 99 from the Rutherford County line (
08018-4208-04	12.23	N/A		The resurfacing (thin mix overlay) on S.R. 99 from the Ruthe

Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
08010-3206-94	0100	9012	108-07	DAY	LIQUIDATED DAMAGES	<b>Bid:</b> 0.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> \$420.000 <b>This Est:</b> \$0.000 <b>Total:</b> \$0.000
08010-4206-04	0100	9013	108-07	DAY	LIQUIDATED DAMAGES	<b>Bid:</b> 0.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> \$420.000 <b>This Est:</b> \$0.000 <b>Total:</b> \$0.000
08018-3208-94	0100	9014	108-07	DAY	LIQUIDATED DAMAGES	<b>Bid:</b> 0.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> \$420.000 <b>This Est:</b> \$0.000 <b>Total:</b> \$0.000
08018-4208-04	0100	9015	108-07	DAY	LIQUIDATED DAMAGES	<b>Bid:</b> 0.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> \$420.000 <b>This Est:</b> \$0.000 <b>Total:</b> \$0.000

**STATE OF TENNESSEE**  
**DEPARTMENT OF TRANSPORTATION**  
**Estimate Summary to Contractor Report**



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
08010-3206-94	0100	9004	109-01.01	DOLL	PAY ADJUSTMENT FOR FUEL	<b>Bid:</b> 0.000	<b>Unit Price:</b> \$1.000
						<b>This Est:</b> 0.000	<b>This Est:</b> \$0.000
						<b>Total:</b> 0.000	<b>Total:</b> \$0.000
	0100	9004	ADJUSTMENT		Fuel Adjustment (FUE2)	<b>Adj This Est</b> -7.280	<b>Adj This Est</b> -7.280
						<b>Adj Total:</b> -105.090	<b>Adj Total:</b> -105.090
08010-4206-04	0100	9005	109-01.01	DOLL	PAY ADJUSTMENT FOR FUEL	<b>Bid:</b> 0.000	<b>Unit Price:</b> \$1.000
						<b>This Est:</b> 0.000	<b>This Est:</b> \$0.000
						<b>Total:</b> 0.000	<b>Total:</b> \$0.000
	0100	9005	ADJUSTMENT		Fuel Adjustment (FUE2)	<b>Adj This Est</b> 0.000	<b>Adj This Est</b> 0.000
						<b>Adj Total:</b> -3,639.560	<b>Adj Total:</b> -3,639.560
08018-3208-94	0100	9006	109-01.01	DOLL	PAY ADJUSTMENT FOR FUEL	<b>Bid:</b> 0.000	<b>Unit Price:</b> \$1.000
						<b>This Est:</b> 0.000	<b>This Est:</b> \$0.000
						<b>Total:</b> 0.000	<b>Total:</b> \$0.000
	0100	9006	ADJUSTMENT		Fuel Adjustment (FUE2)	<b>Adj This Est</b> 0.000	<b>Adj This Est</b> 0.000
						<b>Adj Total:</b> -33.020	<b>Adj Total:</b> -33.020
08018-4208-04	0100	9007	109-01.01	DOLL	PAY ADJUSTMENT FOR FUEL	<b>Bid:</b> 0.000	<b>Unit Price:</b> \$1.000
						<b>This Est:</b> 0.000	<b>This Est:</b> \$0.000
						<b>Total:</b> 0.000	<b>Total:</b> \$0.000
	0100	9007	ADJUSTMENT		Fuel Adjustment (FUE2)	<b>Adj This Est</b> 0.000	<b>Adj This Est</b> 0.000
						<b>Adj Total:</b> -923.920	<b>Adj Total:</b> -923.920

**STATE OF TENNESSEE**  
**DEPARTMENT OF TRANSPORTATION**  
**Estimate Summary to Contractor Report**



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
08010-3206-94	0100	9008	109-01.02	DOLL	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	<b>Bid:</b> 0.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> \$1.000 <b>This Est:</b> \$0.000 <b>Total:</b> \$0.000
08010-4206-04	0100	9009	109-01.02	DOLL	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	<b>Bid:</b> 0.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> \$1.000 <b>This Est:</b> \$0.000 <b>Total:</b> \$0.000
	0100	9009	ADJUSTMENT		Bituminous Adjustment (BITM)	<b>Adj This Est</b> 0.000 <b>Adj Total:</b> 9,711.740	<b>Adj This Est</b> 0.000 <b>Adj Total:</b> 9,711.740
08018-3208-94	0100	9010	109-01.02	DOLL	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	<b>Bid:</b> 0.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> \$1.000 <b>This Est:</b> \$0.000 <b>Total:</b> \$0.000
08018-4208-04	0100	9011	109-01.02	DOLL	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	<b>Bid:</b> 0.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> \$1.000 <b>This Est:</b> \$0.000 <b>Total:</b> \$0.000
	0100	9011	ADJUSTMENT		Bituminous Adjustment (BITM)	<b>Adj This Est</b> 0.000 <b>Adj Total:</b> 2,634.300	<b>Adj This Est</b> 0.000 <b>Adj Total:</b> 2,634.300
08010-3206-94	0100	0010	303-01	TON	MINERAL AGGREGATE, TYPE A BASE, GRADING D	<b>Bid:</b> 340.000 <b>This Est:</b> 0.000 <b>Total:</b> 365.950	<b>Unit Price:</b> \$15.000 <b>This Est:</b> \$0.000 <b>Total:</b> \$5,489.250
08018-3208-94	0100	0010	303-01	TON	MINERAL AGGREGATE, TYPE A BASE, GRADING D	<b>Bid:</b> 120.000 <b>This Est:</b> 0.000 <b>Total:</b> 117.010	<b>Unit Price:</b> \$15.000 <b>This Est:</b> \$0.000 <b>Total:</b> \$1,755.150

**STATE OF TENNESSEE**  
**DEPARTMENT OF TRANSPORTATION**  
**Estimate Summary to Contractor Report**



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
08010-4206-04	0100	0010	403-01	TON	BITUMINOUS MATERIAL FOR TACK COAT (TC)	<b>Bid:</b> 31.000 <b>This Est:</b> 0.000 <b>Total:</b> 13.001	<b>Unit Price:</b> \$400.000 <b>This Est:</b> \$0.000 <b>Total:</b> \$5,200.400
08018-4208-04	0100	0010	403-01	TON	BITUMINOUS MATERIAL FOR TACK COAT (TC)	<b>Bid:</b> 7.000 <b>This Est:</b> 0.000 <b>Total:</b> 8.360	<b>Unit Price:</b> \$400.000 <b>This Est:</b> \$0.000 <b>Total:</b> \$3,344.000
08018-4208-04	0100	9016	407-09	DOLL	ASPHALT CEMENT CONTENT & GRADATION DEDUCTION	<b>Bid:</b> 0.000 <b>This Est:</b> 0.000 <b>Total:</b> -1,361.670	<b>Unit Price:</b> \$1.000 <b>This Est:</b> \$0.000 <b>Total:</b> \$-1,361.670
08010-4206-04	0100	0020	411-03.07	TON	ACS MIX(PG64-22) THIN LIFT CS ASPHALT	<b>Bid:</b> 3,300.000 <b>This Est:</b> 0.000 <b>Total:</b> 3,418.940	<b>Unit Price:</b> \$76.220 <b>This Est:</b> \$0.000 <b>Total:</b> \$260,591.607
08018-4208-04	0100	0020	411-03.07	TON	ACS MIX(PG64-22) THIN LIFT CS ASPHALT	<b>Bid:</b> 727.000 <b>This Est:</b> 0.000 <b>Total:</b> 867.910	<b>Unit Price:</b> \$76.220 <b>This Est:</b> \$0.000 <b>Total:</b> \$66,152.100

**STATE OF TENNESSEE**  
**DEPARTMENT OF TRANSPORTATION**  
**Estimate Summary to Contractor Report**



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
08010-4206-04	0100	9000	411-03.20	DOLL	PRICE ADJUSTMENT FOR ASPHALT CEMENT CONTENT	<b>Bid:</b> 0.000	<b>Unit Price:</b> \$1.000
						<b>This Est:</b> 0.000	<b>This Est:</b> \$0.000
						<b>Total:</b> 0.000	<b>Total:</b> \$0.000
	0100	9000	ADJUSTMENT	411 AC Content Adjustment	<b>Adj This Est</b> 0.000	<b>Adj This Est</b> 0.000	
					<b>Adj Total:</b> -6,246.400	<b>Adj Total:</b> -6,246.400	
08018-4208-04	0100	9001	411-03.20	DOLL	PRICE ADJUSTMENT FOR ASPHALT CEMENT CONTENT	<b>Bid:</b> 0.000	<b>Unit Price:</b> \$1.000
						<b>This Est:</b> 0.000	<b>This Est:</b> \$0.000
						<b>Total:</b> 0.000	<b>Total:</b> \$0.000
	0100	9001	ADJUSTMENT	411 AC Content Adjustment	<b>Adj This Est</b> 0.000	<b>Adj This Est</b> 0.000	
					<b>Adj Total:</b> -1,585.670	<b>Adj Total:</b> -1,585.670	
08010-4206-04	0100	9002	411-05.40	DOLL	LIQUID ANTI-STRIP AGENT PAYMENT	<b>Bid:</b> 0.000	<b>Unit Price:</b> \$1.000
						<b>This Est:</b> 0.000	<b>This Est:</b> \$0.000
						<b>Total:</b> 0.000	<b>Total:</b> \$0.000
08018-4208-04	0100	9003	411-05.40	DOLL	LIQUID ANTI-STRIP AGENT PAYMENT	<b>Bid:</b> 0.000	<b>Unit Price:</b> \$1.000
						<b>This Est:</b> 0.000	<b>This Est:</b> \$0.000
						<b>Total:</b> 0.000	<b>Total:</b> \$0.000
08010-3206-94	0100	0020	411-12.03	L.M.	SCORING FOR RUMBLE STRIPE (NON-CONTINUOUS) (8IN WIDTH)	<b>Bid:</b> 9.400	<b>Unit Price:</b> \$524.780
						<b>This Est:</b> 0.000	<b>This Est:</b> \$0.000
						<b>Total:</b> 8.130	<b>Total:</b> \$4,266.461
08018-3208-94	0100	0020	411-12.03	L.M.	SCORING FOR RUMBLE STRIPE (NON-CONTINUOUS) (8IN WIDTH)	<b>Bid:</b> 2.100	<b>Unit Price:</b> \$524.780
						<b>This Est:</b> 0.000	<b>This Est:</b> \$0.000
						<b>Total:</b> 1.640	<b>Total:</b> \$860.639

**STATE OF TENNESSEE**  
**DEPARTMENT OF TRANSPORTATION**  
**Estimate Summary to Contractor Report**



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
08010-3206-94	0100	0030	705-04.07	EACH	TAN ENERGY ABSORBING TERM (NCHRP 350, TL3)	<b>Bid:</b> 17.000 <b>This Est:</b> 0.000 <b>Total:</b> 15.000	<b>Unit Price:</b> \$1,950.000 <b>This Est:</b> \$0.000 <b>Total:</b> \$29,250.000
08018-3208-94	0100	0030	705-04.07	EACH	TAN ENERGY ABSORBING TERM (NCHRP 350, TL3)	<b>Bid:</b> 6.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> \$1,950.000 <b>This Est:</b> \$0.000 <b>Total:</b> \$0.000
08010-3206-94	0100	0040	706-01	L.F.	GUARDRAIL REMOVED	<b>Bid:</b> 850.000 <b>This Est:</b> 0.000 <b>Total:</b> 937.500	<b>Unit Price:</b> \$1.000 <b>This Est:</b> \$0.000 <b>Total:</b> \$937.500
08018-3208-94	0100	0040	706-01	L.F.	GUARDRAIL REMOVED	<b>Bid:</b> 300.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> \$1.000 <b>This Est:</b> \$0.000 <b>Total:</b> \$0.000
08010-4206-04	0100	0030	712-01	LS	TRAFFIC CONTROL	<b>Bid:</b> 1.000 <b>This Est:</b> 0.000 <b>Total:</b> 1.000	<b>Unit Price:</b> \$3,200.000 <b>This Est:</b> \$0.000 <b>Total:</b> \$3,200.000
08018-4208-04	0100	0030	712-01	LS	TRAFFIC CONTROL	<b>Bid:</b> 1.000 <b>This Est:</b> 0.000 <b>Total:</b> 1.000	<b>Unit Price:</b> \$800.000 <b>This Est:</b> \$0.000 <b>Total:</b> \$800.000

**STATE OF TENNESSEE**  
**DEPARTMENT OF TRANSPORTATION**  
**Estimate Summary to Contractor Report**



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
08010-3206-94	0100	0050	712-04.01	EACH	FLEXIBLE DRUMS (CHANNELIZING)	<b>Bid:</b> 34.000 <b>This Est:</b> 0.000 <b>Total:</b> 30.000	<b>Unit Price:</b> \$5.000 <b>This Est:</b> \$0.000 <b>Total:</b> \$150.000
08018-3208-94	0100	0050	712-04.01	EACH	FLEXIBLE DRUMS (CHANNELIZING)	<b>Bid:</b> 12.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> \$5.000 <b>This Est:</b> \$0.000 <b>Total:</b> \$0.000
08010-3206-94	0100	0060	712-05.01	EACH	WARNING LIGHTS (TYPE A)	<b>Bid:</b> 34.000 <b>This Est:</b> 0.000 <b>Total:</b> 30.000	<b>Unit Price:</b> \$5.000 <b>This Est:</b> \$0.000 <b>Total:</b> \$150.000
08018-3208-94	0100	0060	712-05.01	EACH	WARNING LIGHTS (TYPE A)	<b>Bid:</b> 12.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> \$5.000 <b>This Est:</b> \$0.000 <b>Total:</b> \$0.000
08010-4206-04	0100	0040	712-06	S.F.	SIGNS (CONSTRUCTION)	<b>Bid:</b> 850.000 <b>This Est:</b> 0.000 <b>Total:</b> 304.000	<b>Unit Price:</b> \$3.000 <b>This Est:</b> \$0.000 <b>Total:</b> \$912.000
	0100	0040	ADJUSTMENT		Test Report Payment Adjustment	<b>Adj This Est</b> 0.000 <b>Adj Total:</b> 0.000	<b>Adj This Est</b> 0.000 <b>Adj Total:</b> 0.000
08018-4208-04	0100	0040	712-06	S.F.	SIGNS (CONSTRUCTION)	<b>Bid:</b> 192.000 <b>This Est:</b> 0.000 <b>Total:</b> 133.000	<b>Unit Price:</b> \$3.000 <b>This Est:</b> \$0.000 <b>Total:</b> \$399.000
	0100	0040	ADJUSTMENT		Test Report Payment Adjustment	<b>Adj This Est</b> 0.000 <b>Adj Total:</b> 0.000	<b>Adj This Est</b> 0.000 <b>Adj Total:</b> 0.000



**STATE OF TENNESSEE**  
**DEPARTMENT OF TRANSPORTATION**  
**Estimate Summary to Contractor Report**



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
08010-3206-94	0100	0070	713-16.20	EACH	SIGNS (DESCRIPTION)/(STOP SIGN (R1-1))	<b>Bid:</b> 1.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> \$185.000 <b>This Est:</b> \$0.000 <b>Total:</b> \$0.000
08010-3206-94	0100	0080	716-01.21	EACH	Snwplwble Pvmt Mrkrs (Bi-Dir)(1 Color)	<b>Bid:</b> 413.000 <b>This Est:</b> 0.000 <b>Total:</b> 408.000	<b>Unit Price:</b> \$28.000 <b>This Est:</b> \$0.000 <b>Total:</b> \$11,424.000
08018-3208-94	0100	0070	716-01.21	EACH	Snwplwble Pvmt Mrkrs (Bi-Dir)(1 Color)	<b>Bid:</b> 91.000 <b>This Est:</b> 0.000 <b>Total:</b> 89.000	<b>Unit Price:</b> \$28.000 <b>This Est:</b> \$0.000 <b>Total:</b> \$2,492.000
08010-3206-94	0100	0090	716-02.04	S.Y.	PLASTIC PAVEMENT MARKING(CHANNELIZATION STRIPING)	<b>Bid:</b> 88.000 <b>This Est:</b> 0.000 <b>Total:</b> 29.785	<b>Unit Price:</b> \$16.000 <b>This Est:</b> \$0.000 <b>Total:</b> \$476.560
08010-3206-94	0100	0100	716-02.05	L.F.	PLASTIC PAVEMENT MARKING (STOP LINE)	<b>Bid:</b> 344.000 <b>This Est:</b> 0.000 <b>Total:</b> 214.000	<b>Unit Price:</b> \$10.000 <b>This Est:</b> \$0.000 <b>Total:</b> \$2,140.000
08018-3208-94	0100	0080	716-02.05	L.F.	PLASTIC PAVEMENT MARKING (STOP LINE)	<b>Bid:</b> 48.000 <b>This Est:</b> 0.000 <b>Total:</b> 56.000	<b>Unit Price:</b> \$10.000 <b>This Est:</b> \$0.000 <b>Total:</b> \$560.000

**STATE OF TENNESSEE**  
**DEPARTMENT OF TRANSPORTATION**  
**Estimate Summary to Contractor Report**



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
08010-3206-94	0100	0110	716-03.03	EACH	PLASTIC WORD PAVEMENT MARKING (STOP AHEAD)	<b>Bid:</b> 3.000 <b>This Est:</b> 0.000 <b>Total:</b> 3.000	<b>Unit Price:</b> \$250.000 <b>This Est:</b> \$0.000 <b>Total:</b> \$750.000
08018-3208-94	0100	0090	716-03.03	EACH	PLASTIC WORD PAVEMENT MARKING (STOP AHEAD)	<b>Bid:</b> 1.000 <b>This Est:</b> 0.000 <b>Total:</b> 1.000	<b>Unit Price:</b> \$250.000 <b>This Est:</b> \$0.000 <b>Total:</b> \$250.000
08010-3206-94	0100	0120	716-04.16	L.F.	PLASTIC PAVEMENT MARKING (NOISE STRIP)	<b>Bid:</b> 144.000 <b>This Est:</b> 0.000 <b>Total:</b> 120.000	<b>Unit Price:</b> \$7.000 <b>This Est:</b> \$0.000 <b>Total:</b> \$840.000
08010-4206-04	0100	0050	716-05.01	L.M.	PAINTED PAVEMENT MARKING (4" LINE)	<b>Bid:</b> 12.500 <b>This Est:</b> 0.000 <b>Total:</b> 7.256	<b>Unit Price:</b> \$585.000 <b>This Est:</b> \$0.000 <b>Total:</b> \$4,244.760
08018-3208-94	0100	0100	716-05.01	L.M.	PAINTED PAVEMENT MARKING (4" LINE)	<b>Bid:</b> 2.800 <b>This Est:</b> 0.000 <b>Total:</b> 2.691	<b>Unit Price:</b> \$585.000 <b>This Est:</b> \$0.000 <b>Total:</b> \$1,574.235
08018-4208-04	0100	0050	716-05.01	L.M.	PAINTED PAVEMENT MARKING (4" LINE)	<b>Bid:</b> 1.300 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> \$585.000 <b>This Est:</b> \$0.000 <b>Total:</b> \$0.000

**STATE OF TENNESSEE**  
**DEPARTMENT OF TRANSPORTATION**  
**Estimate Summary to Contractor Report**



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
08010-3206-94	0100	0130	716-13.01	L.M.	SPRAY THERMO PVMT MRKNG (60 mil) (4IN LINE)	<b>Bid:</b> 25.000	<b>Unit Price:</b> \$1,950.000
						<b>This Est:</b> 0.000	<b>This Est:</b> \$0.000
						<b>Total:</b> 0.000	<b>Total:</b> \$0.000
08018-3208-94	0100	0110	716-13.01	L.M.	SPRAY THERMO PVMT MRKNG (60 mil) (4IN LINE)	<b>Bid:</b> 3.900	<b>Unit Price:</b> \$1,950.000
						<b>This Est:</b> 0.000	<b>This Est:</b> \$0.000
						<b>Total:</b> 4.879	<b>Total:</b> \$9,514.050
08010-3206-94	0100	0140	716-13.06	L.M.	SPRAY THERMO PVMT MRKNG (40 mil) (4IN LINE)	<b>Bid:</b> 14.500	<b>Unit Price:</b> \$1,450.000
						<b>This Est:</b> 0.000	<b>This Est:</b> \$0.000
						<b>Total:</b> 23.798	<b>Total:</b> \$34,507.100
08010-4206-04	0100	0060	717-01	LS	MOBILIZATION	<b>Bid:</b> 1.000	<b>Unit Price:</b> \$4,800.000
						<b>This Est:</b> 0.000	<b>This Est:</b> \$0.000
						<b>Total:</b> 1.000	<b>Total:</b> \$4,800.000
08018-4208-04	0100	0060	717-01	LS	MOBILIZATION	<b>Bid:</b> 1.000	<b>Unit Price:</b> \$1,200.000
						<b>This Est:</b> 0.000	<b>This Est:</b> \$0.000
						<b>Total:</b> 1.000	<b>Total:</b> \$1,200.000