

Rpt-ID: RCPCSUM1

User:

Tennessee

Department of Transportation  
Estimate Summary to Contractor

Date: 08/03/2015

Vendor ID: 0070013072

Vendor Name: TINSLEY ASPHALT, LLC

Contract ID: CNN222

Estimate Number: 0004

Pay Period: 11/05/2014  
to: 11/06/2014

**Contract Location:**

in Marion County.

|                               |           |
|-------------------------------|-----------|
| <b>Time Allowed:</b>          | 81.0 days |
| <b>Time Charged:</b>          | 69.0 days |
| <b>Elapsed Calendar Days:</b> | 69.0 days |
| <b>Percent Time:</b>          | 85.19 %   |
| <b>Percent Complete (\$)</b>  | 95.20 %   |
| <b>Percent Behind:</b>        | - %       |

**Contractor:**

TINSLEY ASPHALT, LLC  
303 Ake Street  
Estill Springs, TN 37330  
Phone:

|                                |            |
|--------------------------------|------------|
| <b>Date Let:</b>               | 07/11/2014 |
| <b>Date Awarded:</b>           | 07/30/2014 |
| <b>Date Contract Executed:</b> | 08/06/2014 |
| <b>Date Notice to Proceed:</b> | 08/27/2014 |
| <b>Date Work Began:</b>        | 09/09/2014 |
| <b>Date to be Completed:</b>   | 11/15/2014 |
| <b>Date Time Stopped:</b>      | 11/03/2014 |
| <b>Date Accepted:</b>          | 11/10/2014 |

Estimate Paid: NO

**Counties:**

MARION

| Project Number                  | BID PCT | Fed State Project Number | Description 1  |
|---------------------------------|---------|--------------------------|--|
| 58010-3213-94                   | 1.84    | HSIP-27(50)              | The resurfacing (thin mix overlay) on S.R. 27 from west of I |
| 58010-4213-04                   | 18.68   | N/A                      | The resurfacing (thin mix overlay) on S.R. 27 from west of I |
| 58062-3228-94                   | 7.19    | HSIP-28(50)              | The resurfacing on S.R. 28 from I-24 (L.M. 0.00) to U.S. 64  |
| 58062-4228-04                   | 54.39   | N/A                      | The resurfacing on S.R. 28 from I-24 (L.M. 0.00) to U.S. 64  |
| 58065-3203-94                   | 2.21    | HSIP-422(1)              | The resurfacing (thin mix overlay) on S.R. 422 from the Alab |
| 58065-4203-04                   | 15.70   | N/A                      | The resurfacing (thin mix overlay) on S.R. 422 from the Alab |
| <b>Current Contract Amount</b>  |         | \$                       | 1,123,250.17   |
| <b>Original Contract Amount</b> |         | \$                       | 1,123,250.17   |

|                      |    |                      |                     |                      |
|----------------------|----|----------------------|---------------------|----------------------|
| <b>Participating</b> |    | <b>Total to Date</b> | <b>Prev to Date</b> | <b>This Estimate</b> |
|                      | \$ | 1,084,514.30         | \$ 1,084,514.30     | \$ 0.00              |

|                                       |    |                     |    |                     |    |             |
|---------------------------------------|----|---------------------|----|---------------------|----|-------------|
| <b>Total Earnings</b>                 | \$ | <b>1,084,514.30</b> | \$ | <b>1,084,514.30</b> | \$ | <b>0.00</b> |
| <b>Stockpiled Materials</b>           | \$ | 0.00                | \$ | 0.00                | \$ | 0.00        |
| <b>Other Line Item Adjustments</b>    | \$ | 0.00                | \$ | 0.00                | \$ | 0.00        |
| <b>Amount Due</b>                     | \$ | <b>1,084,514.30</b> | \$ | <b>1,084,514.30</b> | \$ | <b>0.00</b> |
| <b>Test Report Payment Adjustment</b> | \$ | 0.00                | \$ | 0.00                | \$ | 0.00        |
| <b>Total Adjusted Earnings</b>        | \$ | <b>1,084,514.30</b> | \$ | <b>1,084,514.30</b> | \$ | <b>0.00</b> |
| <b>Retainage</b>                      | \$ | <b>0.00</b>         | \$ | <b>0.00</b>         | \$ | <b>0.00</b> |
| <b>Payment Due</b>                    | \$ | <b>1,084,514.30</b> | \$ | <b>1,084,514.30</b> | \$ | <b>0.00</b> |

| Project Number | Category Number | Line Item Number | Item Code  | Description                     | Units | Bid Qty   | Qty This Est | Amount Paid | Total Qty  | Total Amt    |
|----------------|-----------------|------------------|------------|---------------------------------|-------|-----------|--------------|-------------|------------|--------------|
|                |                 |                  |            | <b>Supplemental Description</b> |       |           |              |             |            |              |
| 58010-3213-94  | 0100            | 9026             | 108-07     | LIQUIDATED DAMAGES              | DAY   | 0.000     | 0.000        | \$ 0.00     | 0.000      | \$ 0.00      |
|                |                 |                  |            |                                 |       | \$740.000 |              |             |            |              |
| 58010-4213-04  | 0100            | 9027             | 108-07     | LIQUIDATED DAMAGES              | DAY   | 0.000     | 0.000        | \$ 0.00     | 0.000      | \$ 0.00      |
|                |                 |                  |            |                                 |       | \$740.000 |              |             |            |              |
| 58062-3228-94  | 0100            | 9028             | 108-07     | LIQUIDATED DAMAGES              | DAY   | 0.000     | 0.000        | \$ 0.00     | 0.000      | \$ 0.00      |
|                |                 |                  |            |                                 |       | \$740.000 |              |             |            |              |
| 58062-4228-04  | 0100            | 9029             | 108-07     | LIQUIDATED DAMAGES              | DAY   | 0.000     | 0.000        | \$ 0.00     | 0.000      | \$ 0.00      |
|                |                 |                  |            |                                 |       | \$740.000 |              |             |            |              |
| 58065-3203-94  | 0100            | 9030             | 108-07     | LIQUIDATED DAMAGES              | DAY   | 0.000     | 0.000        | \$ 0.00     | 0.000      | \$ 0.00      |
|                |                 |                  |            |                                 |       | \$740.000 |              |             |            |              |
| 58065-4203-04  | 0100            | 9031             | 108-07     | LIQUIDATED DAMAGES              | DAY   | 0.000     | 0.000        | \$ 0.00     | 0.000      | \$ 0.00      |
|                |                 |                  |            |                                 |       | \$740.000 |              |             |            |              |
| 58010-3213-94  | 0100            | 9008             | 109-01.01  | PAY ADJUSTMENT FOR FUEL         | DOLL  | 0.000     | 0.000        | \$ 0.00     | 0.000      | \$ 0.00      |
|                |                 |                  |            |                                 |       | \$1.000   |              |             |            |              |
| 58010-4213-04  | 0100            | 9009             | 109-01.01  | PAY ADJUSTMENT FOR FUEL         | DOLL  | 0.000     | 0.000        | \$ 0.00     | 0.000      | \$ 0.00      |
|                |                 |                  |            |                                 |       | \$1.000   |              |             |            |              |
|                | 0100            | 9009             | ADJUSTMENT | FUEL ADJUSTMENT                 | DOLL  | \$1.000   | 0.000        | \$ 0.00     | -1,511.630 | \$ -1,511.63 |

|               |      |      |            |   |      |                     |       |         |            |              |
|---------------|------|------|------------|---|------|---------------------|-------|---------|------------|--------------|
| 58062-3228-94 | 0100 | 9010 | 109-01.01  | PAY ADJUSTMENT FOR FUEL                     | DOLL | 0.000<br>\$1.000    | 0.000 | \$ 0.00 | 0.000      | \$ 0.00      |
| 58062-4228-04 | 0100 | 9011 | 109-01.01  | PAY ADJUSTMENT FOR FUEL                     | DOLL | 0.000<br>\$1.000    | 0.000 | \$ 0.00 | 0.000      | \$ 0.00      |
|               | 0100 | 9011 | ADJUSTMENT | FUEL ADJUSTMENT                             | DOLL | \$1.000             | 0.000 | \$ 0.00 | -1,866.650 | \$ -1,866.65 |
| 58065-3203-94 | 0100 | 9012 | 109-01.01  | PAY ADJUSTMENT FOR FUEL                     | DOLL | 0.000<br>\$1.000    | 0.000 | \$ 0.00 | 0.000      | \$ 0.00      |
| 58065-4203-04 | 0100 | 9013 | 109-01.01  | PAY ADJUSTMENT FOR FUEL                     | DOLL | 0.000<br>\$1.000    | 0.000 | \$ 0.00 | 0.000      | \$ 0.00      |
| 58010-3213-94 | 0100 | 9014 | 109-01.02  | PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL. | DOLL | 0.000<br>\$1.000    | 0.000 | \$ 0.00 | 0.000      | \$ 0.00      |
| 58010-4213-04 | 0100 | 9015 | 109-01.02  | PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL. | DOLL | 0.000<br>\$1.000    | 0.000 | \$ 0.00 | 0.000      | \$ 0.00      |
|               | 0100 | 9015 | ADJUSTMENT | BITUMINOUS ADJUSTMENT                       | DOLL | \$1.000             | 0.000 | \$ 0.00 | 5,764.610  | \$ 5,764.61  |
| 58062-3228-94 | 0100 | 9016 | 109-01.02  | PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL. | DOLL | 0.000<br>\$1.000    | 0.000 | \$ 0.00 | 0.000      | \$ 0.00      |
| 58062-4228-04 | 0100 | 9017 | 109-01.02  | PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL. | DOLL | 0.000<br>\$1.000    | 0.000 | \$ 0.00 | 0.000      | \$ 0.00      |
|               | 0100 | 9017 | ADJUSTMENT | BITUMINOUS ADJUSTMENT                       | DOLL | \$1.000             | 0.000 | \$ 0.00 | 15,302.980 | \$ 15,302.98 |
| 58065-3203-94 | 0100 | 9018 | 109-01.02  | PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL. | DOLL | 0.000<br>\$1.000    | 0.000 | \$ 0.00 | 0.000      | \$ 0.00      |
| 58065-4203-04 | 0100 | 9019 | 109-01.02  | PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL. | DOLL | 0.000<br>\$1.000    | 0.000 | \$ 0.00 | 0.000      | \$ 0.00      |
|               | 0100 | 9019 | ADJUSTMENT | BITUMINOUS ADJUSTMENT                       | DOLL | \$1.000             | 0.000 | \$ 0.00 | 4,242.850  | \$ 4,242.85  |
| 58010-4213-04 | 0100 | 0010 | 403-01     | BITUMINOUS MATERIAL FOR TACK COAT (TC)      | TON  | 5.000<br>\$500.000  | 0.000 | \$ 0.00 | 17.740     | \$ 8,870.00  |
| 58062-4228-04 | 0100 | 0010 | 403-01     | BITUMINOUS MATERIAL FOR TACK COAT (TC)      | TON  | 31.000<br>\$500.000 | 0.000 | \$ 0.00 | 34.480     | \$ 17,240.00 |
| 58065-4203-04 | 0100 | 0010 | 403-01     | BITUMINOUS MATERIAL FOR TACK COAT (TC)      | TON  | 10.000<br>\$500.000 | 0.000 | \$ 0.00 | 4.360      | \$ 2,180.00  |

|               |      |      |            |  |      |                       |       |    |      |            |    |            |
|---------------|------|------|------------|--|------|-----------------------|-------|----|------|------------|----|------------|
| 58062-4228-04 | 0100 | 0020 | 403-05.01  | BITUMINOUS MATERIAL (FOG SEAL) SHOULDER      | TON  | 8.000<br>\$500.000    | 0.000 | \$ | 0.00 | 7.450      | \$ | 3,725.00   |
| 58010-4213-04 | 0100 | 0020 | 405-01.01  | BITUMINOUS MATERIAL (BSC)                    | TON  | 35.000<br>\$600.000   | 0.000 | \$ | 0.00 | 36.890     | \$ | 22,134.00  |
| 58010-4213-04 | 0100 | 0030 | 405-01.02  | MINERAL AGGREGATE (BSC)                      | TON  | 285.000<br>\$43.250   | 0.000 | \$ | 0.00 | 211.090    | \$ | 9,129.64   |
| 58062-4228-04 | 0100 | 9005 | 407-07     | DENSITY DEDUCTION                            | DOLL | 0.000<br>\$1.000      | 0.000 | \$ | 0.00 | 0.000      | \$ | 0.00       |
| 58062-4228-04 | 0100 | 9006 | 407-09     | ASPHALT CEMENT CONTENT & GRADATION DEDUCTION | DOLL | 0.000<br>\$1.000      | 0.000 | \$ | 0.00 | 0.000      | \$ | 0.00       |
| 58062-4228-04 | 0100 | 0030 | 411-01.10  | ACS MIX(PG64-22) GRADING D                   | TON  | 4,875.000<br>\$93.470 | 0.000 | \$ | 0.00 | 4,874.000  | \$ | 455,572.78 |
| 58010-4213-04 | 0100 | 0040 | 411-03.12  | ACS MIX(PG64-22) THIN LIFT D ASPHALT         | TON  | 1,425.000<br>\$94.880 | 0.000 | \$ | 0.00 | 1,420.000  | \$ | 134,729.60 |
| 58065-4203-04 | 0100 | 0020 | 411-03.12  | ACS MIX(PG64-22) THIN LIFT D ASPHALT         | TON  | 1,415.000<br>\$94.880 | 0.000 | \$ | 0.00 | 1,415.000  | \$ | 134,255.20 |
| 58010-4213-04 | 0100 | 9000 | 411-03.20  | PRICE ADJUSTMENT FOR ASPHALT CEMENT CONTENT  | DOLL | 0.000<br>\$1.000      | 0.000 | \$ | 0.00 | 0.000      | \$ | 0.00       |
|               | 0100 | 9000 | ADJUSTMENT | 411 AC CONTENT ADJUSTMENT                    | DOLL | \$1.000               | 0.000 | \$ | 0.00 | -1,729.560 | \$ | -1,729.56  |
| 58062-4228-04 | 0100 | 9001 | 411-03.20  | PRICE ADJUSTMENT FOR ASPHALT CEMENT CONTENT  | DOLL | 0.000<br>\$1.000      | 0.000 | \$ | 0.00 | 0.000      | \$ | 0.00       |
|               | 0100 | 9001 | ADJUSTMENT | 411 AC CONTENT ADJUSTMENT                    | DOLL | \$1.000               | 0.000 | \$ | 0.00 | -5,961.490 | \$ | -5,961.49  |
| 58065-4203-04 | 0100 | 9007 | 411-03.20  | PRICE ADJUSTMENT FOR ASPHALT CEMENT CONTENT  | DOLL | 0.000<br>\$1.000      | 0.000 | \$ | 0.00 | 0.000      | \$ | 0.00       |
|               | 0100 | 9007 | ADJUSTMENT | 411 AC CONTENT ADJUSTMENT                    | DOLL | \$1.000               | 0.000 | \$ | 0.00 | -1,734.790 | \$ | -1,734.79  |
| 58010-3213-94 | 0100 | 9020 | 411-03.30  | RIDEABILITY DEDUCTION                        | DOLL | 0.000<br>\$1.000      | 0.000 | \$ | 0.00 | 0.000      | \$ | 0.00       |
| 58010-4213-04 | 0100 | 9021 | 411-03.30  | RIDEABILITY DEDUCTION                        | DOLL | 0.000<br>\$1.000      | 0.000 | \$ | 0.00 | 0.000      | \$ | 0.00       |

|               |      |      |           |  |      |                       |       |    |      |            |    |           |
|---------------|------|------|-----------|--|------|-----------------------|-------|----|------|------------|----|-----------|
| 58062-3228-94 | 0100 | 9022 | 411-03.30 | RIDEABILITY DEDUCTION                  | DOLL | 0.000<br>\$1.000      | 0.000 | \$ | 0.00 | 0.000      | \$ | 0.00      |
| 58062-4228-04 | 0100 | 9023 | 411-03.30 | RIDEABILITY DEDUCTION                  | DOLL | 0.000<br>\$1.000      | 0.000 | \$ | 0.00 | 0.000      | \$ | 0.00      |
| 58065-3203-94 | 0100 | 9024 | 411-03.30 | RIDEABILITY DEDUCTION                  | DOLL | 0.000<br>\$1.000      | 0.000 | \$ | 0.00 | 0.000      | \$ | 0.00      |
| 58065-4203-04 | 0100 | 9025 | 411-03.30 | RIDEABILITY DEDUCTION                  | DOLL | 0.000<br>\$1.000      | 0.000 | \$ | 0.00 | 0.000      | \$ | 0.00      |
| 58062-4228-04 | 0100 | 9002 | 411-03.40 | MATERIAL VARIATION DEDUCTION           | DOLL | 0.000<br>\$1.000      | 0.000 | \$ | 0.00 | 0.000      | \$ | 0.00      |
| 58010-4213-04 | 0100 | 9032 | 411-05.40 | LIQUID ANTI-STRIP AGENT PAYMENT        | DOLL | 0.000<br>\$1.000      | 0.000 | \$ | 0.00 | 0.000      | \$ | 0.00      |
| 58062-4228-04 | 0100 | 9003 | 411-05.40 | LIQUID ANTI-STRIP AGENT PAYMENT        | DOLL | 0.000<br>\$1.000      | 0.000 | \$ | 0.00 | 0.000      | \$ | 0.00      |
| 58065-4203-04 | 0100 | 9033 | 411-05.40 | LIQUID ANTI-STRIP AGENT PAYMENT        | DOLL | 0.000<br>\$1.000      | 0.000 | \$ | 0.00 | 0.000      | \$ | 0.00      |
| 58062-4228-04 | 0100 | 9004 | 411-05.41 | HYDRATED LIME ANTI-STRIP AGENT PAYMENT | DOLL | 0.000<br>\$1.000      | 0.000 | \$ | 0.00 | 0.000      | \$ | 0.00      |
| 58010-4213-04 | 0100 | 0050 | 415-01.02 | COLD PLANING BITUMINOUS PAVEMENT       | S.Y. | 6,234.000<br>\$1.090  | 0.000 | \$ | 0.00 | 5,055.560  | \$ | 5,510.56  |
| 58062-4228-04 | 0100 | 0040 | 415-01.02 | COLD PLANING BITUMINOUS PAVEMENT       | S.Y. | 72,649.000<br>\$1.090 | 0.000 | \$ | 0.00 | 64,981.880 | \$ | 70,830.25 |
| 58010-4213-04 | 0100 | 0060 | 712-01    | TRAFFIC CONTROL                        | LS   | 1.000<br>\$9,600.000  | 0.000 | \$ | 0.00 | 1.000      | \$ | 9,600.00  |
| 58062-4228-04 | 0100 | 0050 | 712-01    | TRAFFIC CONTROL                        | LS   | 1.000<br>\$8,700.000  | 0.000 | \$ | 0.00 | 1.000      | \$ | 8,700.00  |
| 58065-4203-04 | 0100 | 0030 | 712-01    | TRAFFIC CONTROL                        | LS   | 1.000<br>\$11,700.000 | 0.000 | \$ | 0.00 | 1.000      | \$ | 11,700.00 |

|               |      |      |           |   |      |                      |       |    |      |         |    |          |
|---------------|------|------|-----------|---|------|----------------------|-------|----|------|---------|----|----------|
| 58062-4228-04 | 0100 | 0060 | 712-04.02 | FLEXIBLE DRUMS (CHANNELIZATION)                   | EACH | 150.000<br>\$25.000  | 0.000 | \$ | 0.00 | 0.000   | \$ | 0.00     |
| 58010-4213-04 | 0100 | 0070 | 712-06    | SIGNS (CONSTRUCTION)                              | S.F. | 446.000<br>\$6.250   | 0.000 | \$ | 0.00 | 382.500 | \$ | 2,390.63 |
| 58062-4228-04 | 0100 | 0070 | 712-06    | SIGNS (CONSTRUCTION)                              | S.F. | 937.000<br>\$6.250   | 0.000 | \$ | 0.00 | 357.000 | \$ | 2,231.25 |
| 58065-4203-04 | 0100 | 0040 | 712-06    | SIGNS (CONSTRUCTION)                              | S.F. | 365.000<br>\$6.250   | 0.000 | \$ | 0.00 | 301.500 | \$ | 1,884.38 |
| 58062-4228-04 | 0100 | 0080 | 712-08.03 | ARROW BOARD (TYPE C)                              | EACH | 2.000<br>\$750.000   | 0.000 | \$ | 0.00 | 2.000   | \$ | 1,500.00 |
| 58062-3228-94 | 0100 | 0010 | 713-02.14 | FLEXIBLE DELINEATOR (WHITE)                       | EACH | 52.000<br>\$40.000   | 0.000 | \$ | 0.00 | 0.000   | \$ | 0.00     |
| 58062-3228-94 | 0100 | 0020 | 713-02.15 | FLEXIBLE DELINEATOR (YELLOW)                      | EACH | 12.000<br>\$40.000   | 0.000 | \$ | 0.00 | 0.000   | \$ | 0.00     |
| 58062-4228-04 | 0100 | 0090 | 713-16.01 | CHANGEABLE MESSAGE SIGN UNIT                      | EACH | 2.000<br>\$3,500.000 | 0.000 | \$ | 0.00 | 0.000   | \$ | 0.00     |
| 58010-3213-94 | 0100 | 0010 | 716-01.21 | Snwplwble Pvmt Mrkrs (Bi-Dir)(1 Color)            | EACH | 132.000<br>\$30.000  | 0.000 | \$ | 0.00 | 130.000 | \$ | 3,900.00 |
| 58065-3203-94 | 0100 | 0010 | 716-01.21 | Snwplwble Pvmt Mrkrs (Bi-Dir)(1 Color)            | EACH | 160.000<br>\$30.000  | 0.000 | \$ | 0.00 | 157.000 | \$ | 4,710.00 |
| 58062-3228-94 | 0100 | 0030 | 716-01.22 | Snwplwble Pvmt Mrkrs (Mono-Dir)(1 Color)          | EACH | 162.000<br>\$30.000  | 0.000 | \$ | 0.00 | 12.000  | \$ | 360.00   |
| 58062-3228-94 | 0100 | 0040 | 716-01.23 | Snwplwble Pvmt Mrkrs (Bi-Dir)(2 Color)            | EACH | 268.000<br>\$30.000  | 0.000 | \$ | 0.00 | 297.000 | \$ | 8,910.00 |
| 58062-3228-94 | 0100 | 0050 | 716-02.04 | PLASTIC PAVEMENT MARKING(CHANNELIZATION STRIPING) | S.Y. | 364.000<br>\$16.000  | 0.000 | \$ | 0.00 | 270.627 | \$ | 4,330.03 |
| 58010-3213-94 | 0100 | 0020 | 716-02.05 | PLASTIC PAVEMENT MARKING (STOP LINE)              | L.F. | 160.000<br>\$10.000  | 0.000 | \$ | 0.00 | 154.000 | \$ | 1,540.00 |

|               |      |      |           |   |      |                       |       |    |      |           |    |           |
|---------------|------|------|-----------|---|------|-----------------------|-------|----|------|-----------|----|-----------|
| 58062-3228-94 | 0100 | 0060 | 716-02.05 | PLASTIC PAVEMENT MARKING (STOP LINE)                  | L.F. | 270.000<br>\$10.000   | 0.000 | \$ | 0.00 | 217.000   | \$ | 2,170.00  |
| 58065-3203-94 | 0100 | 0020 | 716-02.05 | PLASTIC PAVEMENT MARKING (STOP LINE)                  | L.F. | 95.000<br>\$10.000    | 0.000 | \$ | 0.00 | 68.000    | \$ | 680.00    |
| 58062-3228-94 | 0100 | 0070 | 716-02.06 | PLASTIC PAVEMENT MARKING (TURN LANE ARROW)            | EACH | 10.000<br>\$125.000   | 0.000 | \$ | 0.00 | 10.000    | \$ | 1,250.00  |
| 58062-3228-94 | 0100 | 0080 | 716-03.01 | PLASTIC WORD PAVEMENT MARKING (ONLY)                  | EACH | 3.000<br>\$125.000    | 0.000 | \$ | 0.00 | 3.000     | \$ | 375.00    |
| 58062-3228-94 | 0100 | 0090 | 716-03.09 | PLASTIC WORD PAVEMENT MARKING ( )<br>(YIELD)          | EACH | 1.000<br>\$150.000    | 0.000 | \$ | 0.00 | 1.000     | \$ | 150.00    |
| 58062-3228-94 | 0100 | 0100 | 716-04.04 | PLASTIC PAVEMENT MARKING (TRANSVERSE SHOULDER)        | L.F. | 150.000<br>\$6.000    | 0.000 | \$ | 0.00 | 1,201.000 | \$ | 7,206.00  |
| 58062-3228-94 | 0100 | 0110 | 716-04.05 | PLASTIC PAVEMENT MARKING (STRAIGHT ARROW)             | EACH | 3.000<br>\$100.000    | 0.000 | \$ | 0.00 | 3.000     | \$ | 300.00    |
| 58062-3228-94 | 0100 | 0120 | 716-04.07 | PLASTIC PAVEMENT MARKING (EXIT ONLY ARROW)            | EACH | 5.000<br>\$200.000    | 0.000 | \$ | 0.00 | 8.000     | \$ | 1,600.00  |
| 58062-3228-94 | 0100 | 0130 | 716-04.12 | PLASTIC PAVEMENT MARKING (YIELD LINE)                 | S.F. | 30.000<br>\$12.000    | 0.000 | \$ | 0.00 | 30.000    | \$ | 360.00    |
| 58010-4213-04 | 0100 | 0080 | 716-05.01 | PAINTED PAVEMENT MARKING (4" LINE)                    | L.M. | 3.600<br>\$550.000    | 0.000 | \$ | 0.00 | 8.818     | \$ | 4,849.90  |
| 58062-4228-04 | 0100 | 0100 | 716-05.01 | PAINTED PAVEMENT MARKING (4" LINE)                    | L.M. | 18.000<br>\$550.000   | 0.000 | \$ | 0.00 | 8.916     | \$ | 4,903.80  |
| 58065-4203-04 | 0100 | 0050 | 716-05.01 | PAINTED PAVEMENT MARKING (4" LINE)                    | L.M. | 3.000<br>\$550.000    | 0.000 | \$ | 0.00 | 4.813     | \$ | 2,647.15  |
| 58062-3228-94 | 0100 | 0140 | 716-12.01 | ENHANCED FLATLINE THERMO PVMT MRKNG (4IN LINE)        | L.M. | 16.000<br>\$2,950.000 | 0.000 | \$ | 0.00 | 8.842     | \$ | 26,083.90 |
| 58062-3228-94 | 0100 | 0150 | 716-12.05 | ENHANCED FLATLINE THERMO PVMT MRKNG (6IN DOTTED LINE) | L.F. | 3,312.000<br>\$1.500  | 0.000 | \$ | 0.00 | 900.000   | \$ | 1,350.00  |

|               |      |      |           |  |      |                       |       |    |      |           |    |           |
|---------------|------|------|-----------|--|------|-----------------------|-------|----|------|-----------|----|-----------|
| 58062-3228-94 | 0100 | 0160 | 716-12.07 | ENHANCED FLAT LINE THERMO (8IN BROKEN LN)          | L.F. | 100.000<br>\$2.500    | 0.000 | \$ | 0.00 | 98.000    | \$ | 245.00    |
| 58010-3213-94 | 0100 | 0030 | 716-13.01 | SPRAY THERMO PVMT MRKNG (60 mil) (4IN LINE)        | L.M. | 7.600<br>\$1,975.000  | 0.000 | \$ | 0.00 | 7.368     | \$ | 14,551.80 |
| 58065-3203-94 | 0100 | 0030 | 716-13.01 | SPRAY THERMO PVMT MRKNG (60 mil) (4IN LINE)        | L.M. | 9.600<br>\$1,975.000  | 0.000 | \$ | 0.00 | 9.396     | \$ | 18,557.10 |
| 58010-3213-94 | 0100 | 0040 | 716-13.04 | SPRAY THERMO PVMT MRKNG (60 mil) (4IN DOTTED LINE) | L.F. | 100.000<br>\$1.000    | 0.000 | \$ | 0.00 | 0.000     | \$ | 0.00      |
| 58065-3203-94 | 0100 | 0040 | 716-13.04 | SPRAY THERMO PVMT MRKNG (60 mil) (4IN DOTTED LINE) | L.F. | 75.000<br>\$1.000     | 0.000 | \$ | 0.00 | 0.000     | \$ | 0.00      |
| 58010-4213-04 | 0100 | 0090 | 717-01    | MOBILIZATION                                       | LS   | 1.000<br>\$17,600.000 | 0.000 | \$ | 0.00 | 1.000     | \$ | 17,600.00 |
| 58062-4228-04 | 0100 | 0110 | 717-01    | MOBILIZATION                                       | LS   | 1.000<br>\$15,950.000 | 0.000 | \$ | 0.00 | 1.000     | \$ | 15,950.00 |
| 58065-4203-04 | 0100 | 0060 | 717-01    | MOBILIZATION                                       | LS   | 1.000<br>\$21,450.000 | 0.000 | \$ | 0.00 | 1.000     | \$ | 21,450.00 |
| 58062-4228-04 | 0100 | 0120 | 730-14.02 | SAW SLOT   | L.F. | 784.000<br>\$3.500    | 0.000 | \$ | 0.00 | 759.000   | \$ | 2,656.50  |
| 58062-4228-04 | 0100 | 0130 | 730-14.03 | LOOP WIRE  | L.F. | 2,350.000<br>\$0.500  | 0.000 | \$ | 0.00 | 2,277.000 | \$ | 1,138.50  |