

Print Date: 05/25/2017
JJ04221

**STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report**



Contract: CNP020 Estimate Number: 0003 Estimate Type: Final Estimate Approved: No Pay Period: 9/1/2015 to 09/02/2015																															
Contractor: Rogers Group, Inc. Contractor's Address: PO Box 25250 Nashville, TN 37202 Contract Location: The resurfacing on U.S. 70 (S.R. 1) from east of Viola Drive Counties: CUMBERLAND, WHITE Project(s) 18002-3231-94, 18002-8231-14, 93001-3262-94, 93001-8262-14 Time Allowed: 35.0 Days Charged: 35.0 Days Elapsed Calendar Days: 35.0 Days Percent Time: 100.00 % Percent Complete(\$): 97.23 % Percent Behind: 2.77 % Dates Let: 02/13/2015 Awarded: 03/03/2015 Contract Executed: 03/23/2015 Date Notice to Proceed: 06/27/2015 Work Began: 07/07/2015 To Be Completed: 07/31/2015 Substantial Work Complete: 07/31/2015 Accepted: 08/07/2015																															
<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="width: 25%;"></th> <th style="width: 25%;">Total to Date</th> <th style="width: 25%;">Previous to Date</th> <th style="width: 25%;">This Estimate</th> </tr> </thead> <tbody> <tr> <td>Total Earnings:</td> <td>\$492,239.97</td> <td>\$492,212.37</td> <td>\$27.60</td> </tr> <tr> <td>Stockpiled Materials:</td> <td>\$0.00</td> <td>\$0.00</td> <td>\$0.00</td> </tr> <tr> <td>Amount Due:</td> <td>\$492,239.97</td> <td>\$492,212.37</td> <td>\$27.60</td> </tr> <tr> <td>Test Report Payment Adjustments:</td> <td>\$0.00</td> <td>\$0.00</td> <td>\$0.00</td> </tr> <tr> <td>Material Discrepancy Adjustments:</td> <td>\$0.00</td> <td>\$0.00</td> <td>\$0.00</td> </tr> <tr> <td>Payment Due:</td> <td>\$492,239.97</td> <td>\$492,212.37</td> <td>27.60</td> </tr> </tbody> </table>					Total to Date	Previous to Date	This Estimate	Total Earnings:	\$492,239.97	\$492,212.37	\$27.60	Stockpiled Materials:	\$0.00	\$0.00	\$0.00	Amount Due:	\$492,239.97	\$492,212.37	\$27.60	Test Report Payment Adjustments:	\$0.00	\$0.00	\$0.00	Material Discrepancy Adjustments:	\$0.00	\$0.00	\$0.00	Payment Due:	\$492,239.97	\$492,212.37	27.60
	Total to Date	Previous to Date	This Estimate																												
Total Earnings:	\$492,239.97	\$492,212.37	\$27.60																												
Stockpiled Materials:	\$0.00	\$0.00	\$0.00																												
Amount Due:	\$492,239.97	\$492,212.37	\$27.60																												
Test Report Payment Adjustments:	\$0.00	\$0.00	\$0.00																												
Material Discrepancy Adjustments:	\$0.00	\$0.00	\$0.00																												
Payment Due:	\$492,239.97	\$492,212.37	27.60																												
Amounts Current Contract: \$543,150.95 Original Contract: \$543,150.95																															

Print Date: 05/25/2017
JJ04221

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Bid %	Federal Project Number	Project Current Amount	Project Description	
18002-3231-94	5.22	STP/HSIP-1(334)	0.00	WHITE CO. LINE TO EAST OF ARTHUR SEAGRAVES ROAD.	
18002-8231-14	45.00	STP/HSIP-1(334)	4.30	WHITE CO. LINE TO EAST OF ARTHUR SEAGRAVES ROAD.	
93001-3262-94	5.07	STP/HSIP-1(334)	0.00	EAST OF VIOLA DRIVE TO CUMBERLAND COUNTY LINE	
93001-8262-14	44.72	STP/HSIP-1(334)	23.30	The resurfacing on U.S. 70 (S.R. 1) from east of Viola Drive	

Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
18002-3231-94	0100	9012	108-07	DAY	LIQUIDATED DAMAGES	Bid:	0.000	Unit Price:	\$420.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
18002-8231-14	0100	9013	108-07	DAY	LIQUIDATED DAMAGES	Bid:	0.000	Unit Price:	\$420.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
93001-3262-94	0100	9014	108-07	DAY	LIQUIDATED DAMAGES	Bid:	0.000	Unit Price:	\$420.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
93001-8262-14	0100	9015	108-07	DAY	LIQUIDATED DAMAGES	Bid:	0.000	Unit Price:	\$420.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00

Print Date: 05/25/2017
JJ04221

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
18002-3231-94	0100	9002	109-01.01	DOLL	PAY ADJUSTMENT FOR FUEL	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
18002-8231-14	0100	9003	109-01.01	DOLL	PAY ADJUSTMENT FOR FUEL	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
	0100	9003	ADJUSTMENT		Fuel Adjustment (FUE2)	Adj This Est	0.000	Adj This Est	0.00
						Adj Total:	-2,388.830	Adj Total:	-2,388.83
93001-3262-94	0100	9004	109-01.01	DOLL	PAY ADJUSTMENT FOR FUEL	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
93001-8262-14	0100	9005	109-01.01	DOLL	PAY ADJUSTMENT FOR FUEL	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
	0100	9005	ADJUSTMENT		Fuel Adjustment (FUE2)	Adj This Est	0.000	Adj This Est	0.00
						Adj Total:	-2,178.770	Adj Total:	-2,178.77

Print Date: 05/25/2017
JJ04221

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
18002-3231-94	0100	9006	109-01.02	DOLL	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
18002-8231-14	0100	9007	109-01.02	DOLL	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
	0100	9007	ADJUSTMENT		Bituminous Adjustment (BITM)	Adj This Est	0.000	Adj This Est	0.00
						Adj Total:	-16,687.230	Adj Total:	-16,687.23
93001-3262-94	0100	9008	109-01.02	DOLL	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
93001-8262-14	0100	9009	109-01.02	DOLL	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
	0100	9009	ADJUSTMENT		Bituminous Adjustment (BITM)	Adj This Est	0.000	Adj This Est	0.00
						Adj Total:	-15,038.160	Adj Total:	-15,038.16
93001-8262-14	0100	0010	203-06	M.G.	WATER	Bid:	6.000	Unit Price:	\$5.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
93001-8262-14	0100	0020	208-01.02	L.M.	SHOULDER PREPARATION	Bid:	4.000	Unit Price:	\$500.00
						This Est:	0.000	This Est:	\$0.00
						Total:	4.000	Total:	\$2,000.00

Print Date: 05/25/2017
JJ04221

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
18002-8231-14	0100	0010	303-01	TON	MINERAL AGGREGATE, TYPE A BASE, GRADING D	Bid:	800.000	Unit Price:	\$18.00
						This Est:	0.000	This Est:	\$0.00
						Total:	283.820	Total:	\$5,108.76
93001-8262-14	0100	0030	303-01	TON	MINERAL AGGREGATE, TYPE A BASE, GRADING D	Bid:	500.000	Unit Price:	\$18.00
						This Est:	0.000	This Est:	\$0.00
						Total:	457.380	Total:	\$8,232.84
18002-8231-14	0100	0020	403-01	TON	BITUMINOUS MATERIAL FOR TACK COAT (TC)	Bid:	23.000	Unit Price:	\$300.00
						This Est:	0.000	This Est:	\$0.00
						Total:	15.210	Total:	\$4,563.00
93001-8262-14	0100	0040	403-01	TON	BITUMINOUS MATERIAL FOR TACK COAT (TC)	Bid:	23.000	Unit Price:	\$300.00
						This Est:	0.000	This Est:	\$0.00
						Total:	15.880	Total:	\$4,764.00
18002-8231-14	0100	0030	411-03.12	TON	ACS MIX(PG64-22) THIN LIFT D ASPHALT	Bid:	2,219.000	Unit Price:	\$83.95
						This Est:	0.000	This Est:	\$0.00
						Total:	2,338.290	Total:	\$196,299.45
93001-8262-14	0100	0050	411-03.12	TON	ACS MIX(PG64-22) THIN LIFT D ASPHALT	Bid:	2,242.000	Unit Price:	\$83.95
						This Est:	0.000	This Est:	\$0.00
						Total:	2,080.050	Total:	\$174,620.20

Print Date: 05/25/2017
JJ04221

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
18002-8231-14	0100	9000	411-03.20	DOLL	PRICE ADJUSTMENT FOR ASPHALT CEMENT CONTENT	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
	0100	9000	ADJUSTMENT		411 AC Content Adjustment	Adj This Est	0.000	Adj This Est	0.00
						Adj Total:	-2,125.740	Adj Total:	-2,125.74
93001-8262-14	0100	9001	411-03.20	DOLL	PRICE ADJUSTMENT FOR ASPHALT CEMENT CONTENT	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
	0100	9001	ADJUSTMENT		411 AC Content Adjustment	Adj This Est	0.000	Adj This Est	0.00
						Adj Total:	-1,890.970	Adj Total:	-1,890.97
18002-8231-14	0100	9010	411-03.30	DOLL	RIDEABILITY DEDUCTION	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
93001-8262-14	0100	9011	411-03.30	DOLL	RIDEABILITY DEDUCTION	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00

Print Date: 05/25/2017
JJ04221

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
18002-8231-14	0100	9016	411-05.40	DOLL	LIQUID ANTI-STRIP AGENT PAYMENT	Bid:	0.000	Unit Price:	\$1.00
						This Est:	4.300	This Est:	\$4.30
						Total:	4.300	Total:	\$4.30
		0100	9016	ADJUSTMENT	411 Anti-Strip Adjustment	Adj This Est	0.000	Adj This Est	0.00
						Adj Total:	2,059.500	Adj Total:	2,059.50
93001-8262-14	0100	9017	411-05.40	DOLL	LIQUID ANTI-STRIP AGENT PAYMENT	Bid:	0.000	Unit Price:	\$1.00
						This Est:	23.300	This Est:	\$23.30
						Total:	23.300	Total:	\$23.30
		0100	9017	ADJUSTMENT	411 Anti-Strip Adjustment	Adj This Est	0.000	Adj This Est	0.00
						Adj Total:	1,540.500	Adj Total:	1,540.50
18002-8231-14	0100	9018	411-05.41	DOLL	HYDRATED LIME ANTI-STRIP AGENT PAYMENT	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
93001-8262-14	0100	9019	411-05.41	DOLL	HYDRATED LIME ANTI-STRIP AGENT PAYMENT	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
18002-3231-94	0100	0010	411-12.03	L.M.	SCORING FOR RUMBLE STRIPE (NON-CONTINUOUS) (8IN WIDTH)	Bid:	3.000	Unit Price:	\$400.00
						This Est:	0.000	This Est:	\$0.00
						Total:	2.570	Total:	\$1,028.00
93001-3262-94	0100	0010	411-12.03	L.M.	SCORING FOR RUMBLE STRIPE (NON-CONTINUOUS) (8IN WIDTH)	Bid:	3.100	Unit Price:	\$400.00
						This Est:	0.000	This Est:	\$0.00
						Total:	2.570	Total:	\$1,028.00

Print Date: 05/25/2017
JJ04221

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
18002-8231-14	0100	0040	415-01.02	S.Y.	COLD PLANING BITUMINOUS PAVEMENT	Bid:	30,812.000	Unit Price:	\$0.50
						This Est:	0.000	This Est:	\$0.00
						Total:	32,900.000	Total:	\$16,450.00
93001-8262-14	0100	0060	415-01.02	S.Y.	COLD PLANING BITUMINOUS PAVEMENT	Bid:	31,422.000	Unit Price:	\$0.50
						This Est:	0.000	This Est:	\$0.00
						Total:	32,977.780	Total:	\$16,488.89
18002-8231-14	0100	0050	712-01	LS	TRAFFIC CONTROL	Bid:	1.000	Unit Price:	\$5,000.00
						This Est:	0.000	This Est:	\$0.00
						Total:	1.000	Total:	\$5,000.00
93001-8262-14	0100	0070	712-01	LS	TRAFFIC CONTROL	Bid:	1.000	Unit Price:	\$5,000.00
						This Est:	0.000	This Est:	\$0.00
						Total:	1.000	Total:	\$5,000.00
18002-8231-14	0100	0060	712-06	S.F.	SIGNS (CONSTRUCTION)	Bid:	282.000	Unit Price:	\$5.00
						This Est:	0.000	This Est:	\$0.00
						Total:	357.000	Total:	\$1,785.00
93001-8262-14	0100	0080	712-06	S.F.	SIGNS (CONSTRUCTION)	Bid:	209.000	Unit Price:	\$5.00
						This Est:	0.000	This Est:	\$0.00
						Total:	180.000	Total:	\$900.00
93001-3262-94	0100	0020	713-02.11	EACH	REMOVAL OF EXISTING DELINEATORS	Bid:	4.000	Unit Price:	\$5.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00

Print Date: 05/25/2017
JJ04221

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
18002-3231-94	0100	0020	713-02.14	EACH	FLEXIBLE DELINEATOR (WHITE)	Bid: 22.000 This Est: 0.000 Total: 40.000	Unit Price: \$30.00 This Est: \$0.00 Total: \$1,200.00
93001-3262-94	0100	0030	713-02.14	EACH	FLEXIBLE DELINEATOR (WHITE)	Bid: 4.000 This Est: 0.000 Total: 80.000	Unit Price: \$30.00 This Est: \$0.00 Total: \$2,400.00
18002-3231-94	0100	0030	713-16.20	EACH	SIGNS (DESCRIPTION)/(SCHOOL BUS STOP SYMBOL AHEAD (S3-1)	Bid: 2.000 This Est: 0.000 Total: 2.000	Unit Price: \$150.00 This Est: \$0.00 Total: \$300.00
93001-3262-94	0100	0040	713-16.20	EACH	SIGNS (DESCRIPTION)/(SCHOOL BUS STOP SYMBOL AHEAD (S3-1)	Bid: 3.000 This Est: 0.000 Total: 3.000	Unit Price: \$150.00 This Est: \$0.00 Total: \$450.00
18002-3231-94	0100	0040	713-16.21	EACH	SIGNS (DESCRIPTION)/(STOP SIGN, (R1-1)	Bid: 4.000 This Est: 0.000 Total: 4.000	Unit Price: \$150.00 This Est: \$0.00 Total: \$600.00
93001-3262-94	0100	0050	713-16.21	EACH	SIGNS (DESCRIPTION)/(STOP SIGN, (R1-1)	Bid: 1.000 This Est: 0.000 Total: 1.000	Unit Price: \$150.00 This Est: \$0.00 Total: \$150.00

Print Date: 05/25/2017
JJ04221

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
18002-3231-94	0100	0050	716-01.21	EACH	Snwplwble Pvmt Mrks (Bi-Dir)(1 Color)	Bid:	135.000	Unit Price:	\$30.00
						This Est:	0.000	This Est:	\$0.00
						Total:	131.000	Total:	\$3,930.00
93001-3262-94	0100	0060	716-01.21	EACH	Snwplwble Pvmt Mrks (Bi-Dir)(1 Color)	Bid:	136.000	Unit Price:	\$30.00
						This Est:	0.000	This Est:	\$0.00
						Total:	135.000	Total:	\$4,050.00
18002-3231-94	0100	0060	716-02.05	L.F.	PLASTIC PAVEMENT MARKING (STOP LINE)	Bid:	150.000	Unit Price:	\$12.00
						This Est:	0.000	This Est:	\$0.00
						Total:	135.000	Total:	\$1,620.00
93001-3262-94	0100	0070	716-02.05	L.F.	PLASTIC PAVEMENT MARKING (STOP LINE)	Bid:	24.000	Unit Price:	\$12.00
						This Est:	0.000	This Est:	\$0.00
						Total:	18.000	Total:	\$216.00
18002-3231-94	0100	0070	716-05.01	L.M.	PAINTED PAVEMENT MARKING (4" LINE)	Bid:	13.600	Unit Price:	\$375.00
						This Est:	0.000	This Est:	\$0.00
						Total:	15.832	Total:	\$5,937.00
93001-3262-94	0100	0080	716-05.01	L.M.	PAINTED PAVEMENT MARKING (4" LINE)	Bid:	14.600	Unit Price:	\$375.00
						This Est:	0.000	This Est:	\$0.00
						Total:	15.305	Total:	\$5,739.38

Print Date: 05/25/2017
JJ04221

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
18002-3231-94	0100	0080	716-13.02	L.M.	SPRAY THERMO PVMT MRKNG (60 mil) (6IN LINE)	Bid:	6.800	Unit Price:	\$2,150.00
						This Est:	0.000	This Est:	\$0.00
						Total:	6.442	Total:	\$13,850.30
93001-3262-94	0100	0090	716-13.02	L.M.	SPRAY THERMO PVMT MRKNG (60 mil) (6IN LINE)	Bid:	7.300	Unit Price:	\$2,150.00
						This Est:	0.000	This Est:	\$0.00
						Total:	7.075	Total:	\$15,211.25
18002-8231-14	0100	0070	717-01	LS	MOBILIZATION	Bid:	1.000	Unit Price:	\$15,000.00
						This Est:	0.000	This Est:	\$0.00
						Total:	1.000	Total:	\$15,000.00
93001-8262-14	0100	0090	717-01	LS	MOBILIZATION	Bid:	1.000	Unit Price:	\$15,000.00
						This Est:	0.000	This Est:	\$0.00
						Total:	1.000	Total:	\$15,000.00