

Rpt-ID: RCPCSUM1
User:

Tennessee
Department of Transportation
Estimate Summary to Contractor

Date: 02/11/2016

Vendor ID: 0070011665

Vendor Name: W-L CONSTRUCTION & PAVING, INC.

Contract ID: CNP025

Estimate Number: 0003

Pay Period: 09/04/2015
to: 09/04/2015

Contract Location:

to S.R. 347, and on S.R. 347 from the Hawkins County line to

Time Allowed: 65.0 days
Time Charged: 68.0 days
Elapsed Calendar Days: 68.0 days
Percent Time: 104.62 %
Percent Complete (\$): 92.02 %
Percent Behind: 12.60 %

Contractor:

W-L CONSTRUCTION & PAVING, INC.
PO Box 927
Chilhowie, VA 24319
Phone:

Date Let: 03/27/2015
Date Awarded: 04/07/2015
Date Contract Executed: 05/06/2015
Date Notice to Proceed: 06/28/2015
Date Work Began: 07/16/2015
Date to be Completed: 08/31/2015
Date Time Stopped: 09/03/2015
Date Accepted: 00/00/0000

Estimate Paid: NO

Counties:

SULLIVAN

Project Number	BID PCT	Fed State Project Number	Description 1
82010-3239-94	5.27	NH/HSIP-93(17)	from Horse Creek bridge To SR 347
82010-8239-14	14.89	NH/HSIP-93(17)	The resurfacing on S.R. 93 from south of the Horse Creek bri
82023-3218-94	6.88	STP/HSIP-347(9)	From Hawkins County Line To I-26
82023-8218-14	72.95	STP/HSIP-347(9)	The resurfacing on S.R. 347 from the Hawkins County line (L.
Current Contract Amount \$		1,429,324.53	
Original Contract Amount \$		1,429,324.53	

Participating	Total to Date	Prev to Date	This Estimate
	\$ 1,252,582.62	\$ 1,252,582.62	\$ 0.00

Total Earnings	\$	1,252,582.62	\$	1,252,582.62	\$	0.00
Stockpiled Materials	\$	0.00	\$	0.00	\$	0.00
Other Line Item Adjustments	\$	0.00	\$	0.00	\$	0.00
Amount Due	\$	1,252,582.62	\$	1,252,582.62	\$	0.00
Test Report Payment Adjustment	\$	0.00	\$	0.00	\$	0.00
Total Adjusted Earnings	\$	1,252,582.62	\$	1,252,582.62	\$	0.00
Retainage	\$	0.00	\$	0.00	\$	0.00
Payment Due	\$	1,252,582.62	\$	1,252,582.62	\$	0.00

Project Number	Category Number	Line Item Number	Item Code	Description	Units	Bid Qty	Qty This Est	Amount Paid	Total Qty	Total Amt
				Supplemental Description			Unit Price			
82010-3239-94	0100	9024	108-07	LIQUIDATED DAMAGES	DAY	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$740.000				
82010-8239-14	0100	9025	108-07	LIQUIDATED DAMAGES	DAY	0.000	0.000	\$ 0.00	-3.000	\$ -2,220.00
						\$740.000				
82023-3218-94	0100	9026	108-07	LIQUIDATED DAMAGES	DAY	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$740.000				
82023-8218-14	0100	9027	108-07	LIQUIDATED DAMAGES	DAY	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$740.000				
82010-3239-94	0100	9016	109-01.01	PAY ADJUSTMENT FOR FUEL	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1.000				
82010-8239-14	0100	9017	109-01.01	PAY ADJUSTMENT FOR FUEL	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1.000				
82023-3218-94	0100	9018	109-01.01	PAY ADJUSTMENT FOR FUEL	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1.000				
82023-8218-14	0100	9019	109-01.01	PAY ADJUSTMENT FOR FUEL	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1.000				

Project Number	Category Number	Line Item Number	Item Code	Description	Units	Bid Qty	Qty This Est	Amount Paid	Total Qty	Total Amt
Supplemental Description						Unit Price				
82010-3239-94	0100	9020	109-01.02	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1.000				
82010-8239-14	0100	9021	109-01.02	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1.000				
	0100	9021	ADJUSTMENT	BITUMINOUS ADJUSTMENT	DOLL	\$1.000	-9,141.100	\$ -9,141.10	-10,164.940	\$ -10,164.94
82023-3218-94	0100	9022	109-01.02	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1.000				
82023-8218-14	0100	9023	109-01.02	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1.000				
	0100	9023	ADJUSTMENT	BITUMINOUS ADJUSTMENT	DOLL	\$1.000	9,141.100	\$ 9,141.10	-58,940.220	\$ -58,940.22
82010-8239-14	0100	0010	303-01	MINERAL AGGREGATE, TYPE A BASE, GRADING D	TON	389.000	0.000	\$ 0.00	442.240	\$ 13,590.04
						\$30.730				
82010-8239-14	0100	0020	403-01	BITUMINOUS MATERIAL FOR TACK COAT (TC)	TON	9.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$604.410				
82023-8218-14	0100	0010	403-01	BITUMINOUS MATERIAL FOR TACK COAT (TC)	TON	75.000	0.000	\$ 0.00	3.830	\$ 2,314.89
						\$604.410				
82010-8239-14	0100	9004	407-07	DENSITY DEDUCTION	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1.000				
82023-8218-14	0100	9010	407-07	DENSITY DEDUCTION	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1.000				
82010-8239-14	0100	9005	407-09	ASPHALT CEMENT CONTENT & GRADATION DEDUCTION	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1.000				
82023-8218-14	0100	9011	407-09	ASPHALT CEMENT CONTENT & GRADATION DEDUCTION	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1.000				
82010-8239-14	0100	0030	411-01.07	ACS MIX (PG64-22) GRADING E SHOULDER	TON	269.000	0.000	\$ 0.00	154.050	\$ 11,684.69
						\$75.850				

Project Number	Category Number	Line Item Number	Item Code	Description	Units	Bid Qty	Qty This Est	Amount Paid	Total Qty	Total Amt
				Supplemental Description			Unit Price			
82023-8218-14	0100	0020	411-01.07	ACS MIX (PG64-22) GRADING E SHOULDER	TON	814.000	0.000	\$ 0.00	695.800	\$ 52,776.43
						\$75.850				
82010-8239-14	0100	0040	411-02.10	ACS MIX(PG70-22) GRADING D	TON	1,676.000	1,519.140	\$ 149,817.59	1,542.840	\$ 152,154.88
						\$98.620				
82023-8218-14	0100	0030	411-02.10	ACS MIX(PG70-22) GRADING D	TON	6,634.000	-1,519.140	\$ -149,817.59	6,240.110	\$ 615,399.65
						\$98.620				
82023-8218-14	0100	0040	411-03.12	ACS MIX(PG64-22) THIN LIFT D ASPHALT	TON	2,653.000	0.000	\$ 0.00	3,031.880	\$ 285,148.31
						\$94.050				
82010-8239-14	0100	9000	411-03.20	PRICE ADJUSTMENT FOR ASPHALT CEMENT CONTENT	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1.000				
	0100	9000	ADJUSTMENT	411 AC CONTENT ADJUSTMENT	DOLL	\$1.000	-819.390	\$ -819.39	-1,040.980	\$ -1,040.98
82023-8218-14	0100	9006	411-03.20	PRICE ADJUSTMENT FOR ASPHALT CEMENT CONTENT	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1.000				
	0100	9006	ADJUSTMENT	411 AC CONTENT ADJUSTMENT	DOLL	\$1.000	819.390	\$ 819.39	-5,678.790	\$ -5,678.79
82010-3239-94	0100	9012	411-03.30	RIDEABILITY DEDUCTION	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1.000				
82010-8239-14	0100	9013	411-03.30	RIDEABILITY DEDUCTION	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1.000				
82023-3218-94	0100	9014	411-03.30	RIDEABILITY DEDUCTION	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1.000				
82023-8218-14	0100	9015	411-03.30	RIDEABILITY DEDUCTION	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1.000				
82010-8239-14	0100	9001	411-03.40	MATERIAL VARIATION DEDUCTION	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1.000				
82023-8218-14	0100	9007	411-03.40	MATERIAL VARIATION DEDUCTION	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00

Project Number	Category Number	Line Item Number	Item Code	Description	Units	Bid Qty	Qty This Est	Amount Paid	Total Qty	Total Amt
				Supplemental Description		Unit Price				
						\$1.000				
82010-8239-14	0100	9002	411-05.40	LIQUID ANTI-STRIP AGENT PAYMENT	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1.000				
	0100	9002	ADJUSTMENT	411 ANTI-STRIP ADJUSTMENT	DOLL	\$1.000	1,405.500	\$ 1,405.50	1,554.000	\$ 1,554.00
82023-8218-14	0100	9008	411-05.40	LIQUID ANTI-STRIP AGENT PAYMENT	DOLL	0.000	-1,426.500	\$ -1,426.50	-1,426.500	\$ -1,426.50
						\$1.000				
	0100	9008	ADJUSTMENT	411 ANTI-STRIP ADJUSTMENT	DOLL	\$1.000	21.000	\$ 21.00	10,264.500	\$ 10,264.50
82010-8239-14	0100	9003	411-05.41	HYDRATED LIME ANTI-STRIP AGENT PAYMENT	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1.000				
82023-8218-14	0100	9009	411-05.41	HYDRATED LIME ANTI-STRIP AGENT PAYMENT	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1.000				
82023-3218-94	0100	0010	705-02.02	SINGLE GUARDRAIL (TYPE 2)	L.F.	25.000	0.000	\$ 0.00	25.000	\$ 450.00
						\$18.000				
82023-3218-94	0100	0020	705-02.50	SHOP CURVED GUARDRAIL	L.F.	25.000	0.000	\$ 0.00	25.000	\$ 550.00
						\$22.000				
82010-3239-94	0100	0010	705-04.07	TAN ENERGY ABSORBING TERM (NCHRP 350, TL3)	EACH	7.000	0.000	\$ 0.00	7.000	\$ 14,700.00
						\$2,100.000				
82023-3218-94	0100	0030	705-04.07	TAN ENERGY ABSORBING TERM (NCHRP 350, TL3)	EACH	3.000	0.000	\$ 0.00	3.000	\$ 6,300.00
						\$2,100.000				
82010-3239-94	0100	0020	705-04.09	EARTH PAD FOR TYPE 38 GR END TREATMENT	EACH	7.000	0.000	\$ 0.00	7.000	\$ 7,000.00
						\$1,000.000				
82023-3218-94	0100	0040	705-04.09	EARTH PAD FOR TYPE 38 GR END TREATMENT	EACH	3.000	0.000	\$ 0.00	3.000	\$ 3,000.00
						\$1,000.000				
82010-3239-94	0100	0030	706-01	GUARDRAIL REMOVED	L.F.	250.000	0.000	\$ 0.00	250.000	\$ 500.00
						\$2.000				

Project Number	Category Number	Line Item Number	Item Code	Description	Units	Bid Qty	Qty This Est	Amount Paid	Total Qty	Total Amt
				Supplemental Description			Unit Price			
82023-3218-94	0100	0050	706-01	GUARDRAIL REMOVED	L.F.	100.000	0.000	\$ 0.00	100.000	\$ 200.00
						\$2.000				
82010-8239-14	0100	0050	712-01	TRAFFIC CONTROL	LS	1.000	0.000	\$ 0.00	1.000	\$ 2,878.66
						\$2,878.660				
82023-8218-14	0100	0050	712-01	TRAFFIC CONTROL	LS	1.000	0.000	\$ 0.00	1.000	\$ 11,514.65
						\$11,514.650				
82010-8239-14	0100	0060	712-06	SIGNS (CONSTRUCTION)	S.F.	477.000	0.000	\$ 0.00	297.000	\$ 2,153.25
						\$7.250				
82023-8218-14	0100	0060	712-06	SIGNS (CONSTRUCTION)	S.F.	908.000	0.000	\$ 0.00	706.000	\$ 5,118.50
						\$7.250				
82010-3239-94	0100	0040	713-16.20	SIGNS (DESCRIPTION) (W1-8)	EACH	3.000	0.000	\$ 0.00	3.000	\$ 675.00
						\$225.000				
82023-3218-94	0100	0060	713-16.20	SIGNS (DESCRIPTION) (W1-8)	EACH	1.000	0.000	\$ 0.00	1.000	\$ 225.00
						\$225.000				
82023-3218-94	0100	0070	713-16.21	SIGNS (DESCRIPTION) (OM3-L)	EACH	2.000	0.000	\$ 0.00	2.000	\$ 400.00
						\$200.000				
82023-3218-94	0100	0080	713-16.22	SIGNS (DESCRIPTION) (OM3-R)	EACH	2.000	0.000	\$ 0.00	2.000	\$ 400.00
						\$200.000				
82010-3239-94	0100	0050	716-01.21	Snwplwble Pvmt Mrkrs (Bi-Dir)(1 Color)	EACH	100.000	0.000	\$ 0.00	47.000	\$ 1,222.00
						\$26.000				
82023-3218-94	0100	0090	716-01.21	Snwplwble Pvmt Mrkrs (Bi-Dir)(1 Color)	EACH	690.000	0.000	\$ 0.00	716.000	\$ 18,616.00
						\$26.000				
82010-3239-94	0100	0060	716-02.04	PLASTIC PAVEMENT MARKING(CHANNELIZATION STRIPING)	S.Y.	120.000	0.000	\$ 0.00	12.777	\$ 188.46
						\$14.750				
82010-3239-94	0100	0070	716-02.05	PLASTIC PAVEMENT MARKING (STOP LINE)	L.F.	60.000	0.000	\$ 0.00	60.000	\$ 510.00

Project Number	Category Number	Line Item Number	Item Code	Description	Units	Bid Qty	Qty This Est	Amount Paid	Total Qty	Total Amt
				Supplemental Description		Unit Price				
						\$8.500				
82023-3218-94	0100	0100	716-02.05	PLASTIC PAVEMENT MARKING (STOP LINE)	L.F.	347.000	0.000	\$ 0.00	71.000	\$ 603.50
						\$8.500				
82010-3239-94	0100	0080	716-02.06	PLASTIC PAVEMENT MARKING (TURN LANE ARROW)	EACH	6.000	0.000	\$ 0.00	7.000	\$ 875.00
						\$125.000				
82023-3218-94	0100	0110	716-02.06	PLASTIC PAVEMENT MARKING (TURN LANE ARROW)	EACH	2.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$125.000				
82010-3239-94	0100	0090	716-03.01	PLASTIC WORD PAVEMENT MARKING (ONLY)	EACH	2.000	0.000	\$ 0.00	3.000	\$ 525.00
						\$175.000				
82023-3218-94	0100	0120	716-04.01	PLASTIC PAVEMENT MARKING (STRAIGHT-TURN ARROW)	EACH	1.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$125.000				
82010-3239-94	0100	0100	716-05.01	PAINTED PAVEMENT MARKING (4" LINE)	L.M.	12.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$425.000				
82023-3218-94	0100	0130	716-05.01	PAINTED PAVEMENT MARKING (4" LINE)	L.M.	11.000	0.000	\$ 0.00	22.150	\$ 9,413.75
						\$425.000				
82010-3239-94	0100	0110	716-12.02	ENHANCED FLATLINE THERMO PVMT MRKNG (6IN LINE)	L.M.	12.000	0.000	\$ 0.00	6.150	\$ 21,217.50
						\$3,450.000				
82023-3218-94	0100	0140	716-13.01	SPRAY THERMO PVMT MRKNG (60 mil) (4IN LINE)	L.M.	42.000	0.000	\$ 0.00	41.846	\$ 60,676.70
						\$1,450.000				
82010-8239-14	0100	0070	717-01	MOBILIZATION	LS	1.000	0.000	\$ 0.00	1.000	\$ 3,450.73
						\$3,450.730				
82023-8218-14	0100	0070	717-01	MOBILIZATION	LS	1.000	0.000	\$ 0.00	1.000	\$ 13,802.93
						\$13,802.930				
Project Number:	82010-8239-14			Project Current Amount	\$	141,262.60				
Project Number:	82023-8218-14			Project Current Amount	\$	-141,262.60				

Contract Current Amount \$ 0.00