

Print Date: 10/02/2017
JJ04221

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Contract: CNP057 Estimate Number: 0005 Estimate Type: Final Estimate Approved: No Pay Period: 8/16/2015 to 08/16/2015																															
Contractor: Hudson Construction Company Contractor's Address: 1615 Sholar Avenue Chattanooga, TN 37406 Contract Location: Resurfacing on S.R. 22 from U.S. 64 to Chester County Line Counties: MCNAIRY Project(s) 55006-3223-94, 55006-4223-04																															
Allowed: 134.0 Days Charged: 87.0 Days Elapsed Calendar Days: 87.0 Days Percent Time: 64.93 % Percent Complete(\$): 103.44 % Percent Behind: --- % Dates Let: 03/27/2015 Awarded: 04/07/2015 Contract Executed: 04/29/2015 Date Notice to Proceed: 05/20/2015 Work Began: 06/03/2015 To Be Completed: 09/30/2015 Substantial Work Complete: 08/14/2015 Accepted: 08/19/2015																															
<table> <tr> <th></th><th>Total to Date</th><th>Previous to Date</th><th>This Estimate</th></tr> <tr> <td>Total Earnings:</td><td>\$1,418,708.99</td><td>\$1,419,448.48</td><td>\$-739.49</td></tr> <tr> <td>Stockpiled Materials:</td><td>\$0.00</td><td>\$0.00</td><td>\$0.00</td></tr> <tr> <td>Amount Due:</td><td>\$1,418,708.99</td><td>\$1,419,448.48</td><td>\$-739.49</td></tr> <tr> <td>Test Report Payment Adjustments:</td><td>\$-0.90</td><td>\$0.00</td><td>\$-0.90</td></tr> <tr> <td>Material Discrepancy Adjustments:</td><td>\$0.00</td><td>\$0.00</td><td>\$0.00</td></tr> <tr> <td>Payment Due:</td><td>\$1,418,708.09</td><td>\$1,419,448.48</td><td>-740.39</td></tr> </table>					Total to Date	Previous to Date	This Estimate	Total Earnings:	\$1,418,708.99	\$1,419,448.48	\$-739.49	Stockpiled Materials:	\$0.00	\$0.00	\$0.00	Amount Due:	\$1,418,708.99	\$1,419,448.48	\$-739.49	Test Report Payment Adjustments:	\$-0.90	\$0.00	\$-0.90	Material Discrepancy Adjustments:	\$0.00	\$0.00	\$0.00	Payment Due:	\$1,418,708.09	\$1,419,448.48	-740.39
	Total to Date	Previous to Date	This Estimate																												
Total Earnings:	\$1,418,708.99	\$1,419,448.48	\$-739.49																												
Stockpiled Materials:	\$0.00	\$0.00	\$0.00																												
Amount Due:	\$1,418,708.99	\$1,419,448.48	\$-739.49																												
Test Report Payment Adjustments:	\$-0.90	\$0.00	\$-0.90																												
Material Discrepancy Adjustments:	\$0.00	\$0.00	\$0.00																												
Payment Due:	\$1,418,708.09	\$1,419,448.48	-740.39																												
Current Contract: \$1,401,984.16 Original Contract: \$1,401,984.16 Amounts																															

Print Date: 10/02/2017
JJ04221

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Bid %	Federal Project Number	Project Current Amount		Project Description			
55006-3223-94	9.63	HSIP-22(82)	0.00		FROM LM 0.00(JCT SR 15) TO LM 10.40(CHESTER COUNTY LINE)			
55006-4223-04	90.37	N/A	-740.39		The resurfacing with hot in place recycling (microsurface or			

Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
55006-3223-94	0100	9015	108-07	DAY	LIQUIDATED DAMAGES	Bid:	0.000	Unit Price:	\$740.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
55006-4223-04	0100	9016	108-07	DAY	LIQUIDATED DAMAGES	Bid:	0.000	Unit Price:	\$740.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
55006-4223-04	1100	9017	108-07	DAY	LIQUIDATED DAMAGES	Bid:	0.000	Unit Price:	\$740.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
55006-3223-94	0100	9006	109-01.01	DOLL	PAY ADJUSTMENT FOR FUEL	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
55006-4223-04	0100	9007	109-01.01	DOLL	PAY ADJUSTMENT FOR FUEL	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
55006-4223-04	1100	9008	109-01.01	DOLL	PAY ADJUSTMENT FOR FUEL	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00

Print Date: 10/02/2017
JJ04221

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
55006-3223-94	0100	9009	109-01.02	DOLL	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
55006-4223-04	0100	9010	109-01.02	DOLL	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
55006-4223-04	1100	9011	109-01.02	DOLL	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
	1100	9011	ADJUSTMENT		Bituminous Adjustment (BITM)	Adj This Est	226.510	Adj This Est	226.51
						Adj Total:	-29,439.050	Adj Total:	-29,439.05
55006-4223-04	0100	0010	311-03.01	S.Y.	HOT IN PLACE RECYCLING OF ASPHALT PAVEMENT (1.25IN)	Bid:	185,941.000	Unit Price:	\$2.58
						This Est:	0.000	This Est:	\$0.00
						Total:	185,977.220	Total:	\$479,821.23
55006-4223-04	0100	0020	311-03.10	GAL.	Asphalt Rejuvenating Agent	Bid:	27,892.000	Unit Price:	\$2.89
						This Est:	0.000	This Est:	\$0.00
						Total:	53,432.900	Total:	\$154,421.08
55006-4223-04	1100	0090	403-01.01	TON	BITUMINOUS MATERIAL FOR TACK COAT (MICRO-SURFACING	Bid:	32.000	Unit Price:	\$300.00
						This Est:	-3.220	This Est:	\$-966.00
						Total:	31.493	Total:	\$9,447.90
	1100	0090	ADJUSTMENT		Test Report Payment Adjustment	Adj This Est	-0.003	Adj This Est	-0.90
						Adj Total:	-0.003	Adj Total:	-0.90

Print Date: 10/02/2017
JJ04221

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
55006-4223-04	0100	9004	407-07	DOLL	DENSITY DEDUCTION	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
55006-4223-04	0100	9005	407-09	DOLL	ASPHALT CEMENT CONTENT & GRADATION DEDUCTION	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
55006-4223-04	0100	0030	411-03.10	TON	ACS MIX(PG76-22) GRADING D	Bid:	100.000	Unit Price:	\$95.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
55006-4223-04	0100	9000	411-03.20	DOLL	PRICE ADJUSTMENT FOR ASPHALT CEMENT CONTENT	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
55006-3223-94	0100	9012	411-03.30	DOLL	RIDEABILITY DEDUCTION	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
55006-4223-04	0100	9013	411-03.30	DOLL	RIDEABILITY DEDUCTION	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
55006-4223-04	1100	9014	411-03.30	DOLL	RIDEABILITY DEDUCTION	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00

Print Date: 10/02/2017
JJ04221

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
55006-4223-04	0100	9001	411-03.40	DOLL	MATERIAL VARIATION DEDUCTION	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
55006-4223-04	0100	9002	411-05.40	DOLL	LIQUID ANTI-STRIP AGENT PAYMENT	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
55006-4223-04	0100	9003	411-05.41	DOLL	HYDRATED LIME ANTI-STRIP AGENT PAYMENT	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
55006-4223-04	1100	0100	414-03.01	TON	EMULSIFIED ASPHALT FOR MICRO-SURFACING	Bid:	375.000	Unit Price:	\$687.00
						This Est:	0.000	This Est:	\$0.00
						Total:	375.860	Total:	\$258,215.82
55006-4223-04	1100	0110	414-03.02	TON	AGGREGATE FOR MICRO SURFACING	Bid:	3,104.000	Unit Price:	\$83.00
						This Est:	0.000	This Est:	\$0.00
						Total:	3,020.520	Total:	\$250,703.16
55006-3223-94	0100	0010	705-04.07	EACH	TAN ENERGY ABSORBING TERM (NCHRP 350, TL3)	Bid:	14.000	Unit Price:	\$2,275.00
						This Est:	0.000	This Est:	\$0.00
						Total:	17.000	Total:	\$38,675.00
55006-4223-04	0100	0040	712-01	LS	TRAFFIC CONTROL	Bid:	1.000	Unit Price:	\$54,900.00
						This Est:	0.000	This Est:	\$0.00
						Total:	1.000	Total:	\$54,900.00
55006-4223-04	0100	0050	712-06	S.F.	SIGNS (CONSTRUCTION)	Bid:	1,600.000	Unit Price:	\$3.50
						This Est:	0.000	This Est:	\$0.00
						Total:	672.000	Total:	\$2,352.00

Print Date: 10/02/2017
JJ04221

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
55006-4223-04	0100	0060	712-08.03	EACH	ARROW BOARD (TYPE C)	Bid:	2.000	Unit Price:	\$573.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
55006-3223-94	0100	0020	716-01.21	EACH	Snowplwble Pvmt Mrkrs (Bi-Dir)(1 Color)	Bid:	212.000	Unit Price:	\$21.00
						This Est:	0.000	This Est:	\$0.00
						Total:	264.000	Total:	\$5,544.00
55006-3223-94	0100	0030	716-01.22	EACH	Snowplwble Pvmt Mrkrs (Mono-Dir)(1 Color)	Bid:	858.000	Unit Price:	\$21.00
						This Est:	0.000	This Est:	\$0.00
						Total:	711.000	Total:	\$14,931.00
55006-4223-04	0100	0070	716-01.30	EACH	REMOVAL OF SNOWPLOWABLE REFLECTIVE MARKER	Bid:	1,070.000	Unit Price:	\$4.75
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
55006-3223-94	0100	0040	716-02.05	L.F.	PLASTIC PAVEMENT MARKING (STOP LINE)	Bid:	132.000	Unit Price:	\$11.50
						This Est:	0.000	This Est:	\$0.00
						Total:	218.000	Total:	\$2,507.00
55006-3223-94	0100	0050	716-02.06	EACH	PLASTIC PAVEMENT MARKING (TURN LANE ARROW)	Bid:	1.000	Unit Price:	\$150.00
						This Est:	0.000	This Est:	\$0.00
						Total:	1.000	Total:	\$150.00
55006-3223-94	0100	0060	716-03.03	EACH	PLASTIC WORD PAVEMENT MARKING (STOP AHEAD)	Bid:	2.000	Unit Price:	\$600.00
						This Est:	0.000	This Est:	\$0.00
						Total:	2.000	Total:	\$1,200.00

Print Date: 10/02/2017
JJ04221

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
55006-4223-04	1100	0120	716-05.01	L.M.	PAINTED PAVEMENT MARKING (4" LINE)	Bid:	70.000	Unit Price:	\$650.00
						This Est:	0.000	This Est:	\$0.00
						Total:	48.331	Total:	\$31,415.15
55006-3223-94	0100	0070	716-13.01	L.M.	SPRAY THERMO PVMT MRKNG (60 mil) (4IN LINE)	Bid:	35.000	Unit Price:	\$2,225.00
						This Est:	0.000	This Est:	\$0.00
						Total:	37.692	Total:	\$83,864.70
55006-4223-04	0100	0080	717-01	LS	MOBILIZATION	Bid:	1.000	Unit Price:	\$60,000.00
						This Est:	0.000	This Est:	\$0.00
						Total:	1.000	Total:	\$60,000.00