

Print Date: 03/20/2017
JJ04221

**STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report**



Contract: CNP062 Estimate Number: 0009 Estimate Type: Final Estimate Approved: No Pay Period: 3/3/2016 to 03/03/2016																															
Contractor: Ford Construction Company Contractor's Address: P O Box 527 Dyersburg, TN 38025-0527 Contract Location: The resurfacing S.R. 22 from S.R. 22 connector to S.R. 214 Counties: OBION Project(s) 66011-3238-94, 66011-4238-04 Time Allowed: 150.0 Days Charged: 207.0 Days Elapsed Calendar Days: 207.0 Days Percent Time: 138.00 % Percent Complete(\$): 146.56 % Percent Behind: --- % Dates Let: 03/27/2015 Awarded: 04/07/2015 Contract Executed: 04/29/2015 Date Notice to Proceed: 05/20/2015 Work Began: 09/10/2015 To Be Completed: 10/16/2015 Substantial Work Complete: 12/15/2015 Accepted: 02/05/2016																															
<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="width: 25%;"></th> <th style="width: 25%;">Total to Date</th> <th style="width: 25%;">Previous to Date</th> <th style="width: 25%;">This Estimate</th> </tr> </thead> <tbody> <tr> <td>Total Earnings:</td> <td>\$1,019,556.14</td> <td>\$1,019,558.54</td> <td>\$-2.40</td> </tr> <tr> <td>Stockpiled Materials:</td> <td>\$0.00</td> <td>\$0.00</td> <td>\$0.00</td> </tr> <tr> <td>Amount Due:</td> <td>\$1,019,556.14</td> <td>\$1,019,558.54</td> <td>\$-2.40</td> </tr> <tr> <td>Test Report Payment Adjustments:</td> <td>\$0.00</td> <td>\$0.00</td> <td>\$0.00</td> </tr> <tr> <td>Material Discrepancy Adjustments:</td> <td>\$0.00</td> <td>\$0.00</td> <td>\$0.00</td> </tr> <tr> <td>Payment Due:</td> <td>\$1,019,556.14</td> <td>\$1,019,558.54</td> <td>-2.40</td> </tr> </tbody> </table>					Total to Date	Previous to Date	This Estimate	Total Earnings:	\$1,019,556.14	\$1,019,558.54	\$-2.40	Stockpiled Materials:	\$0.00	\$0.00	\$0.00	Amount Due:	\$1,019,556.14	\$1,019,558.54	\$-2.40	Test Report Payment Adjustments:	\$0.00	\$0.00	\$0.00	Material Discrepancy Adjustments:	\$0.00	\$0.00	\$0.00	Payment Due:	\$1,019,556.14	\$1,019,558.54	-2.40
	Total to Date	Previous to Date	This Estimate																												
Total Earnings:	\$1,019,556.14	\$1,019,558.54	\$-2.40																												
Stockpiled Materials:	\$0.00	\$0.00	\$0.00																												
Amount Due:	\$1,019,556.14	\$1,019,558.54	\$-2.40																												
Test Report Payment Adjustments:	\$0.00	\$0.00	\$0.00																												
Material Discrepancy Adjustments:	\$0.00	\$0.00	\$0.00																												
Payment Due:	\$1,019,556.14	\$1,019,558.54	-2.40																												
Amounts Current Contract: \$734,417.06 Original Contract: \$734,417.06																															

Print Date: 03/20/2017
JJ04221

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Bid %	Federal Project Number	Project Current Amount		Project Description			
66011-3238-94	12.86	HSIP-22(83)	-12,600.00		SR 22, From LM 2.98 (SR 22 Connector) to LM 4.84 (SR 214)			
66011-4238-04	87.14	N/A	12,597.60		The resurfacing with hot in place recycling (microsurface or			

Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
66011-3238-94	0100	9019	108-07	DAY	LIQUIDATED DAMAGES	Bid:	0.000	Unit Price:	\$420.00
						This Est:	-30.000	This Est:	\$-12,600.00
						Total:	-30.000	Total:	\$-12,600.00
66011-4238-04	0100	9020	108-07	DAY	LIQUIDATED DAMAGES	Bid:	0.000	Unit Price:	\$420.00
						This Est:	30.000	This Est:	\$12,600.00
						Total:	-30.000	Total:	\$-12,600.00
66011-3238-94	0100	9010	109-01.01	DOLL	PAY ADJUSTMENT FOR FUEL	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
66011-4238-04	0100	9011	109-01.01	DOLL	PAY ADJUSTMENT FOR FUEL	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
	0100	9011	ADJUSTMENT		Fuel Adjustment (FUE2)	Adj This Est	0.000	Adj This Est	0.00
						Adj Total:	-338.730	Adj Total:	-338.73
66011-4238-04	1110	9012	109-01.01	DOLL	PAY ADJUSTMENT FOR FUEL	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
	1110	9012	ADJUSTMENT		Fuel Adjustment (FUE2)	Adj This Est	0.000	Adj This Est	0.00
						Adj Total:	-6,057.720	Adj Total:	-6,057.72

Print Date: 03/20/2017
JJ04221

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
66011-3238-94	0100	9013	109-01.02	DOLL	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
66011-4238-04	0100	9014	109-01.02	DOLL	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
	0100	9014	ADJUSTMENT		Bituminous Adjustment (BITM)	Adj This Est	0.000	Adj This Est	0.00
						Adj Total:	-3,961.570	Adj Total:	-3,961.57
66011-4238-04	1110	9015	109-01.02	DOLL	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
	1110	9015	ADJUSTMENT		Bituminous Adjustment (BITM)	Adj This Est	0.000	Adj This Est	0.00
						Adj Total:	-41,835.230	Adj Total:	-41,835.23
66011-4238-04	0100	0010	202-03.01	S.Y.	REMOVAL OF ASPHALT PAVEMENT	Bid:	50.000	Unit Price:	\$105.00
						This Est:	0.000	This Est:	\$0.00
						Total:	227.110	Total:	\$23,846.55
66011-4238-04	0100	0020	203-06	M.G.	WATER	Bid:	1.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
66011-4238-04	0100	0030	303-02	TON	MINERAL AGGREGATE, TYPE B BASE, GRADING (DESCRIPTION)/ (SEE PLANS)	Bid:	34.000	Unit Price:	\$40.00
						This Est:	0.000	This Est:	\$0.00
						Total:	47.840	Total:	\$1,913.60

Print Date: 03/20/2017
JJ04221

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
66011-4238-04	0100	0040	307-01.01	TON	ASPHALT CONCRETE MIX (PG64-22) (BPMB-HM) GRADING /	Bid:	23.000	Unit Price:	\$350.00
						This Est:	0.000	This Est:	\$0.00
						Total:	48.120	Total:	\$16,842.00
66011-4238-04	0100	9007	307-03.20	DOLL	PRICE ADJUSTMENT FOR AC CONTENT	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
66011-4238-04	0100	9008	307-05.40	DOLL	LIQUID ANTI-STRIP AGENT PAYMENT	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
	0100	9008	ADJUSTMENT		307 Anti-Strip Adjustment	Adj This Est	0.000	Adj This Est	0.00
						Adj Total:	16.800	Adj Total:	16.80
66011-4238-04	0100	9009	307-05.41	DOLL	HYDRATE LIME ANTI-STRIP AGENT PAYMENT	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
66011-4238-04	0100	0050	311-03.01	S.Y.	HOT IN PLACE RECYCLING OF ASPHALT PAVEMENT (1.25IN)	Bid:	72,562.000	Unit Price:	\$2.95
						This Est:	0.000	This Est:	\$0.00
						Total:	73,963.230	Total:	\$218,191.53
66011-4238-04	0100	0060	311-03.10	GAL.	Asphalt Rejuvenating Agent	Bid:	10,884.000	Unit Price:	\$2.99
						This Est:	0.000	This Est:	\$0.00
						Total:	23,481.100	Total:	\$70,208.49
66011-4238-04	1110	0190	403-01	TON	BITUMINOUS MATERIAL FOR TACK COAT (TC)	Bid:	23.000	Unit Price:	\$700.00
						This Est:	0.000	This Est:	\$0.00
						Total:	30.270	Total:	\$21,189.00

Print Date: 03/20/2017
JJ04221

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
66011-4238-04	0100	0070	403-05	TON	BITUMINOUS MATERIAL(TC/FOG SEAL)(UNDILUTED)	Bid:	25.000	Unit Price:	\$700.00
						This Est:	0.000	This Est:	\$0.00
						Total:	18.360	Total:	\$12,852.00
66011-4238-04	0100	9005	407-07	DOLL	DENSITY DEDUCTION	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
66011-4238-04	0100	9006	407-09	DOLL	ASPHALT CEMENT CONTENT & GRADATION DEDUCTION	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
66011-4238-04	0100	0080	411-01.10	TON	ACS MIX(PG64-22) GRADING D	Bid:	50.000	Unit Price:	\$295.00
						This Est:	0.000	This Est:	\$0.00
						Total:	237.810	Total:	\$70,153.95
66011-4238-04	1110	0200	411-03.13	TON	ACS MIX(PG70-22) THIN LIFT D ASPHALT	Bid:	2,141.000	Unit Price:	\$98.00
						This Est:	0.000	This Est:	\$0.00
						Total:	4,554.800	Total:	\$446,370.40

Print Date: 03/20/2017
JJ04221

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
66011-4238-04	0100	9001	411-03.20	DOLL	PRICE ADJUSTMENT FOR ASPHALT CEMENT CONTENT	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
		9001	ADJUSTMENT	411 AC Content Adjustment		Adj This Est	0.000	Adj This Est	0.00
						Adj Total:	96.210	Adj Total:	96.21
66011-4238-04	1110	9000	411-03.20	DOLL	PRICE ADJUSTMENT FOR ASPHALT CEMENT CONTENT	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
		9000	ADJUSTMENT	411 AC Content Adjustment		Adj This Est	0.000	Adj This Est	0.00
						Adj Total:	4,452.320	Adj Total:	4,452.32
66011-3238-94	0100	9016	411-03.30	DOLL	RIDEABILITY DEDUCTION	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
66011-4238-04	0100	9017	411-03.30	DOLL	RIDEABILITY DEDUCTION	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
66011-4238-04	1110	9018	411-03.30	DOLL	RIDEABILITY DEDUCTION	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
66011-4238-04	0100	9002	411-03.40	DOLL	MATERIAL VARIATION DEDUCTION	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00

Print Date: 03/20/2017
JJ04221

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
66011-4238-04	0100	9003	411-05.40	DOLL	LIQUID ANTI-STRIP AGENT PAYMENT	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
	0100	9003	ADJUSTMENT		411 Anti-Strip Adjustment	Adj This Est	0.000	Adj This Est	0.00
						Adj Total:	201.600	Adj Total:	201.60
66011-4238-04	1110	9021	411-05.40	DOLL	LIQUID ANTI-STRIP AGENT PAYMENT	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
	1110	9021	ADJUSTMENT		411 Anti-Strip Adjustment	Adj This Est	0.000	Adj This Est	0.00
						Adj Total:	3,924.000	Adj Total:	3,924.00
66011-4238-04	0100	9004	411-05.41	DOLL	HYDRATED LIME ANTI-STRIP AGENT PAYMENT	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
66011-4238-04	1110	9022	411-05.41	DOLL	HYDRATED LIME ANTI-STRIP AGENT PAYMENT	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
66011-3238-94	0100	0010	705-04.07	EACH	TAN ENERGY ABSORBING TERM (NCHRP 350, TL3)	Bid:	21.000	Unit Price:	\$2,095.00
						This Est:	0.000	This Est:	\$0.00
						Total:	24.000	Total:	\$50,280.00
66011-4238-04	0100	0090	712-01	LS	TRAFFIC CONTROL	Bid:	1.000	Unit Price:	\$10,000.00
						This Est:	0.000	This Est:	\$0.00
						Total:	1.000	Total:	\$10,000.00

Print Date: 03/20/2017
JJ04221

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
66011-4238-04	0100	0100	712-06	S.F.	SIGNS (CONSTRUCTION)	Bid:	1,216.000	Unit Price:	\$3.50
						This Est:	0.000	This Est:	\$0.00
						Total:	1,461.810	Total:	\$5,116.34
66011-4238-04	0100	0110	712-08.03	EACH	ARROW BOARD (TYPE C)	Bid:	4.000	Unit Price:	\$550.00
						This Est:	0.000	This Est:	\$0.00
						Total:	4.000	Total:	\$2,200.00
66011-3238-94	0100	0020	716-01.23	EACH	Snowplowable Pvmnt Mrkrs (Bi-Dir)(2 Color)	Bid:	474.000	Unit Price:	\$33.00
						This Est:	0.000	This Est:	\$0.00
						Total:	454.000	Total:	\$14,982.00
66011-4238-04	0100	0120	716-01.30	EACH	REMOVAL OF SNOWPLOWABLE REFLECTIVE MARKER	Bid:	474.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	433.000	Total:	\$433.00
66011-3238-94	0100	0030	716-02.04	S.Y.	PLASTIC PAVEMENT MARKING(CHANNELIZATION STRIPING)	Bid:	680.000	Unit Price:	\$25.00
						This Est:	0.000	This Est:	\$0.00
						Total:	421.000	Total:	\$10,525.00
66011-3238-94	0100	0040	716-02.06	EACH	PLASTIC PAVEMENT MARKING (TURN LANE ARROW)	Bid:	7.000	Unit Price:	\$200.00
						This Est:	0.000	This Est:	\$0.00
						Total:	6.000	Total:	\$1,200.00
66011-4238-04	1110	0210	716-05.20	L.M.	PAINTED PAVEMENT MARKING (6" LINE)	Bid:	13.170	Unit Price:	\$800.00
						This Est:	-0.003	This Est:	\$-2.40
						Total:	16.912	Total:	\$13,529.60

Print Date: 03/20/2017
JJ04221

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
66011-4238-04	0100	0130	716-12.02	L.M.	ENHANCED FLATLINE THERMO PVMT MRKNG (6IN LINE)	Bid:	12.920	Unit Price:	\$5,000.00
						This Est:	0.000	This Est:	\$0.00
						Total:	10.810	Total:	\$54,050.00
66011-3238-94	0100	0050	716-12.03	L.F.	ENHANCED FLATLINE THERMO PVMT MRKNG (8IN BARRIER LINE)	Bid:	5,893.000	Unit Price:	\$2.50
						This Est:	0.000	This Est:	\$0.00
						Total:	5,624.000	Total:	\$14,060.00
66011-3238-94	0100	0060	716-12.05	L.F.	ENHANCED FLATLINE THERMO PVMT MRKNG (6IN DOTTED LINE)	Bid:	1,101.000	Unit Price:	\$1.50
						This Est:	0.000	This Est:	\$0.00
						Total:	1,210.000	Total:	\$1,815.00
66011-4238-04	0100	0140	717-01	LS	MOBILIZATION	Bid:	1.000	Unit Price:	\$28,500.00
						This Est:	0.000	This Est:	\$0.00
						Total:	1.000	Total:	\$28,500.00