

Print Date: 08/17/2017
JJ04221

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Contract: CNP073 Estimate Number: 0004 Estimate Type: Final Estimate Approved: No Pay Period: 8/15/2015 to 08/15/2015																															
Contractor: Hudson Construction Company Contractor's Address: 807 Donelson Parkway Chattanooga, TN 37406 Contract Location: The resurfacing S.R. 22 from Chester Co Line to S.R. 22A Counties: HENDERSON Project(s) 39004-3230-94, 39004-4230-04 Time Allowed: 134.0 Days Charged: 87.0 Days Elapsed Calendar Days: 87.0 Days Percent Time: 64.93 % Percent Complete(\$): 107.03 % Percent Behind: --- % Dates Let: 03/27/2015 Awarded: 04/07/2015 Contract Executed: 04/29/2015 Date Notice to Proceed: 05/20/2015 Work Began: 06/03/2015 To Be Completed: 09/30/2015 Substantial Work Complete: 08/14/2015 Accepted: 08/19/2015																															
<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="width: 25%;"></th> <th style="width: 25%;">Total to Date</th> <th style="width: 25%;">Previous to Date</th> <th style="width: 25%;">This Estimate</th> </tr> </thead> <tbody> <tr> <td>Total Earnings:</td> <td>\$1,005,982.98</td> <td>\$1,005,666.56</td> <td>\$316.42</td> </tr> <tr> <td>Stockpiled Materials:</td> <td>\$0.00</td> <td>\$0.00</td> <td>\$0.00</td> </tr> <tr> <td>Amount Due:</td> <td>\$1,005,982.98</td> <td>\$1,005,666.56</td> <td>\$316.42</td> </tr> <tr> <td>Test Report Payment Adjustments:</td> <td>\$0.00</td> <td>\$0.00</td> <td>\$0.00</td> </tr> <tr> <td>Material Discrepancy Adjustments:</td> <td>\$0.00</td> <td>\$0.00</td> <td>\$0.00</td> </tr> <tr> <td>Payment Due:</td> <td>\$1,005,982.98</td> <td>\$1,005,666.56</td> <td>316.42</td> </tr> </tbody> </table>					Total to Date	Previous to Date	This Estimate	Total Earnings:	\$1,005,982.98	\$1,005,666.56	\$316.42	Stockpiled Materials:	\$0.00	\$0.00	\$0.00	Amount Due:	\$1,005,982.98	\$1,005,666.56	\$316.42	Test Report Payment Adjustments:	\$0.00	\$0.00	\$0.00	Material Discrepancy Adjustments:	\$0.00	\$0.00	\$0.00	Payment Due:	\$1,005,982.98	\$1,005,666.56	316.42
	Total to Date	Previous to Date	This Estimate																												
Total Earnings:	\$1,005,982.98	\$1,005,666.56	\$316.42																												
Stockpiled Materials:	\$0.00	\$0.00	\$0.00																												
Amount Due:	\$1,005,982.98	\$1,005,666.56	\$316.42																												
Test Report Payment Adjustments:	\$0.00	\$0.00	\$0.00																												
Material Discrepancy Adjustments:	\$0.00	\$0.00	\$0.00																												
Payment Due:	\$1,005,982.98	\$1,005,666.56	316.42																												
Amounts Current Contract: \$962,709.44 Original Contract: \$962,709.44																															

Print Date: 08/17/2017
JJ04221

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Bid %	Federal Project Number	Project Current Amount	Project Description	
39004-3230-94	7.96	HSIP-22(84)	0.00	From: L.M. 0.0 (Chester Co. Line) To: L.M. 9.06 (South of S	
39004-4230-04	92.04	N/A	316.42	The resurfacing with hot in-place recycling (microsurface or	

Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
39004-3230-94	0100	9015	108-07	DAY	LIQUIDATED DAMAGES	Bid:	0.000 Unit Price: \$420.00
						This Est:	0.000 This Est: \$0.00
						Total:	0.000 Total: \$0.00
39004-4230-04	0100	9016	108-07	DAY	LIQUIDATED DAMAGES	Bid:	0.000 Unit Price: \$420.00
						This Est:	0.000 This Est: \$0.00
						Total:	0.000 Total: \$0.00
39004-3230-94	0100	9006	109-01.01	DOLL	PAY ADJUSTMENT FOR FUEL	Bid:	0.000 Unit Price: \$1.00
						This Est:	0.000 This Est: \$0.00
						Total:	0.000 Total: \$0.00
39004-4230-04	0100	9007	109-01.01	DOLL	PAY ADJUSTMENT FOR FUEL	Bid:	0.000 Unit Price: \$1.00
						This Est:	0.000 This Est: \$0.00
						Total:	0.000 Total: \$0.00
39004-4230-04	1100	9008	109-01.01	DOLL	PAY ADJUSTMENT FOR FUEL	Bid:	0.000 Unit Price: \$1.00
						This Est:	0.000 This Est: \$0.00
						Total:	0.000 Total: \$0.00

Print Date: 08/17/2017
JJ04221

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
39004-3230-94	0100	9009	109-01.02	DOLL	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
39004-4230-04	0100	9010	109-01.02	DOLL	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
39004-4230-04	1100	9011	109-01.02	DOLL	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
	1100	9011	ADJUSTMENT		Bituminous Adjustment (BITM)	Adj This Est	-96.680	Adj This Est	-96.68
						Adj Total:	-20,271.030	Adj Total:	-20,271.03
39004-4230-04	0100	0010	311-03.01	S.Y.	HOT IN PLACE RECYCLING OF ASPHALT PAVEMENT (1.25IN)	Bid:	137,782.000	Unit Price:	\$2.27
						This Est:	0.000	This Est:	\$0.00
						Total:	138,195.780	Total:	\$313,704.42
39004-4230-04	0100	0020	311-03.10	GAL.	Asphalt Rejuvenating Agent	Bid:	20,667.000	Unit Price:	\$2.90
						This Est:	0.000	This Est:	\$0.00
						Total:	51,511.300	Total:	\$149,382.77
39004-4230-04	1100	0080	403-01.01	TON	BITUMINOUS MATERIAL FOR TACK COAT (MICRO-SURFACING	Bid:	23.000	Unit Price:	\$300.00
						This Est:	1.377	This Est:	\$413.10
						Total:	8.597	Total:	\$2,579.10

Print Date: 08/17/2017
JJ04221

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
39004-4230-04	0100	9004	407-07	DOLL	DENSITY DEDUCTION	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
39004-4230-04	0100	9005	407-09	DOLL	ASPHALT CEMENT CONTENT & GRADATION DEDUCTION	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
39004-4230-04	0100	0030	411-03.10	TON	ACS MIX(PG76-22) GRADING D	Bid:	100.000	Unit Price:	\$95.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
39004-4230-04	0100	9000	411-03.20	DOLL	PRICE ADJUSTMENT FOR ASPHALT CEMENT CONTENT	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
39004-3230-94	0100	9012	411-03.30	DOLL	RIDEABILITY DEDUCTION	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
39004-4230-04	0100	9013	411-03.30	DOLL	RIDEABILITY DEDUCTION	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
39004-4230-04	1100	9014	411-03.30	DOLL	RIDEABILITY DEDUCTION	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00

Print Date: 08/17/2017
JJ04221

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
39004-4230-04	0100	9001	411-03.40	DOLL	MATERIAL VARIATION DEDUCTION	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
39004-4230-04	0100	9002	411-05.40	DOLL	LIQUID ANTI-STRIP AGENT PAYMENT	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
39004-4230-04	0100	9003	411-05.41	DOLL	HYDRATED LIME ANTI-STRIP AGENT PAYMENT	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
39004-3230-94	0100	0010	411-12.03	L.M.	SCORING FOR RUMBLE STRIPE (NON-CONTINUOUS) (8IN WIDTH)	Bid:	20.000	Unit Price:	\$320.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
39004-4230-04	1100	0090	414-03.01	TON	EMULSIFIED ASPHALT FOR MICRO-SURFACING	Bid:	265.000	Unit Price:	\$675.00
						This Est:	0.000	This Est:	\$0.00
						Total:	271.490	Total:	\$183,255.75
39004-4230-04	1100	0100	414-03.02	TON	AGGREGATE FOR MICRO SURFACING	Bid:	2,204.000	Unit Price:	\$81.00
						This Est:	0.000	This Est:	\$0.00
						Total:	2,152.410	Total:	\$174,345.21
39004-4230-04	0100	0040	712-01	LS	TRAFFIC CONTROL	Bid:	1.000	Unit Price:	\$31,200.00
						This Est:	0.000	This Est:	\$0.00
						Total:	1.000	Total:	\$31,200.00

Print Date: 08/17/2017
JJ04221

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
39004-4230-04	0100	0050	712-06	S.F.	SIGNS (CONSTRUCTION)	Bid:	1,448.000	Unit Price:	\$3.50
						This Est:	0.000	This Est:	\$0.00
						Total:	564.000	Total:	\$1,974.00
39004-3230-94	0100	0020	716-01.23	EACH	Snowplowable Pvmnt Mrkrs (Bi-Dir)(2 Color)	Bid:	752.000	Unit Price:	\$23.00
						This Est:	0.000	This Est:	\$0.00
						Total:	580.000	Total:	\$13,340.00
39004-4230-04	0100	0060	716-01.30	EACH	REMOVAL OF SNOWPLOWABLE REFLECTIVE MARKER	Bid:	752.000	Unit Price:	\$5.00
						This Est:	0.000	This Est:	\$0.00
						Total:	603.000	Total:	\$3,015.00
39004-3230-94	0100	0030	716-02.05	L.F.	PLASTIC PAVEMENT MARKING (STOP LINE)	Bid:	90.000	Unit Price:	\$11.50
						This Est:	0.000	This Est:	\$0.00
						Total:	423.000	Total:	\$4,864.50
39004-3230-94	0100	0040	716-03.03	EACH	PLASTIC WORD PAVEMENT MARKING (STOP AHEAD)	Bid:	2.000	Unit Price:	\$600.00
						This Est:	0.000	This Est:	\$0.00
						Total:	2.000	Total:	\$1,200.00
39004-3230-94	0100	0050	716-04.12	S.F.	PLASTIC PAVEMENT MARKING (YIELD LINE)	Bid:	48.000	Unit Price:	\$5.25
						This Est:	0.000	This Est:	\$0.00
						Total:	27.000	Total:	\$141.75
39004-4230-04	1100	0110	716-05.01	L.M.	PAINTED PAVEMENT MARKING (4" LINE)	Bid:	62.300	Unit Price:	\$650.00
						This Est:	0.000	This Est:	\$0.00
						Total:	38.360	Total:	\$24,934.00

Print Date: 08/17/2017
JJ04221

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
39004-3230-94	0100	0060	716-13.01	L.M.	SPRAY THERMO PVMT MRKNG (60 mil) (4IN LINE)	Bid:	24.600	Unit Price:	\$2,050.00
						This Est:	0.000	This Est:	\$0.00
						Total:	30.850	Total:	\$63,242.50
39004-4230-04	0100	0070	717-01	LS	MOBILIZATION	Bid:	1.000	Unit Price:	\$59,075.00
						This Est:	0.000	This Est:	\$0.00
						Total:	1.000	Total:	\$59,075.00