

Print Date: 03/21/2019
JJ04221

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Contract: CNP074 Estimate Number: 0012 Estimate Type: Final Estimate Approved: No Pay Period: 5/16/2017 to 03/08/2019																															
Contractor: Thomson & Thomson, Inc. Contractor's Address: PO Box 10037 Jackson, TN 38308-0100 Contract Location: Bridge on S.R. 21 over the Reelfoot Lake Spillway Counties: LAKE Project(s) 48002-4228-04 Time Allowed: 474.0 Days Charged: 467.0 Days Elapsed Calendar Days: 467.0 Days Percent Time: 98.52 % Percent Complete(\$): 87.70 % Percent Behind: 10.82 % Dates Let: 12/04/2015 Awarded: 12/10/2015 Contract Executed: 01/08/2016 Date Notice to Proceed: 01/29/2016 Work Began: 02/16/2016 To Be Completed: 05/16/2017 Substantial Work Complete: 05/09/2017 Accepted: 05/09/2017																															
<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="width: 25%;"></th> <th style="width: 25%;">Total to Date</th> <th style="width: 25%;">Previous to Date</th> <th style="width: 25%;">This Estimate</th> </tr> </thead> <tbody> <tr> <td>Total Earnings:</td> <td>\$901,451.25</td> <td>\$901,451.25</td> <td>\$0.00</td> </tr> <tr> <td>Stockpiled Materials:</td> <td>\$0.00</td> <td>\$0.00</td> <td>\$0.00</td> </tr> <tr> <td>Amount Due:</td> <td>\$901,451.25</td> <td>\$901,451.25</td> <td>\$0.00</td> </tr> <tr> <td>Test Report Payment Adjustments :</td> <td>\$0.00</td> <td>\$0.00</td> <td>\$0.00</td> </tr> <tr> <td>Material Discrepancy Adjustments:</td> <td>\$0.00</td> <td>\$0.00</td> <td>\$0.00</td> </tr> <tr> <td>Payment Due:</td> <td>\$901,451.25</td> <td>\$901,451.25</td> <td>0.00</td> </tr> </tbody> </table>					Total to Date	Previous to Date	This Estimate	Total Earnings:	\$901,451.25	\$901,451.25	\$0.00	Stockpiled Materials:	\$0.00	\$0.00	\$0.00	Amount Due:	\$901,451.25	\$901,451.25	\$0.00	Test Report Payment Adjustments :	\$0.00	\$0.00	\$0.00	Material Discrepancy Adjustments:	\$0.00	\$0.00	\$0.00	Payment Due:	\$901,451.25	\$901,451.25	0.00
	Total to Date	Previous to Date	This Estimate																												
Total Earnings:	\$901,451.25	\$901,451.25	\$0.00																												
Stockpiled Materials:	\$0.00	\$0.00	\$0.00																												
Amount Due:	\$901,451.25	\$901,451.25	\$0.00																												
Test Report Payment Adjustments :	\$0.00	\$0.00	\$0.00																												
Material Discrepancy Adjustments:	\$0.00	\$0.00	\$0.00																												
Payment Due:	\$901,451.25	\$901,451.25	0.00																												
Amounts Current Contract: \$1,019,542.15 Original Contract: \$1,019,542.15																															

Print Date: 03/21/2019
JJ04221

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Bid %	Federal Project Number	Project Current Amount	Project Description	
48002-4228-04	100.00	N/A	0.00	The repair of the bridge on S.R. 21 over the Reelfoot Lake S	

Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
48002-4228-04	0500	9009	108-07	DAY	LIQUIDATED DAMAGES	Bid:	0.000	Unit Price:	\$740.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
48002-4228-04	0500	9007	109-01.01	DOLL	PAY ADJUSTMENT FOR FUEL	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
	0500	9007	ADJUSTMENT		Fuel Adjustment (FUE2)	Adj This Est	0.000	Adj This Est	0.00
						Adj Total:	-17.820	Adj Total:	-17.82
48002-4228-04	0500	9008	109-01.02	DOLL	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
	0500	9008	ADJUSTMENT		Bituminous Adjustment (BITM)	Adj This Est	0.000	Adj This Est	0.00
						Adj Total:	-737.140	Adj Total:	-737.14
48002-4228-04	0500	0010	203-03	C.Y.	BORROW EXCAVATION (UNCLASSIFIED)	Bid:	20.000	Unit Price:	\$35.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
48002-4228-04	0500	0020	209-08.02	L.F.	TEMPORARY SILT FENCE (WITH BACKING)	Bid:	400.000	Unit Price:	\$6.00
						This Est:	0.000	This Est:	\$0.00
						Total:	116.000	Total:	\$696.00

Print Date: 03/21/2019
JJ04221

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
48002-4228-04	0500	0030	303-01	TON	MINERAL AGGREGATE, TYPE A BASE, GRADING D	Bid:	20.000	Unit Price:	\$55.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
48002-4228-04	0500	0040	403-01	TON	BITUMINOUS MATERIAL FOR TACK COAT (TC)	Bid:	1.000	Unit Price:	\$800.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.620	Total:	\$496.00
48002-4228-04	0500	9004	407-07	DOLL	DENSITY DEDUCTION	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
48002-4228-04	0500	9005	407-09	DOLL	ASPHALT CEMENT CONTENT & GRADATION DEDUCTION	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
48002-4228-04	0500	0050	411-01.10	TON	ACS MIX(PG64-22) GRADING D	Bid:	95.000	Unit Price:	\$180.00
						This Est:	0.000	This Est:	\$0.00
						Total:	104.070	Total:	\$18,732.60
48002-4228-04	0500	0060	411-01.11	TON	ACS MIX(PG64-22) GRADING E RDWY	Bid:	95.000	Unit Price:	\$280.00
						This Est:	0.000	This Est:	\$0.00
						Total:	81.210	Total:	\$22,738.80
48002-4228-04	0500	9000	411-03.20	DOLL	PRICE ADJUSTMENT FOR ASPHALT CEMENT CONTENT	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
	0500	9000	ADJUSTMENT	411	AC Content Adjustment	Adj This Est	0.000	Adj This Est	0.00
						Adj Total:	-85.450	Adj Total:	-85.45

Print Date: 03/21/2019
JJ04221

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
48002-4228-04	0500	9001	411-03.40	DOLL	MATERIAL VARIATION DEDUCTIO	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
48002-4228-04	0500	9002	411-05.40	DOLL	LIQUID ANTI-STRIP AGENT PAYMENT	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
	0500	9002	ADJUSTMENT		411 Anti-Strip Adjustment	Adj This Est	0.000	Adj This Est	0.00
						Adj Total:	162.500	Adj Total:	162.50
48002-4228-04	0500	9003	411-05.41	DOLL	HYDRATED LIME ANTI-STRIP AGENT PAYMENT	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
48002-4228-04	0500	0070	415-01.02	S.Y.	COLD PLANING BITUMINOUS PAVEMENT	Bid:	560.000	Unit Price:	\$23.25
						This Est:	0.000	This Est:	\$0.00
						Total:	607.770	Total:	\$14,130.65
48002-4228-04	0500	0080	604-03.10	S.Y.	CONCRETE OVERLAY (DESCRIPTION)/(SEE PLANS)	Bid:	520.000	Unit Price:	\$21.25
						This Est:	0.000	This Est:	\$0.00
						Total:	499.570	Total:	\$10,615.86
48002-4228-04	0500	0090	604-10.05	S.F.	CONCRETE	Bid:	200.000	Unit Price:	\$75.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00

Print Date: 03/21/2019
JJ04221

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
48002-4228-04	0500	0100	604-10.09	C.Y.	CONCRETE	Bid:	500.000	Unit Price:	\$700.00
						This Est:	0.000	This Est:	\$0.00
						Total:	459.900	Total:	\$321,930.00
48002-4228-04	0500	0110	604-10.13	LS	CONCRETE SLAB REMOVAL	Bid:	1.000	Unit Price:	\$130,000.00
						This Est:	0.000	This Est:	\$0.00
						Total:	1.000	Total:	\$130,000.00
48002-4228-04	0500	0120	604-10.14	LS	REMOVE EXISTING WEARING SURFACE	Bid:	1.000	Unit Price:	\$15,000.00
						This Est:	0.000	This Est:	\$0.00
						Total:	1.000	Total:	\$15,000.00
48002-4228-04	0500	0130	604-10.18	LB.	REINFORCING STEEL (REPAIRS)	Bid:	112,000.000	Unit Price:	\$1.25
						This Est:	0.000	This Est:	\$0.00
						Total:	107,467.400	Total:	\$134,334.25
48002-4228-04	0500	0140	604-10.30	S.Y.	BRIDGE DECK REPAIRS (FULL DEPTH OF SLAB)	Bid:	25.000	Unit Price:	\$300.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
48002-4228-04	0500	0150	604-10.50	S.Y.	BRIDGE DECK REPAIRS (PARTIAL DEPTH OF SLAB)	Bid:	95.000	Unit Price:	\$130.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
48002-4228-04	0500	0160	604-10.54	S.F.	CONCRETE REPAIRS	Bid:	200.000	Unit Price:	\$125.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00

Print Date: 03/21/2019
JJ04221

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
48002-4228-04	0500	0170	604-10.62	L.F.	EPOXY INJECTION REPAIR (COMPLETE AND IN PLACE)	Bid:	580.000	Unit Price:	\$75.00
						This Est:	0.000	This Est:	\$0.00
						Total:	637.530	Total:	\$47,814.75
48002-4228-04	0500	0180	604-10.90	LS	MISCELLANEOUS BRIDGE ITEMS	Bid:	1.000	Unit Price:	\$26,000.00
						This Est:	0.000	This Est:	\$0.00
						Total:	1.000	Total:	\$26,000.00
48002-4228-04	0500	0190	617-01	S.Y.	BRIDGE DECK SEALANT	Bid:	825.000	Unit Price:	\$18.00
						This Est:	0.000	This Est:	\$0.00
						Total:	616.000	Total:	\$11,088.00
48002-4228-04	0500	0200	705-01.01	L.F.	GUARDRAIL AT BRIDGE ENDS	Bid:	81.000	Unit Price:	\$84.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
48002-4228-04	0500	9006	705-01.50	L.F.	SHOP CURVED GUARDRAIL AT BRIDGE ENDS	Bid:	0.000	Unit Price:	\$105.00
						This Est:	0.000	This Est:	\$0.00
						Total:	75.000	Total:	\$7,875.00
48002-4228-04	0500	0210	705-04.05	EACH	GUARDRAIL TERMINAL (TYPE-IN-LINE)	Bid:	2.000	Unit Price:	\$650.00
						This Est:	0.000	This Est:	\$0.00
						Total:	2.000	Total:	\$1,300.00
48002-4228-04	0500	0220	705-04.07	EACH	TAN ENERGY ABSORBING TERM (NCHRP 350, TL3)	Bid:	1.000	Unit Price:	\$2,300.00
						This Est:	0.000	This Est:	\$0.00
						Total:	1.000	Total:	\$2,300.00

Print Date: 03/21/2019
JJ04221

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
48002-4228-04	0500	0230	705-04.50	EACH	PORTABLE BARRIER RAIL DELINEATOR	Bid:	43.000	Unit Price:	\$10.00
						This Est:	0.000	This Est:	\$0.00
						Total:	43.000	Total:	\$430.00
48002-4228-04	0500	0240	705-08.13	EACH	PERMANENT IMPACT ATTENUATOR NCHRP 350 TL-3	Bid:	1.000	Unit Price:	\$15,500.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
48002-4228-04	0500	0250	705-08.51	EACH	PORTABLE IMPACT ATTENUATOR NCHRP350 TL-3	Bid:	2.000	Unit Price:	\$4,000.00
						This Est:	0.000	This Est:	\$0.00
						Total:	2.000	Total:	\$8,000.00
48002-4228-04	0500	0260	712-01	LS	TRAFFIC CONTROL	Bid:	1.000	Unit Price:	\$10,000.00
						This Est:	0.000	This Est:	\$0.00
						Total:	1.000	Total:	\$10,000.00
48002-4228-04	0500	0270	712-02.02	L.F.	INTERCONNECTED PORTABLE BARRIER RAIL	Bid:	430.000	Unit Price:	\$24.00
						This Est:	0.000	This Est:	\$0.00
						Total:	430.000	Total:	\$10,320.00
48002-4228-04	0500	0280	712-04.01	EACH	FLEXIBLE DRUMS (CHANNELIZING)	Bid:	18.000	Unit Price:	\$29.00
						This Est:	0.000	This Est:	\$0.00
						Total:	31.000	Total:	\$899.00
48002-4228-04	0500	0290	712-05.03	EACH	WARNING LIGHTS (TYPE C)	Bid:	16.000	Unit Price:	\$27.50
						This Est:	0.000	This Est:	\$0.00
						Total:	26.000	Total:	\$715.00

Print Date: 03/21/2019
JJ04221

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
48002-4228-04	0500	0300	712-06	S.F.	SIGNS (CONSTRUCTION)	Bid:	561.000	Unit Price:	\$7.15
						This Est:	0.000	This Est:	\$0.00
						Total:	484.500	Total:	\$3,464.18
48002-4228-04	0500	0310	712-07.03	L.F.	TEMPORARY BARRICADES (TYPE III)	Bid:	168.000	Unit Price:	\$11.00
						This Est:	0.000	This Est:	\$0.00
						Total:	180.000	Total:	\$1,980.00
48002-4228-04	0500	0320	712-09.01	L.F.	REMOVABLE PAVEMENT MARKING LINE	Bid:	5,780.000	Unit Price:	\$1.65
						This Est:	0.000	This Est:	\$0.00
						Total:	2,997.000	Total:	\$4,945.05
48002-4228-04	0500	0330	712-09.04	L.F.	REMOVABLE PAVEMENT MARKING (STOP LINE)	Bid:	48.000	Unit Price:	\$10.00
						This Est:	0.000	This Est:	\$0.00
						Total:	42.000	Total:	\$420.00
48002-4228-04	0500	0340	716-13.06	L.M.	SPRAY THERMO PVMT MRKNG (40 mil) (4IN LINE)	Bid:	0.380	Unit Price:	\$12,000.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.687	Total:	\$8,244.00
48002-4228-04	0500	0350	717-01	LS	MOBILIZATION	Bid:	1.000	Unit Price:	\$65,000.00
						This Est:	0.000	This Est:	\$0.00
						Total:	1.000	Total:	\$65,000.00
48002-4228-04	0500	0360	730-40	EACH	TEMPORARY TRAFFIC SIGNAL SYSTEM	Bid:	1.000	Unit Price:	\$22,000.00
						This Est:	0.000	This Est:	\$0.00
						Total:	1.000	Total:	\$22,000.00

Print Date: 03/21/2019
JJ04221

**STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report**



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
48002-4228-04	0500	0370	801-03	M.G.	WATER (SEEDING & SODDING)	Bid:	8.000	Unit Price:	\$40.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
48002-4228-04	0500	0380	803-01	S.Y.	SODDING (NEW SOD)	Bid:	700.000	Unit Price:	\$6.00
						This Est:	0.000	This Est:	\$0.00
						Total:	110.000	Total:	\$660.00