

Print Date: 03/20/2017
JJ04221

**STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report**



Contract: CNP109 Estimate Number: 0005 Estimate Type: Final Estimate Approved: No Pay Period: 11/3/2015 to 11/03/2015																															
Contractor: Rogers Group, Inc. Contractor's Address: PO Box 25250 Nashville, TN 37202 Contract Location: The resurfacing on U.S. 11 (S.R. 2) from west of S.R. 39 Counties: MCMINN Project(s) 54002-3245-94, 54002-8245-14																															
Allowed: 107.0 Days Charged: 107.0 Days Elapsed Calendar Days: 107.0 Days Percent Time: 100.00 % Percent Complete(\$): 111.27 % Percent Behind: --- % Dates Let: 05/15/2015 Awarded: 05/27/2015 Contract Executed: 06/26/2015 Date Notice to Proceed: 07/17/2015 Work Began: 09/11/2015 To Be Completed: 10/31/2015 Substantial Work Complete: 10/31/2015 Accepted: 11/01/2015																															
<table> <tr> <th></th><th>Total to Date</th><th>Previous to Date</th><th>This Estimate</th></tr> <tr> <td>Total Earnings:</td><td>\$1,394,870.29</td><td>\$1,394,889.79</td><td>\$-19.50</td></tr> <tr> <td>Stockpiled Materials:</td><td>\$0.00</td><td>\$0.00</td><td>\$0.00</td></tr> <tr> <td>Amount Due:</td><td>\$1,394,870.29</td><td>\$1,394,889.79</td><td>\$-19.50</td></tr> <tr> <td>Test Report Payment Adjustments:</td><td>\$0.00</td><td>\$0.00</td><td>\$0.00</td></tr> <tr> <td>Material Discrepancy Adjustments:</td><td>\$0.00</td><td>\$0.00</td><td>\$0.00</td></tr> <tr> <td>Payment Due:</td><td>\$1,394,870.29</td><td>\$1,394,889.79</td><td>-19.50</td></tr> </table>					Total to Date	Previous to Date	This Estimate	Total Earnings:	\$1,394,870.29	\$1,394,889.79	\$-19.50	Stockpiled Materials:	\$0.00	\$0.00	\$0.00	Amount Due:	\$1,394,870.29	\$1,394,889.79	\$-19.50	Test Report Payment Adjustments:	\$0.00	\$0.00	\$0.00	Material Discrepancy Adjustments:	\$0.00	\$0.00	\$0.00	Payment Due:	\$1,394,870.29	\$1,394,889.79	-19.50
	Total to Date	Previous to Date	This Estimate																												
Total Earnings:	\$1,394,870.29	\$1,394,889.79	\$-19.50																												
Stockpiled Materials:	\$0.00	\$0.00	\$0.00																												
Amount Due:	\$1,394,870.29	\$1,394,889.79	\$-19.50																												
Test Report Payment Adjustments:	\$0.00	\$0.00	\$0.00																												
Material Discrepancy Adjustments:	\$0.00	\$0.00	\$0.00																												
Payment Due:	\$1,394,870.29	\$1,394,889.79	-19.50																												
Current Contract: \$1,246,873.09 Original Contract: \$1,246,873.09 Amounts																															

Print Date: 03/20/2017
JJ04221

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Bid %	Federal Project Number	Project Current Amount	Project Description	
54002-3245-94	11.30	STP/HSIP-2(244)	0.00	From West of SR-39 To Rocky Mount-Union Chapel Road	
54002-8245-14	88.70	STP/HSIP-2(244)	-19.50	The resurfacing on U.S. 11 (S.R. 2) from west of S.R. 39 (L.	

Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
54002-3245-94	0100	9003	105-03	DOLL	RAILROAD FLAGGING (DEDUCT)	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
54002-8245-14	0100	9004	105-03	DOLL	RAILROAD FLAGGING (DEDUCT)	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
54002-3245-94	0100	9005	108-07	DAY	LIQUIDATED DAMAGES	Bid:	0.000	Unit Price:	\$740.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
54002-8245-14	0100	9006	108-07	DAY	LIQUIDATED DAMAGES	Bid:	0.000	Unit Price:	\$740.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
54002-8245-14	0100	0010	403-01	TON	BITUMINOUS MATERIAL FOR TACK COAT (TC)	Bid:	102.000	Unit Price:	\$525.00
						This Est:	0.000	This Est:	\$0.00
						Total:	79.090	Total:	\$41,522.25
54002-8245-14	0100	0020	411-03.12	TON	ACS MIX(PG64-22) THIN LIFT D ASPHALT	Bid:	10,034.000	Unit Price:	\$83.11
						This Est:	0.000	This Est:	\$0.00
						Total:	11,980.670	Total:	\$995,713.48

Print Date: 03/20/2017
JJ04221

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
54002-8245-14	0100	9000	411-03.20	DOLL	PRICE ADJUSTMENT FOR ASPHALT CEMENT CONTENT	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
54002-3245-94	0100	9001	411-03.30	DOLL	RIDEABILITY DEDUCTION	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
54002-8245-14	0100	9002	411-03.30	DOLL	RIDEABILITY DEDUCTION	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
54002-8245-14	0100	9007	411-05.40	DOLL	LIQUID ANTI-STRIP AGENT PAYMENT	Bid:	0.000	Unit Price:	\$1.00
						This Est:	-19.500	This Est:	\$-19.50
						Total:	-19.500	Total:	\$-19.50
	0100	9007	ADJUSTMENT	411	Anti-Strip Adjustment	Adj This Est	0.000	Adj This Est	0.00
						Adj Total:	10,759.500	Adj Total:	10,759.50
54002-3245-94	0100	0010	411-12.01	L.M.	SCORING SHOULDERS (CONTINUOUS) (16IN WIDTH)	Bid:	9.700	Unit Price:	\$230.00
						This Est:	0.000	This Est:	\$0.00
						Total:	8.420	Total:	\$1,936.60
54002-3245-94	0100	0020	411-12.02	L.M.	SCORING SHOULDERS (NON-CONTINUOUS) (16IN WIDTH)	Bid:	7.400	Unit Price:	\$230.00
						This Est:	0.000	This Est:	\$0.00
						Total:	6.080	Total:	\$1,398.40

Print Date: 03/20/2017
JJ04221

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
54002-8245-14	0100	0030	415-01.02	S.Y.	COLD PLANING BITUMINOUS PAVEMENT	Bid:	170,940.000	Unit Price:	\$0.82
						This Est:	0.000	This Est:	\$0.00
						Total:	175,664.620	Total:	\$144,044.99
54002-8245-14	0100	0040	712-01	LS	TRAFFIC CONTROL	Bid:	1.000	Unit Price:	\$25,061.02
						This Est:	0.000	This Est:	\$0.00
						Total:	1.000	Total:	\$25,061.02
54002-8245-14	0100	0050	712-04.02	EACH	FLEXIBLE DRUMS (CHANNELIZATION)	Bid:	300.000	Unit Price:	\$25.63
						This Est:	0.000	This Est:	\$0.00
						Total:	300.000	Total:	\$7,689.00
54002-8245-14	0100	0060	712-05.03	EACH	WARNING LIGHTS (TYPE C)	Bid:	80.000	Unit Price:	\$25.63
						This Est:	0.000	This Est:	\$0.00
						Total:	36.000	Total:	\$922.68
54002-8245-14	0100	0070	712-06	S.F.	SIGNS (CONSTRUCTION)	Bid:	1,848.000	Unit Price:	\$4.10
						This Est:	0.000	This Est:	\$0.00
						Total:	1,816.000	Total:	\$7,445.60
54002-8245-14	0100	0080	712-08.03	EACH	ARROW BOARD (TYPE C)	Bid:	2.000	Unit Price:	\$500.00
						This Est:	0.000	This Est:	\$0.00
						Total:	2.000	Total:	\$1,000.00
54002-3245-94	0100	0030	713-02.14	EACH	FLEXIBLE DELINEATOR (WHITE)	Bid:	144.000	Unit Price:	\$30.75
						This Est:	0.000	This Est:	\$0.00
						Total:	147.000	Total:	\$4,520.25

Print Date: 03/20/2017
JJ04221

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
54002-8245-14	0100	0090	713-16.01	EACH	CHANGEABLE MESSAGE SIGN UNIT	Bid:	2.000	Unit Price:	\$1,200.00
						This Est:	0.000	This Est:	\$0.00
						Total:	2.000	Total:	\$2,400.00
54002-3245-94	0100	0040	713-16.05	EACH	RAILROAD CROSS-BUCK SIGN & SUPPORT	Bid:	2.000	Unit Price:	\$358.75
						This Est:	0.000	This Est:	\$0.00
						Total:	2.000	Total:	\$717.50
54002-3245-94	0100	0050	713-16.09	EACH	RAILROAD ADVANCE WARNING SIGN AND SUPPORT	Bid:	1.000	Unit Price:	\$179.38
						This Est:	0.000	This Est:	\$0.00
						Total:	1.000	Total:	\$179.38
54002-3245-94	0100	0060	713-16.20	EACH	SIGNS (DESCRIPTION)/ (ADVANCED WARNING SIGN, W10-3)	Bid:	4.000	Unit Price:	\$153.75
						This Est:	0.000	This Est:	\$0.00
						Total:	4.000	Total:	\$615.00
54002-3245-94	0100	0070	713-16.21	EACH	SIGNS (DESCRIPTION)/(STOP AHEAD SIGN, W3-1)	Bid:	1.000	Unit Price:	\$153.75
						This Est:	0.000	This Est:	\$0.00
						Total:	1.000	Total:	\$153.75
54002-3245-94	0100	0080	716-01.21	EACH	Snwplwble Pvmt Mrkrs (Bi-Dir)(1 Color)	Bid:	113.000	Unit Price:	\$25.00
						This Est:	0.000	This Est:	\$0.00
						Total:	24.000	Total:	\$600.00
54002-3245-94	0100	0090	716-01.23	EACH	Snwplwble Pvmt Mrkrs (Bi-Dir)(2 Color)	Bid:	651.000	Unit Price:	\$25.00
						This Est:	0.000	This Est:	\$0.00
						Total:	678.000	Total:	\$16,950.00

Print Date: 03/20/2017
JJ04221

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
54002-3245-94	0100	0100	716-02.04	S.Y.	PLASTIC PAVEMENT MARKING(CHANNELIZATION STRIPING)	Bid:	35.000	Unit Price:	\$18.00
						This Est:	0.000	This Est:	\$0.00
						Total:	25.230	Total:	\$454.14
54002-3245-94	0100	0110	716-02.05	L.F.	PLASTIC PAVEMENT MARKING (STOP LINE)	Bid:	409.000	Unit Price:	\$9.00
						This Est:	0.000	This Est:	\$0.00
						Total:	354.000	Total:	\$3,186.00
54002-3245-94	0100	0120	716-02.06	EACH	PLASTIC PAVEMENT MARKING (TURN LANE ARROW)	Bid:	6.000	Unit Price:	\$150.00
						This Est:	0.000	This Est:	\$0.00
						Total:	8.000	Total:	\$1,200.00
54002-3245-94	0100	0130	716-03.02	EACH	PLASTIC WORD PAVEMENT MARKING (RXR)	Bid:	1.000	Unit Price:	\$400.00
						This Est:	0.000	This Est:	\$0.00
						Total:	1.000	Total:	\$400.00
54002-3245-94	0100	0140	716-04.16	L.F.	PLASTIC PAVEMENT MARKING (NOISE STRIP)	Bid:	72.000	Unit Price:	\$8.00
						This Est:	0.000	This Est:	\$0.00
						Total:	90.000	Total:	\$720.00
54002-8245-14	0100	0100	716-05.01	L.M.	PAINTED PAVEMENT MARKING (4" LINE)	Bid:	10.000	Unit Price:	\$350.01
						This Est:	0.000	This Est:	\$0.00
						Total:	39.463	Total:	\$13,812.44
54002-3245-94	0100	0150	716-12.02	L.M.	ENHANCED FLATLINE THERMO PVMT MRKNG (6IN LINE)	Bid:	30.000	Unit Price:	\$3,500.12
						This Est:	0.000	This Est:	\$0.00
						Total:	23.370	Total:	\$81,797.80

Print Date: 03/20/2017
JJ04221

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
54002-3245-94	0100	0160	716-12.03	L.F.	ENHANCED FLATLINE THERMO PVMT MRKNG (8IN BARRIER LINE	Bid:	316.000	Unit Price:	\$2.00
						This Est:	0.000	This Est:	\$0.00
						Total:	345.000	Total:	\$690.00
54002-8245-14	0100	0110	717-01	LS	MOBILIZATION	Bid:	1.000	Unit Price:	\$29,000.00
						This Est:	0.000	This Est:	\$0.00
						Total:	1.000	Total:	\$29,000.00