

Print Date: 06/06/2017
JJ04221

**STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report**



Contract: CNP120 Estimate Number: 0004 Estimate Type: Final Estimate Approved: No Pay Period: 6/2/2016 to 12/29/2016																															
Contractor: Rogers Group, Inc. Contractor's Address: PO Box 25250 Nashville, TN 37202 Contract Location: The resurfacing on S.R. 332 Counties: KNOX Project(s) 47033-3226-94, 47033-8226-14 Time Allowed: 50.0 Days Charged: 37.0 Days Elapsed Calendar Days: 37.0 Days Percent Time: 74.00 % Percent Complete(\$): 114.11 % Percent Behind: --- % Dates Let: 03/27/2015 Awarded: 04/07/2015 Contract Executed: 05/06/2015 Date Notice to Proceed: 06/25/2015 Work Began: 06/25/2015 To Be Completed: 08/13/2015 Substantial Work Complete: 07/31/2015 Accepted:																															
<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="width: 25%;"></th> <th style="width: 25%;">Total to Date</th> <th style="width: 25%;">Previous to Date</th> <th style="width: 25%;">This Estimate</th> </tr> </thead> <tbody> <tr> <td>Total Earnings:</td> <td>\$762,898.65</td> <td>\$756,558.90</td> <td>\$6,339.75</td> </tr> <tr> <td>Stockpiled Materials:</td> <td>\$0.00</td> <td>\$0.00</td> <td>\$0.00</td> </tr> <tr> <td>Amount Due:</td> <td>\$762,898.65</td> <td>\$756,558.90</td> <td>\$6,339.75</td> </tr> <tr> <td>Test Report Payment Adjustments:</td> <td>\$0.00</td> <td>\$0.00</td> <td>\$0.00</td> </tr> <tr> <td>Material Discrepancy Adjustments:</td> <td>\$0.00</td> <td>\$0.00</td> <td>\$0.00</td> </tr> <tr> <td>Payment Due:</td> <td>\$762,898.65</td> <td>\$756,558.90</td> <td>6,339.75</td> </tr> </tbody> </table>					Total to Date	Previous to Date	This Estimate	Total Earnings:	\$762,898.65	\$756,558.90	\$6,339.75	Stockpiled Materials:	\$0.00	\$0.00	\$0.00	Amount Due:	\$762,898.65	\$756,558.90	\$6,339.75	Test Report Payment Adjustments:	\$0.00	\$0.00	\$0.00	Material Discrepancy Adjustments:	\$0.00	\$0.00	\$0.00	Payment Due:	\$762,898.65	\$756,558.90	6,339.75
	Total to Date	Previous to Date	This Estimate																												
Total Earnings:	\$762,898.65	\$756,558.90	\$6,339.75																												
Stockpiled Materials:	\$0.00	\$0.00	\$0.00																												
Amount Due:	\$762,898.65	\$756,558.90	\$6,339.75																												
Test Report Payment Adjustments:	\$0.00	\$0.00	\$0.00																												
Material Discrepancy Adjustments:	\$0.00	\$0.00	\$0.00																												
Payment Due:	\$762,898.65	\$756,558.90	6,339.75																												
Amounts Current Contract: \$706,662.46 Original Contract: \$689,523.27																															

Print Date: 06/06/2017
JJ04221

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Bid %	Federal Project Number	Project Current Amount		Project Description			
47033-3226-94	6.24	STP/HSIP-332(12)	0.00		From Northshore Hills Blvd To Lyons View Pike			
47033-8226-14	93.76	STP/HSIP-332(12)	6,339.75		The resurfacing on S.R. 332 from Northshore Hills Boulevard			

Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
47033-8226-14	0100	9500	104-03	LS	ADDITIONAL WORK (DESCRIPTION)/Additional Work (Milling Driveways and Side Roads)	Bid:	0.000	Unit Price:	\$17,139.19
						This Est:	0.000	This Est:	\$0.00
						Total:	1.000	Total:	\$17,139.19
47033-3226-94	0100	9012	108-07	DAY	LIQUIDATED DAMAGES	Bid:	0.000	Unit Price:	\$420.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
47033-8226-14	0100	9013	108-07	DAY	LIQUIDATED DAMAGES	Bid:	0.000	Unit Price:	\$420.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
47033-3226-94	0100	9014	108-08.04	HOUR	LIQUIDATED DAMAGES	Bid:	0.000	Unit Price:	\$1,000.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
47033-8226-14	0100	9015	108-08.04	HOUR	LIQUIDATED DAMAGES	Bid:	0.000	Unit Price:	\$1,000.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00

Print Date: 06/06/2017
JJ04221

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
47033-3226-94	0100	9006	109-01.01	DOLL	PAY ADJUSTMENT FOR FUEL	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
47033-8226-14	0100	9007	109-01.01	DOLL	PAY ADJUSTMENT FOR FUEL	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
	0100	9007	ADJUSTMENT		Fuel Adjustment (FUE2)	Adj This Est	0.000	Adj This Est	0.00
						Adj Total:	2,688.710	Adj Total:	2,688.71
47033-3226-94	0100	9008	109-01.02	DOLL	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
47033-8226-14	0100	9009	109-01.02	DOLL	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
	0100	9009	ADJUSTMENT		Bituminous Adjustment (BITM)	Adj This Est	0.000	Adj This Est	0.00
						Adj Total:	-41,699.740	Adj Total:	-41,699.74
47033-8226-14	0100	0010	403-01	TON	BITUMINOUS MATERIAL FOR TACK COAT (TC)	Bid:	39.000	Unit Price:	\$487.89
						This Est:	0.000	This Est:	\$0.00
						Total:	30.010	Total:	\$14,641.58
47033-8226-14	0100	9004	407-07	DOLL	DENSITY DEDUCTION	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00

Print Date: 06/06/2017
JJ04221

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
47033-8226-14	0100	9005	407-09	DOLL	ASPHALT CEMENT CONTENT & GRADATION DEDUCTION	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
47033-8226-14	0100	0020	411-02.10	TON	ACS MIX(PG70-22) GRADING D	Bid:	5,956.000	Unit Price:	\$74.84
						This Est:	0.000	This Est:	\$0.00
						Total:	7,463.240	Total:	\$558,548.88
47033-8226-14	0100	9000	411-03.20	DOLL	PRICE ADJUSTMENT FOR ASPHALT CEMENT CONTENT	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
	0100	9000	ADJUSTMENT		411 AC Content Adjustment	Adj This Est	0.000	Adj This Est	0.00
						Adj Total:	-8,069.700	Adj Total:	-8,069.70
47033-3226-94	0100	9010	411-03.30	DOLL	RIDEABILITY DEDUCTION	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
47033-8226-14	0100	9011	411-03.30	DOLL	RIDEABILITY DEDUCTION	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
47033-8226-14	0100	9001	411-03.40	DOLL	MATERIAL VARIATION DEDUCTION	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00

Print Date: 06/06/2017
JJ04221

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
47033-8226-14	0100	9002	411-05.40	DOLL	LIQUID ANTI-STRIP AGENT PAYMENT	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
		0100	9002	ADJUSTMENT	411 Anti-Strip Adjustment	Adj This Est	0.000	Adj This Est	0.00
						Adj Total:	6,385.500	Adj Total:	6,385.50
47033-8226-14	0100	9003	411-05.41	DOLL	HYDRATED LIME ANTI-STRIP AGENT PAYMENT	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
47033-8226-14	0100	0030	415-01.01	TON	COLD PLANING BITUMINOUS PAVEMENT	Bid:	5,894.000	Unit Price:	\$12.49
						This Est:	0.000	This Est:	\$0.00
						Total:	5,186.550	Total:	\$64,780.01
47033-8226-14	0100	0040	712-01	LS	TRAFFIC CONTROL	Bid:	1.000	Unit Price:	\$8,564.36
						This Est:	0.000	This Est:	\$0.00
						Total:	1.000	Total:	\$8,564.36
47033-8226-14	0100	0050	712-04.01	EACH	FLEXIBLE DRUMS (CHANNELIZING)	Bid:	397.000	Unit Price:	\$4.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
47033-8226-14	0100	0060	712-05.01	EACH	WARNING LIGHTS (TYPE A)	Bid:	199.000	Unit Price:	\$4.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00

Print Date: 06/06/2017
JJ04221

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
47033-8226-14	0100	0070	712-06	S.F.	SIGNS (CONSTRUCTION)	Bid: 1,322.000 This Est: 0.000 Total: 834.000	Unit Price: \$3.25 This Est: \$0.00 Total: \$2,710.50
47033-3226-94	0100	0010	716-01.21	EACH	Snowplwble Pvmt Mrkrs (Bi-Dir)(1 Color)	Bid: 556.000 This Est: 0.000 Total: 768.000	Unit Price: \$26.00 This Est: \$0.00 Total: \$19,968.00
47033-3226-94	0100	0020	716-01.22	EACH	Snowplwble Pvmt Mrkrs (Mono-Dir)(1 Color)	Bid: 106.000 This Est: 0.000 Total: 131.000	Unit Price: \$26.00 This Est: \$0.00 Total: \$3,406.00
47033-3226-94	0100	0030	716-02.04	S.Y.	PLASTIC PAVEMENT MARKING(CHANNELIZATION STRIPING)	Bid: 1,500.000 This Est: 0.000 Total: 329.920	Unit Price: \$15.00 This Est: \$0.00 Total: \$4,948.80
47033-3226-94	0100	0040	716-02.05	L.F.	PLASTIC PAVEMENT MARKING (STOP LINE)	Bid: 260.000 This Est: 0.000 Total: 766.000	Unit Price: \$10.00 This Est: \$0.00 Total: \$7,660.00
47033-3226-94	0100	0050	716-02.06	EACH	PLASTIC PAVEMENT MARKING (TURN LANE ARROW)	Bid: 17.000 This Est: 0.000 Total: 24.000	Unit Price: \$100.00 This Est: \$0.00 Total: \$2,400.00
47033-3226-94	0100	0060	716-04.05	EACH	PLASTIC PAVEMENT MARKING (STRAIGHT ARROW)	Bid: 1.000 This Est: 0.000 Total: 1.000	Unit Price: \$100.00 This Est: \$0.00 Total: \$100.00

Print Date: 06/06/2017
JJ04221

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
47033-8226-14	0100	0080	716-05.01	L.M.	PAINTED PAVEMENT MARKING (4" LINE)	Bid:	23.000	Unit Price:	\$395.00
						This Est:	16.050	This Est:	\$6,339.75
						Total:	44.060	Total:	\$17,403.70
47033-8226-14	0100	0090	716-12.01	L.M.	ENHANCED FLATLINE THERMO PVMT MRKNG (4IN LINE)	Bid:	23.000	Unit Price:	\$2,450.00
						This Est:	0.000	This Est:	\$0.00
						Total:	22.618	Total:	\$55,414.10
47033-8226-14	0100	0100	717-01	LS	MOBILIZATION	Bid:	1.000	Unit Price:	\$19,780.60
						This Est:	0.000	This Est:	\$0.00
						Total:	1.000	Total:	\$19,780.60
47033-8226-14	0100	0110	730-14.02	L.F.	SAW SLOT	Bid:	2,000.000	Unit Price:	\$2.20
						This Est:	0.000	This Est:	\$0.00
						Total:	1,842.000	Total:	\$4,052.40
47033-8226-14	0100	0120	730-14.03	L.F.	LOOP WIRE	Bid:	4,000.000	Unit Price:	\$0.54
						This Est:	0.000	This Est:	\$0.00
						Total:	3,844.000	Total:	\$2,075.76