

Rpt-ID: RCPCSUM1
User:

Tennessee
Department of Transportation
Estimate Summary to Contractor

Date: 02/12/2016

Vendor ID: 0000058874

Vendor Name: LOJAC ENTERPRISES, INC.

Contract ID: CNP146

Estimate Number: 0003

Pay Period: 11/01/2015
to: 01/04/2016

Contract Location:

(L.M. 8.94) to Arnold Lane/Torrence Lane (L.M. 11.25).

Time Allowed: 35.0 days
Time Charged: 28.0 days
Elapsed Calendar Days: 28.0 days
Percent Time: 80.00 %
Percent Complete (\$): 94.54 %
Percent Behind: - %

Contractor:

LOJAC ENTERPRISES, INC.
P.O. Box 998
Lebanon, TN 37088
Phone:

Date Let: 05/15/2015
Date Awarded: 05/27/2015
Date Contract Executed: 06/19/2015
Date Notice to Proceed: 09/22/2015
Date Work Began: 09/22/2015
Date to be Completed: 10/26/2015
Date Time Stopped: 10/19/2015
Date Accepted: 11/06/2015

Estimate Paid: NO

Counties:

SMITH

Project Number	BID PCT	Fed State Project Number	Description 1
80002-3262-94	11.94	HSIP-24(56)	SR-24, From Profitt St.(LM 8.94) to Arnold Ln./Torrence Ln.(
80002-4262-04	88.06	N/A	The resurfacing on U.S. 70N (S.R. 24) from Profitt Street (L
Current Contract Amount		\$	299,185.40
Original Contract Amount		\$	299,185.40

	Total to Date	Prev to Date	This Estimate
Participating	\$ 271,236.26	\$ 272,750.99	\$ -1,514.73
Total Earnings	\$ 271,236.26	\$ 272,750.99	\$ -1,514.73
Stockpiled Materials	\$ 0.00	\$ 0.00	\$ 0.00

Other Line Item Adjustments	\$	0.00	\$	0.00	\$	0.00
Amount Due	\$	271,236.26	\$	272,750.99	\$	-1,514.73
Test Report Payment Adjustment	\$	0.00	\$	0.00	\$	0.00
Total Adjusted Earnings	\$	271,236.26	\$	272,750.99	\$	-1,514.73
Retainage	\$	0.00	\$	0.00	\$	0.00
Payment Due	\$	271,236.26	\$	272,750.99	\$	-1,514.73

Project Number	Category Number	Line Item Number	Item Code	Description	Units	Bid Qty	Qty This Est	Amount Paid	Total Qty	Total Amt
				Supplemental Description			Unit Price			
80002-3262-94	0100	9010	108-07	LIQUIDATED DAMAGES	DAY	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$250.000				
80002-4262-04	0100	9011	108-07	LIQUIDATED DAMAGES	DAY	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$250.000				
80002-3262-94	0100	9006	109-01.01	PAY ADJUSTMENT FOR FUEL	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1.000				
80002-4262-04	0100	9007	109-01.01	PAY ADJUSTMENT FOR FUEL	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1.000				
	0100	9007	ADJUSTMENT	FUEL ADJUSTMENT	DOLL	\$1.000	-1,514.730	\$ -1,514.73	-1,514.730	\$ -1,514.73
80002-3262-94	0100	9008	109-01.02	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1.000				
80002-4262-04	0100	9009	109-01.02	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1.000				
	0100	9009	ADJUSTMENT	BITUMINOUS ADJUSTMENT	DOLL	\$1.000	0.000	\$ 0.00	-10,262.290	\$ -10,262.29
80002-4262-04	0100	0010	307-01.08	ASPHALT CONCRETE MIX (PG64-22) (BPMB-HM) GRADING B-M2	TON	500.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$80.000				
80002-4262-04	0100	9001	307-03.20	PRICE ADJUSTMENT FOR AC CONTENT	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1.000				

Project Number	Category Number	Line Item Number	Item Code	Description	Units	Bid Qty	Qty This Est	Amount Paid	Total Qty	Total Amt
				Supplemental Description			Unit Price			
80002-4262-04	0100	9002	307-05.40	LIQUID ANTI-STRIP AGENT PAYMENT	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1.000				
80002-4262-04	0100	9003	307-05.41	HYDRATE LIME ANTI-STRIP AGENT PAYMENT	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1.000				
80002-4262-04	0100	0020	403-01	BITUMINOUS MATERIAL FOR TACK COAT (TC)	TON	14.000	0.000	\$ 0.00	5.450	\$ 3,542.50
						\$650.000				
80002-4262-04	0100	9004	407-07	DENSITY DEDUCTION	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1.000				
80002-4262-04	0100	9005	407-09	ASPHALT CEMENT CONTENT & GRADATION DEDUCTION	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1.000				
80002-4262-04	0100	0030	411-03.12	ACS MIX(PG64-22) THIN LIFT D ASPHALT	TON	1,944.000	0.000	\$ 0.00	2,246.000	\$ 210,001.00
						\$93.500				
80002-4262-04	0100	9000	411-03.20	PRICE ADJUSTMENT FOR ASPHALT CEMENT CONTENT	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1.000				
	0100	9000	ADJUSTMENT	411 AC CONTENT ADJUSTMENT	DOLL	\$1.000	0.000	\$ 0.00	-1,911.120	\$ -1,911.12
80002-4262-04	0100	9012	411-05.40	LIQUID ANTI-STRIP AGENT PAYMENT	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1.000				
	0100	9012	ADJUSTMENT	411 ANTI-STRIP ADJUSTMENT	DOLL	\$1.000	0.000	\$ 0.00	1,247.400	\$ 1,247.40
80002-4262-04	0100	9013	411-05.41	HYDRATED LIME ANTI-STRIP AGENT PAYMENT	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1.000				
80002-3262-94	0100	0010	411-12.03	SCORING FOR RUMBLE STRIPE (NON-CONTINUOUS) (8IN WIDTH)	L.M.	3.400	0.000	\$ 0.00	3.070	\$ 1,995.50
						\$650.000				
80002-4262-04	0100	0040	712-01	TRAFFIC CONTROL	LS	1.000	0.000	\$ 0.00	1.000	\$ 13,000.00
						\$13,000.000				
80002-4262-04	0100	0050	712-04.01	FLEXIBLE DRUMS (CHANNELIZING)	EACH	25.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$5.500				

Project Number	Category Number	Line Item Number	Item Code	Description	Units	Bid Qty	Qty This Est	Amount Paid	Total Qty	Total Amt
				Supplemental Description	Unit Price					
80002-4262-04	0100	0060	712-05.01	WARNING LIGHTS (TYPE A)	EACH	4.000 \$1.100	0.000	\$ 0.00	0.000	\$ 0.00
80002-4262-04	0100	0070	712-06	SIGNS (CONSTRUCTION)	S.F.	401.000 \$8.500	0.000	\$ 0.00	520.000	\$ 4,420.00
80002-3262-94	0100	0020	713-15.36	REMOVE SIGN, SUPPORT & FOOTING	EACH	1.000 \$50.000	0.000	\$ 0.00	2.000	\$ 100.00
80002-3262-94	0100	0030	713-16.20	SIGNS (DESCRIPTION) (D11-1, "BIKE ROUTE")	EACH	4.000 \$165.000	0.000	\$ 0.00	4.000	\$ 660.00
80002-3262-94	0100	0040	716-01.21	Snwplwble Pvmt Mrkrs (Bi-Dir)(1 Color)	EACH	153.000 \$32.000	0.000	\$ 0.00	153.000	\$ 4,896.00
80002-4262-04	0100	0080	716-02.05	PLASTIC PAVEMENT MARKING (STOP LINE)	L.F.	60.000 \$15.000	0.000	\$ 0.00	46.000	\$ 690.00
80002-4262-04	0100	0090	716-02.06	PLASTIC PAVEMENT MARKING (TURN LANE ARROW)	EACH	1.000 \$155.000	0.000	\$ 0.00	1.000	\$ 155.00
80002-3262-94	0100	0050	716-13.02	SPRAY THERMO PVMT MRKNG (60 mil) (6IN LINE)	L.M.	9.300 \$3,000.000	0.000	\$ 0.00	9.739	\$ 29,217.00
80002-4262-04	0100	0100	717-01	MOBILIZATION	LS	1.000 \$15,000.000	0.000	\$ 0.00	1.000	\$ 15,000.00
Project Number:		80002-4262-04		Project Current Amount	\$	-1,514.73				
				Contract Current Amount	\$	-1,514.73				