

Print Date: 03/22/2017
JJ04221

**STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report**



Contract: CNP154 Estimate Number: 0005 Estimate Type: Final Estimate Approved: No Pay Period: 11/11/2015 to 11/12/2015																															
Contractor: Tinsley Asphalt, LLC Contractor's Address: P.O. Box 1955 Tullahoma, TN 37388 Contract Location: The resurfacing on S.R. 101 from S.R. 285 to Cumberland Co. Counties: BLEDSOE, CUMBERLAND Project(s) 04005-3207-94, 04005-4207-04, 18012-3216-94, 18012-4216-04 Time Allowed: 55.0 Days Charged: 55.0 Days Elapsed Calendar Days: 55.0 Days Percent Time: 100.00 % Percent Complete(\$): 105.29 % Percent Behind: --- % Dates Let: 05/15/2015 Awarded: 05/27/2015 Contract Executed: 06/26/2015 Date Notice to Proceed: 08/20/2015 Work Began: 08/20/2015 To Be Completed: 10/13/2015 Substantial Work Complete: 10/13/2015 Accepted: 10/19/2015																															
<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="width: 25%;"></th> <th style="width: 25%;">Total to Date</th> <th style="width: 25%;">Previous to Date</th> <th style="width: 25%;">This Estimate</th> </tr> </thead> <tbody> <tr> <td>Total Earnings:</td> <td>\$1,194,740.62</td> <td>\$1,194,740.62</td> <td>\$0.00</td> </tr> <tr> <td>Stockpiled Materials:</td> <td>\$0.00</td> <td>\$0.00</td> <td>\$0.00</td> </tr> <tr> <td>Amount Due:</td> <td>\$1,194,740.62</td> <td>\$1,194,740.62</td> <td>\$0.00</td> </tr> <tr> <td>Test Report Payment Adjustments:</td> <td>\$0.00</td> <td>\$0.00</td> <td>\$0.00</td> </tr> <tr> <td>Material Discrepancy Adjustments:</td> <td>\$0.00</td> <td>\$0.00</td> <td>\$0.00</td> </tr> <tr> <td>Payment Due:</td> <td>\$1,194,740.62</td> <td>\$1,194,740.62</td> <td>0.00</td> </tr> </tbody> </table>					Total to Date	Previous to Date	This Estimate	Total Earnings:	\$1,194,740.62	\$1,194,740.62	\$0.00	Stockpiled Materials:	\$0.00	\$0.00	\$0.00	Amount Due:	\$1,194,740.62	\$1,194,740.62	\$0.00	Test Report Payment Adjustments:	\$0.00	\$0.00	\$0.00	Material Discrepancy Adjustments:	\$0.00	\$0.00	\$0.00	Payment Due:	\$1,194,740.62	\$1,194,740.62	0.00
	Total to Date	Previous to Date	This Estimate																												
Total Earnings:	\$1,194,740.62	\$1,194,740.62	\$0.00																												
Stockpiled Materials:	\$0.00	\$0.00	\$0.00																												
Amount Due:	\$1,194,740.62	\$1,194,740.62	\$0.00																												
Test Report Payment Adjustments:	\$0.00	\$0.00	\$0.00																												
Material Discrepancy Adjustments:	\$0.00	\$0.00	\$0.00																												
Payment Due:	\$1,194,740.62	\$1,194,740.62	0.00																												
Amounts Current Contract: \$1,193,687.15 Original Contract: \$1,193,687.15																															

Print Date: 03/22/2017
JJ04221

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Bid %	Federal Project Number	Project Current Amount	Project Description	
04005-3207-94	4.26	HSIP-101(24)	0.00	From SR-285 to Cumberland County Line	
04005-4207-04	50.31	N/A	0.00	The resurfacing on S.R. 101 from S.R. 285 (L.M. 4.54) to the	
18012-3216-94	5.54	HSIP-101(23)	0.00	From North of Hale Road/Vandever Road to North of Circle Dri	
18012-4216-04	39.89	N/A	0.00	The resurfacing on S.R. 101 from north of Hale Road/Vandever	

Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
04005-3207-94	0100	9025	108-07	DAY	LIQUIDATED DAMAGES	Bid:	0.000 Unit Price: \$740.00
						This Est:	0.000 This Est: \$0.00
						Total:	0.000 Total: \$0.00
04005-4207-04	0100	9026	108-07	DAY	LIQUIDATED DAMAGES	Bid:	0.000 Unit Price: \$740.00
						This Est:	0.000 This Est: \$0.00
						Total:	0.000 Total: \$0.00
18012-3216-94	0100	9027	108-07	DAY	LIQUIDATED DAMAGES	Bid:	0.000 Unit Price: \$740.00
						This Est:	0.000 This Est: \$0.00
						Total:	0.000 Total: \$0.00
18012-4216-04	0100	9028	108-07	DAY	LIQUIDATED DAMAGES	Bid:	0.000 Unit Price: \$740.00
						This Est:	0.000 This Est: \$0.00
						Total:	0.000 Total: \$0.00

Print Date: 03/22/2017
JJ04221

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
04005-3207-94	0100	9015	109-01.01	DOLL	PAY ADJUSTMENT FOR FUEL	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
	0100	9015	ADJUSTMENT		Fuel Adjustment (FUE2)	Adj This Est	0.000	Adj This Est	0.00
						Adj Total:	-9.340	Adj Total:	-9.34
04005-4207-04	0100	9016	109-01.01	DOLL	PAY ADJUSTMENT FOR FUEL	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
	0100	9016	ADJUSTMENT		Fuel Adjustment (FUE2)	Adj This Est	0.000	Adj This Est	0.00
						Adj Total:	-5,350.560	Adj Total:	-5,350.56
18012-3216-94	0100	9017	109-01.01	DOLL	PAY ADJUSTMENT FOR FUEL	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
18012-4216-04	0100	9018	109-01.01	DOLL	PAY ADJUSTMENT FOR FUEL	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
	0100	9018	ADJUSTMENT		Fuel Adjustment (FUE2)	Adj This Est	0.000	Adj This Est	0.00
						Adj Total:	-3,548.180	Adj Total:	-3,548.18

Print Date: 03/22/2017
JJ04221

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
04005-3207-94	0100	9019	109-01.02	DOLL	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
04005-4207-04	0100	9020	109-01.02	DOLL	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
	0100	9020	ADJUSTMENT		Bituminous Adjustment (BITM)	Adj This Est	0.000	Adj This Est	0.00
						Adj Total:	-24,211.090	Adj Total:	-24,211.09
18012-3216-94	0100	9021	109-01.02	DOLL	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
18012-4216-04	0100	9022	109-01.02	DOLL	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
	0100	9022	ADJUSTMENT		Bituminous Adjustment (BITM)	Adj This Est	0.000	Adj This Est	0.00
						Adj Total:	-15,990.920	Adj Total:	-15,990.92

Print Date: 03/22/2017
JJ04221

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
04005-3207-94	0100	0010	303-01	TON	MINERAL AGGREGATE, TYPE A BASE, GRADING D	Bid:	75.000	Unit Price:	\$24.00
						This Est:	0.000	This Est:	\$0.00
						Total:	44.480	Total:	\$1,067.52
04005-4207-04	0100	0010	303-01	TON	MINERAL AGGREGATE, TYPE A BASE, GRADING D	Bid:	125.000	Unit Price:	\$24.00
						This Est:	0.000	This Est:	\$0.00
						Total:	22.440	Total:	\$538.56
18012-4216-04	0100	0010	303-01	TON	MINERAL AGGREGATE, TYPE A BASE, GRADING D	Bid:	100.000	Unit Price:	\$24.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
04005-4207-04	0100	0020	307-01.08	TON	ASPHALT CONCRETE MIX (PG64-22) (BPMB-HM) GRADING B-M2	Bid:	600.000	Unit Price:	\$74.00
						This Est:	0.000	This Est:	\$0.00
						Total:	601.850	Total:	\$44,536.90
04005-4207-04	0100	9006	307-03.20	DOLL	PRICE ADJUSTMENT FOR AC CONTENT	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
	0100	9006	ADJUSTMENT	307	AC Content Adjustment	Adj This Est	0.000	Adj This Est	0.00
						Adj Total:	-1,597.080	Adj Total:	-1,597.08
04005-4207-04	0100	9007	307-05.40	DOLL	LIQUID ANTI-STRIP AGENT PAYMENT	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00

Print Date: 03/22/2017
JJ04221

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
04005-4207-04	0100	9008	307-05.41	DOLL	HYDRATE LIME ANTI-STRIP AGENT PAYMENT	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
04005-4207-04	0100	0030	403-01	TON	BITUMINOUS MATERIAL FOR TACK COAT (TC)	Bid:	26.000	Unit Price:	\$650.00
						This Est:	0.000	This Est:	\$0.00
						Total:	35.740	Total:	\$23,231.00
18012-4216-04	0100	0020	403-01	TON	BITUMINOUS MATERIAL FOR TACK COAT (TC)	Bid:	27.000	Unit Price:	\$650.00
						This Est:	0.000	This Est:	\$0.00
						Total:	23.820	Total:	\$15,483.00
04005-4207-04	0100	9004	407-07	DOLL	DENSITY DEDUCTION	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
18012-4216-04	0100	9013	407-07	DOLL	DENSITY DEDUCTION	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
04005-4207-04	0100	9005	407-09	DOLL	ASPHALT CEMENT CONTENT & GRADATION DEDUCTION	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
18012-4216-04	0100	9014	407-09	DOLL	ASPHALT CEMENT CONTENT & GRADATION DEDUCTION	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00

Print Date: 03/22/2017
JJ04221

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
04005-4207-04	0100	0040	411-01.10	TON	ACS MIX(PG64-22) GRADING D	Bid:	6,174.000	Unit Price:	\$80.00
						This Est:	0.000	This Est:	\$0.00
						Total:	6,239.850	Total:	\$499,188.00
18012-4216-04	0100	0030	411-01.10	TON	ACS MIX(PG64-22) GRADING D	Bid:	4,680.000	Unit Price:	\$80.00
						This Est:	0.000	This Est:	\$0.00
						Total:	4,485.150	Total:	\$358,812.00
04005-4207-04	0100	9000	411-03.20	DOLL	PRICE ADJUSTMENT FOR ASPHALT CEMENT CONTENT	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
	0100	9000	ADJUSTMENT		411 AC Content Adjustment	Adj This Est	0.000	Adj This Est	0.00
						Adj Total:	-5,497.980	Adj Total:	-5,497.98
18012-4216-04	0100	9009	411-03.20	DOLL	PRICE ADJUSTMENT FOR ASPHALT CEMENT CONTENT	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
	0100	9009	ADJUSTMENT		411 AC Content Adjustment	Adj This Est	0.000	Adj This Est	0.00
						Adj Total:	-3,965.790	Adj Total:	-3,965.79
04005-4207-04	0100	9023	411-03.30	DOLL	RIDEABILITY DEDUCTION	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	-4,104.290	Total:	\$-4,104.29
18012-4216-04	0100	9024	411-03.30	DOLL	RIDEABILITY DEDUCTION	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00

Print Date: 03/22/2017
JJ04221

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
04005-4207-04	0100	9001	411-03.40	DOLL	MATERIAL VARIATION DEDUCTION	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: \$1.00 This Est: \$0.00 Total: \$0.00
18012-4216-04	0100	9010	411-03.40	DOLL	MATERIAL VARIATION DEDUCTION	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: \$1.00 This Est: \$0.00 Total: \$0.00
04005-4207-04	0100	9002	411-05.40	DOLL	LIQUID ANTI-STRIP AGENT PAYMENT	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: \$1.00 This Est: \$0.00 Total: \$0.00
18012-4216-04	0100	9011	411-05.40	DOLL	LIQUID ANTI-STRIP AGENT PAYMENT	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: \$1.00 This Est: \$0.00 Total: \$0.00
04005-4207-04	0100	9003	411-05.41	DOLL	HYDRATED LIME ANTI-STRIP AGENT PAYMENT	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: \$1.00 This Est: \$0.00 Total: \$0.00
18012-4216-04	0100	9012	411-05.41	DOLL	HYDRATED LIME ANTI-STRIP AGENT PAYMENT	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: \$1.00 This Est: \$0.00 Total: \$0.00

Print Date: 03/22/2017
JJ04221

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
04005-3207-94	0100	0020	411-12.04	L.M.	SCORING FOR RUMBLE STRIPE (NON-CONTINUOUS) (4IN WIDTH)	Bid:	7.900	Unit Price:	\$245.00
						This Est:	0.000	This Est:	\$0.00
						Total:	7.840	Total:	\$1,920.80
18012-3216-94	0100	9029	411-12.04	L.M.	SCORING FOR RUMBLE STRIPE (NON-CONTINUOUS) (4IN WIDTH)	Bid:	0.000	Unit Price:	\$245.00
						This Est:	0.000	This Est:	\$0.00
						Total:	5.148	Total:	\$1,261.26
04005-4207-04	0100	9030	415-01.02	S.Y.	COLD PLANING BITUMINOUS PAVEMENT	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	68,853.340	Total:	\$68,853.34
18012-4216-04	0100	0040	415-01.02	S.Y.	COLD PLANING BITUMINOUS PAVEMENT	Bid:	52,730.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	49,082.220	Total:	\$49,082.22
04005-3207-94	0100	0030	705-04.07	EACH	TAN ENERGY ABSORBING TERM (NCHRP 350, TL3)	Bid:	3.000	Unit Price:	\$1,900.00
						This Est:	0.000	This Est:	\$0.00
						Total:	3.000	Total:	\$5,700.00
04005-3207-94	0100	0040	705-04.21	L.F.	GUARDRAIL DELINEATION ENHANCEMENT	Bid:	25.000	Unit Price:	\$4.50
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
04005-3207-94	0100	0050	706-01	L.F.	GUARDRAIL REMOVED	Bid:	150.000	Unit Price:	\$0.50
						This Est:	0.000	This Est:	\$0.00
						Total:	125.000	Total:	\$62.50

Print Date: 03/22/2017
JJ04221

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
04005-4207-04	0100	0050	712-01	LS	TRAFFIC CONTROL	Bid:	1.000	Unit Price:	\$16,800.00
						This Est:	0.000	This Est:	\$0.00
						Total:	1.000	Total:	\$16,800.00
18012-4216-04	0100	0050	712-01	LS	TRAFFIC CONTROL	Bid:	1.000	Unit Price:	\$11,200.00
						This Est:	0.000	This Est:	\$0.00
						Total:	1.000	Total:	\$11,200.00
04005-3207-94	0100	0060	712-04.01	EACH	FLEXIBLE DRUMS (CHANNELIZING)	Bid:	6.000	Unit Price:	\$5.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
04005-3207-94	0100	0070	712-05.01	EACH	WARNING LIGHTS (TYPE A)	Bid:	6.000	Unit Price:	\$5.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
04005-4207-04	0100	0060	712-06	S.F.	SIGNS (CONSTRUCTION)	Bid:	476.000	Unit Price:	\$7.00
						This Est:	0.000	This Est:	\$0.00
						Total:	537.000	Total:	\$3,759.00
18012-4216-04	0100	0060	712-06	S.F.	SIGNS (CONSTRUCTION)	Bid:	432.000	Unit Price:	\$7.00
						This Est:	0.000	This Est:	\$0.00
						Total:	435.500	Total:	\$3,048.50

Print Date: 03/22/2017
JJ04221

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
04005-3207-94	0100	0080	713-02.14	EACH	FLEXIBLE DELINEATOR (WHITE)	Bid:	30.000	Unit Price:	\$35.00
						This Est:	0.000	This Est:	\$0.00
						Total:	20.000	Total:	\$700.00
18012-3216-94	0100	0010	713-02.14	EACH	FLEXIBLE DELINEATOR (WHITE)	Bid:	20.000	Unit Price:	\$35.00
						This Est:	0.000	This Est:	\$0.00
						Total:	13.000	Total:	\$455.00
04005-3207-94	0100	0090	713-02.21	L.F.	SIGN POST DELINEATION ENHANCEMENT	Bid:	56.000	Unit Price:	\$7.00
						This Est:	0.000	This Est:	\$0.00
						Total:	80.000	Total:	\$560.00
04005-3207-94	0100	0100	713-16.20	EACH	SIGNS (DESCRIPTION)/(STOP)	Bid:	6.000	Unit Price:	\$185.00
						This Est:	0.000	This Est:	\$0.00
						Total:	6.000	Total:	\$1,110.00
04005-3207-94	0100	0110	713-16.21	EACH	SIGNS (DESCRIPTION)/(SYMBOL LEFT)	Bid:	3.000	Unit Price:	\$200.00
						This Est:	0.000	This Est:	\$0.00
						Total:	3.000	Total:	\$600.00
04005-3207-94	0100	0120	713-16.22	EACH	SIGNS (DESCRIPTION)/(SYMBOL RIGHT)	Bid:	3.000	Unit Price:	\$200.00
						This Est:	0.000	This Est:	\$0.00
						Total:	3.000	Total:	\$600.00
04005-3207-94	0100	0130	713-16.23	EACH	SIGNS (DESCRIPTION)/(SYMBOL)	Bid:	1.000	Unit Price:	\$200.00
						This Est:	0.000	This Est:	\$0.00
						Total:	1.000	Total:	\$200.00

Print Date: 03/22/2017
JJ04221

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
04005-3207-94	0100	0140	713-16.24	EACH	SIGNS (DESCRIPTION)/(W1-8)	Bid:	6.000	Unit Price:	\$200.00
						This Est:	0.000	This Est:	\$0.00
						Total:	6.000	Total:	\$1,200.00
04005-3207-94	0100	0150	713-16.25	EACH	SIGNS (DESCRIPTION)/(SYMBOL)	Bid:	1.000	Unit Price:	\$200.00
						This Est:	0.000	This Est:	\$0.00
						Total:	1.000	Total:	\$200.00
04005-3207-94	0100	0160	713-16.26	EACH	SIGNS (DESCRIPTION)/(STOP AHEAD, W3-1 48" X 48")	Bid:	1.000	Unit Price:	\$200.00
						This Est:	0.000	This Est:	\$0.00
						Total:	1.000	Total:	\$200.00
04005-3207-94	0100	0170	716-01.21	EACH	Snowplowable Pvmnt Mrkrs (Bi-Dir)(1 Color)	Bid:	340.000	Unit Price:	\$27.50
						This Est:	0.000	This Est:	\$0.00
						Total:	327.000	Total:	\$8,992.50
18012-3216-94	0100	0020	716-01.21	EACH	Snowplowable Pvmnt Mrkrs (Bi-Dir)(1 Color)	Bid:	212.000	Unit Price:	\$27.50
						This Est:	0.000	This Est:	\$0.00
						Total:	335.000	Total:	\$9,212.50
18012-3216-94	0100	0030	716-01.30	EACH	REMOVAL OF SNOWPLOWABLE REFLECTIVE MARKER	Bid:	155.000	Unit Price:	\$10.00
						This Est:	0.000	This Est:	\$0.00
						Total:	145.000	Total:	\$1,450.00

Print Date: 03/22/2017
JJ04221

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
04005-3207-94	0100	0180	716-02.05	L.F.	PLASTIC PAVEMENT MARKING (STOP LINE)	Bid:	232.000	Unit Price:	\$10.00
						This Est:	0.000	This Est:	\$0.00
						Total:	186.000	Total:	\$1,860.00
18012-3216-94	0100	0040	716-02.05	L.F.	PLASTIC PAVEMENT MARKING (STOP LINE)	Bid:	171.000	Unit Price:	\$10.00
						This Est:	0.000	This Est:	\$0.00
						Total:	142.000	Total:	\$1,420.00
04005-3207-94	0100	0190	716-03.03	EACH	PLASTIC WORD PAVEMENT MARKING (STOP AHEAD)	Bid:	1.000	Unit Price:	\$340.00
						This Est:	0.000	This Est:	\$0.00
						Total:	1.500	Total:	\$510.00
04005-3207-94	0100	0200	716-04.16	L.F.	PLASTIC PAVEMENT MARKING (NOISE STRIP)	Bid:	144.000	Unit Price:	\$7.50
						This Est:	0.000	This Est:	\$0.00
						Total:	144.000	Total:	\$1,080.00
04005-4207-04	0100	0070	716-05.01	L.M.	PAINTED PAVEMENT MARKING (4" LINE)	Bid:	25.400	Unit Price:	\$4.50
						This Est:	0.000	This Est:	\$0.00
						Total:	37.833	Total:	\$170.25
18012-4216-04	0100	0070	716-05.01	L.M.	PAINTED PAVEMENT MARKING (4" LINE)	Bid:	19.300	Unit Price:	\$4.50
						This Est:	0.000	This Est:	\$0.00
						Total:	22.911	Total:	\$103.10
18012-3216-94	0100	0050	716-12.02	L.M.	ENHANCED FLATLINE THERMO PVMT MRKNG (6IN LINE)	Bid:	12.800	Unit Price:	\$4,400.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00

Print Date: 03/22/2017
JJ04221

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
04005-3207-94	0100	0210	716-13.01	L.M.	SPRAY THERMO PVMT MRKNG (60 mil) (4IN LINE)	Bid:	9.800	Unit Price:	\$2,300.00
						This Est:	0.000	This Est:	\$0.00
						Total:	21.932	Total:	\$50,443.60
18012-3216-94	0100	9031	716-13.01	L.M.	SPRAY THERMO PVMT MRKNG (60 mil) (4IN LINE)	Bid:	0.000	Unit Price:	\$2,300.00
						This Est:	0.000	This Est:	\$0.00
						Total:	15.891	Total:	\$36,549.30
04005-4207-04	0100	0080	717-01	LS	MOBILIZATION	Bid:	1.000	Unit Price:	\$22,113.00
						This Est:	0.000	This Est:	\$0.00
						Total:	1.000	Total:	\$22,113.00
18012-4216-04	0100	0080	717-01	LS	MOBILIZATION	Bid:	1.000	Unit Price:	\$14,742.00
						This Est:	0.000	This Est:	\$0.00
						Total:	1.000	Total:	\$14,742.00